



Building a Better World
for All of Us®

MEMORANDUM

TO: Mayor and City Council
Joshua Tetzlaff, City Administrator

FROM: Chris Knutson, PE (Lic. MN)

DATE: August 3, 2023

RE: Project Updates

See below for updates on current SEH Projects for the City of New Prague.

MAIN STREET (TH19) IMPROVEMENTS PROJECT

Closeout and final payment will be likely before the end of the summer.

2022 STREET AND UTILITY IMPROVEMENTS (COLUMBUS AVENUE)

All sanitary sewer main repairs are now complete. A letter has been provided to the Contractor requesting a schedule to complete final paving and plan to complete final turf restoration.

2023 STREET AND UTILITY IMPROVEMENTS

The Contractor will complete concrete improvements this week and we expect paving to occur the week of August 14th. Topsoil and turf restoration will follow. Trail work in Greenway Park is likely in August or early September.

2024 STREET AND UTILITY IMPROVEMENTS PROJECT

A kickoff meeting with City staff was held last week and an on-site meeting is scheduled next week to review proposed sidewalk locations. Proposals for geotechnical investigation (soil borings) are included with this week's council agenda.

HSIP 10TH AVENUE SE-1ST STREET SE RRFB

The project is currently being advertised with a bid opening of August 11th scheduled. Currently, there are two prime bidders holding plans. It is likely that council will be able to award at the August 21st meeting.

10TH AVENUE NE – WATERMAIN REPAIRS

This project has been awarded and will start up in September. Contracts have been signed and a preconstruction meeting will be scheduled soon.

cdk

x:\ko\in\newpr\common\council meetings\071323 cc project updates - copy.docx

Engineers | Architects | Planners | Scientists

Short Elliott Hendrickson Inc., 11 Civic Center Plaza, Suite 200, Mankato, MN 56001-7710

507.388.1989 | 877.316.7636 | 888.908.8166 fax | sehinc.com

SEH is 100% employee-owned | Affirmative Action–Equal Opportunity Employer