



VILLAGE OF ROSCOE

Update on Capital Projects

August 18, 2026

roscoeil.gov

2026 STREETS PROGRAM

- Bid in April 2026 (compared to June for 2025 program)
- Over 7,200 LF of streets were resurfaced within the Village's 2026 program (compared to 5,200 LF in 2025).
- \$997,000 contract value

Streets Included (Base Bid & Alternate Bid)


- ✓ Hawks Pointe Trail
- ✓ Leana Drive
- ✓ Saddle Club Drive
- ✓ Equine Drive
- ✓ Arena Drive
- ✓ Charlemont Lane
- ✓ Elberon Lane
- ✓ Rosemare Drive

Current Status

- ✓ As of August 14, all paving has been completed
- ✓ Manhole adjustments and restoration remains



PORTER PARK PHASE 2



Current Status

- ✓ Grant extension received from IDNR to March 2027.
- ✓ Awaiting IDNR floodplain grading approval; upon receipt, will be bid.

RIVERSIDE PARK

IDNR Boat Access Area Development Grant

- ✓ Grant provides up to \$200,000 for improvements to motorized boat launch sites.
- ✓ In April 2026 the Village Board authorized Fehr Graham to proceed with an application for funding in the FY2027 program.
- ✓ In late July 2026 Fehr Graham was notified that the IDNR will not be pursuing the program in FY2027 and will reopen application in FY2028.
- ✓ Still recommend that the Village complete the grant application requirements (a concept plan, public meeting) to prepare for a FY2028 submission.
- ✓ Utilize the pause to investigate other potential improvements to Riverside Park.



2027 STREETS PROGRAM

Main Street (McDonald Road to Bridge Street)

- ✓ Utilize both local funds and MFT funds to resurface Main Street.
- ✓ As the entrance to Roscoe, this street has a daily traffic count of 3,000 vehicles.
- ✓ Due to updated IDOT requirements regarding environmental clearances, target fall 2026 for design engineering so project is ready to bid in early 2027.
- ✓ Street will be improved while funding solutions are pursued for the overall Main Street reconstruction project.



OTHER PROJECTS AND GRANT OPPORTUNITIES

CAPITAL IMPROVEMENT PROGRAM UPDATE

Love Road (McCurry Road to Rockton Road)

- ✓ Design plans have been completed and approved by IDOT.
- ✓ In conjunction with RMAP, the Village submitted an application for a BUILD grant to fund this project that was ultimately unsuccessful.

Willowbrook Road (McCurry Road to North of Rockton Road)

- ✓ Design plans have been completed and approved by IDOT.
- ✓ In 2026, federal Community Project Funding was sought for a phase of the project (intersection with Rockton Road) that was ultimately unsuccessful.

IDOT Safe Routes to School Program

- ✓ Grant applications are due in October 2027
- ✓ Consider Main Street crossings at Pine Lane or Williams Drive

Capital Improvement Program

- ✓ Utilizing feedback received from the Board on draft project list, anticipate consideration of the FY2027-2031 CIP in conjunction with budget in fall 2026.
- ✓ Project program years will be adjusted based upon recent grant information.

QUESTIONS



QUESTIONS

