

Meadows Subdivision Stormwater Improvements

Building Resilient Infrastructure and Communities (BRIC) Grant

FEMA Cancels BRIC program

WHAT WE KNOW

(Information provided by Montana DES)

- All future and pending BRIC applications are cancelled
- Fully obligated projects (including Meadows) are subject to review
- FEMA will review Period of Performance and project status
- No schedule extensions to period of performance will be granted
- FEMA is required to manually review all details of reimbursement (will take longer)

Meadows BRIC Grant Details – Fully Obligated

BRIC Award: \$1,192,506

State Resiliency Dollars: \$511,074

Management Costs Award: \$85,179

Total Award: \$1,788,759

Period of Performance (3 years): From 6/20/24 To 6/19/27

Project/Grant Status:

Reimbursement Request 1

Q3 2024 - \$72k

(grant writing and preliminary design)

Submitted Oct 2024

Payment NOT received

Reimbursement Request 2

Q4 2024 - \$5k

(final design)

Submitted Jan 2025

Payment NOT received



Reimbursement Request 3

Q1 2025 - \$60k

(final design)

NOT submitted yet

Next Steps

- Prepare memo for FEMA Review outlining schedule (within Period of Performance) and project status.

Schedule Option 1

Permitting: April to October 2025

Advertise to Bid: May 2025

Construction of Pond Improvements: July – October 2025
(City/County)

Construction of Storm Drain: October 2025 – April 2026

Expedited schedule shows commitment to finishing project
before Period of Performance ends (June 2027)

Financial risk due to unknown reimbursement schedule

Schedule Option 2

Permitting: April to October 2025

Construction of Pond Improvements: July – October 2025
(City/County)

Advertise to Bid: Fall 2025

Construction of Storm Drain: October 2026 – April 2027

Project still finished before Period of Performance ends
(June 2027)

Allows time for more information to be released to have
better understanding of reimbursement