



City of Spring Lake Park
Engineer's Project Status Report

To: Council Members and Staff
From: Phil Gravel

Re: **Status Report for 03.04.24 Meeting**
File No.: R-18GEN

Note: Updated information is shown in *italics*.

2024 MS4 Permit and SWPPP Update (193801776 Task 450). Pond, structural BMP, and outfall inspections are due by July 31st. Program analysis and annual training is due by December. Annual Reports to the MPCA are generally due in June. However, MPCA is not requiring a report in 2024. Per 5-15-23 message: MPCA has put their requested review/audit of the city's 2022 information on hold until further notice.

2023-2024 Sewer Lining Project (193805871). This project includes lining the remaining sanitary sewers in the city that have not been previously lined (approximately 35,710-feet). George Linngren is watching this project. The Contractor is Visu-Sewer Inc with a low bid amount of \$1,047,746. A preconstruction Conference with contractor was held on September 28, 2023. Initial televising and cleaning was completed in December. *Over 70-percent of the lining has been completed. Work should be completed in late March. Contractor will leave the site for a week or two this month. George is overseeing construction.*

City Hall Building (193806049). Design Phase started in January 2023. City Council updated at workshops (including *September 11th*). Public Open House was held on May 8th. Plans were approved by Council on October 16, 2023. Bids were opened on November 20, 2023. *Contract was awarded on February 5, 2024. Construction has started. First Contractor payment can be processed at the March 18th council meeting.*

2024 Sanburnol Drive NE, Elm Drive NE, and 83rd Avenue NE (193806347). Sanburnol Drive (AKA 85th Ave. NE) is a shared road between Spring Lake Park and Blaine. Spring Lake Park is the lead agency on this project, but it is a cooperative project between Blaine and Spring Lake Park. Public improvement hearing was held on October 2nd. City Council approved plans on 12/18/23. MnDOT approved plans on 1/16/24. Bids were received on January 30th. *The next step is the public assessment hearing. Schedule:*

Declare Costs to be Assessed and Order Assessment	2/5/24.
Order Public Assessment Hearing	2/20/24.
Public Assessment Hearing (Adopt Assessment)	3/18/24.
Accept Bid (Award Contract)	3/18/24.

2024 Seal Coat and Crack Repair Project (193806748). Project includes maintenance on the streets in the area north of 81st Avenue and west of Terrace Street. Plans have been prepared. *Bids were received on February 27th (see separate letter).*

Geographic Information System (GIS) and Mapping (193806747). Staff has determined a process for implementing an online ArcGIS system to maintain public works documents and mapping of infrastructure. Council authorized proceeding with an ArcGIS system on 10/16/23. *A project kick-off meeting was held on January 18th. Update meeting will be held in March.*

Please contact Phil Carlson, Bruce Paulson, Jeff Preston, or me if you have questions or require additional information.