



City of Spring Lake Park
Engineer's Project Status Report

To: Council Members and Staff
From: Phil Gravel

Re: **Status Report for 11.20.23 Meeting**
File No.: R-18GEN

Note: Updated information is shown in *italics*.

2023 MS4 Permit and SWPPP Update (193805251). Pond, structural BMP, and outfall inspections due by July 31st. Program analysis and annual training is due in December. The next Annual Report is due by June 30, 2024. Per 5-15-23 message: MPCA has put their requested review/audit of the city's 2022 information on hold until further notice.

2023-2024 Sewer Lining Project (193805871). This project includes lining the remaining sanitary sewers in the city that have not been previously lined (approximately 35,710-feet). Terry Randall will watch this project. The Contractor is Visu-Sewer Inc with a low bid amount of \$1,047,746. Construction Contracts have been signed. A preconstruction Conference with contractor was held on September 28, 2023. *Construction is scheduled to begin in December.*

City Hall Building (193806049). Design Phase started in January 2023. Construction could begin in 2024. City Council updated at workshops (including *September 11th*). Public Open House was held on May 8th. Plans were approved by Council on October 16, 2023. *Bids will be opened at 2:00 PM on November 20, 2023. Construction Contract award to be considered in January 2024.*

2024 Sanburnol Drive NE, Elm Drive NE, and 83rd Avenue NE (193806347). Sanburnol Drive (SAP 183-103-001) and Elm Drive (SAP 183-104-001) were reconstructed in 1998. 83rd Avenue NE (SAP 183-107-002) was last paved in 1994. Sanburnol Drive is a shared road between the cities of Spring Lake Park and Blaine. Spring Lake Park will be the lead agency on this project, but it will be a cooperative project between Blaine and Spring Lake Park. Geotechnical work has been completed. Feasibility Report has been prepared. *Public improvement hearing was held on October 2nd. Final design process continues.*

Geographic Information System (GIS) and Mapping (19380----). The city has a need to update the mapping and records system for public works documents. Staff has determined a process for implementing an online ArcGIS system maintain documents and mapping of infrastructure. *Council authorized proceeding with and ArcGIS system on 10/16/23.*

Suite Living Spring Lake Park (Hampton Cos. project at 525 Osborne). A site work and landscaping inspection needs to be completed in 2023. *The remaining financial surety will be held until a final landscaping has been completed (not done as of 9-6-23).*

Take 5 Express Car Wash (8301 Univ. Ave. NE): Revised site plans dated 8-24-22 include a sidewalk on 83rd Ave. *A site inspection needs to be completed this fall or next spring.*

Please contact Phil Carlson, Bruce Paulson, Jeff Preston, or me if you have questions or require additional information.