



City of Spring Lake Park
Engineer's Project Status Report

To: Council Members and Staff
From: Phil Gravel

Re: **Status Report for 05.20.24 Meeting**
File No.: R-18GEN

Note: Updated information is shown in *italics*.

2024 MS4 Permit and SWPPP Update (193801776 Task 450). Pond, structural BMP, and outfall inspections are due by July 31st. Program analysis and annual training is due by December. Annual Reports to the MPCA are generally due in June. However, MPCA is not requiring a report in 2024. Per 5-15-23 message: MPCA has put their requested review/audit of the city's 2022 information on hold until further notice.

2023-2024 Sewer Lining Project (193805871). This project includes lining the remaining sanitary sewers in the city that have not been previously lined (approximately 35,710-feet). The Contractor is Visu-Sewer Inc with a low bid amount of \$1,047,746. Lining work has been completed. *Cleaning of about 55 selected service wyes will occur in May and June. George Linngren is overseeing construction.*

City Hall Building (193806049). Design started in January 2023. City Council updated at workshops (including Sept. 11, 2023). Public Open House was held on May 8th. Plans were approved by Council on October 16, 2023. Bids were opened on November 20, 2023. Contract was awarded on February 5, 2024. Contractor Payment #3 was processed at 5-6-24 meeting. *Construction is on schedule.*

2024 Sanburnol Drive NE, Elm Drive NE, and 83rd Avenue NE (193806347). Sanburnol Drive (AKA 85th Ave. NE) is a shared road between Spring Lake Park and Blaine. Spring Lake Park is the lead agency on this project, but it is a cooperative project between Blaine and Spring Lake Park.

Construction Contracts have been signed. A preconstruction Conference with North Valley Inc. was held on April 19th. Construction scheduled to begin in mid-June.

Declare Costs to be Assessed and Order Assessment	2/05/24. ✓
Order Public Assessment Hearing	2/20/24. ✓
Public Assessment Hearing (Adopt Assessment)	3/18/24. ✓
Accept Bid (Award Contract)	3/18/24. ✓
Begin Construction	June 2024.

2024 Seal Coat and Crack Repair Project (193806748). Project includes maintenance on the streets in the area north of 81st Avenue and west of Terrace Street. Bids were received on February 27th. Project awarded on March 4th. Construction Contracts have been signed. *A preconstruction conference will be held in May.*

Geographic Information System (GIS) and Mapping (193806747). Staff has determined a process for implementing an online ArcGIS system to maintain public works documents and mapping of infrastructure. Council authorized proceeding with an ArcGIS system on 10/16/23. A project kick-off meeting was held on January 18th. *Update meeting was held on March 28th. The system is now active.*

Please contact Phil Carlson, Bruce Paulson, Jeff Preston, or me if you have questions or require additional information.