



City of Spring Lake Park
Engineer's Project Status Report

To: Council Members and Staff
From: Phil Gravel

Re: **Status Report for 09.16.24 Meeting**
File No.: R-18GEN

Note: Updated information is shown in *italics*.

2024 MS4 Permit and SWPPP Update (193801776 Task 450). Pond, structural BMP, and outfall inspections are due annually. Program analysis and annual training is due by December. Annual meeting is usually held in June but can be held anytime. Annual Reports to the MPCA are generally due in June (MPCA is not requiring a report in 2024). *We are preparing an outline of the MS4 requirements for 2024.*

City Hall Building (193806049). Design started in January 2023. City Council updated at workshops. Public Open House was held on May 8th. Plans were approved by Council on October 16, 2023. Bids were opened on November 20, 2023. Contract was awarded on February 5, 2024. *Construction is on or ahead of schedule. Initial office moves scheduled for the week of September 19th.*

2024 Sanburnol Drive NE, Elm Drive NE, and 83rd Avenue NE (193806347). Sanburnol Drive (AKA 85th Ave. NE) is a shared road between Spring Lake Park and Blaine. Spring Lake Park is the lead agency on this project, but it is a cooperative project between Blaine and Spring Lake Park.

Construction on Sanburnol and Elm started on June 10th. Paving of the first two lifts of bituminous has been completed. CenterPoint Energy gas main replacement has been completed on Sanburnol. *The contractor has completed all patching and boulevard restoration work. Milling on 83rd Avenue has been completed. Final paving will occur later in September.*

Geographic Information System (GIS) and Mapping (193806747). Staff developed a process for implementing an online ArcGIS system to maintain public works documents and mapping of infrastructure. The system is now active. Training continues as requested. System updates can be completed later this year if any issues are identified.

Possible Future Storm Sewer Lining Project (19380xxxx). The Capital Improvement Plan includes future lining of storm sewers. Public works is evaluating sewers for a possible lining project in 2025.

Possible 2025 Street 79th Avenue Mill and Overlay Project (19380xxxx). The PW Director has identified 79th Avenue between Monroe St. and TH-65 as a potential mill and overlay project for 2025. *Feasibility Report preparation has begun.*

Please contact Phil Carlson, Bruce Paulson, Jeff Preston, Zach Naslund, or me if you have questions or require additional information.