



City of Spring Lake Park
Engineer's Project Status Report

To: Council Members and Staff
From: Phil Gravel

Re: **Status Report for 08.02.21 Meeting**
File No.: R-18GEN

Note: Updated information is shown in *italics*.

2021 MS4 Permit and SWPPP Update (193805251). Annual Report and Public Meeting due by June 30th. Pond, structural BMP, and outfall inspections due by July 31st. Program analysis due in December. Coordination with CCWD related to TMDL information will happen as needed. The application has been submitted to MPCA for their review. Annual Public Meeting was held on July 6, 2021. Ordinance updates have been processed.

Risk and Resiliency Assessment (RRA) and Emergency Response Plan (ERP) – Water System (193805314). This is an assessment and evaluation of the water system based on requirements of the Environmental Protection Agency (EPA) and Department of Homeland Security (DHS). ERP completion by 12/30/21. The RRA was completed and certified by the EPA at the end of June. *The next step is the completion of the ERP. The target date for completing the ERP is November 15, 2021.*

Garfield Pond Improvements Project (193804750). Final contractor payment for release of \$20,747.78 retainage was approved on June 21, 2021. RCWD reimbursement for the remaining 50% of RCWD grant scheduled to be processed on July 28th. Total grant amount was \$267,146.

Utilities for 525 Osborn Road Project (193805012). This city project was for off-site utilities for 525 Osborne Rd. Construction was completed in 2020. *Final Contractor payment will be processed one final close-out documents are received from Contractor.*

Suite Living Spring Lake Park (Hampton Cos. project at 525 Osborne). Kick-off meeting was on April 21, 2021. *Latest information from Developer indicated late-August start for this project.*

Stormwater Utility Plan (193804944). The city is considering a stormwater utility charge. A report has been prepared. Ordinance has been processed. *The next step is to work with billing department on implementation set-up.*

2021 Sewer Lining Project (193805204). This project included lining in the general area between Terrace and Monroe and south of 81st Avenue. Terry Randall is watching this project. *Construction Contracts have been signed. Preconstruction Conference will be scheduled.*

2021 Street Seal Coat and Crack Repair Project (193805205). The 2021 street maintenance area is the area south of 81st Ave. and west of Monroe St. Crack repair, seal coat, and sweeping has been completed. *Pavement markings will be completed week of August 9th or 16th.*

2022 Street Improvements Project (19380_). This project will include pavement replacement in the Garfield-Hayes neighborhood. Resolution ordering Feasibility Report approved on July 19th. *The Feasibility Report will be submitted on Sept. 7th, neighborhood open house in September.*

Feel free to contact Harlan Olson, Phil Carlson, Jim Engfer, Mark Rolfs, Marc Janovec, Peter Allen, or me if you have any questions or require any additional information.

