




The Town of Warrenton
P.O. Box 341
Warrenton, VA 20188
P (540) 347-1101
F (540) 349-2414

October 2023 Road Conditions Report



VDOT State of Good Repair

- **VDOT State of Good Repair Program- Local Pavement Program**
 - 100% funding from VDOT via FHWA
 - ADA Ramps upgraded to present standards
 - Mill and overlay deteriorated streets

- **SGR targets for October 2023 application**
 - Main Street- from Courthouse Square to Falmouth Street
 - Falmouth Street- from Main Street to Falmouth Court
 - Blackwell Road- from Walker Drive to Lee Highway

Pavement Overlay and Sidewalk Replacement Plan

- **FY-24 Pavement Overlay Schedule**
 - Bid process started May 8, 2023
 - Awarded July 2023
 - Collector Routes
 - Winchester Street
 - Pelham Street
 - Clay Street
 - Diagonal Street
 - Jackson Street
 - Forbes Court
 - Stuyvesant Street
 - Chappell Street
 - Roebling Street
 - North Court
 - Fauquier Road
 - Evans Avenue
 - Fix broken curbs and sidewalks on proposed routes
 - Estimate 35% to 40% replacement
 - Sidewalk Repairs- completed on Winchester Street
 - Asphalt placement scheduled for October 2023

➤ **FY-25 Pavement Overlay Schedule**

- Award PO July 2024
- Collector Routes
 - Branch Drive
 - Fletcher Drive
 - Oak Springs Drive
 - Hastings Lane
 - Willow Court
 - Rappahannock Street
- Fix broken curbs and sidewalks on proposed routes
 - Estimate 35% to 40% replacement
- Sidewalk Repairs- August 2024
- Asphalt placement- TBD
- Estimated Funding Request- \$850,000.00

➤ **FY-26 Pavement Overlay Schedule**

- Award PO July 2024
- Collector Routes
 - Blue Ridge Street
 - Piedmont Street
 - Norfolk Drive
 - Dover Road
 - Gold Cup Drive
 - Short Street
 - Beacon Road
- Fix broken curbs and sidewalks on proposed routes
 - Estimate 35% to 40% replacement
- Sidewalk Repairs- August 2025
- Asphalt placement- TBD
- Estimated Funding Request- \$700,000.00

➤ **Pavement Evaluation**

- Create a 5-year and 10-year pavement plan
- Forecast future funding demands

Sidewalk Construction

➤ **Fauquier Road**

- Started Preliminary Engineering on September 28, 2023

- Survey work completed by end of October 2023
 - Concept Plan completed by February 2024
 - 30% Design completed by July 2024
 - Submit for VDOT funding
- **Academy Hill Road**
- Meeting with VDOT for best approach for application funding source in November 2023
- **Washington Street**
- Update existing plans
 - Start construction by Fall 2024
- **Future Sidewalks in planning stage**
- Gay Road
 - Foxcroft Road

Transportation & Safety Improvements

- **Courthouse Square**
- November 2023- Studies will begin on best approach to improve the safety of the existing intersection
 - Coordination meeting among staff is in progress
- **Waterloo Street**
- Multi-phase approach is in effect.
 - Speed trailers have been deployed.
 - Future traffic calming measures
 - Install mobile speed detection signs.
 - Install a speed table between Garrett Street and Middle School
 - Install a Chicane hardscaping between Sullivan Street and Garret Street
- **Alexandria Pike**
- Staff is studying the best solution to improvement conditions at Preston Drive