

AUGUST 6, 2024
WEST MONROE CITY COUNCIL MEETING
ENGINEERING UPDATE
L&A, INC. PROJECT NO. 24E038.00

Kirola Walk Trail Improvements – City Project No. C22002

- Request Authorization to Advertise for Bids on walking trails
- Tentative September 12, 2024 bid opening date, tentative October 14, 2024 construction start date

Sunshine Heights Drainage Improvements – City Project No. C22024

- Preparing construction plan set for submittal to State

North 3rd Street Improvements – City Project No. C23013

- Bentz Construction Group low bidder at \$514,586.20
- Contractor getting Contract, bonds & insurance back to the City. Anticipate middle August construction start

Stella Street Gravity Sewer Main Rehabilitation (710 Stella Street, near J Russell)

- Plans are complete & the estimated construction cost is \$127,000
- On hold waiting for pipe bursting contractors

Gulpha Drive Ditch Stabilization

- Preliminary plan is complete. Researching alternatives for ditch lining with corresponding costs

Downing Pines Roadside Ditch Stabilization

- Preliminary plan is complete. Researching alternatives for ditch lining with corresponding costs

Sewer Point Repair at South 5th Street Intersection with Coleman Avenue

- Amethyst Construction was low bidder at \$139,561.00
- Substantially Complete

City Street Evaluation & Report

- Initial inspection of streets is complete. We will begin traffic counts the week of August 12 when school begins

Class Street Sewer Lift Station

- Under design

Otis Street Fire Station Driveway Repair

- BGW Construction was low bidder at \$82,076.19
- Requesting approval to award project to BGW Construction