

JULY 15, 2025
WEST MONROE CITY COUNCIL MEETING
ENGINEERING UPDATE
L&A, INC. PROJECT NO. 25E038.00

Kiroli Walk Trail Improvements

- Benchmark Construction Group is under construction

Sunshine Heights Drainage Improvements

- Bids received on June 9, 2025
- Kepper Trucking & Dirt Contracting was the low bidder
- Received State concurrence. Notice of Award has been issued & Contract & bonds ordered. Anticipate Notice to Proceed mid August.

Downtown Utility Survey & Preliminary Engineering

- Met with subsurface utility engineering company to pickup additional underground utilities
- Tying additional utility data the week of June 30 and July 7
- Going through topographic information & SUE developing final stamped drawings
- Drawing right-of-way & property information

Constitution Drive Improvements

- Bids received on May 22. Amethyst Construction was the low bidder
- Contracts signed & filed July 1. Notice to Proceed anticipated September 2.

Downing Pines Road: Roundabout at Mane Street

- State Project Number H.016019
- LDOTD in process of advertisement for consultant procurement, projected for the second quarter of 2025, no new updates from the State

Cotton Street Sidewalk & Street Improvements

- Bridge Street to Wood Street
- Received boring information & final pavement recommendation July 3.
- Working on final plans

Cotton Street Water & Sewer Utility Improvements

- Pine Street to Wood Street
- DRA Funded Project (SEDAP) LA-7333
- Checking utility services & working on final plans