



INFRASTRUCTURE PROJECT UPDATE

August 20, 2024

UNDER CONSTRUCTION

| Project | Description | Funding | Status |
|--|--|-----------------------|---|
| Mane Street Rehabilitation Phase 2 (Urban Systems) | Mill & Overlay Mane Street from Downing Pines Rd to Interchange. | Urban Systems (80/20) | Construction underway. Roadway complete. Installing remaining sidewalks. |
| Flanagan Street Water Main Replacement | Replacement of existing 4" W.M. along Flanagan with a 6" W.M. | CWEF/City | Construction nearing completion. |
| Phillips Street Water Main FY22-23 CWEF | Replacement of an aging 6" AC W.M. along Phillips between Cherry Street to the east side of Ned Street. | CWEF/City | Construction to begin in August. |
| Montgomery Ave. Lift Station and Force Main Improvements | Replacement of pumps at the Montgomery Lift Station, and installation of a new force main from the lift station to Mont/Reagan intersection. | City | Force main construction and equipment delivery this week. Adding contract days for equip. delays. |
| Drago Sanitary Sewer Force Main (South 11th Street) | Replacement of an aging 16" AC F.M. along S. 11th Street from Coleman Ave. to the Austin Street Lift Station. | LGAP/City | Construction nearing completion. |
| Highland School Area Sidewalks | Construction of sidewalks along Arlene Street to provide a safe pedestrian route to school. | LaDOTD/City | Contracts signed. NTP to be issued by 8/29/24. |
| Industrial Park Drainage Improvements (EDA) | Drainage improvements including cross drains, piping, and ditches. | EDA/City | Finalizing Contractor submittal for Close Out Change Order. |

Project Classifications

| |
|---------------------------------|
| Transportation |
| Drainage |
| Water System |
| Sewer System |
| Quality-of-Life/Economic/Safety |

Prepared by Robert L. George, IV, P.E.



| IN DESIGN | | | |
|--|--|---------------------------|--|
| Project | Description | Funding | Status |
| McMillan Rd. Lift Station Rehabilitation | Replacement of pumps and piping at the McMillan Rd. sanitary sewer lift station. | LGAP/City | Alternate contractors pricing job. |
| Downtown - Trenton/Wood Sewer | Sewer line improvements. | City | City to work directly with contractor to perform work. |
| Arkansas Rd. Utility Relocation | Relocation of water and sewer lines ahead of street rehabilitation project. | City | Authorizing advertisement. |
| Kiroli Sidewalk Project | Install new sidewalks along Kiroli Road from Post Oak Apartments to Arkansas Road. Install pedestrian crossing at Kiroli Elementary. | DOTD TAP (80/20) | Revised contract pending. |
| New Drago Sanitary Sewer Lift Station | New sanitary sewer lift station to replace Drago LS. Funding from Capital Outlay and La Water Sector Program. | WSP/LaFPC/ City | WSP approval. Authorizing advertisement to be published by Sept. 6th. |
| North 7th Street Bicycle/Pedestrian Path (Arkansas Rd to Otis St) | Construction of 10' wide concrete path along the east side of North 7th Street. | FHWA Rec Trails Prog/City | Design 90%. Final plan with City review underway. Irrigation changes to be incorporated. |
| McMillan Rd. Sidewalks (LaDOTD Safe Routes to Public Places Program) | New sidewalks along the south side of McMillan Road, from Hilton Street to the library. | LaDOTD/City | 95% Final Design submitted on 8/13/24 |
| Black Bayou Canal Improvements (HMGP) | Improvements including cleaning, widening, and armoring portions of the Black Bayou Canal south of I-20. | FEMA/City | Awaiting FEMA Phase I approval. USACE 404 Permit in process. |
| 2023 DOTDTAP: N 6th Street Sidewalks | Construction of sidewalks along N 6th Street, from WMHS to Clayton Street. | LaDOTD/City | Survey Complete. 60% preliminary plans in progress. |
| Crosley Street Rehabilitation | Mill & Overlay with sidewalk replacement, from Trenton St. to N. 7th Street. | Urban Systems (80/20) | Design Phase. |
| New Austin Sanitary Sewer Lift Station | New sanitary sewer lift station to replace Austin LS. | EDA/City | Design and permitting phase. USACE permit underway. |
| Mid-City Drainage (Fed Approp/FEMA-PDM) | Drainage improvements between Trenton Street and Black Bayou Canal. (\$2.4m Award) | FEMA/City | Environmental Assessment / Preliminary Design. |
| Black Bayou Canal - 2016 Flood Damage Repairs | Repair concrete canal near Assembly and Wal Mart. | EDA/FEMA/ City | Engineering contract pending. |
| Trenton Corridor Bike/Ped and Utilities (Fed Approp/LaDOTD) | Bury utilities and construct bike/ped path along Trenton St, from Otis St to Bridge St. (\$5.0m Award) | FEMA/City | Engineering contract pending. |
| Crosley Sanitary Sewer Improvements | Sanitary sewer rehabilitation along Crosley, from Trenton to N. 7th. | City | Engineering contract pending. |
| S. Riverfront Water Main Improvements (CWEF FY22-23) | Replacement of water lines along South Riverfront St. | CWEF/City | Engineering contract pending. |
| S. 8th Street Drainage Improvements (LGAP FY22-23) | Conflict box and drainage pipe replacement at the S. 8th/Linderman intersection. | LGAP/City | Engineering contract pending. |

Project Classifications

| |
|---------------------------------|
| Transportation |
| Drainage |
| Water System |
| Sewer System |
| Quality-of-Life/Economic/Safety |

Prepared by Robert L. George, IV, P.E.

