



INFRASTRUCTURE PROJECT UPDATE

July 18, 2023

UNDER CONSTRUCTION

Project	Description	Funding	Status
Tupawek Estates Sidewalks	Construction of sidewalk along Tupawek Drive to provide a safe corridor for pedestrians within the neighborhood.	City	Construction complete. Waiting for 45 day clear lien period.
Otis Street (Urban Systems)	Mill & Overlay, add bike/ped path.	Urban Systems (80/20)	Under Construction.
Natchitoches Street (Urban Systems)	Mill & Overlay, improve drainage, add bike lane.	Urban Systems (80/20)	Under Construction.
Highland Park Commercial Subdivision	Development of the east end of the golf course land to sell as commercial property.	DRA/City	Contractor addressing remaining items. Preparing for substantial and close out next month
DRA: Cypress/Slack Sanitary Sewer Improvements	Replacement of sanitary sewer lines in the vicinity of Cypress Street.	DRA/City	Walk-through occurred on 7/13 substantial completion and final change order to be approved at the 7/18 Council Meeting.
Arlington Place and Mallard Ave Water Main Replacement	Installation of new water main and connection of house services to provide more reliable water service.	CWEF/City	Construction complete. Substantial completion and final change order to be approved at the 7/18 Council Meeting.
La Watershed Initiative – Flood Acquisitions	\$5.2M awarded for Buyouts.	LWI	Waiting on LWI to begin program.
New Kiroli Road Bridge (North)	Replacement of bridge on Kiroli Road with box culverts.	Capital Outlay	Mud slab poured. Box culverts being placed - should have all boxes placed by end of week.
Constitution & Short Const. Dr. (Urban Systems)	Pulverize and rebuild road base and pavement.	Urban Systems (80/20)	Construction to begin in the middle of September due to delay in Sports Complex schedule.
Industrial Park Drainage Improvements (EDA)	Drainage improvements including cross drains, piping, and ditches.	EDA/City	Under Construction.

Project Classifications

Transportation
Drainage
Water System
Sewer System
Quality-of-Life/Economic/Safety

Prepared by Robert L. George, IV, P.E.



S. E. Huey Co.
Engineering • Surveying
Established 1928

IN DESIGN			
Project	Description	Funding	Status
Kiroli Sidewalk Project	Install new sidewalks along Kiroli Road from Post Oak Apartments to Arkansas Road. Install pedestrian crossing at Kiroli Elementary.	DOTD TAP (80/20)	Pursuing additional funding from DOTDTAP.
Black Bayou Canal - 2016 Flood Damage Repairs	Public Assistance (PA) damage claims to the concrete canal.	FEMA/CDBG/ City	Pursuing additional funding via federal appropriations, EDA, and DRA.
Black Bayou Canal Improvements (HMGP)	Improvements including cleaning, widening, and armoring portions of the Black Bayou Canal south of I-20.	FEMA/City	Awaiting FEMA Phase 1 review comments.
Highland School Area Sidewalks	Construction of sidewalks along Arlene Street to provide a safe pedestrian route to school.	LaDOTD/City	Plan-In-Hand Meeting held 7/18.
Mane Street Rehabilitation Phase 2 (Urban Systems)	Mill & Overlay Mane Street from Downing Pines Rd to Interchange.	Urban Systems (80/20)	95% Preliminary submitted to LaDOTD. Funding delayed until Oct. 2023.
New Drago Sanitary Sewer Lift Station	New sanitary sewer lift station to replace Drago LS. Design funded through LaDEQ. Seeking EDA funding for construction.	LaDEQ/City	Rate study contractor assigned. Property acquisition underway.
New Austin Sanitary Sewer Lift Station	New sanitary sewer lift station to replace Austin LS.	EDA/City	Environmental clearance/survey phase.
Arkansas Rd. (N. 7th St. to Trenton Street)	Mill, patch, and overlay (3,325LF). Fill in ditch. Add 10' path.	Urban Systems (80/20)	Utility relocation plans being put together for permitting.
North 7th Street (Hwy. 143) Restriping (5-Lane)	Restriping N. 7th from Cypress to Arkansas to add center turn lane for Highland Commercial Subdivision.	City	DOTD approval obtained.
North 7th Street Bicycle/Pedestrian Path (Arkansas Rd to Otis St)	Construction of 10' wide concrete path along the east side of North 7th Street.	FHWA Rec Trails Prog/City	Design 75% Lighting Specs for DOTD review. Environmental Review Complete.
LaDOTD Safe Routes to Public Places: McMillan Library Sidewalks	New sidewalk along McMillan Road, from Hilton Street to the library.	SRTTP	Kick-off meeting scheduled for 7/24
Downtown - Trenton/Wood Sewer	Sewer line improvements.	City	LDH permit approved.
Mid-City Drainage (Fed Approp/FEMA-PDM)	Drainage improvements between Trenton Street and Black Bayou Canal. (\$2.4m Award)	FEMA/City	FEMA reviewing RFI response.
Trenton Corridor Bike/Ped and Utilities (Fed Approp/LaDOTD)	Bury utilities and construct bike/ped path along Trenton St, from Otis St to Bridge St. (\$5.0m Award)	FEMA/City	Waiting on LaDOTD agreement.
Flanagan Street Water Main Replacement	Replacement of existing 4" W.M. along Flanagan with a 6" W.M.	CWEF/City	CWEF contract (CEA) executed and submitted. Ready to go out for pricing.

Project Classifications

Transportation
Drainage
Water System
Sewer System
Quality-of-Life/Economic/Safety

Prepared by Robert L. George, IV, P.E.

