

MAY 7, 2024
WEST MONROE CITY COUNCIL MEETING
ENGINEERING UPDATE
L&A, INC. PROJECT NO. 24E038.00

Kirola Walk Trail Improvements – City Project No. C22002

- Preparing Construction Plans for walking trail portion, plans are approximately 75% complete
- Tennis Court portion of the project bid opening is May 14, 2024

Sunshine Heights Drainage Improvements – City Project No. C22024

- Topographic Survey complete
- Preparing construction plan set, plans are approximately 50% complete.

Natchitoches Street Cross Drain Replacement – City Project No. C23007

- Bentz Construction Group low bidder at \$120,964.35
- Construction Contract with bonds & insurance have been signed & filed
- Awaiting the Contractor's schedule to issue the Notice to Proceed.

North 3rd Street Improvements – City Project No. C23013

- Bentz Construction Group low bidder at \$514,586.20
- Contractor getting Contract, bonds & insurance back to the City

Stella Mill Street Gravity Sewer Main Rehabilitation (1 Mill Street, Thrift Store)

- Construction complete
- May 7 meeting recommend approval of substantial completion & Change Order No. 1

Stella Street Gravity Sewer Main Rehabilitation (710 Stella Street, near J Russell)

- Follow up with contractors the week of May 27 to check their workload & review if contractors are capable of completing this project
- Plans are complete & the estimated construction cost is \$127,000

Gulpha Drive Ditch Stabilization

- Topo surveying ditch area in order to determine options available for stabilization & estimate costs for those options

Downing Pines Roadside Ditch Stabilization

- Topo surveying ditch area in order to determine options available for stabilization & estimate costs for those options

Sewer Point Repair at South 5th Street Intersection with Coleman Avenue

- Field surveying is complete
- Our firm is currently preparing plans for sewer improvements including manhole rehabilitation, repair 8 inch gravity main, and repair concrete pavement
- Plans are approximately 50% complete