



INFRASTRUCTURE PROJECT UPDATE

October 3, 2023

UNDER CONSTRUCTION			
Project	Description	Funding	Status
Otis Street (Urban Systems)	Mill & Overlay, add bike/ped path.	Urban Systems (80/20)	Under construction. Sidewalks complete. Roadway construction to resume 9/25/23.
Natchitoches Street (Urban Systems)	Mill & Overlay, improve drainage, add bike lane.	Urban Systems (80/20)	Construction complete. Waiting on final walk-through.
Highland Park Commercial Subdivision	Development of the east end of the golf course land to sell as commercial property.	DRA/City	Punch list items and clear lien period underway.
DRA: Cypress/Slack Sanitary Sewer Improvements	Replacement of sanitary sewer lines in the vicinity of Cypress Street.	DRA/City	Substantial completion and final change order approved at the 7/18 Council Meeting. Punch list and clear lien period underway.
Arlington Place and Mallard Ave Water Main Replacement	Installation of new water main and connection of house services to provide more reliable water service.	CWEF/City	Substantial completion and final change order approved at the 7/18 Council Meeting. Waiting for 45 day clear lien period.
North 7th Street (Hwy. 143) Restriping (5-Lane)	Restriping N. 7th from Cypress to Arkansas to add center turn lane for Highland Commercial Subdivision.	City	Advertising for bids. Opening 10/3. Recommend award 10/3 council.
New Kiroli Road Bridge (North)	Replacement of bridge on Kiroli Road with box culverts.	Capital Outlay	Project Completion target by week of October 20.
Constitution & Short Const. Dr. (Urban Systems)	Pulverize and rebuild road base and pavement.	Urban Systems (80/20)	Construction to begin October 16th due to delay in Sports Complex schedule.
Industrial Park Drainage Improvements (EDA)	Drainage improvements including cross drains, piping, and ditches.	EDA/City	Under Construction. Current work on Wassan and McClendon Church Rd.

Project Classifications

Transportation
Drainage
Water System
Sewer System
Quality-of-Life/Economic/Safety

Prepared by Robert L. George, IV, P.E.



S. E. Huey Co.
Engineering • Surveying
Established 1928

IN DESIGN			
Project	Description	Funding	Status
Kiroli Sidewalk Project	Install new sidewalks along Kiroli Road from Post Oak Apartments to Arkansas Road. Install pedestrian crossing at Kiroli Elementary.	DOTD TAP (80/20)	Pursuing additional funding from DOTDTAP.
Black Bayou Canal - 2016 Flood Damage Repairs	Repair concrete canal near Assembly and Wal Mart.	EDA/FEMA/ City	EDA awarding \$1.7 million. Awaiting agreement.
Black Bayou Canal Improvements (HMGP)	Improvements including cleaning, widening, and armoring portions of the Black Bayou Canal south of I-20.	FEMA/City	Addressing FEMA comments received 9/14/23.
Highland School Area Sidewalks	Construction of sidewalks along Arlene Street to provide a safe pedestrian route to school.	LaDOTD/City	Plan-In-Hand Meeting held 7/18. Awaiting comments from DOTD.
Mane Street Rehabilitation Phase 2 (Urban Systems)	Mill & Overlay Mane Street from Downing Pines Rd to Interchange.	Urban Systems (80/20)	DOTD preparing bid documents. Bid date: 12/13/23.
New Drago Sanitary Sewer Lift Station	New sanitary sewer lift station to replace Drago LS. Funding from Capital Outlay and La Water Sector Program.	WSP/LaFPC/ City	Plans are complete. Rate study contractor assigned. Property acquisition underway.
New Austin Sanitary Sewer Lift Station	New sanitary sewer lift station to replace Austin LS.	EDA/City	Design and environmental phase.
Arkansas Rd. Utility Relocation	Relocation of water and sewer lines ahead of street rehabilitation project.	City	Design phase.
North 7th Street Bicycle/Pedestrian Path (Arkansas Rd to Otis St)	Construction of 10' wide concrete path along the east side of North 7th Street.	FHWA Rec Trails Prog/City	Design 80%. Electrical design for lighting underway and Entergy coordination.
McMillan Rd. Sidewalks (LaDOTD Safe Routes to Public Places Program)	New sidewalks along the south side of McMillan Road, from Hilton Street to the library.	LaDOTD	Design phase.
Downtown - Trenton/Wood Sewer	Sewer line improvements.	City	LDH permit approved.
Mid-City Drainage (Fed Approp/FEMA-PDM)	Drainage improvements between Trenton Street and Black Bayou Canal. (\$2.4m Award)	FEMA/City	Providing data to FEMA consultant for the Environmental Assessment.
Trenton Corridor Bike/Ped and Utilities (Fed Approp/LaDOTD)	Bury utilities and construct bike/ped path along Trenton St, from Otis St to Bridge St. (\$5.0m Award)	FEMA/City	Waiting on LaDOTD agreement.
2023 DOTDTAP: N 6th Street Sidewalks	Construction of sidewalks along N 6th Street, from WMHS to Clayton Street.	LaDOTD/City	Received award letter (\$600,000). Awaiting LaDOTD agreement.
Drago Sanitary Sewer Force Main (South 11th Street)	Replacement of an aging 16" AC F.M. along S. 11th Street from Coleman Ave. to the Austin Street Lift Station.	LGAP/City	Design phase. LGAP agreement received.
Phillips Street Water Main FY22-23 CWEF	Replacement of an aging 6" AC W.M. along Phillips between Cherry Street to the east side of Ned Street.	CWEF/City	Permits approved. Awaiting CWEF contract to solicit prices.
Flanagan Street Water Main Replacement	Replacement of existing 4" W.M. along Flanagan with a 6" W.M.	CWEF/City	CWEF contract (CEA) executed and submitted. Advertising for bids.

Project Classifications

Transportation
Drainage
Water System
Sewer System
Quality-of-Life/Economic/Safety

Prepared by Robert L. George, IV, P.E.

