

**APRIL 1, 2025**  
**WEST MONROE CITY COUNCIL MEETING**  
**ENGINEERING UPDATE**  
**L&A, INC. PROJECT NO. 25E038.00**

**Kirola Walk Trail Improvements**

- Benchmark Construction Group is under construction

**Sunshine Heights Drainage Improvements**

- Received State authorization to advertise for bids on March 31. Anticipate first advertisement for bids on April 10 & anticipate opening bids on May 8

**North 3<sup>rd</sup> Street Improvements**

- Substantially complete, project is in the lien period

**City Street Evaluation & Report**

- Final report is complete & submitted

**West Monroe Sports Complex Additional Parking**

- Preliminary plans are complete

**Downtown Utility Survey & Preliminary Engineering**

- Preparing utility corridors
- Preparing street geometric layout
- Coordinating with electrical designer

**Constitution Drive Improvements**

- Submitted to DRA on March 27 for review prior to advertisement
- Received agency authorization to advertise for bids on April 1
- Anticipate first advertisement for bids on April 10 & anticipate opening bids on May 8

**Cotton Street Water & Sewer Utility Improvements**

- Pine Street to Wood Street
- DRA Funded Project (SEDAP) LA-7333
- Under design

**Downing Pines Road: Roundabout at Mane Street**

- State Project Number H.016019
- Preparing proposal for topo survey, design, environmental, and right-of-way maps

**Cotton Street Sidewalk & Street Improvements**

- Draftsmen are processing topographic survey field data
- Under design