

MAY 20, 2025
WEST MONROE CITY COUNCIL MEETING
ENGINEERING UPDATE
L&A, INC. PROJECT NO. 25E038.00

Kiroli Walk Trail Improvements

- Benchmark Construction Group is under construction

Sunshine Heights Drainage Improvements

- Open bids on June 9, 2025

North 3rd Street Improvements

- Substantially complete, project is in the lien period
- Punch list items are scheduled to be complete May 23
- Our office received a clear lien certificate which will be transmitted to the City for submittal to the funding agency

West Monroe Sports Complex Additional Parking

- Preliminary plans are complete

Downtown Utility Survey & Preliminary Engineering

- Our office will schedule a meeting with electrical designer for May 23 for deliverable discussion

Constitution Drive Improvements

- Open bids May 22

Downing Pines Road: Roundabout at Mane Street

- State Project Number H.016019
- LDOTD assigned a new project manager & our office provided a previously completed traffic study to the project manager
- LDOTD in process of advertisement for consultant procurement

Cotton Street Sidewalk & Street Improvements

- Request verification from State on funding capabilities & eligibility for improvements associated with the downtown master plan

Cotton Street Water & Sewer Utility Improvements

- Pine Street to Wood Street
- DRA Funded Project (SEDAP) LA-7333
- Under design & coordination with the street & sidewalk project along Cotton Street