

Westwood Public Works

To: Governing Body
From: John Sullivan, Director of Public Works
Date: September 8, 2026
Re: Monthly Status Report

- CCLIP funding: The project is moving right along. The west half of the intersection is completed. They will be sawing and removing material on the 8th and 9th. Grading and compacting will follow on the 10th. The concrete will be placed on the 11th and 12th.
- W. 47th Place Complete Street Project: We are on track for a January 2027 bid solicitation.
- W. 50th Street, Belinder Ave. to Mission Rd. & W. 51st Street Belinder Ave. to Mission Rd.: The project will begin on the 21st. Should be complete by the end of October.
- Outdoor Warning Siren Relocation: This project is complete.
- Concrete Repairs Various Locations: I prepared a list of locations that need sidewalks, curb & gutter and driveway approach repairs throughout the city. I will be bringing into a future Meeting a request to accept a bid.
- Wastewater Main Repair, W. 48th Terrace and Belinder: This project is complete.
- Street Light Pole Damage: The streetlight at 2510 W. 47th Street was damaged as a result of a fatality accident. I am working with KCK to repair the pole and replace the clamshell.