

Westwood Public Works

To: Governing Body
From: John Sullivan, Director of Public Works
Date: August 11, 2026
Re: Monthly Status Report

- CCLIP funding: The project is scheduled to begin on August 17th, 2026, with completion to be done by the October 2, 2026.
- W. 47th Place Complete Street Project: We are on track for a January 2027 bid solicitation.
- W. 50th Street, Belinder Ave. to Mission Rd. & W. 51st Street Belinder Ave. to Mission Rd.: We anticipate this project beginning on August 31, 2026. Both the Gas and Water utilities are to be finished by then.
- Outdoor Warning Siren Relocation: The siren has been installed in its new location. We are waiting for Evergy to connect power to the new location. The old location has been abandoned. I had some issues with recording the easement. Shawnee Mission was to have redone the signatures on the easement last evening. I am awaiting the revised document so that I can file it.
- Concrete Repairs Various Locations: I prepared a list of locations that need sidewalks, curb & gutter and driveway approach repairs throughout the city. I will be bringing into a future Meeting a request to accept a bid.
- Wastewater Main Repair, W. 48th Terrace and Belinder: Johnson County Wastewater suffered a main collapse at this intersection. The repair was at a depth of 11 feet. The old utility trenches around the collapse have been backfilled with clean rock and was caving in around the work requiring a larger excavation and ROW repair. It is expected to be fully repaired by weeks end.
- Street Light Pole Damage: The streetlight at 2510 W. 47th Street was damaged as a result of a fatality accident. I am working with KCK to repair the pole and replace the clamshell.