

## Westwood Public Works

To: Governing Body  
From: John Sullivan, Director of Public Works  
Date: May 12, 2026  
Re: Monthly Status Report

---

- CCLIP funding: The project has been bid with Realm Construction the low bidder at \$317,426.00. At the request of the Unified Government, we will not start construction till after the World Cup is complete or after July 18, 2026. The WaterOne folks would like to replace their water main that lays within the intersection and work should begin on that soon.
- W. 47<sup>th</sup> Place Complete Street Project: After meeting with the Gas and WaterOne folks they have determined that they need to replace the mains on W. 47<sup>th</sup> Place. There timing for both of these projects will make it impractical to construct road improvements in 2026. I have notified Woodside and will be notifying both office buildings of this development. I plan to bid for this in December/January timeframe for construction beginning in early 2027. I am working on securing our CARS funding to that timeframe.
- W. 50<sup>th</sup> Street, Belinder Ave. to Mission Rd. & W. 51<sup>st</sup> Street Belinder Ave. to Mission Rd.: As with the W. 47<sup>th</sup> Place project both the water and gas utilities are planning to replace mains and services on the W. 50<sup>th</sup> Street project. I am trying to arrange for them to get this work done ASAP so that maybe we can bid for this project in June for an August to October construction timeframe.
- Outdoor Warning Siren Relocation: I have received the easement documents. I have submitted them to our City Attorney to write the conveyance portion of the document. Once I have that I will submit to the Shawnee Mission School District for consideration.
- Concrete Repairs Various Locations: I prepared a list of locations that need sidewalk, curb & gutter and driveway approach repairs throughout the City. I will be bringing into a future Meeting a request to accept a bid.