



## CITY COUNCIL AGENDA ITEM BRIEFING SHEET

<b>Council Date:</b> October 22, 2024	<b>Department:</b> Public Works	<b>Presented By:</b> Gretchen Vazquez
--	------------------------------------	--

### AGENDA ITEM: PROJECT UPDATE

#### Speed Humps on Crown Road

Engineer: Jacob & Martin, LLC

Contractor: Elite Asphalt, LLC

Total Project Cost: \$19,915.00

Project Description: The project consists of the installation of asphalt speed humps and pavement markings/line striping on Crown Road.

#### Latest project update:

- The City Council approved the installation of seven (7) speed humps on Crown Road at their June 11<sup>th</sup> Council meeting.
- The City contracted Elite Asphalt, LLC to install three (3) speed humps on Crown Road.
- The installation of the speed humps was completed on September 27, 2024.
- City staff will continue to monitor the traffic speeds along Crown Road to evaluate the effectiveness of the newly installed speed humps. Staff, with feedback from the Public Works and Police Departments will reassess to determine if additional speed humps will be needed.

#### Driveway Expansions on Crown Road and Ranch House Road

Engineer: Jacob & Martin, LLC

Contractor: Alliance Concrete Services, LLC

Total Project Cost: \$30,725.00

Project Description: The project consists of widening the driveway approaches on Crown Road and Ranch House Road to meet the City's new minimum driveway design standard.

#### Latest project update:

- The City of Willow Park has contracted Alliance Concrete Services, LLC to perform driveway expansions at various locations.
- Driveway improvements are expected to be completed the week of October 21, 2024.


## King's Gate Road Bridge Replacement

Engineer: Bartlett & West (Texas Department of Transportation's Consultant)

Contractor: To be determined

Total Project Direct Cost: \$1,844,122

**Project Description:** The proposed work is a partnership between the City of Willow Park and the Texas Department of Transportation (TxDOT) to remove and replace the King's Gate Road bridge over Clear Fork Trinity River. Bridge length and width is approximately 109' long and 44' wide, (2 - 12' lanes, with 2 - 8' shoulders, and 1' width for each bridge rail). The project also includes the approach roadways approximately 200' south of the bridge to the IH 20 frontage road and 100' north of the bridge. The approaches are to be constructed in concrete.



Project Location Map

### Latest Project Update:

- The let date for the King's Gate Road Bridge Replacement project is August 2025.
- TxDOT has completed 95% of the plans and submitted to District and Division for review.
- Project is environmentally cleared.
- Right-of-way Acquisition
  - The City Council approved purchase of the Bell property on August 27, 2024.
  - The City has been authorized to use the power of eminent domain to acquire the remaining property. A title search/report for this property has been ordered. Staff anticipates filing the condemnation petition in the coming weeks.
- Utility Relocations
  - Continue to coordinate with Oncor and Texas Gas regarding the utility relocation work.
  - Utility relocations work to begin soon after the right-of-way is acquired.