



# City of Beaumont

## Wastewater Treatment Plant Salt Mitigation Upgrade Project

### Change Order No. 21

September 08, 2021

|   |   |                     |                      |                   |
|---|---|---------------------|----------------------|-------------------|
|   |   | <b>Amount</b>       | <b>Calendar Days</b> | <b>Comp. Date</b> |
| <b>Contractor:</b> W.M. Lyles Co.   | <b>Original Contract:</b>               | \$ 53,312,000.00    | 820                  | 1/26/2021         |
| <b>Project Name:</b> Wastewater Treatment Plant Salt Mitigation Upgrade Project | <b>Previous Approved Changes:</b>       | \$4,480,315.86      | 186                  | 5/30/2021         |
| <b>Contract No.:</b> C18-80   | <b>This Change: Amount NTE</b>          | <b>\$213,164.76</b> | <b>55</b>            |                   |
| <b>CO Number:</b> 21  | <b>Revised Contract if Approved:</b>    | \$57,905,415.91     | 1061                 | <b>9/24/2021</b>  |
|   | <b>Previous Phase 1 Completion Date</b> |                     |                      | 5/20/2020         |
|   | <b>Revised Phase 1 Completion Date</b>  |                     |                      | 9/18/2020         |

This change order covers changes to the subject contract as described herein. The Contractor shall supply all labor, equipment, and materials to complete the Change Order items for the lump sum price agreed upon herein. All Change Order items must be submitted to the City for approval prior to fabrication.

| Item No.  | PCO No. | Description of Changes   | Amount              | Phase 1 Time Extension (CD*) | Phase 2 / Project Completion Time Extension (CD*) |
|---|---------|--|---------------------|------------------------------|---|
| 1   | 49      | BCVWD Requested Changes to Line Connections on 4 <sup>th</sup> Street    | \$15,597.01         | 0                            | 0   |
| 2   | 50      | Plant Effluent Analyzers and Sampler Additions                           | \$48,501.92         | 0                            | 0   |
| 3   | 51      | Yard Piping – 3in Non-Potable Waterline & Valves                         | \$17,500.62         | 0                            | 0   |
| 4   | 53      | Fine Screens Cleaning Pressure Washer – Piping & Electrical Additions    | \$82,276.27         | 0                            | 0   |
| 5   | 55      | MBR RAS Pumps – Seal Water Backup System                                 | \$11,721.54         | 0                            | 0   |
| 6   | 57      | 8" WAS Additional Piping, Valves & Influent Mods to Sludge Holding Tanks | \$37,567.40         | 0                            | 0   |
| 7   | 59      | TIA-07 SCE Delay Decommissioning Existing Power                          | \$0                 | 0                            | 32  |
| 8   | 60      | TIA-08 Inclement Weather Impact Dec-2020 thru Apr-2021                   | \$0                 | 0                            | 23  |
| <b>NET CHANGE IN CONTRACT AMOUNT – INCREASE</b> |         |  | <b>\$213,164.76</b> | <b>0</b>                     | <b>55</b>   |

\*Calendar Days

The amount of the Contract will be increased/decreased by Two Hundred-Thirteen Thousand, One Hundred Sixty-Four dollars and seventy-six cents (\$213,164.76). The Contract Time will be increased by zero (55) calendar days.

The Contractor agrees to furnish all labor, equipment, and materials and to perform all other necessary work, inclusive of the directly or indirectly related work, within the approved time extension required to complete the above Change Order items. The undersigned Contractor approves the foregoing Change Order as to the changes, if any, in the Contract Price specified for each item including any and all supervision costs and other miscellaneous costs relating to the change in Work, and as to the extension of time allowed, if any, for the completion of the entire Work on account of said Change Order. The City and the Contractor hereby agree that this Change Order constitutes full mutual accord and satisfaction for all time, all costs, and all impacts related directly or indirectly to this Change Order. The Contractor hereby agrees that this Change Order represents the full equitable adjustment owed under the Contract, and further agrees on behalf of himself and all subcontractors to waive all right to file any further claims or request for equitable adjustment arising out of or as a result of this Change Order or the cumulative effect of this Change Order on the performance of the overall Work under the Contract. This document will become a supplement of the contract and all provisions will apply hereto. It is understood that the Change Order shall be effective when approved by the City.

**Recommended:** \_\_\_\_\_, **Date:** \_\_\_\_\_  
MWH Constructors, Senior Resident Engineer

**Accepted:** \_\_\_\_\_, **Date:** \_\_\_\_\_  
W.M. Lyles Co., Contractor

**Approved:** **Brian P. Knoll** \_\_\_\_\_, **Date:** 9/28/2021  
Albert A. Webb Associates, Program Manager

**Approved:** \_\_\_\_\_, **Date:** \_\_\_\_\_  
City of Beaumont, City Manager



# City of Beaumont Wastewater Treatment Plant Salt Mitigation Upgrade Project

## Technical Justification:

|  |  |
|--|--|
| PCO-49   |  |
| Design Adjustment:<br>WML COP-055 R2<br>CLAR-26  | BCVWD Requested Changes to 8" Potable Water Line |
| <p><u>Reason for Design Changes:</u></p> <p>After approval of previous Change Order 09, PCO-20, and further review of the final design drawings BCVWD requested additional modifications to the connection tie-ins on the existing 16-inch potable waterline and 24-inch reuse waterline located under 4<sup>th</sup> Street.</p> <p><u>Design and Scope Changes:</u></p> <p>These changes are shown on the attached drawing and are summarized as follows:</p> <ul style="list-style-type: none"><li>• There will be no hot tap of the potable water line by the contractor per pre-bid Addendum No.1. Instead, BCVWD will coordinate and perform all street work on the 16" water main and install a 16"x16"x8" Tee with two 16" butterfly valves on either side of the tee and an 8" gate valve on the new line into the project site.</li><li>• The recycled water line will terminate short of the road and will not be required to be connected to the existing 24" Recycled Waterline.</li><li>• Gate valves shall be Mueller A2361 series or equal, suitable for buried service and shall meet the requirements of Section 400561 and other related sections.</li><li>• A temporary 2-inch HDPE potable waterline with isolation valves and fittings shall be installed north of the Brine Meter Vault connecting the 4-inch potable waterline to the existing potable water meter during Phase 1 work.</li></ul> <p><u>Cost Impact:</u></p> <p>WML's first quote for the work as requested in the Clarification was in the amount for a contract cost increase of \$57,248.37, which included a larger and additional paving repair area. WML's second quote for a cost increase of \$21,971.90 was revised after MWH review and adjustments to \$15,597.01.</p> <p>MWH has reviewed the attached WML cost proposal and find it acceptable. Accordingly, MWHC recommends a contract cost increase of <b>\$15,597.01</b> to be executed in a change order for the modifications requested.</p> |  |

**CITY OF BEAUMONT WWTP SALT MITIGATION UPGRADE PROJECT**

**CHANGE ORDER PROPOSAL (COP) # 055.02  
(By Contractor)**

|   |   |
|---|---|
| <b>To (Engineer/CM):</b><br>MWH Constructors<br>Attention: Charles Reynolds<br>Phone: 702-497-8024<br>Email: Charles.w.reynolds@stantec.com   | <b>From (Contractor):</b><br>W.M. Lyles Co.<br>Attention: Oscar Mendoza<br>Phone: 619-565-6064<br>Email: omendoza@wmlylesco.com |
| <b>PCO/DCM No.:</b> CLAR-26   |   |
| <b>Subject:</b> BCVWD Requested Changes to 8" Potable Water Line  |   |
| <b>Reference Documents:</b> Attached  |   |
| <b>DESCRIPTION</b>  |   |
| This COP is to modify the Potable Water and Recycled Water tie-in locations as noted on CLAR 26. It also assumes that the City of Beaumont will renew the attached Encroachment Permit at no additional cost. |   |
| <b>COST ESTIMATE</b>  |   |
| Total Cost: \$ 15,597.01. – see attached breakdown.   |   |
| <b>SCHEDULE IMPACT</b>  |   |
| N/A   |   |
| <b>Received by MWH Constructors (Date):</b>   |   |

**RESPONSE**

**Response By:**

**Date:**

Final Distribution: Oscar Mendoza, W.M. Lyles Co.  
Brian Knoll, Webb Associates  
MWH Inspector

W. M. Lyles Co.  
 42142 Roick Drive  
 Temecula, CA 92590

6/15/2021

Reference #: DCM #20

Attention: Charles W. Reynolds

City of Beaumont WWTP Salt Mitigation Upgrade Project

DESCRIPTION: CLAR-26 BCVWD Requested Changes to 8" PW Line

| Item:       |   | Unit | Total MH | Total MH Cost | Eq. Cost    | Material    | Subcont.    | Total Cost   |
|-------------|---|------|----------|---------------|-------------|-------------|-------------|--------------|
| 1           | CLAR-26 BCVWD Requested Changes to 8" PW Li | 1 LS | 71       | \$ 6,141.59   | \$ 1,297.90 | \$ 1,788.84 | \$ 4,600.00 | \$ 13,828.34 |
| 2           |   | 1 LS | 0        | \$ -          | \$ -        | \$ -        | \$ -        | \$ -         |
| 3           |   | 1 LS | 0        | \$ -          | \$ -        | \$ -        | \$ -        | \$ -         |
|             |   | 1 LS | 0        | \$ -          | \$ -        | \$ -        | \$ -        | \$ -         |
| Total Costs |   |      | 71       | \$ 6,141.59   | \$ 1,297.90 | \$ 1,788.84 | \$ 4,600.00 | \$ 13,828.34 |

|                                |      |           |                  |
|--------------------------------|------|-----------|------------------|
| Subtotal                       |      | \$        | 13,828.34        |
| Mark-up - Labor                | 15%  | \$        | 921.24           |
| Mark-up - Equipment            | 15%  | \$        | 194.69           |
| Mark-up - Materials            | 15%  | \$        | 268.33           |
| Mark-up - Subcontractor        | 5%   | \$        | 230.00           |
| Bond                           | 1.0% | \$        | 154.43           |
| <b>Total This Change Order</b> |      | <b>\$</b> | <b>15,597.01</b> |

Comments:

**City of Beaumont WWTP Salt Mitigation Upgrade Project**  
**CLAR-26 BCVWD Requested Changes to 8" PW Line**

###

**A. Labor**

| Description        | Lab Pipe FM |    |    | Lab Pipe |    |    | Operator |    |    | Carp FM |    |    | Carp |    |    | Lab |    |    | Cement Mason |    |    |   |
|--------------------|-------------|----|----|----------|----|----|----------|----|----|---------|----|----|------|----|----|-----|----|----|--------------|----|----|---|
|                    | ST          | PT | DT | ST       | PT | DT | ST       | PT | DT | ST      | PT | DT | ST   | PT | DT | ST  | PT | DT | ST           | PT | DT |   |
| T&M Ticket 5/8/20  | 2           |    |    |          |    |    |          |    |    |         |    |    |      |    |    |     |    |    |              |    |    |   |
| T&M Ticket 5/11/20 | 4           |    |    |          | 8  |    |          | 14 |    |         |    |    |      |    |    |     |    |    |              |    |    |   |
| T&M Ticket 5/12/20 | 2           |    |    |          | 2  |    |          | 2  |    |         |    |    |      |    |    |     |    |    |              |    |    |   |
| T&M Ticket 5/14/20 | 2           |    |    |          | 5  |    |          |    |    |         |    |    |      |    |    |     |    |    |              |    |    |   |
| T&M Ticket 6/2/20  | 2           |    |    |          | 5  |    |          |    |    |         |    |    |      |    |    |     |    |    |              |    |    |   |
| T&M Ticket 6/3/20  | 2           |    |    |          | 6  |    |          | 6  |    |         |    |    |      |    |    |     |    |    |              |    |    |   |
|                    |             |    |    |          |    |    |          |    |    |         |    |    |      |    |    |     |    |    |              |    |    |   |
|                    |             |    |    |          |    |    |          |    |    |         |    |    |      |    |    |     |    |    |              |    |    |   |
|                    |             |    |    |          |    |    |          |    |    |         |    |    |      |    |    |     |    |    |              |    |    |   |
|                    | 14          | 0  | 0  | 29       | 0  | 0  | 28       | 0  | 0  | 0       | 0  | 0  | 0    | 0  | 0  | 0   | 0  | 0  | 0            | 0  | 0  | 0 |

| Name                 | Rate    |          |          | Hours |    |    | Extension         |
|----------------------|---------|----------|----------|-------|----|----|-------------------|
|                      | ST      | PT       | DT       | ST    | PT | DT |                   |
| Lab Pipe FM          | \$80.34 | \$107.19 | \$134.03 | 14    | 0  | 0  | \$1,124.81        |
| Lab Pipe             | \$77.73 | \$103.27 | \$128.79 | 29    | 0  | 0  | \$2,254.11        |
| Operator             | \$98.67 | \$131.84 | \$165.00 | 28    | 0  | 0  | \$2,762.67        |
| Carp FM              | \$87.32 | \$117.91 | \$148.48 | 0     | 0  | 0  | \$0.00            |
| Carp                 | \$83.44 | \$112.07 | \$140.71 | 0     | 0  | 0  | \$0.00            |
| Lab                  | \$74.26 | \$98.07  | \$121.86 | 0     | 0  | 0  | \$0.00            |
| Cement Mason         | \$80.42 | \$105.60 | \$130.78 | 0     | 0  | 0  | \$0.00            |
|                      |         |          |          | 71    | 0  | 0  |                   |
| <b>Total Labor =</b> |         |          |          |       |    |    | <b>\$6,141.59</b> |

**B. Equipment**

| Description        | 17.230. | 32.037 | 31.028 | 20.037 | 18.305 | 30.048 | 20.024 |
|--------------------|---------|--------|--------|--------|--------|--------|--------|
| T&M Ticket 5/8/20  | 2       |        |        | 3      | 1      |        |        |
| T&M Ticket 5/11/20 | 4       |        |        | 8      | 1      |        |        |
| T&M Ticket 5/12/20 | 2       |        |        |        |        | 2      |        |
| T&M Ticket 5/14/20 | 2       |        |        |        | 1      |        |        |
| T&M Ticket 6/2/20  | 2       |        |        |        | 2      |        |        |
| T&M Ticket 6/3/20  | 2       |        |        | 6      | 1      |        |        |
|                    |         |        |        |        |        |        |        |
|                    |         |        |        |        |        |        |        |
|                    |         |        |        |        |        |        |        |
|                    | 14      | 0      | 0      | 17     | 5      | 2      | 0      |

| Number                   | Description                                     | Rate     | Hours | Extension         |
|--------------------------|---|----------|-------|-------------------|
| 17.230.                  | 1/2 Ton PickupChevy1500 Crew Cab                | \$29.60  | 14    | \$414.40          |
| 32.037                   | ReachliftXtremeXR1055                           | \$58.61  | 0     | \$0.00            |
| 31.028                   | Hydro Crane - 80 TonLink BeltRTC-8080 II 80 Ton | \$164.01 | 0     | \$0.00            |
| 20.037                   | Mini ExcavatorTakeuchiTB260                     | \$35.70  | 17    | \$606.90          |
| 18.305                   | 1 Ton Gang TruckFordF350 Ext Cab                | \$29.60  | 5     | \$148.00          |
| 30.048                   | Loader Backhoe 410John Deere410L                | \$64.30  | 2     | \$128.60          |
| 20.024                   | ExcavatorCAT330D                                | \$161.78 | 0     | \$0.00            |
| Rent                     | Owner Op dump trucks                            | \$100.00 | 0     | \$0.00            |
|                          |   |          | 38    |                   |
| <b>Total Equipment =</b> |   |          |       | <b>\$1,297.90</b> |

**C. Materials**

| Description                      | Quantity | Unit | Price     | Extension         |
|----------------------------------|----------|------|-----------|-------------------|
| Backflow Preventer Certification | 2        | ea   | \$ 100.00 | \$200.00          |
| 4" Gate Valve                    | 1        | ea   | \$ 636.00 | \$636.00          |
| 4" BNG                           | 1        | ea   | \$ 39.35  | \$39.35           |
| 2" HDPE Pipe                     | 65       | ft   | \$ 1.15   | \$74.75           |
| 2" GSP Tee                       | 1        | ea   | \$ 33.86  | \$33.86           |
| 2" GSP Pipe - 3ft                | 1        | ea   | \$ 111.46 | \$111.46          |
| 2" Brass Valve                   | 1        | ea   | \$ 68.76  | \$68.76           |
| Fill Sand                        | 15       | TN   | \$ 16.50  | \$247.50          |
| Consumables                      | 71       | Hr   | \$ 3.50   | \$248.50          |
| Tax                              | 7.750%   |      |           | \$128.66          |
|                                  |          |      | Subtotal  | \$1,788.84        |
| <b>Total Material =</b>          |          |      |           | <b>\$1,788.84</b> |

**D. Subcontractor**

| Description                | Quantity | Unit | Price      | Extension         |
|----------------------------|----------|------|------------|-------------------|
| Traffic Control            | 1        | LS   | \$4,600.00 | \$4,600.00        |
| <b>Total Subcontract =</b> |          |      |            | <b>\$4,600.00</b> |



PO Box 10, Highland, CA 92346

To: Estimating  
W.M. Lyles Co.  
1210 W. Olive Ave.  
Fresno CA 93728

Quote : 1394  
Date : 4/29/2021  
Phone: (559) 441-1900  
Email: acayama@wmlylesco.com

From: Jason Jones  
Phone: (909) 382-7400  
Fax: (909) 382-0113

CA License: 149783 A, B  
DIR No: 1000004260  
Email: jjones@matchcorp.com

We propose to furnish labor and material in accordance with the plans and specifications for:

**SALT WWTP - 4TH ST AC GRIND & OVERLAY  
BEAUMONT, CA**

| Item No.                                     | Description                         | Quantity           | U/M           | Unit Price         | Total Price                   |
|--|-------------------------------------|--------------------|---------------|--------------------|-------------------------------|
| <b>4TH ST. GIND &amp; OVERLAY</b>            |                                     |                    |               |                    |                               |
| 01 1   | TRAFFIC CONTROL                     | 1.0                | LS            | \$4,600.000        | \$4,600.00                    |
| <del>01 2</del>                              | <del>2 AC GRIND &amp; OVERLAY</del> | <del>4,320.0</del> | <del>SF</del> | <del>\$7.700</del> | <del>\$33,264.00</del>        |
| <b>Total for: 4TH ST. GIND &amp; OVERLAY</b> |                                     |                    |               |                    | <del><b>\$37,864.00</b></del> |
| <b>Total Proposal Price:</b>                 |                                     |                    |               |                    | <del><b>\$37,864.00</b></del> |

**NOTES**

1. Proposal is good for 30 days.
2. If this work is not performed by June 30, 2021, this proposal is subject to a price adjustment.
3. Payment will be the 10th of the month following the work.
4. Match Corporation not responsible for damage to unmarked underground utilities.
5. Proposal is based on unit prices.
6. Quantities are estimated; payment will be by field measured quantities at a minimum of 4,320 SF.
7. Includes ONE move-in and ONE shift; additional move-ins are \$17,500/EA.
8. If work is to be completed on a separate move-in new unit pricing will need to be negotiated.
9. Prices subject to labor rates, natural gas and OIL INDEX fluctuations.
10. Additional work unforeseen work not specically included in this quote will be done at a negotiated price or on a time and material basis.

**SPECIAL EXCLUSIONS**

1. Excludes engineering, staking, testing, permits, and inspection fees.
2. Excludes hazardous material removal / disposal.
3. Excludes asphalt sawing and sealing.
4. Excludes import or export of fill material.
5. Excludes aggregate base materials.
6. Excludes adjustment of manholes, water valves and any utilities.
7. Excludes weedkill and crack fill.
8. Excludes the cost of bonds; add 0.7% if desired.
9. Excludes SWPPP requirements and dust control.

Date:

Accepted by:



FERGUSON WATERWORKS #1088  
 1502 COLUMBIA AVE  
 RIVERSIDE, CA 92507-2014

Phone: 951-674-1323  
 Fax: 951-674-1084

|  |
|--|
| Deliver To:<br>From: John Jacoste<br>Comments: |
|--|

21:43:50 FEB 09 2021

FERGUSON WATERWORKS #1083

Price Quotation  
 Phone: 951-674-1323  
 Fax: 951-674-1084

**Bid No:** B389935  
**Bid Date:** 01/28/21  
**Quoted By:** XJJ

**Cust Phone:** 559-487-7926  
**Terms:** NET 10TH PROX

**Customer:** WM LYLES CO  
 551173-BEAUMONT WW TRTMT  
 PO BOX 4377  
 FRESNO, CA 93744

**Ship To:** WM LYLES CO  
 715 W 4TH ST  
 BEAUMONT, CA 92223

**Cust PO#:** CHANGE ORDER

**Job Name:** 55.1173-BEAUMONT WW TRTMT

| Item        | Description                        | Quantity | Net Price | UM | Total   |
|-------------|------------------------------------|----------|-----------|----|---------|
| CF6102UOL   | 6 FLG RW NRS OL GATE VLV           | 6        | 799.090   | EA | 4794.54 |
| CF6102POL   | 4 FLG RW NRS OL GATE VLV           | 2        | 636.000   | EA | 1272.00 |
| CF6102MOL   | 3 FLG RW NRS OL GATE VLV           | 5        | 523.150   | EA | 2615.75 |
| DCFM        | DOM 3 DI C110 THRD COMP FLG F/ STL | 10       | 47.280    | EA | 472.80  |
| FNWNBSS61M  | 3 316 SS 150# FLG NUT/BLT SET      | 10       | 16.040    | EA | 160.40  |
| FNWNA1FFGAM | 3 NA 1/8 150# FF GSMT              | 10       | 9.980     | EA | 99.80   |
| JE1905K     | LF 2 FIP X FIP BALL CURB ST W/HDL  | 3        | 402.310   | EA | 1206.93 |
| JJ2816K     | *NP 2 SQ NUT                       | 3        | 11.290    | EA | 33.87   |
| DVBABS36    | 36 SLIP VLV BX BOT SECT DOM        | 16       | 117.720   | EA | 1883.52 |
| DVBATS16    | 16 SLIP VLV BX TOP SECT DOM        | 16       | 102.030   | EA | 1632.48 |
| DVBLIDW     | TYLER VLV BX LID WTR DOM           | 16       | 21.290    | EA | 340.64  |
| BNM24       | 3X24 BLK RDY CUT PIPE TBE          | 10       | 118.060   | EA | 1180.60 |
| BNK24       | 2X24 BLK RDY CUT PIPE TBE          | 6        | 46.380    | EA | 278.28  |
| FNWNBSS61U  | 6 316 SS 150# FLG NUT/BLT SET      | 12       | 49.590    | EA | 595.08  |
| N150FFG18U  | 6 NA 1/8 FF 150# GSMT              | 12       | 11.980    | EA | 143.76  |
| FNWNBSS61P  | 4 316 SS 150# FLG NUT/BLT SET      | 4        | 31.150    | EA | 124.60  |
| N150FFG18P  | 4 NA 1/8 FF 150# GSMT              | 4        | 8.200     | EA | 32.80   |

**Net Total:** \$16867.85  
**Tax:** \$1307.26  
**Freight:** \$0.00  
**Total:** \$18175.11

| Item Code  | Description                   | Notice   |
|------------|-------------------------------|--|
| FNWNBSS61M | 3 316 SS 150# FLG NUT/BLT SET | ⚠ WARNING: Cancer and Reproductive Harm - www.P65Warnings.ca.gov |
| FNWNBSS61U | 6 316 SS 150# FLG NUT/BLT SET | ⚠ WARNING: Cancer and Reproductive Harm - www.P65Warnings.ca.gov |
| FNWNBSS61P | 4 316 SS 150# FLG NUT/BLT SET | ⚠ WARNING: Cancer and Reproductive Harm - www.P65Warnings.ca.gov |



**HOW ARE WE DOING? WE WANT YOUR FEEDBACK!**

Scan the QR code or use the link below to complete a survey about your bids:

<https://survey.medallia.com/?bidsorder&fc=1083&on=25463>





# INVOICE

1830 Craig Park Court  
St. Louis, MO 63146

|                  |              |
|------------------|--------------|
| Invoice #        | K218988      |
| Invoice Date     | 10/23/19     |
| Account #        | 242591       |
| Sales Rep        | JESSE HAVARD |
| Phone #          | 909-574-8662 |
| Branch # 168     | Corona, CA   |
| Total Amount Due | \$33,373.87  |

Remit To:  
**CORE & MAIN LP**  
 PO BOX 28330  
 ST. LOUIS, MO 63146

W. M. LYLES CO.  
PO BOX 4377  
FRESNO CA 93744-4377

Shipped to:  
715 W 4th STREET  
CITY OF BEAUMONT, CA

CUSTOMER JOB - 55.1173 WTP SALTMITIGAT

Thank you for the opportunity to serve you! We appreciate your prompt payment.

| Date Ordered | Date Shipped | Customer PO # | Job Name        | Job #   | Bill of Lading | Shipped Via    | Invoice # |
|--------------|--------------|---------------|-----------------|---------|----------------|----------------|-----------|
| 3/03/19      | 10/22/19     | 55.1173-4016  | WTP SALTMITIGAT | 55.1173 |                | CORE & MAIN LP | K218988   |

| Product Code     | Description                     | Quantity |         | B/O | Price     | UM | Extended Price |
|------------------|---------------------------------|----------|---------|-----|-----------|----|----------------|
|                  |                                 | Ordered  | Shipped |     |           |    |                |
| 0910M041190      | 4 IPS DR11 HDPE 90 BEND MOLD    | 2        | 2       |     | 10.90000  | EA | 21.80          |
| 0910M0411T       | 4 IPS DR11 HDPE TEE MOLD        | 4        | 4       |     | 16.20000  | EA | 64.80          |
| 0910M040211R     | 4X2 IPS DR11 HDPE RED MOLD      | 4        | 4       |     | 7.80000   | EA | 31.20          |
| 0941M040311R     | 4X3 4100 SDR11 IPS PE RED       | 2        | 2       |     | 7.75000   | EA | 15.50          |
| 0941P061140      | 6 IPS DR11 HDPE PIPE 40'        | 1000     | 1000    |     | 7.49000   | FT | 7,490.00       |
| 0910M061145      | 6 IPS DR11 HDPE 45 BEND MOLD    | 7        | 7       |     | 30.30000  | EA | 212.10         |
| 0910M0611T       | 6 IPS DR11 HDPE TEE MOLD        | 3        | 3       |     | 39.30000  | EA | 117.90         |
| 0941F060211R     | 6X2 SDR11 IPS HDPE CONC REDUCER | 1        |         | 1   | 38.35000  | EA | .00            |
| 0910M060311T     | 6X3 SDR11 IPS HDPE TEE MOLDED   | 1        | 1       |     | 70.80000  | EA | 70.80          |
| 0910P021120      | 2 IPS DR11 HDPE PIPE 20'        | 1340     | 1340    |     | 1.13000   | FT | 1,514.20       |
| 0941F060311R     | 6X3 SDR11 IPS HDPE REDUCER      | 3        | 3       |     | 42.68000  | EA | 128.04         |
| 0910M060411T     | 6X4 SDR11 IPS HDPE TEE MOLDED   | 1        | 1       |     | 118.80000 | EA | 118.80         |
| 0910M060211T     | 6X2 SDR11 IPS HDPE TEE MOLDED   | 2        | 2       |     | 117.16000 | EA | 234.32         |
| 0910M0611FA      | 6 IPS DR11 HDPE FLG ADPT        | 1        | 1       |     | 25.20000  | EA | 25.20          |
| 0941BUR0611316SS | 6 SDR11 316SS IPS BACKING RING  | 1        | 1       |     | 578.00000 | EA | 578.00         |
| 0910M040311T     | 4X3 SDR11 IPS HDPE TEE MOLDED   | 5        | 5       |     | 47.52000  | EA | 237.60         |
| 0910M040211T     | 4X2 SDR11 IPS HDPE TEE MOLDED   | 1        | 1       |     | 47.52000  | EA | 47.52          |
| 0910M0411FA      | 4 IPS DR11 HDPE FLG ADPT        | 5        | 5       |     | 14.73000  | EA | 73.65          |



**Delivers tomorrow 9-11 am**

|   |  |           |                 |         |
|---|--|-----------|-----------------|---------|
| 1 | <b>Brass On/Off Valve</b><br>with Lever Handle, 2 NPT Female<br>47865K28 | 1<br>Each | \$68.76<br>Each | \$68.76 |
|---|--|-----------|-----------------|---------|

Your reference:

|   |   |           |               |       |
|---|---|-----------|---------------|-------|
| 2 | <b>Low-Pressure Pipe Fitting</b><br>Galvanized Iron Tee Connector, 2 NPT Female<br>4638K128 | 1<br>Each | 33.86<br>Each | 33.86 |
|---|---|-----------|---------------|-------|

Your reference:

|   |   |           |                |        |
|---|---|-----------|----------------|--------|
| 3 | <b>Standard-Wall Galvanized Steel Pipe</b><br>Threaded on Both Ends, 2 NPT, 36" Long<br>4499K82 | 1<br>Each | 111.46<br>Each | 111.46 |
|---|---|-----------|----------------|--------|

Your reference:

|              |                 |
|--------------|-----------------|
| Merchandise  | 214.08          |
| Shipping     | 17.15           |
| Tax          | 16.59           |
| <b>Total</b> | <b>\$247.82</b> |

**Contact**  
Contact

**Delivery method**  
Ground  
Tomorrow by 11 am

**Delivery address**  
W. M. Lyles Co  
715 west 4th St  
Beaumont CA 92223

**Delivery attention:**  
Armando Cayama

**Payment method**  
Invoice

**Invoice / receipt preference**  
PO BOX 28130  
acayama@wmlylesco.com

**Billing address**  
W. M. Lyles Co  
PO BOX 28130  
Fresno CA 93729

**Tax**  
Taxable

Your order is subject only to our terms and conditions, available at [www.mcmaster.com](http://www.mcmaster.com) or from our Sales Department.

W.M. Lyles Co.  
PO Box 4377  
Fresno, CA 93744

### TIME & MATERIAL SHEET

W. M. LYLES CO.  
CONTRACTOR  
*Progress Through Performance*

Project Name SALT MITIGATION UPGRADE Project No. 55.1173  
Phase Code 99010 0220 Date 5/8/20

#### DESCRIPTION OF WORK

POT HOLE EXCAVATE AND INSTALL 2" HDPE AT  
EXISTING WATER METER ON FORTH STREET

#### LABOR

| NAME              | CLASS     | ST | OT | DT | SHIFT |
|-------------------|-----------|----|----|----|-------|
| ERNESTO VELASQUEZ | FM        | 2  |    |    |       |
| ANTONIO RAMIREZ   | LAB       | 3  |    |    |       |
| GARY HINER        | OPER.     | 3  |    |    |       |
| DANIEL SCHROEDER  | AP. OPER. | 3  |    |    |       |
|                   |           |    |    |    |       |
|                   |           |    |    |    |       |
|                   |           |    |    |    |       |

#### EQUIPMENT

| DESCRIPTION      | EQUIP. NO. | QTY | HRS | SHIFT |
|------------------|------------|-----|-----|-------|
| FOREMAN TRUCK    | 17.230     |     | 2   |       |
| TAKEUCHI MINI EX | 20.037     |     | 3   |       |
| SOB TRUCK        | 15.182     |     | 1   |       |
|                  |            |     |     |       |
|                  |            |     |     |       |

#### MATERIAL

| DESCRIPTION | QTY | UM |
|-------------|-----|----|
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

**Verification of Resources ONLY**

|  |   |
|--|---|
| CUSTOMER Signature <u>Robert Beck</u> 5/8/20 | W.M. Lyles Co. Signature <u>[Signature]</u> |
| Print Name _____                             | Print Name <u>ROBERT BECK</u>               |
| Title _____                                  | Title <u>Super</u>                          |
| Date _____                                   | Date _____                                  |

W.M. Lyles Co.  
PO Box 4377  
Fresno, CA 93744

### TIME & MATERIAL SHEET

**W. M. LYLES CO.**  
CONTRACTOR  
*Progress Through Performance*

Project Name SALT MITIGATION UPGRADE Project No. 55.1173  
Phase Code 99010 0220 Date 5/11/20

#### DESCRIPTION OF WORK

POT HOLE EXCAVATE AND INSTALL 2" HDPE AT  
EXISTING WATER METER ON FORTH STREET

#### LABOR

| NAME              | CLASS   | ST | OT | DT | SHIFT |
|-------------------|---------|----|----|----|-------|
| ERNESTO VELAZQUEZ | FM      | 4  |    |    |       |
| ANTONIO RAMIREZ   | LAB     | 8  |    |    |       |
| GARY HINER        | OPER.   | 8  |    |    |       |
| DANIEL SCHROEDER  | AP.OPER | 6  |    |    |       |
|                   |         |    |    |    |       |
|                   |         |    |    |    |       |
|                   |         |    |    |    |       |
|                   |         |    |    |    |       |

#### EQUIPMENT

| DESCRIPTION      | EQUIP. NO. | QTY | HRS | SHIFT |
|------------------|------------|-----|-----|-------|
| FOREMAN TRUCK    | 17.230     | 4   |     |       |
| TAKEUCHI MINI EX | 20.037     | 8   |     |       |
| JOB TRUCK        | 15.182     | 1   |     |       |
|                  |            |     |     |       |
|                  |            |     |     |       |
|                  |            |     |     |       |

#### MATERIAL

| DESCRIPTION | QTY | UM |
|-------------|-----|----|
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

Verification of Resources ONLY.

CUSTOMER

Signature Charles Beck 5/11/20

Print Name \_\_\_\_\_

Title \_\_\_\_\_

Date \_\_\_\_\_

W.M. Lyles Co.

Signature Robert Beck

Print Name ROBERT BECK

Title Super

Date \_\_\_\_\_

W.M. Lyles Co.  
PO Box 4377  
Fresno, CA 93744

### TIME & MATERIAL SHEET

**W. M. LYLES CO.**  
CONTRACTOR  
Since 1911  
*Progress Through Performance*

Project Name SALT MITIGATION UPGRADE Project No. 55,173  
Phase Code 990100220 Date 5/12/20

#### DESCRIPTION OF WORK

POT HOLE EXCAVATE AND INSTALL 2" HDPE AT  
EXISTING WATER METER ON FORTH STREET

#### LABOR

| NAME              | CLASS | ST | OT | DT | SHIFT |
|-------------------|-------|----|----|----|-------|
| ERNESTO VELASQUEZ | FM    | 2  |    |    |       |
| ANTONIO RAMIREZ   | LAB   | 2  |    |    |       |
| RICHARD GROSSER   | OPER. | 2  |    |    |       |
|                   |       |    |    |    |       |
|                   |       |    |    |    |       |
|                   |       |    |    |    |       |
|                   |       |    |    |    |       |

#### EQUIPMENT

| DESCRIPTION      | EQUIP. NO. | QTY | HRS | SHIFT |
|------------------|------------|-----|-----|-------|
| FOREMAN TRUCK    | 17.230     | 2   |     |       |
| J.D. BACKHOE 410 | 30.051     | 2   |     |       |
|                  |            |     |     |       |
|                  |            |     |     |       |
|                  |            |     |     |       |

#### MATERIAL

| DESCRIPTION | QTY | UM |
|-------------|-----|----|
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZER THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

Verification of Resources ONLY

CUSTOMER

Signature [Signature] 5/12/20

Print Name \_\_\_\_\_

Title \_\_\_\_\_

Date \_\_\_\_\_

W.M. Lyles Co.

Signature [Signature]

Print Name ROBERT REIL

Title Super

Date \_\_\_\_\_

W.M. Lyles Co.  
PO Box 4377  
Fresno, CA 93744

### TIME & MATERIAL SHEET

W. M. LYLES CO.  
CONTRACTOR  
Since 1911  
Progress Through Performance

Project Name SALT MITIGATION UPGRADE Project No. 55-1173  
Phase Code \_\_\_\_\_ Date 5/14/20

#### DESCRIPTION OF WORK

INSTALL 2" HDPE AND VALVES TO METER  
AT FORTH STREET

#### LABOR

| NAME                          | CLASS      | ST       | OT | DT | SHIFT |
|-------------------------------|------------|----------|----|----|-------|
| <u>ERNESTO VELASQUEZ</u>      | <u>FM</u>  | <u>2</u> |    |    |       |
| <u>JOSE MURDOZA RODRIGUEZ</u> | <u>LAD</u> | <u>5</u> |    |    |       |
|                               |            |          |    |    |       |
|                               |            |          |    |    |       |
|                               |            |          |    |    |       |
|                               |            |          |    |    |       |
|                               |            |          |    |    |       |

#### EQUIPMENT

| DESCRIPTION          | EQUIP. NO.    | QTY | HRS      | SHIFT |
|----------------------|---------------|-----|----------|-------|
| <u>FOREMAN TRUCK</u> | <u>17.230</u> |     | <u>2</u> |       |
| <u>JOB TRUCK</u>     | <u>15.182</u> |     | <u>1</u> |       |
|                      |               |     |          |       |
|                      |               |     |          |       |
|                      |               |     |          |       |
|                      |               |     |          |       |
|                      |               |     |          |       |

#### MATERIAL

| DESCRIPTION                  | QTY           | UM |
|------------------------------|---------------|----|
| <u>2" BRASS JONES VALVES</u> | <u>2</u>      |    |
| <u>4" GATE VALVE</u>         | <u>1</u>      |    |
| <u>2" HDPE PIPE</u>          | <u>65 FT.</u> |    |
|                              |               |    |
|                              |               |    |
|                              |               |    |
|                              |               |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

Verification of Resources ONLY

CUSTOMER

Signature G. Buck

Print Name G. Buck

Title MWHC

Date 5/14/20

W.M. Lyles Co.

Signature Robert Beck

Print Name ROBERT BECK

Title SUPER.

Date 5/14/20

W.M. Lyles Co.  
PO Box 4377  
Fresno, CA 93744

### TIME & MATERIAL SHEET

W. M. LYLES CO.  
CONTRACTOR  
Since 1963  
Progress Through Performance

Project Name SALT MITIGATION UPGRADE Project No. 55.1173  
Phase Code 99.010.0220 Date 6/2/20

#### DESCRIPTION OF WORK

TIE-10 2" POTABLE WATER TO CITY METER  
AT 4<sup>th</sup> STREET

#### LABOR

| NAME                       | CLASS        | ST       | OT | DT | SHIFT |
|----------------------------|--------------|----------|----|----|-------|
| <u>MARTIN BARRERA</u>      | <u>FORE.</u> | <u>2</u> |    |    |       |
| <u>GIOVANNI PARAGUIRRE</u> | <u>LAB</u>   | <u>3</u> |    |    |       |
| <u>EDDIE GOMEZ</u>         | <u>LAD</u>   | <u>2</u> |    |    |       |
|                            |              |          |    |    |       |
|                            |              |          |    |    |       |
|                            |              |          |    |    |       |
|                            |              |          |    |    |       |

#### EQUIPMENT

| DESCRIPTION          | EQUIP. NO.    | QTY | HRS      | SHIFT |
|----------------------|---------------|-----|----------|-------|
| <u>FOREMAN TRUCK</u> | <u>17.215</u> |     | <u>2</u> |       |
| <u>JOB TRUCK</u>     | <u>18.197</u> |     | <u>2</u> |       |
|                      |               |     |          |       |
|                      |               |     |          |       |
|                      |               |     |          |       |

#### MATERIAL

| DESCRIPTION           | QTY       | UM |
|-----------------------|-----------|----|
| <u>2" GSP</u>         | <u>3'</u> |    |
| <u>2" GSP TEE</u>     | <u>1</u>  |    |
| <u>2" BRASS VALVE</u> | <u>1</u>  |    |
|                       |           |    |
|                       |           |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

**Verification of Resources Only**

CUSTOMER

Signature [Signature]

Print Name MWHC

Title \_\_\_\_\_

Date 6-2-20

W.M. Lyles Co.

Signature [Signature]

Print Name ROBERT BELK

Title SUPER. Date 6/2/20

W.M. Lyles Co.  
PO Box 4377  
Fresno, CA 93744

### TIME & MATERIAL SHEET

W. M. LYLES CO.  
CONTRACTOR  
Since 1943  
Progress Through Performance

Project Name SALT MITIGATION UPGRADE Project No. 55.1173  
Phase Code 99.010.0220 Date 6/3/20

#### DESCRIPTION OF WORK

BACKFILL 2" POTABLE WATER AT 4<sup>th</sup> STREET  
REBUILD DIRT BERM

#### LABOR

| NAME                     | CLASS        | ST       | OT | DT | SHIFT |
|--------------------------|--------------|----------|----|----|-------|
| <u>ERNESTO VELAZQUEZ</u> | <u>FORE.</u> | <u>2</u> |    |    |       |
| <u>RICHARD GROSSER</u>   | <u>OPER.</u> | <u>6</u> |    |    |       |
| <u>JAIMG PANTOJA</u>     | <u>LAB</u>   | <u>6</u> |    |    |       |
|                          |              |          |    |    |       |
|                          |              |          |    |    |       |
|                          |              |          |    |    |       |
|                          |              |          |    |    |       |
|                          |              |          |    |    |       |

#### EQUIPMENT

| DESCRIPTION              | EQUIP. NO.    | QTY | HRS      | SHIFT |
|--------------------------|---------------|-----|----------|-------|
| <u>FOREMAN TRUCK</u>     | <u>17.230</u> |     | <u>2</u> |       |
| <u>JOB TRUCK</u>         | <u>15.182</u> |     | <u>1</u> |       |
| <u>TAKEUCHI MINI EX.</u> | <u>20.037</u> |     | <u>6</u> |       |
|                          |               |     |          |       |
|                          |               |     |          |       |
|                          |               |     |          |       |

#### MATERIAL

| DESCRIPTION | QTY | UM |
|-------------|-----|----|
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

*Verification of Resources only*

CUSTOMER

Signature [Signature]

Print Name MWHC

Title \_\_\_\_\_

Date 6-3-20

W.M. Lyles Co.

Signature [Signature]

Print Name ROBERT BELM

Title SUPER.


Date 6/3/20



**CITY OF BEAUMONT WASTE WATER TREATMENT PLANT  
SALT MITIGATION UPGRADE PROJECT**

**CLARIFICATION 26**

|  |                       |
|--|-----------------------|
| <b>To (Construction Manager):</b> Stantec<br>Attention: Charles Reynolds<br>Phone: 702-497-8024<br>Email: Charles.w.reynolds@stantec.com   |                       |
| <b>From (Engineer):</b> Webb Associates<br>Attention: Shane Bloomfield<br>Phone: 951-248-4293<br>Email: shane.bloomfield@webbassociates.com  |                       |
| <b>Subject:</b> Changes to Clarification 15  | <b>Location:</b> Yard |
| <b>Reference Documents:</b> C-26   |                       |
| <b>CLARIFICATION</b>   |                       |
| <b>Note the following:</b><br>The BCVWD has requested changes to the connection points of the water line and recycled water line. These changes are shown on the attached drawing and are summarized as follows:   |                       |
| <ol style="list-style-type: none"> <li>1. No hot tap of the potable water line. Instead, the Contractor will be required to coordinate with BCVWD for a shutdown of the 16" water main and install a 16"x8" tee with two 16" butterfly valves on either side of the tee and an 8" gate valve on the new line into the project site. This water line is also routed farther west than previously shown.</li> <li>2. The recycled water line will terminate short of the road and will not be required to be connected to the 24" recycled water main. This line will have a dead end butterfly valve where the line terminates.</li> <li>3. The butterfly valves shall be Bray Series 31 or equal, suitable for buried service and shall meet the requirements of Section 400564 and other related sections.</li> <li>4. Gate valves shall be Mueller A2361 series or equal, suitable for buried service and shall meet the requirements of Section 400561 and other related sections.</li> </ol> |                       |
| <b>Prepared By (Name):</b> Shane Bloomfield, Webb Associates   | <b>Date:</b> 12/3/19  |
| <b>Distributed By:</b>   | <b>Date:</b>          |



MATCHLINE - SEE DWG. NO. C-25

MATCHLINE - SEE DWG. NO. C-24

# 4TH STREET

CUT IN 16" X 8" TEE W/THRUST BLOCK WITH (2) 16" BFV AND 8" GATE VALVE  
 8" WILKINS 475 REDUCED PRESSURE PRINCIPLE ASSEMBLY, NON-METERED PER BCVWD PLATE 7.  
 4" WILKINS 475DA REDUCED PRESSURE PRINCIPLE ASSEMBLY PER BCVWD PLATE 7.  
 2" SERVICE LINE DETAIL PER BCVWD PLATE 6-4 AND 2" FUTURE 4" WATERLINE AFTER METER

24" CLASS 250B BFV BY BRAY W/BLIND FLANGE.



BRINE METERING FACILITY SEE SHEET C-31

INSTALL 10' X 10' CHAIN LINK ENCLOSURE TO MATCH EXIST. FOR GAS METER. INSTALL 3' MAN GATE ON STREET SIDE FOR GAS COMPANY ACCESS.

NOTES:

- SEE SHEET C-33 FOR YARD PIPING AND MANHOLE SCHEDULES.
- CONTRACTOR TO FIELD VERIFY CROSSINGS AND CONNECTION POINTS.

| COORDINATE TABLE |            |            |            |            |      |
|------------------|------------|------------|------------|------------|------|
| Point No.        | N          | E          | Inv. Elev. | Fitting    | Size |
| 42               | 2281350.02 | 6336885.69 | 2537.45    | COUPLING   | 12"  |
| 93               | 2281387.78 | 6336894.83 | 2540.44    | 45° BEND   | 16"  |
| 96               | 2281393.67 | 6336895.05 | 2540.44    | BFV        | 16"  |
| 103              | 2281340.89 | 6336885.27 | 2537.49    | 45° BEND   | 12"  |
| 104              | 2281303.29 | 6336844.24 | 2537.60    | 22.5° BEND | 12"  |
| 105              | 2281281.61 | 6336812.15 | 2537.67    | 22.5° BEND | 12"  |
| 152              | 2281401.40 | 6336868.52 | 2544.00    | TEE        | 16"  |
| 153              | 2281344.82 | 6336865.97 | 2542.00    | 45° BEND   | 8"   |
| 154              | 2281235.87 | 6336965.70 | 2545.30    | 45° BEND   | 8"   |



| NO. | DATE    | DESIGN | DRAWN | CHECKED | REVISIONS |     |     |
|-----|---------|--------|-------|---------|-----------|-----|-----|
|     |         |        |       |         | SLB       | SLB | BRK |
| C   | 9/5/18  |        |       |         |           |     |     |
| 1   | 2/22/19 |        |       |         | SLB       | SLB | BRK |
| 2   | 7/26/19 |        |       |         | SLB       | SLB | BRK |
| 3   | 12/2/19 |        |       |         | SLB       | SLB | BRK |

CITY OF BEAUMONT  
 SALT MITIGATION WWTP UPGRADE  
 CIVIL  
 AREA 8 YARD PIPING PLAN

533 W. 2600 S. SUITE 275, BOUNTIFUL, UT 84010  
 PHONE (801) 299-1327 FAX (801) 299-0153

ALBERT A. WEBB CIVIL ENGINEERS  
 3788 McCRAY STREET  
 RIVERSIDE CA. 92506  
 PH. (951) 686-1070  
 FAX (951) 788-1256

ASSOCIATES ENGINEERING CONSULTANTS

SHEET  
**C-26**

**Technical Justification:**

|   |  |
|---|--|
| PCO-50  |  |
| Design Adjustment:<br>WML COP-049 R1<br>CLAR-39   | Plant Effluent Analyzers and Sampler Additions |
| <p><u>Reason for Design Changes:</u></p> <p>Required to monitor and record the plant effluent water quality new updated instrumentation along with a new sampler is needed. Also required is modifications to the existing sampling control panel, various electrical changes and pump and piping changes.</p>  |  |
| <p><u>Design and Scope Changes:</u></p> <ul style="list-style-type: none"> <li>• The contractor shall remove and replace the existing sampling pump and make electrical changes to provide power to a new submersible pump as required in the Clarification attached.</li> <li>• The fiber to copper media converter will need to be replaced by an unmanaged Ethernet switch with a fiber uplink, to connect to both the new SC4200 and the SC4200 previously installed. Power will also need to be extended to the new SC4200 transmitter and 4-20mA signals from the transmitter to RIO-HW will be sent via the two spare twisted shielded cables.</li> <li>• Mechanical changes shall include modifications inside the existing panel new piping to the pump station wet-well with stilling well.</li> <li>• Provide a new control panel to install the new HACH turbidity analyzer with power and enclosure heater.</li> </ul> |  |
| <p><u>Cost Impact:</u></p> <p>WML's first quote for the work as requested in the Clarification was in the amount for a contract cost increase of \$83,143.04. MWH recommended changes to the clarification and work be performed under T&amp;M conditions. WML completed the work and submitted a revised quote in the amount of \$48,501.92.</p> <p>MWH has reviewed the attached WML cost proposal and find it acceptable. Accordingly, MWHC recommends a contract cost increase of \$48,501.92 to be executed in a change order for the modifications requested.</p>   |  |

**CITY OF BEAUMONT WWTP SALT MITIGATION UPGRADE PROJECT**

**CHANGE ORDER PROPOSAL (COP) # 049.1  
(By Contractor)**

|   |   |
|---|---|
| <b>To (Engineer/CM):</b><br>MWH Constructors<br>Attention: Charles Reynolds<br>Phone: 702-497-8024<br>Email: Charles.w.reynolds@stantec.com | <b>From (Contractor):</b><br>W.M. Lyles Co.<br>Attention: Oscar Mendoza<br>Phone: 619-565-6064<br>Email: omendoza@wmlylesco.com |
| <b>PCO/DCM No.:</b> CLAR-39, DCM-33   |   |
| <b>Subject:</b> Effluent Sampling and Instrumentation   |   |
| <b>Reference Documents:</b> Drawing Nos. RWM-1, RWM-4   |   |
| <b>DESCRIPTION</b>  |   |
| This COP is for the installation of a new ISCO sampler, Goulds pump, Analyzer Instrument Panel and instrumentation per CLAR 39.             |   |
| <b>COST ESTIMATE</b>  |   |
| Total Cost \$48,501.92. – see attached breakdown  |   |
| <b>SCHEDULE IMPACT</b>  |   |
| None  |   |
| <b>Received by MWH Constructors (Date):</b>   |   |

**RESPONSE**

**Response By:**

**Date:**

Final Distribution: Juan C. Ahumada, W.M. Lyles Co.  
Brian Knoll, Webb Associates  
MWH Inspector

W. M. Lyles Co.  
 42142 Roick Drive  
 Temecula, CA 92590

Reference #: CLAR-39, DCM-33

Attention: Charles W. Reynolds

City of Beaumont WWTP Salt Mitigation Upgrade Project

DESCRIPTION: Effluent Sampling and Instrumentation

| Item:       |                                       | Unit | Total MH | Total MH Cost | Eq. Cost  | Material     | Subcont.     | Total Cost   |
|-------------|---------------------------------------|------|----------|---------------|-----------|--------------|--------------|--------------|
| 1           | Effluent Sampling and Instrumentation | 1 LS | 52       | \$ 4,252.00   | \$ 730.80 | \$ 17,237.00 | \$ 21,398.98 | \$ 43,618.78 |
| 2           |                                       | 1 LS | 0        | \$ -          | \$ -      | \$ -         | \$ -         | \$ -         |
| 3           |                                       | 1 LS | 0        | \$ -          | \$ -      | \$ -         | \$ -         | \$ -         |
|             |                                       | 1 LS | 0        | \$ -          | \$ -      | \$ -         | \$ -         | \$ -         |
| Total Costs |                                       |      | 52       | \$ 4,252.00   | \$ 730.80 | \$ 17,237.00 | \$ 21,398.98 | \$ 43,618.78 |

|                                |      |                     |
|--------------------------------|------|---------------------|
| Subtotal                       |      | \$ 43,618.78        |
| Mark-up - Labor                | 15%  | \$ 637.80           |
| Mark-up - Equipment            | 15%  | \$ 109.62           |
| Mark-up - Materials            | 15%  | \$ 2,585.55         |
| Mark-up - Subcontractor        | 5%   | \$ 1,069.95         |
| Bond                           | 1.0% | \$ 480.22           |
| <b>Total This Change Order</b> |      | <b>\$ 48,501.92</b> |

Comments:

**City of Beaumont WWTP Salt Mitigation Upgrade Project**

**Effluent Sampling and Instrumentation**

**A. Labor**

| Description                                  | Lab Pipe FM |    |    | Lab Pipe |    |    | Operator |    |    | Carp FM |    |    | Carp |    |    | Lab |    |    | Cement Mason |    |    |   |  |  |
|--|-------------|----|----|----------|----|----|----------|----|----|---------|----|----|------|----|----|-----|----|----|--------------|----|----|---|--|--|
|  | ST          | PT | DT | ST       | PT | DT | ST       | PT | DT | ST      | PT | DT | ST   | PT | DT | ST  | PT | DT | ST           | PT | DT |   |  |  |
| Grade, Form, Rebar, Pour, Strip Concrete pad |             |    |    |          |    |    | 4        |    |    |         |    |    | 8    |    |    | 8   |    |    | 8            |    |    | 4 |  |  |
| Remove Existing Pump and Piping              | 4           |    |    | 4        |    |    |          |    |    |         |    |    |      |    |    |     |    |    |              |    |    |   |  |  |
| T&M 5/21/21                                  | 4           |    |    | 8        |    |    |          |    |    |         |    |    |      |    |    |     |    |    |              |    |    |   |  |  |
|  |             |    |    |          |    |    |          |    |    |         |    |    |      |    |    |     |    |    |              |    |    |   |  |  |
|  |             |    |    |          |    |    |          |    |    |         |    |    |      |    |    |     |    |    |              |    |    |   |  |  |
|  | 8           | 0  | 0  | 12       | 0  | 0  | 4        | 0  | 0  | 8       | 0  | 0  | 8    | 0  | 0  | 8   | 0  | 0  | 4            | 0  | 0  |   |  |  |

| Name                 | Rate    |    |          | Hours    |    |    | Extension |                   |
|----------------------|---------|----|----------|----------|----|----|-----------|-------------------|
|                      | ST      | PT | DT       | ST       | PT | DT |           |                   |
| Lab Pipe FM          | \$80.34 |    | \$107.19 | \$134.03 | 8  | 0  | 0         | \$642.75          |
| Lab Pipe             | \$77.73 |    | \$103.27 | \$128.79 | 12 | 0  | 0         | \$932.73          |
| Operator             | \$98.67 |    | \$131.84 | \$165.00 | 4  | 0  | 0         | \$394.67          |
| Carp FM              | \$87.32 |    | \$117.91 | \$148.48 | 8  | 0  | 0         | \$698.56          |
| Carp                 | \$83.44 |    | \$112.07 | \$140.71 | 8  | 0  | 0         | \$667.52          |
| Lab                  | \$74.26 |    | \$98.07  | \$121.86 | 8  | 0  | 0         | \$594.09          |
| Cement Mason         | \$80.42 |    | \$105.60 | \$130.78 | 4  | 0  | 0         | \$321.68          |
|                      |         |    |          |          | 52 | 0  | 0         |                   |
| <b>Total Labor =</b> |         |    |          |          |    |    |           | <b>\$4,252.00</b> |

**B. Equipment**

| Description                                  | 17.12 | 18.31 | 31.028 | 30.048 | 20.041 | 35.064 | Rent |
|--|-------|-------|--------|--------|--------|--------|------|
| Grade, Form, Rebar, Pour, Strip Concrete pad | 8     |       |        | 4      |        |        |      |
| Remove Existing Pump and Piping              | 4     |       |        |        |        |        |      |
| T&M 5/21/21                                  |       | 4     |        |        |        |        |      |
|  | 12    | 4     | 0      | 4      | 0      | 0      | 0    |

| Number                   | Description                                     | Rate     | Hours | Extension       |
|--------------------------|---|----------|-------|-----------------|
| 17.12                    | Foreman Truck                                   | \$29.60  | 12    | \$355.20        |
| 8.000                    | 1 Ton PickupFordF350 XL SRW Crew Cab            | \$29.60  | 4     | \$118.40        |
| 31.028                   | Hydro Crane - 80 TonLink BeltRTC-8080 II 80 Ton | \$164.01 | 0     | \$0.00          |
| 30.048                   | Loader Backhoe 410John Deere410L                | \$64.30  | 4     | \$257.20        |
| 20.041                   | ExcavatorJohn Deere350GLC                       | \$151.12 | 0     | \$0.00          |
| 35.064                   | LoaderJohn Deere644J                            | \$123.00 | 0     | \$0.00          |
| 17                       | Foreman Truck                                   | \$29.60  | 0     | \$0.00          |
| 20.041                   | ExcavatorJohn Deere350GLC                       | \$151.12 | 0     | \$0.00          |
| 35.064                   | LoaderJohn Deere644J                            | \$123.00 | 0     | \$0.00          |
| Rent                     | Owner Op dump trucks                            | \$100.00 | 0     | \$0.00          |
|                          |   |          | 20    |                 |
| <b>Total Equipment =</b> |   |          |       | <b>\$730.80</b> |

**C. Materials**

|  | Quantity | Unit | Price       | Extension          |
|--|----------|------|-------------|--------------------|
| Teledyne ISCO, 5800 Refrigerated Sampler | 1        | ea   | \$ 7,386.00 | \$7,386.00         |
| 1/3HP, 115V Goulds Pump LSP0311          | 1        | ea   | \$ 289.83   | \$289.83           |
| 8" x 10' Long PVC pipe                   | 1        | ea   | \$ 167.40   | \$167.40           |
| 8" Strut mount clamp support             | 3        | ea   | \$ 12.59    | \$37.77            |
| 1"x10' Long 316SS pipe                   | 1        | ea   | \$ 234.51   | \$234.51           |
| 1" 90 deg 316SS elbow                    | 4        | ea   | \$ 14.81    | \$59.24            |
| 1" Tee 316SS                             | 2        | ea   | \$ 23.26    | \$46.52            |
| 1" Union 316SS                           | 2        | ea   | \$ 32.56    | \$65.12            |
| 1"Male x 1/2"Female bushing 316SS        | 3        | ea   | \$ 8.75     | \$26.25            |
| 1 1/2"Male x 1"Female bushing 316SS      | 1        | ea   | \$ 20.32    | \$20.32            |
| 1" nipples                               | 5        | ea   | \$ 10.75    | \$53.75            |
| 1/2" nipples                             | 5        | ea   | \$ 5.90     | \$29.50            |
| Stacked SS strut channel - 10ft long     | 1        | ea   | \$ 217.94   | \$217.94           |
| 3/8" SS wedge anchors                    | 3        | pk   | \$ 59.32    | \$177.96           |
| Pressure Indicator                       | 1        | ea   | \$ 161.05   | \$161.05           |
| 24" Plug rental                          | 10       | mt   | \$ 655.86   | \$6,558.60         |
| 2" x 20' Sch 80 PVC pipe                 | 1        | ea   | \$ 65.89    | \$65.89            |
| 2" Strut mount clamp support             | 3        | ea   | \$ 7.59     | \$22.77            |
| Tax                                      | 7.750%   |      |             | \$1,210.58         |
|  |          |      | Subtotal    | \$16,831.00        |
|  |          |      | Freight     | \$406.00           |
| <b>Total Material =</b>                  |          |      |             | <b>\$17,237.00</b> |

**D. Subcontractor**

|                            | Quantity | Unit | Price       | Extension          |
|----------------------------|----------|------|-------------|--------------------|
| Southern Contracting       | 1        | LS   | \$21,398.98 | \$21,398.98        |
| <b>Total Subcontract =</b> |          |      |             | <b>\$21,398.98</b> |

W.M. Lyles Co.  
PO Box 4377  
Fresno, CA 93744

### TIME & MATERIAL SHEET

W. M. LYLES CO.  
CONTRACTOR  
Progress Through Performance

Project Name City of Beaumont WWP Salt Management Upgrade Project No. 55.1173  
Phase Code 99.010.0370 Date 05/21/21

#### DESCRIPTION OF WORK

Installation of Sampler at ROPS.

#### LABOR

| NAME              | CLASS | ST | OT | DT | SHIFT |
|-------------------|-------|----|----|----|-------|
| Rick Robison      | FM    | 4  |    |    |       |
| Rodney McWilliams | Lab   | 4  |    |    |       |
| James Buckley     |       | 4  |    |    |       |
|                   |       |    |    |    |       |
|                   |       |    |    |    |       |
|                   |       |    |    |    |       |
|                   |       |    |    |    |       |

#### EQUIPMENT

| DESCRIPTION | EQUIP. NO. | QTY | HRS | SHIFT |
|-------------|------------|-----|-----|-------|
| FM Truck    | 18,310     | 1   | 4   |       |
|             |            |     |     |       |
|             |            |     |     |       |
|             |            |     |     |       |
|             |            |     |     |       |

#### MATERIAL

| DESCRIPTION | QTY | UM |
|-------------|-----|----|
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

#### CUSTOMER

Signature Charles Reynolds  
Print Name Charles Reynolds  
Title RE Date 5/26/21

#### W.M. Lyles Co.

Signature Samantha Robbins  
Print Name Samantha Robbins  
Title FB Date 05/25/21



## Oscar Mendoza

---

**From:** James.Bryan@Ferguson.com  
**Sent:** Friday, March 26, 2021 1:28 PM  
**To:** Oscar Mendoza  
**Cc:** Samantha Robbins  
**Subject:** RE: BLSP03-R1.pdf

We are on it sir.  
Thank you for the order and have a great weekend.

**James Bryan, Assoc. DBIA**  
**Outside Sales**  
**Waterworks Division | Treatment Plant Sales**  
**Ferguson Waterworks | SoCal**  
C: 951-239-6379  
[FergusonWaterworks.com](http://FergusonWaterworks.com) [[fergusonwaterworks.com](http://fergusonwaterworks.com)]  
[2020 Waterworks Counter Catalog](http://2020 Waterworks Counter Catalog) [[ferguson.dirxion.com](http://ferguson.dirxion.com)]

**Pollardwater**

---

**From:** Oscar Mendoza <[omendoza@wmlylesco.com](mailto:omendoza@wmlylesco.com)>  
**Sent:** Friday, March 26, 2021 1:22 PM  
**To:** James Bryan <[James.Bryan@Ferguson.com](mailto:James.Bryan@Ferguson.com)>  
**Cc:** Samantha Robbins <[SRobbins@wmlylesco.com](mailto:SRobbins@wmlylesco.com)>  
**Subject:** RE: BLSP03-R1.pdf

James,

I would like to order one pump. PO # 55.1173. thanks,

Oscar Mendoza | Project Manager  
W. M. LYLES CO. | Southern Division  
42142 Roick Dr. | Temecula, CA 92590  
O 951-973-7393 | C 619-565-6064  
[www.wmlyles.com](http://www.wmlyles.com)

---

**From:** [James.Bryan@Ferguson.com](mailto:James.Bryan@Ferguson.com) <[James.Bryan@Ferguson.com](mailto:James.Bryan@Ferguson.com)>  
**Sent:** Tuesday, December 22, 2020 8:22 AM  
**To:** Oscar Mendoza <[omendoza@wmlylesco.com](mailto:omendoza@wmlylesco.com)>  
**Subject:** RE: BLSP03-R1.pdf

Oscar,

I deeply apologize for the delay on this one.  
Please see pricing below:

\$289.83 each plus tax and freight from New York.

They show this is in stock as of today.  
Please respond with any questions.  
Thank you for your time.

**James Bryan, Assoc. DBIA**

**Outside Sales**

**Waterworks Division | Treatment Plant Sales**

**Ferguson Waterworks | SoCal**

C: 951-239-6379

[FergusonWaterworks.com](http://FergusonWaterworks.com) [[fergusonwaterworks.com](http://fergusonwaterworks.com)]

[2020 Waterworks Counter Catalog](http://2020 Waterworks Counter Catalog) [[ferguson.dirxion.com](http://ferguson.dirxion.com)]

**Pollardwater**

---

**From:** Oscar Mendoza <[omendoza@wmlylesco.com](mailto:omendoza@wmlylesco.com)>

**Sent:** Monday, December 7, 2020 9:19 AM

**To:** James Bryan <[James.Bryan@Ferguson.com](mailto:James.Bryan@Ferguson.com)>

**Subject:** BLSP03-R1.pdf

James,

I need a quote and lead time for this pump. Thanks

Oscar Mendoza | Project Manager

W. M. LYLES CO. | Southern Division

42142 Roick Dr. | Temecula, CA 92590

O 951-973-7393 | C 619-565-6064

[www.wmlyles.com](http://www.wmlyles.com)



**TELEDYNE INSTRUMENTS, INC.**

Everywhereyoulook™

Federal ID: 95-4888283

Page 1 of 2

**Remit to:** 12497 Collections Center Drive  
Chicago, IL 60693  
ABA# 121-000-358  
Acct# 12331-07806

Sold To:  
WM Lyles  
PO Box 4377  
Fresno, CA 93744

# Invoice

Bill To:  
WM Lyles  
PO Box 4377  
Fresno, CA 93744



Ship To:  
W. M. Lyles Co.  
Oscar Mendoza O 951-973-7393 | C 619-565-6064  
715 W 4th Street  
BEAUMONT, CA 92223

|                |                   |                                 |               |          |              |            |
|----------------|-------------------|---------------------------------|---------------|----------|--------------|------------|
| Sales Order    | Customer PO       | Customer Reference              | Payment Terms | Discount | Customer No  | Invoice No |
| 00522998       | 5511734061        |                                 | Net 30        |          | 0009882      | S020465446 |
| Carrier        | Tracking Number   | Teledyne Contact Information    |               |          | Invoice Date |            |
| UPS Ground     | 101580099         | Smith, Anderson E. 800/228-4373 |               |          | 5/7/2021     |            |
| Delivery Terms | Named Destination | Packing List                    |               |          | RMA Number   |            |
| ORIG-S&HAD     |                   | 00540258                        |               |          |              |            |

| Line | Item Number       | Description   | Tax | U/M | Quantity | Unit Price | Amount   |
|------|-------------------|---|-----|-----|----------|------------|----------|
|      | 685800001         | SMPLR 5800 115V 5800 Refrigerated Sampler (115 VAC, 60 Hz). Includes control panel, refrigeration unit, distributor arm, two pump tubes, instruction manual, and pocket guide. To receive a complete system you must also order a bottle configuration kit and suction line with strainer. ***Includes 2 year limited warranty*** |     | ea  | 1        | 6,272.00   | 6,272.00 |
|      | Serial Number(s): | 605800005:<br>221E00157   |     |     |          |            |          |
|      | 685800015         | BTL KIT 24-1L PLST 24-bottle Configuration. Includes 24 polypropylene 1-liter wedge shaped bottles with caps, bottle rack and two discharge tubes.  |     | ea  | 1        | 418.00     | 418.00   |
|      | 609004379         | S/L W/STR 3/8X25 S 3/8 inch ID x 25 ft. long vinyl suction line with standard weighted polypropylene strainer. Includes tubing coupler.   |     | ea  | 1        | 126.00     | 126.00   |

These items are controlled by the U.S. Government and authorized for export only to the country of ultimate destination for use by the ultimate consignee or end-user(s) herein identified. They may not be resold, transferred, or otherwise disposed of, to any other country or to any person other than the authorized ultimate consignee or end-user(s), either in their original form or after being incorporated into other items, without first obtaining approval from the U.S. government or as otherwise authorized by U.S. law and regulations.

Seller's acceptance of this Order is expressly conditioned upon the Buyer's assent to Seller's Terms and Conditions of Sale as stated in Seller's Offer and found at the applicable Teledyne company internet website listed below. Seller is proceeding with the performance of Buyer's Order strictly on this basis. Teledyne ISCO is an indirect subsidiary of Teledyne Technologies Incorporated. Teledyne Ethics Line 1-877-666-6968.

Continued Next Page



**TELEDYNE ISCO**  
Everywhereyoulook™  
www.teledyneisco.com  
+1-800-228-4373



**TELEDYNE INSTRUMENTS, INC.**

Everywhereyoulook™

Federal ID: 95-4888283

Page 2 of 2

**Remit to:** 12497 Collections Center Drive  
Chicago, IL 60693  
ABA# 121-000-358  
Acct# 12331-07806

**Sold To:**  
WM Lyles  
PO Box 4377  
Fresno, CA 93744

# Invoice

|  |   |
|--|---|
| <b>Bill To:</b><br>WM Lyles<br>PO Box 4377<br>Fresno, CA 93744 | <b>Ship To:</b><br>W. M. Lyles Co.<br>Oscar Mendoza O 951-973-7393   C 619-565-6064<br>715 W 4th Street<br>BEAUMONT, CA 92223 |
|--|---|

|                       |                          |                                     |                      |                 |                     |                   |
|-----------------------|--------------------------|-------------------------------------|----------------------|-----------------|---------------------|-------------------|
| <b>Sales Order</b>    | <b>Customer PO</b>       | <b>Customer Reference</b>           | <b>Payment Terms</b> | <b>Discount</b> | <b>Customer No</b>  | <b>Invoice No</b> |
| 00522998              | 5511734061               |                                     | Net 30               |                 | 0009882             | S020465446        |
| <b>Carrier</b>        | <b>Tracking Number</b>   | <b>Teledyne Contact Information</b> |                      |                 | <b>Invoice Date</b> |                   |
| UPS Ground            | 101580099                | Smith, Anderson E. 800/228-4373     |                      |                 | 5/7/2021            |                   |
| <b>Delivery Terms</b> | <b>Named Destination</b> | <b>Packing List</b>                 |                      |                 |                     |                   |
| ORIG-S&HAD            |                          | 00540258                            |                      |                 |                     |                   |

| Line                           | Item Number | Description  | Tax | U/M | Quantity | Unit Price | Amount        |
|--------------------------------|-------------|--|-----|-----|----------|------------|---------------|
|                                | 685800020   | 5800 CABLE WITH FLY LEADS 5800 refrigerated sampler multipurpose cable with 16 unterminated leads, 10 ft. (3 m). Includes instruction sheet. |     | ea  | 1        | 115.00     | 115.00        |
| <b>Shipping &amp; Handling</b> |             |  |     |     |          |            | <b>406.00</b> |

These items are controlled by the U.S. Government and authorized for export only to the country of ultimate destination for use by the ultimate consignee or end-user(s) herein identified. They may not be resold, transferred, or otherwise disposed of, to any other country or to any person other than the authorized ultimate consignee or end-user(s), either in their original form or after being incorporated into other items, without first obtaining approval from the U.S. government or as otherwise authorized by U.S. law and regulations.

Seller's acceptance of this Order is expressly conditioned upon the Buyer's assent to Seller's Terms and Conditions of Sale as stated in Seller's Offer and found at the applicable Teledyne company internet website listed below. Seller is proceeding with the performance of Buyer's Order strictly on this basis. Teledyne ISCO is an indirect subsidiary of Teledyne Technologies Incorporated. Teledyne Ethics Line 1-877-666-6968.

**Invoice Amount** 7,337.00 USD

# STEMAR EQUIPMENT & SUPPLY CO., INC.

353 S. CENTRAL AVENUE, LOS ANGELES, CALIFORNIA 90013  
 PHONE TOLL FREE FAX  
 (213) 625-0185 (800) 992-0100 • (888) 4STEMAR (213) 625-0826

SERVING UNDERGROUND CONSTRUCTION SINCE 1922



RENTAL  
SALES  
SERVICE

www.stemarinc.com

| CUSTOMER  |                   | JOB LOCATION                       |          | ***INVOICE***   |     |
|---|-------------------|------------------------------------|----------|---|-----|
| LYLES, W.M.<br>P.O. BOX 4377<br>FRESNO CA 93744 |                   | 715 W 4TH ST.<br>BEAUMONT CA 92223 |          | INVOICE: CON# 43336<br>INVOICE DATE: 11/19/20<br>TERMS: NET 30 DAYS<br><b>***INVOICE***</b> |     |
| ACCOUNT #                                       | ORIGINAL TICKET # | SHIPPED VIA                        | DATE     | TIME  |     |
| 112032  | Org# 39745-RB5    | STEMAR TRUCK                       | 10/19/20 | 6:00 AM   | KBM |
| PO/JOB #  | ORDERED BY        | BILL THRU                          | DATE     | TIME  |     |
| 1173  | OSCAR             | 11/16/20                           | 6:00 AM  | KBM   |     |

## \*\*\*RENEWAL INVOICE\*\*\*

DEL:Y P/U:N

Page: 1

| QTY | ITEM#      | DESCRIPTION             | DAY   | WEEK   | 4 WEEK | EXT AMT | NET AMT |
|-----|------------|-------------------------|-------|--------|--------|---------|---------|
| 1   | 2236-0559  | 12"X24" C BLOCKING PLUG |       |        |        | 315.00  | 315.00  |
|     | \$105.00/W |                         | 15.00 | 105.00 | 315.00 |         |         |
| 1   | 2732-0000  | SFTYLINE 1/4>25 GAUGE   |       |        |        | 48.00   | 48.00   |
|     | \$16.00/W  |                         | 2.29  | 16.00  | 48.00  |         |         |
| 1   | 2715-0000  | LIFTING BRIDLES 2'      |       |        |        | 0.00    | 0.00    |
|     | .00/W      |                         | .00   |        |        |         |         |
| 1   | 8412-0000  | BREATHING REGULATOR     |       |        |        | 120.00  | 120.00  |
|     | \$10.00/D  |                         | 10.00 | 40.00  | 120.00 |         |         |
| 1   | 8415-0000  | CYLINDER 300CU FTFI     |       |        |        | 160.00  | 160.00  |
|     | \$20.00/D  |                         | 20.00 | 80.00  | 160.00 |         |         |

Rental Note(s) : **\*\*\*READ INCLUDED SAFETY INSTRUCTIONS\*\*\***  
 CALL +1 (800) 992-0100 IMMEDIATELY IF NOT RECEIVED!!!

----- Payments -----



### UNLESS OTHERWISE NOTED, YOUR TERMS ARE 'NET 30 DAYS'

By signing this contract, I agree that all rental returns are subject to final inspection. Charges for damaged equipment may be billed on a separate invoice.

IF I DO NOT UNDERSTAND OR FORGET THE INSTRUCTIONS I HAVE BEEN GIVEN, OR IF THE EQUIPMENT FAILS I WILL NOT ATTEMPT TO OPERATE OR REPAIR IT. I WILL DISCONTINUE USE AND NOTIFY RENTAL CENTER IMMEDIATELY.

I have read, discussed and understand the terms and conditions of the Agreement and agree to be bound thereto.

SIGNING PERSONALLY AND FOR THE CUSTOMER:

X

|                   |               |
|-------------------|---------------|
| RENT              | 643.00        |
| SALES             | 0.00          |
| OTHER             | 0.00          |
| ENV FEES          | 12.86         |
| Addl TAX          | 0.00          |
| SALES TAX         | 0.00          |
| DEPOSIT           | 0.00          |
| <b>TOTAL DUE</b>  | <b>655.86</b> |
| <b>AMT BILLED</b> | <b>655.86</b> |

Print Name: \_\_\_\_\_

19-NOV-20 13:06:19



FERGUSON WATERWORKS #1088  
 1502 COLUMBIA AVE  
 RIVERSIDE, CA 92507-2014

Phone: 951-674-1323  
 Fax: 951-674-1084

|   |
|---|
| <b>Deliver To:</b><br><b>From:</b> John Jacoste<br><b>Comments:</b> |
|---|

20:53:01 JUL 13 2021

FERGUSON WATERWORKS #1083

Price Quotation  
 Phone: 951-674-1323  
 Fax: 951-674-1084

**Bid No:** B403020  
**Bid Date:** 07/13/21  
**Quoted By:** XJJ

**Cust Phone:** 559-487-7926  
**Terms:** NET 10TH PROX

**Customer:** WM LYLES CO  
 551173-BEAUMONT WW TRTMT  
 PO BOX 28130  
 FRESNO, CA 93729

**Ship To:** WM LYLES CO  
 551173-BEAUMONT WW TRTMT  
 PO BOX 28130  
 FRESNO, CA 93729

**Cust PO#:**

**Job Name:** 55.1173-BEAUMONT WW TRTMT

| Item    | Description                  | Quantity | Net Price | UM | Total   |
|---------|------------------------------|----------|-----------|----|---------|
| DR14BPX | 8 C900 DR14 PVC GJ BLUE PIPE | 20       | 34.570    | FT | 691.40  |
| DR18BPX | 8 C900 DR18 PVC GJ BLUE PIPE | 20       | 27.820    | FT | 556.40  |
| P80BK   | 2 X 20 FT PVC S80 BE PIPE    | 20       | 329.450   | C  | 65.89   |
| GSP44LK | 2 SS S40 304L A312 WELD PIPE | 20       | 15.190    | FT | 303.80  |
| GSP44LP | 4 SS S40 304L A312 WELD PIPE | 40       | 44.030    | FT | 1761.20 |

**Net Total:** \$3378.69  
**Tax:** \$282.12  
**Freight:** \$0.00  
**Total:** \$3660.81

| Item Code | Description               | Notice   |
|-----------|---------------------------|--|
| P80BK     | 2 X 20 FT PVC S80 BE PIPE | ⚠ WARNING: Cancer and Reproductive Harm - <a href="http://www.P65Warnings.ca.gov">www.P65Warnings.ca.gov</a> |

Quoted prices are based upon receipt of the total quantity for immediate shipment (48 hours). SHIPMENTS BEYOND 48 HOURS SHALL BE AT THE PRICE IN EFFECT AT TIME OF SHIPMENT UNLESS NOTED OTHERWISE. QUOTES FOR PRODUCTS SHIPPED FOR RESALE ARE NOT FIRM UNLESS NOTED OTHERWISE.

CONTACT YOUR SALES REPRESENTATIVE IMMEDIATELY FOR ASSISTANCE WITH DBE/MBE/WBE/SMALL BUSINESS REQUIREMENTS.

Seller not responsible for delays, lack of product or increase of pricing due to causes beyond our control, and/or based upon Local, State and Federal laws governing type of products that can be sold or put into commerce. This Quote is offered contingent upon the Buyer's acceptance of Seller's terms and conditions, which are incorporated by reference and found either following this document, or on the web at <https://www.ferguson.com/content/website-info/terms-of-sale>  
 Govt Buyers: All items are open market unless noted otherwise.

LEAD LAW WARNING: It is illegal to install products that are not "lead free" in accordance with US Federal or other applicable law in potable water systems anticipated for human consumption. Products with "NP" in the description are NOT lead free and can only be installed in non-potable applications. Buyer is solely responsible for product selection.  
 WATER FLOW RATE NOTICE: Lavatory Faucets with flow rates over 0.5 GPM are not allowed for 'public use' in California.



**HOW ARE WE DOING? WE WANT YOUR FEEDBACK!**

Scan the QR code or use the link below to complete a survey about your bids:

<https://survey.medallia.com/?bidsorder&fc=1083&on=25463>



Southern Contracting Company  
P.O. Box 445 San Marcos, CA 92079-0445  
Tel 760-744-0760 Fax 760-744-5475  
website: www.southerncontracting.com  
email: info@southerncontracting.com

## Change Order Request

**103801 — Wastewater Treatment Plant Salt Mitigation Upgrade**

**COR Subject: COR#027 CLAR-039 Effluent Sampler T&M**

**To** Juan C. Ahumada  
W.M. Lyles  
42142 Roick Drive  
Temecula, CA 92590  
951-973-7393

**Contract No:** 55.1173  
**COR Number:** 103801-COR#027  
Rev1  
**COR Revision Number:** 0  
**COR Date:** 7/28/2021  
**Work Type:** Price / Do Not Proceed  
**Other Reference No:** CLAR-039  
**Days Valid:** 5

**Return To** Dan Alcantar  
Southern Contracting Company  
760-744-0760x621  
619-778-0681  
DAlcantar@southerncontracting.com

### Scope Of Work / Time Extension Request

The work associated with CLAR-039 Effluent Sampling is a change to Southern Contracting Company's scope of work in which a change in Contract Price and Time is to be considered. Accordingly, Southern Contracting Company requests a Contract Change Order in the amount of \$21,398.98

Scope of Work is as follows:

- On a Time and Materials Basis we will Provide new instrumentation and effluent sampler as indicated by Charles Reynolds (see TSI materials Breakdown).

Southern Contracting provided support to wire the new equipment.

Exclusions: Installation of inline instrumentation, Set up of network and SCADA updates, programming, concrete, concrete pads, dry pack, digging, backfill, surface restoration, Overtime.

Change in time: 5 days

Southern Contracting reserves all rights to additional costs and time for changes not identified in the documents furnished, and is not responsible for additional costs or time for work which is not part of our contract scope of work, unless stipulated above. Should additional information or clarification be required, please contact me at your convenience.

### Summary

**Total: \$21,398.98**

---

## Reservation of Rights

This COR does not include any amount for impacts such as interference, disruptions, rescheduling, changes in the sequence of work, delays and/or associated acceleration. We expressly reserve the right to submit our request for any of these items.

---

Signed By:



**Daniel Alcantar**

**PM**

**Dated: 7/28/2021**



## Bid Summary Report

103801 Beaumont Chang Orders Estimator: Dan Alcantar

Job #2336

**Job Name:** 103801 Beaumont Chang Orders

**Contractor:**

**Estimator:** Dan Alcantar

**Notes:**

**Bid Date:**

| Summary Description            | Material |         |          | Labor    |         |          |
|--------------------------------|----------|---------|----------|----------|---------|----------|
|                                | Extended | %       | Adjusted | Extended | %       | Adjusted |
| COR#027 Rev1 CLAR-039 Effluent | \$0.04   | 100.00% | \$0.04   | 0.01     | 100.00% | 0.01     |

### Top Sheet

|                             |                    |                             |        |
|-----------------------------|--------------------|-----------------------------|--------|
| Raw Cost                    | \$18,423.58        | Sales per Month             | \$0.00 |
| Tax                         | \$0.00             | Return per Month            | \$0.00 |
| Raw Cost with Tax           | \$18,423.58        | Price per Square Foot       | \$0.00 |
| Overhead                    | \$2,763.54         | Hours per Square Foot       | 0.00   |
| Profit                      | \$0.00             | Square Feet                 | 0.00   |
| Total Return Amount         | \$2,763.54         | Job Months                  | 0.00   |
| Total Return %              | 12.91%             | Hours per Week              | 0.00   |
| Price                       | \$21,187.11        | Workers per Day             | 0.00   |
| Bond                        | \$211.87           | Total Hours                 | 0.01   |
| Sell Price                  | <b>\$21,398.98</b> | Markup Sales Tax (Overhead) | Yes    |
| Adjusted Sell ( )           | \$0.00             | Markup Sales Tax (Profit)   | Yes    |
| Adjusted Sell Return 0.00 % | \$0.00             | Use Bond Table              | Yes    |

### Labor

| Class Description | Percent of Total  | Hours Distributed | Hourly Rate    | Burden        |              | Labor Cost        |
|-------------------|-------------------|-------------------|----------------|---------------|--------------|-------------------|
|                   |                   |                   |                | Rate          | Percent      |                   |
| Journeyman        | 254777.07%        | 16.00             | \$99.49        | \$0.00        | 0.00%        | \$1,591.84        |
| General Foreman   | 31847.13%         | 2.00              | \$85.51        | \$0.00        | 0.00%        | \$171.02          |
| <b>Totals</b>     | <b>286624.20%</b> | <b>18.00</b>      | <b>\$97.94</b> | <b>\$0.00</b> | <b>0.00%</b> | <b>\$1,762.86</b> |

### Mark Ups

|                 | OVERHEAD    |          |             | PROFIT  |             |  |
|-----------------|-------------|----------|-------------|---------|-------------|--|
|                 | Total       | %        | Amount      | %       | Amount      |  |
| Materials       | \$0.04      | + 15.00% | \$0.04      | + 0.00% | \$0.04      |  |
| Labor           | \$1,762.86  | + 15.00% | \$2,027.29  | + 0.00% | \$2,027.29  |  |
| Supplier Quotes | \$16,433.00 | + 15.00% | \$18,897.95 | + 0.00% | \$18,897.95 |  |
| SubContractors  | \$0.00      | + 5.00%  | \$0.00      | + 0.00% | \$0.00      |  |

## Bid Summary Report

103801 Beaumont Chang Orders Estimator: Dan Alcantar

Job #2336

|                    |                    |   |               |                    |   |              |                    |
|--------------------|--------------------|---|---------------|--------------------|---|--------------|--------------------|
| Direct Job Expense | \$227.68           | + | 15.00%        | \$261.83           | + | 0.00%        | \$261.83           |
| Equipment Rental   | \$0.00             | + | 15.00%        | \$0.00             | + | 0.00%        | \$0.00             |
| <b>Totals</b>      | <b>\$18,423.58</b> |   | <b>15.00%</b> | <b>\$21,187.11</b> |   | <b>0.00%</b> | <b>\$21,187.11</b> |

### Tax Report

|                    | Taxed Amount | Tax Rate % | Tax Amount    |
|--------------------|--------------|------------|---------------|
| Materials          | \$0.04       | 0.00%      | \$0.00        |
| Labor              | \$1,762.86   | 0.00%      | \$0.00        |
| Supplier Quotes    | \$0.00       | 0.00%      | \$0.00        |
| SubContractors     | \$0.00       | 0.00%      | \$0.00        |
| Direct Job Expense | \$0.00       | 0.00%      | \$0.00        |
| Equipment Rental   | \$0.00       | 0.00%      | \$0.00        |
| <b>Total Tax:</b>  |              |            | <b>\$0.00</b> |

### Supplier Quotes

| Name                       | Supplier | Tax (0.0 %) | Unit Cost   | Multiplier | Amount             |
|----------------------------|----------|-------------|-------------|------------|--------------------|
| TSI CO#010 for<br>CLAR#039 |          | No          | \$16,433.00 | 1.00       | \$16,433.00        |
| <b>Total:</b>              |          |             |             |            | <b>\$16,433.00</b> |

### Direct Job Expense

| Name          | Supplier | Tax (0.0 %) | Unit Cost | Multiplier | Amount          |
|---------------|----------|-------------|-----------|------------|-----------------|
| Truck         |          | No          | \$28.46   | 8.00       | \$227.68        |
| <b>Total:</b> |          |             |           |            | <b>\$227.68</b> |

**Scope Letter: 3 pages**

Technical  
Systems  
Incorporated

July 22, 2021

Quote Number: CO#10R1

To: Southern Contracting  
Attn: Dan Alcantar

Project: Beaumont WWTP Salt Mitigation  
Beaumont Wastewater Treatment Plant

Reference: **CLARIFICATION 39 - Added Effluent Analyzer Panel T&M**

2303 196th Street SW  
Lynnwood, WA 98036  
Tel: (425) 775-5696  
Fax: (425) 775-9074  
info@tsicontrols.com

Bid Date: N/A

Bid Time: N/A

Technical Systems, Inc. (TSI) is pleased to provide a quote for the above referenced project. Material for this project will be shipped FOB Lynnwood WA, complete, ready for field termination by others. TSI's price includes CA sales tax and does not include the cost to bond TSI's portion of the project.

TSI's price for the scope of work detailed on the following pages:

**Change Order Proposal Pricing – T&M Up To 7/22/2021: \$16,433.00**

**Change Scope as Follows:**

- Modify LCP-7472 and Add Instrumentation per CLAR-39 T&M Proposal:
  - o Provide Material as indicated by Charles Reynolds, See Attached Itemization
- Replace pH Sensor for LCP-7472

Hours and Task:

| Person    | Day       | Hrs | Comment   |
|-----------|-----------|-----|---|
| Colin     | 3/18/2021 | 1   | Quoting and correspondence                            |
| Colin     | 3/19/2021 | 3   | Quoting and Ordering, update BOM and CO documentation |
| Colin     | 5/24/2021 | 1   | Coordination  |
| Mike Y    | 6/24/2021 | 8   | Startup   |
| Colin     | 6/24/2021 | 1   | Startup Support (Order new pH)                        |
| Mike Y    | 7/14/2021 | 4   | Startup   |
| Colin     | 7/21/2021 | 2   | CO Documentation                                      |
| Mike Long | 7/22/2021 | 2   | CO Management   |

See Attached Material Sheet.

Terms: Net 30  
FOB: Lynnwood WA  
Freight: Prepaid

This quote is valid for 90 days.

Please call with any questions you may have concerning pricing or any technical questions.

Sincerely,

*Colin Dightman-Kovak*

Colin Dightman-Kovak  
Technical Systems, Inc.  
1-425-678-4116

### **Scope of Work**

#### **Misc Equipment:**

Including:

1. Hardware Procurement
2. Required Testing
3. O&M, drawings updates

### **GENERAL**

1. TSI supplies a bill of materials, CAD-based drawings, and Operations and Maintenance Manuals for all equipment furnished by TSI.
2. TSI supplies the required field startup services for this project.
3. Panels fabricated by TSI are UL 508 labeled.

### **STANDARD INCLUSIONS**

We provide the following unless specifically excluded on our bill of material:

- 1) Equipment shipped FOB factory with freight allowed, tailgate, destination.
- 2) Field wiring diagrams showing interconnection of field instruments and instrumentation panels.
- 3) Instruction manuals as required.
- 4) All necessary field start-up and calibration of the equipment we supply.

### **STANDARD EXCLUSIONS**

We do NOT include the following unless specifically included in our bill of material:

- 1) Pipe, tubing, valves or fittings between the instrument and the process.
- 2) Conduit, wire or cable not an integral part of the instrument.
- 3) Mounting brackets, stanchions, supports or mounting pads not an integral part of the instrument.
- 4) Labor to install the equipment.
- 5) The Cost, (if due to local union regulations), to have local craftsman make adjustments or wiring modifications to our equipment during

start-up and calibration.

- 6) Any material or services not in our quoted sections.
- 7) This proposal is based on award of a supply purchase order and does not include any of the costs associated with bonding or subcontract administration. If bonding or a subcontract is required they can be provided for additional cost.

**SPECIFIC EXCLUSIONS**

- 1) No Specific Exclusions

| Beaumont WWTP Salt Mitigation<br>TSI Project No. 7781 |                    |              |  |                                       |  |
|---|--------------------|--------------|--|---------------------------------------|--|
| TSI Change Order No.:                                 | 10R1               | Description: | Added Effluent Turbidity/Conductivity Analyzer Panel |                                       |  |
| Category  | Amount             | Units        | Rate   | Notes                                 |  |
| Project Management - design/fabrication               | 2                  | Hours        | \$170.00/Hr  | Management, Design Review             |  |
| Project Management - programming/commissioning        | 0                  | Hours        | \$170.00/Hr  |                                       |  |
| Engineering   | 8                  | Hours        | \$170.00/Hr  |                                       |  |
| Programming   | 0                  | Hours        | \$170.00/Hr  |                                       |  |
| Field Engineering                                     | 12                 | Hours        | \$145.00/Hr  |                                       |  |
| Travel Time (Field Engineering)                       | 4                  | Hours        | \$145.00/Hr  |                                       |  |
| Fabrication   | 0                  | Hours        | \$145.00/Hr  |                                       |  |
| Engineering Support (O&Ms, submittals)                | 0                  | Hours        | \$95.00/Hr   | No Drawings or O&M Supplied           |  |
| CAD   | 0                  | Hours        | \$95.00/Hr   | No Drawings or O&M Supplied           |  |
| Labor Total   | \$4,020.00         |              |  |                                       |  |
| Travel Expenses                                       | \$200.00           |              |  | by car. 2 days SU @ 100/day gas/meals |  |
| Freight Expenses                                      | \$200.23           |              |  | Est. Freight Costs.                   |  |
| Subcontractors Cost                                   | \$0.00             |              |  |                                       |  |
| Materials   | \$11,026.46        |              |  |                                       |  |
| SUBTOTAL:   | \$15,446.69        |              |  |                                       |  |
| Bonding @ % of Subtotal:                              | \$0.00             | 0.00%        |  | Bond Rate (if applicable)             |  |
| Tax:  | \$986.30           | 7.75%        |  | Tax Rate (if taxable)                 |  |
| <b>TOTAL COST:</b>                                    | <b>\$16,433.00</b> |              |  |                                       |  |
| Notes:  |                    |              |  |                                       |  |





## Service Rates for 2021

The following is a list of hourly rates for Service work that includes Project/Software Engineering, Field Service, and Shop Fabrication and Repair.

|                                    |                   |
|------------------------------------|-------------------|
| Project Engineer/Software Engineer | \$170.00 per Hour |
| Field Engineer/Technician          | \$145.00 per Hour |
| Shop Technician/Shop Repair        | \$ 95.00 per Hour |

Services in excess of 10 hours per day, Monday through Friday, will be billed at 1.5 times the hourly rate. Saturdays, Sundays, and all business holidays will be billed at 2 times the hourly rate. Emergency services are billed at a minimum of four (4) hours plus \$100.00 which is paid to the on-call technician or engineer. All travel time will be billed, portal to portal, at the hourly rate in effect on the day of travel. For employee personal vehicles, mileage will be billed at the IRS standard mileage rate.

### General Terms and Conditions

Services will be billed via invoice, with field service reports, every two (2) weeks. All meal expenses are included in the hourly rate. All other expenses, (hotel, airline, rental car, etc.), will be billed at documented cost plus 10% service charge. All invoices are Net 30 days.

Panel fabrication is F.O.B. Lynnwood, Washington.

All prices are net prices and do not include any State, local or use taxes.

Prices are valid for a period of 60 Days unless specified.

### Standard Warranty Policy

**Technical Systems Inc.** warrants defects in material and workmanship for all systems supplied by **Technical Systems, Inc.** for a period of one (1) year beginning on the date of shipment. Individual component warranties will be limited to the published warranty for the component purchased and supplied by **Technical Systems Inc.** All published warranties provided by the component manufacturers will be assigned, in their entirety, to the end user. No warranties are verbally expressed or implied. Defective materials or workmanship will be repaired or replaced free of charge during the warranty period. Labor, travel and other expenses to repair or replace components at the end user's facility will be billed to the end user in accordance with the above Standard Labor Policy.





**CITY OF BEAUMONT WASTE WATER TREATMENT PLANT  
SALT MITIGATION UPGRADE PROJECT**

**CLARIFICATION 39**

|   |  |
|---|--|
| <b>To (Construction Manager):</b> Stantec<br>Attention: Charles Reynolds<br>Phone: 702-497-8024<br>Email: Charles.w.reynolds@stantec.com  |  |
| <b>From (Engineer):</b> Aqua/SKM Engineering<br>Attention: Boris Petkovic<br>Phone: 801-683-3734<br>Email: boris.petkovic@aquaeng.com   |  |
| <b>Subject:</b> Effluent Sampling and Instrumentation   | <b>Location:</b> Recycled Water Pump Station |
| <b>Reference Documents:</b> Drawing Nos. RWM-1, RWM-4   |  |
| <b>CLARIFICATION</b>  |  |
| <p><b>Note the following:</b></p> <p>The City desires to purchase new instrumentation and effluent sampler. The clarification outlines the required modifications to the Recycled Water Pump Station and provides a list of required instruments. This work also includes the removal and replacement of the sampling pump. Required electrical/controls work is described below:</p> <p>Power for the new submersible pump will be provided from LP-HW1 through conduits P7471 and P7471A, utilizing the same 2 #10 wires and #10 ground used to power the current metering pump. Conduit P7471A will need to be rerouted to access the new pump location. The submersible pump comes with a plug, so the subcontractor will either need to provide a dedicated outlet near the pump's location (as shown on RWM-1), or remove the plug and hardwire the pump into conduit P7471A (hardwire is preferred). The new sampler will also require power. The original documents on sheet LE-15 are showing the sampler being relocated and a new dedicated outlet for it. We assume this outlet is already installed and a conduit from it over to the new location should be installed and power it through that conduit.</p> <p>The fiber to copper media converter will need to be replaced by an unmanaged Ethernet switch with a fiber uplink, in order to connect to both the new SC4200 and the SC4200 previously installed. Power will also need to be extended to the new SC4200 transmitter and 4-20mA signals from the transmitter to RIO-HW will be sent via the two spare twisted shielded cables. Connect the two spare control wires to a spare discrete output in RIO-HW to control the effluent sampler.</p> |  |
| <b>Prepared By (Name):</b> Boris Petkovic, Aqua Engineering   | <b>Date:</b> Dec. 17, 2020                   |
| <b>Distributed By:</b>  | <b>Date:</b>                                 |

|           |          |        |       |         |
|-----------|----------|--------|-------|---------|
| NO.       | DATE     | DESIGN | DRAWN | CHECKED |
| C         | 09/05/18 | DPS    | BJP   | JRL     |
| REVISIONS |          |        |       |         |
| 1         | 08/14/19 | EIT    | BDP   | JRL     |


CITY OF BEAUMONT  
SALT MITIGATION WWTPL UPGRADE  
RECYCLED WATER LIFT STATION  
MECHANICAL PLAN



ALBERT A. WEBB & ASSOCIATES  
CIVIL ENGINEERS  
3288 MCKAY STREET  
HOUSTON, TEXAS 77056  
PHONE (801) 298-1237 FAX (801) 298-0133

SHEET  
**RWM-1**

THIS DRAWING IS PROPERTY OF AQUA ENGINEERING INC. AND IS TRANSMITTED IN CONFIDENCE. NEITHER RECEPTOR NOR POSSESSOR OF THIS DRAWING SHALL DISCLOSE, IN WHOLE OR IN PART, DATA CONTAINED HEREIN FOR ANY PURPOSE WITHOUT THE WRITTEN PERMISSION OF AQUA ENGINEERING INC. © COPYRIGHTED 2018 BY BOUNTIFUL. ALL RIGHTS RESERVED. USE OF THIS DRAWING IS TO SCALE. 1" = FULL SCALE. 1/2" = HALF SCALE.



Plank Penetration

Sample Tube in 1" SS Sch 40 Pipe

Effluent Sampler

Concrete Pad

8" PVC Guide Pipe

Sulzer Sub-Pump

1/2" Flow Bypass

1" Sample Line Sch 10 SS

Second Cabinet

Verify Location of Existing Cabinets

- NOTES:
- 1- PROVIDE PIPE SUPPORTS AS SHOWN IN DETAIL (552) IN LOCATIONS SHOWN WITH AN "X".
  - 2- SEE SHEET RWM-3 FOR PIPE SCHEDULE.
  - 3- SEE SCHEDULE SHEETS FOR MECHANICAL, PUMP, AND VALVE SCHEDULES.
  - 4- REFER TO SECTION 098000 FOR COATING REQUIREMENTS.
  - 5- REFER TO SECTION 095310 FOR BAFFLE PLATE REQUIREMENTS.
  - 6- REFER TO SECTION 463344 FOR PERISTALTIC PUMP REQUIREMENTS.

**MECHANICAL PLAN**  
SCALE: 1/2"=1'-0"



|           |          |        |       |         |
|-----------|----------|--------|-------|---------|
| NO.       | DATE     | DESIGN | DRAWN | CHECKED |
| C         | 08/14/19 | ET     | ROP   | JRL     |
| REVISIONS |          |        |       |         |
| ORIGINAL  |          |        |       |         |



CITY OF BEAUMONT  
 SALT MITIGATION WWTU UPGRADE  
 RECYCLED WATER LIFT STATION  
 MECHANICAL SECTION



ALBERT A. WEBB ASSOCIATES  
 CIVIL ENGINEERS  
 3788 MCKINLEY STREET  
 HOUSTON, TEXAS 77057  
 PHONE (817) 298-1256  
 FAX (817) 298-1256  
 533 W. 2803 S. SUITE 272 BOUNTIFUL, UT 84010

SHEET  
**RWM-4**

THIS DRAWING IS PROPERTY OF AQUA ENGINEERING INC. AND IS TRANSMITTED IN CONFIDENCE. NEITHER RECEPTOR NOR POSSESSOR SHALL COPY, REPRODUCE, OR DISCLOSE IN WHOLE OR IN PART. DATA CONTAINED HEREIN FOR ANY PURPOSE WITHOUT THE WRITTEN PERMISSION OF AQUA ENGINEERING INC. © COPYRIGHTED 2019 BOUNTIFUL, UT



- NOTES:**
- 1- RUN TUBING FROM STRAINER TO DRAIN AS REQUIRED.
  - 2- VALVES, STRAINERS, REGULATORS, AND CONNECTIONS ARE TO BE SUPPLIED WITH THE CHLORINE ANALYZER. INSTALL PER MANUFACTURERS RECOMMENDATIONS.
  - 3- ALL PIPING AND FITTINGS SHALL BE SS SCH 40.
  - 4- ALL PVC PIPING SHALL BE COATED PER SECTION 098000.
  - 5- SEE ELECTRICAL AND INSTRUMENTATION DRAWINGS AND SPECIFICATION FOR ADDITIONAL REQUIREMENTS.
  - 6- ALL TUBING TO BE VERSILON R-3400 UV RESISTANT TRANSFER TUBING.
  - 7- PROVIDE A 60"x48"x16" WALL MOUNT ENCLOSURE WITH 3-POINT LATCH, SUBPANEL, DRIP SHIELD, MOUNTING FOOTKIT, AND BREATHER VENTS. SAGINAW PART NUMBERS SCE-60EL3616LPLP, SCE-60P36, SCE-ELMFK4, AND SCE-BVK OR EQUAL.
  - 8- DESIGN OF CABINET SUPPORTS SHALL BE A DEFERRED SUBMITTAL AND SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR.
  - 9- CABINET SUPPORTS SHALL BE DESIGNED IN ACCORDANCE WITH THE FOLLOWING:
    - 9000 (STRUCTURAL STEEL)
    - 055000 (METAL FABRICATIONS)
  - 10- CABINET SUPPORTS SHALL BE IN ACCORDANCE WITH OSHA AND SHALL BE PREPARED, STAMPED, AND SEALED BY A REGISTERED PROFESSIONAL ENGINEER IN THE STATE OF CALIFORNIA.
  - 11- THE CONTRACTOR SHALL SUBMIT SHOP DRAWINGS FROM METAL FABRICATOR FOR ALL MISCELLANEOUS METAL, SUPPORTS, ETC.
  - 12- ALL CABINET SUPPORTS SHALL BE STAINLESS STEEL.
  - 13- ALL HARDWARE AND CONCRETE ANCHORS SHALL BE 316 STAINLESS STEEL.



# 5800

## Refrigerated Sampler



The 5800 Refrigerated Sampler is Teledyne ISCO's answer to the rigorous demands of water monitoring, with user-friendly controls and task accommodating features. Along with easy control and on-site programmability, it also has a unique slide-out bottle rack to easily access sample containers.

*The only choice for stationary sampling in both municipal and industrial wastewater applications.*

The controller actively regulates and displays the sample compartment temperature and logs a 24-hour summary to confirm proper sample cooling. The temperature record is downloadable using a basic utility program, such as Tera Term, or data can be viewed on the unit display.

The 5800 Sampler follows the Teledyne ISCO standard for weather and corrosion resistance. The tough, double-wall LLDPE cabinet protects against exposure in harsh environments. The well-insulated cabinet promotes temperature stability. Samples remain cool in hot and humid conditions, and a built in heater prevents freezing in cold conditions.

Electro- and powder-coating protects the stainless steel components of the refrigeration system, ensuring long life and reliability in corrosive treatment plant conditions.

The 5800 Sampler uses proven peristaltic pump technology to deliver samples at the EPA-recommended line velocity of at least 2 ft/s (0.6 m/s), and at head heights up to 25 feet (7.6 m).

Sample volume accuracy is assured by the pump revolution counter and Teledyne ISCO's liquid detection system.



*The 5800 sampler offers different glass and plastic bottle configurations to meet various sampling programs.*

### Applications:

- Wastewater treatment plants
- Industrial pretreatment
- Influent and effluent sampling

### Standard Features:

- Composite or sequential sampling
- Operating range of -20 to 120 °F (-29 to 49 °C), without additional heaters
- Four digital alarm outputs
- 4-20 mA and DC pulse flowmeter input
- Powerful compressor delivers energy-efficient, high-performance cooling
- Four stored programs
- Lifting handles for easy installation

## 5800 Refrigerated Sampler

|                                 |   |
|---------------------------------|---|
| <b>Size (HxWxD):</b>            | 52 x 29 x 33 in (132 x 74 x 84 cm)  |
| <b>Weight (empty) :</b>         | 195 lb (88.5 kg)  |
| <b>Refrigerator Body:</b>       | Linear low-density polyethylene   |
| <b>Power Requirements:</b>      | 115VAC, 60 Hz, or 230 VAC, 50 Hz  |
| <b>Operational Temperature:</b> | -20 ° to 120 °F (-29 ° to 49 °C) The display response time may be longer at temperatures below 0 °F |

## Pump

|   |  |
|---|--|
| <b>Intake Suction Tubing</b>                  |  |
| -Length:                                      | 3 to 99 ft (0.9 to 30 m)   |
| -Material:                                    | Vinyl or FEP-lined PE  |
| -Inside Diameter:                             | 3/8 in (9 mm)  |
| <b>Pump Tubing Life:</b>                      | Typically 1,000,000 pump counts  |
| <b>Maximum Suction Lift:</b>                  | 28 ft (8.5 m)  |
| <b>Typical Repeatability:</b>                 | ±5 ml or ±5% of the average volume in a set, whichever is greater, at lifts up to 25 ft  |
| <b>Typical Accuracy at Lifts Up to 25 ft:</b> | ±10 ml or ±10% of programmed value, whichever is greater   |
| <b>Typical Line Velocity at Head Height:</b>  | 3 ft (0.9 m) head height: 3.0 ft/s (0.9 m/s)<br>10 ft (3 m) head height: 2.9 ft/s (0.88 m/s)<br>15 ft (4.6 m) head height: 2.7 ft/s (0.82 m/s) |

|                                  |   |
|----------------------------------|---|
| <b>Liquid Presence Detector:</b> | Non-wetted, non-conductive sensor detects when liquid sample reaches the pump to automatically compensate for changes in head heights |
|----------------------------------|---|

## Controller

|                                     |   |
|-------------------------------------|---|
| <b>Enclosure Rating:</b>            | NEMA 4X, 6 (IP67)   |
| <b>Program Memory:</b>              | Non-volatile ROM  |
| <b>Flow Meter Signal Inputs:</b>    | 5 to 15 volt DC pulse or 25 ms isolated contact closure for Teledyne ISCO flow meters. 4–20 mA input or non-Teledyne ISCO flow meters |
| <b>Digital Alarms:</b>              | 4 programmable outputs; 5V, 100 mA  |
| <b>Number of Composite Samples:</b> | Programmable from 1 to 999 samples  |

## Software

|                                     |  |
|-------------------------------------|--|
| <b>Sample Frequency:</b>            | 1 minute to 99 hours 59 minutes, in 1-minute increments 1 to 9,999 flow pulses   |
| <b>Sampling Modes:</b>              | Constant time – constant volume, constant time – variable volume, variable time – constant volume, (flow modes are controlled by external flow meter signal) |
| <b>Programmable Sample Volumes:</b> | 10 to 9,999 ml in 1 ml increments  |
| <b>Sample Retries:</b>              | If no sample is detected, up to 3 attempts; user selectable  |
| <b>Rinse Cycles:</b>                | Automatic rinsing of suction line up to 3 rinses for each sample collection  |
| <b>Controller Diagnostics:</b>      | Tests for RAM, ROM, pump, display, and electrical components   |

## Ordering Information

### 5800 Refrigerated Sampler

Suction line, strainer, and bottle configuration not included; order separately.

|                                    |             |
|------------------------------------|-------------|
| 115V/60Hz .....                    | 68-5800-001 |
| 230V/50Hz .....                    | 68-5800-002 |
| 230V/50Hz w/ Chinese Display ..... | 68-5800-003 |

### Bottle Configurations

|  |             |
|--|-------------|
| Twenty-four 1-liter PP bottles .....     | 68-5800-015 |
| Twenty-four 350-ml glass bottles .....   | 68-5800-016 |
| Four 10-liter round PE bottles .....     | 68-5800-005 |
| Four 10-liter round glass bottles.....   | 68-5800-006 |
| Four 20-liter square PE bottles .....    | 68-5800-019 |
| Two 10-liter round PE bottles .....      | 68-5800-007 |
| Two 10-liter round glass bottles .....   | 68-5800-008 |
| One 20-liter round PE bottle .....       | 68-5800-011 |
| One 20-liter round glass bottle.....     | 68-5800-012 |
| One 10-liter round PE bottle .....       | 68-5800-009 |
| One 10-liter round glass bottle.....     | 68-5800-010 |
| Twenty-four 1-liter ProPak bottles ..... | 68-5800-017 |
| One 10-liter ProPak bottle .....         | 68-5800-018 |

## Teledyne ISCO

P.O. Box 82531, Lincoln, Nebraska, 68501 USA  
Toll-free: (800) 228-4373 • Phone: (402) 464-0231 • Fax: (402) 465-3091

teledyneisco.com



Teledyne ISCO is continually improving its products and reserves the right to change product specifications, replacement parts, schematics, and instructions without notice.

L-1149 Rev 2.0  
9/18

# 3700 Series Inductive Conductivity Sensors



## Applications

- Drinking Water
- Wastewater
- Clean Water
- Industrial Water
- Metal and Mining
- Chemical
- Food and Beverage
- Pulp & Paper
- Surface Water
- Steam Systems

PT#D3725E2T



## Wide Measuring Range

Hach's Inductive Conductivity Sensors measure from 200 up to 2,000,000 microSiemens/cm. A built-in PT1000 resistance temperature detector (RTD) compensates the measured conductivity for changes in process temperature.

## Low Maintenance Design

The inductive sensor design eliminates polarization and electrode coating problems that commonly affect conventional contacting electrode-type conductivity sensors.

## Versatile Mounting Styles

Sensors can be installed using a choice of four mounting styles - immersion, insertion, union, and sanitary.

## Withstands Harsh Environments

The inductive sensor is available in sanitary (CIP) flange style and convertible styles in PFA, polypropylene, PEEK, and PVDF material. Selected sensors can withstand high pressures and temperatures.

## Full-Featured "Plug and Play" with Digital SC Controllers

There are no complicated wiring or set up procedures with any Hach SC controller. Just plug in any combination of Hach digital sensors and it's ready to use - it's "plug and play."

One or multiple sensors - the SC controller family allows you to receive data from up to eight Hach digital sensors in any combination using a single controller.

Communications - multiple alarm/control schemes are available using the relays and PID control outputs. Available communications include analog 4-20 mA, digital Modbus (RS485 and RS232) or Profibus DP protocols. (Other digital protocols are available. Contact your Hach representative for details.)

## Technical Data\*


|                                     |  |
|-------------------------------------|--|
| <b>Range</b>                        | 200 - 2,000,000 microSiemens/cm  |
| <b>Operating Temperature Range</b>  | -10 - 200 °C (14 - 392 °F); limited by sensor body material and mounting hardware.   |
| <b>Flow Rate</b>                    | 3 m (10 ft.) per second, maximum   |
| <b>Temperature Sensor</b>           | PT1000 RTD   |
| <b>Sensor Cable</b>                 | Polypropylene and PVDF Sensors:<br>5 conductor (plus two isolated shields) cable with XLPE (cross-linked polyethylene) jacket; rated to 150 °C (302 °F); 6 m (20 ft.) long<br><br>PEEK and PFA Sensors:<br>5 conductor (plus two isolated shields) cable with PFA-coated jacket; rated to 200 °C (392 °F); 6 m (20 ft.) long |
| <b>Wetted Materials</b>             | Polypropylene, PVDF, PEEK or PFA   |
| <b>Pressure/ Temperature Limits</b> | Polypropylene: 6.9 bar at 100 °C (100 psi at 212 °F)<br>PVDF: 6.9 bar at 120 °C (100 psi at 248 °F)<br>PEEK and PFA: 13.8 bar at 200 °C (200 psi at 392 °C)<br><br>Maximum pressure is dependent on mounting hardware.   |

\*Subject to change without notice.

*In no event will the manufacturer be liable for direct, indirect, special, incidental or consequential damages resulting from any defect or omission in this manual. The manufacturer reserves the right to make changes in this manual and the products it describes at any time, without notice or obligation. Revised editions are found on the manufacturer's website.*

## Principle of Operation



Inductive conductivity sensors induce a low current in a closed loop of solution, then measure the magnitude of this current to determine the solution's conductivity. The conductivity analyzer drives Toroid A, inducing an alternating current in the solution. This current signal flows in a closed loop through the sensor bore and surrounding solution. Toroid B senses the magnitude of the induced current which is proportional to the conductance of the solution. The analyzer processes this signal and displays the corresponding reading.





### Dimensions

In inches (in.).



## Common Applications

| Industry                                      | Application   | Recommended Sensor Style (and Material)   |
|---|---|---|
| Metals Finishing and Mining                   | Plating bath monitoring<br>Alkaline/caustic wash<br>Rinse water<br>Pickling processes<br>Metals recovery<br>Copper floatation<br>Scrubbers  | Convertible (Polypropylene)<br>Convertible (Polypropylene)<br>Convertible (Polypropylene)<br>Convertible (PVDF)<br>Convertible (PEEK)<br>Convertible (PEEK)<br>Convertible (Polypropylene)  |
| Chemicals and Refining                        | Acid production<br>Caustic production<br>Phosphates<br>Fertilizers<br>Detergents<br>Glycerin<br>Moisture detection<br>Scrubbers<br>Wastewater<br>Oil well drilling mud<br>Leak detection<br>Alkylation<br>Spill detection | Convertible (PFA)<br>Convertible (PFA)<br>Convertible (PFA)<br>Convertible (PFA)<br>Convertible (PFA)<br>Convertible (PVDF)<br>Convertible (PVDF or PFA)<br>Convertible (PVDF)<br>Convertible (PVDF)<br>Convertible (PEEK)<br>Convertible (PEEK)<br>Convertible (PFA)<br>Convertible (PEEK) |
| Food and Beverage                             | Brine concentration<br>Desalting<br>Cheese production<br>Caustic peeling<br>Pickle making<br>CIP applications<br>Rinse water control<br>Sugar carbonation   | Convertible (Polypropylene)<br>Convertible (Polypropylene)<br>Sanitary (PFA)<br>Convertible (PFA)<br>Sanitary (Polypropylene)<br>Sanitary (PFA)<br>Convertible (Polypropylene)<br>Convertible (PFA)   |
| Pulp and Paper                                | White, black and green liquor<br>Stock washing<br>Wash and cooking liquor control<br>Scrubbers<br>Spill detection   | Convertible (PEEK)<br>Convertible (PEEK)<br>Convertible (PEEK)<br>Convertible (PEEK)<br>Convertible (PEEK)  |
| Textile Manufacturing                         | Rinse water<br>Dye baths<br>Bleaching<br>Mercerizing<br>Acid washing<br>Carbonizing and scouring baths  | Convertible (Polypropylene)<br>Convertible (Polypropylene)<br>Convertible (Polypropylene)<br>Convertible (Polypropylene)<br>Convertible (Polypropylene)<br>Convertible (Polypropylene)  |
| Natural Waters, Lakes, Streams, and Sea Water | Water pollution monitoring<br>Salt intrusion<br>Salinity  | Convertible (Polypropylene)<br>Convertible (Polypropylene)<br>Convertible (Polypropylene)   |
| Clean Water Treatment                         | Ion exchange regeneration<br>Reverse osmosis concentrate monitoring<br>Softener regeneration<br>Acid/caustic concentration control  | Convertible (Polypropylene)<br>Convertible (Polypropylene)<br>Convertible (Polypropylene)<br>Convertible (PVDF)   |
| Wastewater Treatment                          | Acid/caustic concentration control<br>Spill detection   | Convertible (PEEK)<br>Convertible (PEEK)  |
| Steam Generation                              | Boiler blowdown<br>Flue gas scrubbers   | Convertible (Polypropylene)<br>Convertible (Polypropylene)  |

## Order Information

### 3700sc Digital Inductive Conductivity Sensors & Accessories

All digital inductive sensors come complete with standard sensor cable (6 m/20 ft.), digital gateway, and digital extension cable (1 m/3.3 ft.).

|                 |  |
|-----------------|--|
| <b>D3705E2T</b> | Digital Inductive Conductivity Sensor, Sanitary Body Style, Polypropylene Body Material                          |
| <b>D3706E2T</b> | Digital Inductive Conductivity Sensor, Sanitary Body Style, PVDF Body Material                                   |
| <b>D3708E2T</b> | Digital Inductive Conductivity Sensor, Sanitary Body Style, PFA Body Material                                    |
| <b>D3725E2T</b> | Digital Inductive Conductivity Sensor, Convertible Body Style, Polypropylene Body Material                       |
| <b>D3726E2T</b> | Digital Inductive Conductivity Sensor, Convertible Body Style, PVDF Body Material                                |
| <b>D3727E2T</b> | Digital Inductive Conductivity Sensor, Convertible Body Style, PEEK Body Material                                |
| <b>D3728E2T</b> | Digital Inductive Conductivity Sensor, Convertible Body Style, PFA Body Material                                 |
| <b>6120800</b>  | Use the Digital Gateway to connect analog Hach 3700 inductive conductivity sensors to a Hach digital controller. |
| <b>6122400</b>  | Digital Extension Cable, 1 m (3.3 ft.)   |
| <b>5796000</b>  | Digital Extension Cable, 7.7 m (25 ft.)  |
| <b>5796100</b>  | Digital Extension Cable, 15 m (50 ft.)   |
| <b>5796200</b>  | Digital Extension Cable, 31 m (100 ft.)  |
| <b>5867000</b>  | Digital Termination Box  |

### 3700 Analog Inductive Conductivity Sensors & Accessories

All analog sensors come complete with standard sensor cable (6 m/20 ft.).

|                    |   |
|--------------------|---|
| <b>3705E2T</b>     | Analog Inductive Conductivity Sensor, Sanitary Body Style, Polypropylene Body Material    |
| <b>3706E2T</b>     | Analog Inductive Conductivity Sensor, Sanitary Body Style, PVDF Body Material             |
| <b>3708E2T</b>     | Analog Inductive Conductivity Sensor, Sanitary Body Style, PFA Body Material              |
| <b>3725E2T</b>     | Analog Inductive Conductivity Sensor, Convertible Body Style, Polypropylene Body Material |
| <b>3726E2T</b>     | Analog Inductive Conductivity Sensor, Convertible Body Style, PVDF Body Material          |
| <b>3727E2T</b>     | Analog Inductive Conductivity Sensor, Convertible Body Style, PEEK Body Material          |
| <b>3728E2T</b>     | Analog Inductive Conductivity Sensor, Convertible Body Style, PFA Body Material           |
| <b>1W1100</b>      | Analog Interconnect Cable, order per foot   |
| <b>60A2053</b>     | Junction Box, Surface-mount, aluminum (includes mounting hardware)                        |
| <b>60A9944</b>     | Junction Box, Pipe-mount, PVC (for 1/2-inch diameter pipe, includes mounting hardware)    |
| <b>60G2052</b>     | Junction Box, Pipe-mount, PVC (for 1-inch diameter pipe, includes mounting hardware)      |
| <b>76A4010-001</b> | Junction Box, NEMA 4X (no mounting hardware included)                                     |

#### Choice of body styles:

Sanitary (CIP) - 2-inch flange, special cap, and EPDM compound gasket. Conforms to provisions of 3-A Sanitary Standards.

Convertible - 2-inch NPT, designed for tee, other flow through, insertion, and pipe mountings for immersion.

## Order Information

### Conductivity Reference Solutions

**25M3A2000-X** 100 / 200 / 400 / 500 / 600 / 1000  $\mu\text{S/cm}$ , 1 L each

**25M3A2050-X** 1000 / 1500 / 2000  $\mu\text{S/cm}$ , 1 L each

**25M3A2100-X** 2000 / 2500 / 3000 / 5000 / 10,000 / 50,000 / 100K / 150K  $\mu\text{S/cm}$ , 1 L each

**25M3A2200-X** 200K / 300K  $\mu\text{S/cm}$ , 1 L each

**25M3A2300-X** 300K / 350K / 450K / 500K  $\mu\text{S/cm}$ , 1 L each

*The conductivity reference solutions are available in different concentrations, see listed values per main number.*

*To get the fully appropriate order number please replace the "X" with the according  $\mu\text{S/cm}$  concentration value from the list.*

### Mounting Hardware

**MH018S8SZ** Sanitary Mount, 316 SS  
Includes 316 SS sanitary 2-inch tee, heavy-duty clamp, special cap, and EPDM compound gasket.

**MH518N3NZ** Union Mount, 316 SS  
Union Mount, CPVC

**MH568N3NZ** Union Mount, PVDF  
Includes adapter and a 2-inch pipe tee. Union adapters are used with convertible style sensors that are to be union or flange mounted into a standard 2-inch NPT pipe tee or insertion mounted into a 2-inch ball valve assembly.

**MH432G** Immersion Mount, CPVC Pipe  
Includes  $\frac{1}{2}$ -inch diameter x 4-foot pipe,  $\frac{1}{2}$ - x  $\frac{3}{4}$ -inch NPT coupling, and plastic pipe-mount junction box with terminal strip.

**MH138M9NZ** Insertion Mount, CPVC

**MH118M9NZ** Insertion Mount, 316 SS  
Includes 2-inch NPT insertion assembly with ball valve.

**9180200:** Hach Flow Cell for  $\frac{3}{4}$  in. NPT sensors



With Hach Service, you have a global partner who understands your needs and cares about delivering timely, high-quality service you can trust. Our Service Team brings unique expertise to help you maximise instrument uptime, ensure data integrity, maintain operational stability, and reduce compliance risk.

### Hach World Headquarters: Loveland, Colorado USA

United States: 800-227-4224 tel 970-669-2932 fax orders@hach.com

Outside United States: 970-669-3050 tel 970-461-3939 fax int@hach.com

[hach.com](http://hach.com)

Printed in U.S.A.

©Hach Company, 2019. All rights reserved.

*In the interest of improving and updating its equipment, Hach Company reserves the right to alter specifications to equipment at any time.*



Be Right™

# TU5 Series Turbidimeters

## Applications

- Drinking Water
- Power
- Beverage
- Pharmaceutical



## The next standard in the evolution of turbidity

Only the new TU5 Series Lab & Process Turbidimeters with 360° x 90° Detection™ deliver unprecedented confidence that a change in your reading is a change in your water.

### Groundbreaking 360° x 90° Detection™ Technology

The TU5 Series employs a patented optical design that sees more of your sample than any other turbidimeter, delivering the best low level precision and sensitivity while minimizing variability from test to test.

### Matching lab and online results

For the first time you will be able to remove the uncertainty of which measurement to trust, thanks to identical 360° x 90° Detection™ Technology in both instruments.

### Everything about turbidity – faster

The TU5 Series dramatically reduces the time needed to get a turbidity measurement you can rely on, with 98% less online sample surface area to clean, sealed vials for calibration, and the elimination of the need for indexing and silicone oil in the lab. Not to mention, a smaller online sample volume means you will detect events almost immediately.

### No surprises

Prognosys™ monitors your TU5 Series online instrument, proactively alerting you to maintenance needs before your measurement becomes questionable. And a Hach Service Agreement protects your investment and helps ensure that you stay in compliance and on budget.

*USEPA and ISO 7027 reporting: The TU5 Series Turbidimeters apply the instrument design and meet performance criteria established by EPA Approved Hach Method 10258 and ISO 7027-1:2016, making them suitable for regulatory reporting.*



Be Right™

**Technical Data\*****TU5200**

|                                     |  |
|-------------------------------------|--|
| <b>Light Source</b>                 | Class 2 laser product, with embedded 650 nm (EPA 0.43 mW) or Class 1 laser product, with embedded 850 nm (ISO), max. 0.55 mW (complies with IEC/EN 60825-1 and to 21 CFR 1040.10 in accordance with Laser Notice No. 50)       |
| <b>Range</b>                        | EPA:<br>0 - 700 NTU / FNU / TE/F / FTU<br>0 - 100 mg/L<br>0 - 175 EBC<br><br>ISO:<br>0 - 1000 NTU / FNU / TE/F / FTU<br>0 - 100 mg/L<br>0 - 250 EBC  |
| <b>Accuracy</b>                     | ±2 % plus 0.01 NTU from 0 - 40 NTU;<br><br>±10 % of reading from 40 - 1000 NTU based on Formazin primary standard (at 25 °C)   |
| <b>Resolution</b>                   | 0.0001 NTU / FNU / TE/F / FTU / EBC / mg/L   |
| <b>Repeatability</b>                | <40 NTU: Better than 1% of reading or ±0.002 NTU on Formazin at 25 °C, whichever is greater<br><br>>40 NTU: Better than 3.5% of reading on Formazin at 25 °C   |
| <b>Stray Light</b>                  | <10 mNTU   |
| <b>Units</b>                        | NTU, FNU, TE/F, FTU, EBC; mg/L if calibrated with Degrees calibration curve  |
| <b>Operating Temperature Range</b>  | 10 - 40 °C (50 - 104 °F)   |
| <b>Operating Humidity</b>           | 80% at 30 °C (non condensing)  |
| <b>Sample Temperature</b>           | 4 - 70 °C (39 - 158 °F)  |
| <b>Storage Conditions</b>           | -30 - 60 °C (-22 - 140 °F)   |
| <b>Power Requirements (Voltage)</b> | 100 - 240 VAC  |
| <b>Power Requirements (Hz)</b>      | 50/60 Hz   |
| <b>Certifications</b>               | CE compliant<br><br>US FDA accession number: 1420493-000 EPA version, 1420492-000 ISO version<br><br>Complies with IEC/EN 60825-1 and to 21 CFR 1040.10 in accordance with Laser Notice No. 50)<br><br>Australian ACMA Marking |
| <b>Dimensions (H x W x D)</b>       | 195 mm x 409 mm x 278 mm   |
| <b>Weight</b>                       | 2.4 kg (5.29 lbs.)   |
| <b>Warranty</b>                     | 1 year   |

**TU5300sc / TU5400sc**

|                                    |  |
|------------------------------------|--|
| <b>Light Source</b>                | Class 2 laser product, with embedded 650 nm (EPA 0.43 mW) or Class 1 laser product, with embedded 850 nm (ISO), max. 0.55 mW (complies with IEC/EN 60825-1 and to 21 CFR 1040.10 in accordance with Laser Notice No. 50) |
| <b>Range</b>                       | EPA:<br>0 - 700 NTU / FNU / TE/F / FTU<br>0 - 100 mg/L<br>0 - 175 EBC<br><br>ISO:<br>0 - 1000 NTU / FNU / TE/F / FTU<br>0 - 100 mg/L<br>0 - 250 EBC  |
| <b>Accuracy</b>                    | ±2% or 0.01 NTU from 0 - 40 NTU<br><br>±10% of reading from 40 - 1000 NTU based on Formazin primary standard   |
| <b>Resolution</b>                  | 0.0001 NTU / FNU / TE/F / FTU / EBC  |
| <b>Repeatability</b>               | Better than 1% of reading or ±0.002 NTU (TU5300) or ±0.0006 NTU (TU5400) on Formazin at 25 °C (77 °F), whichever is greater  |
| <b>Stray Light</b>                 | <10 mNTU   |
| <b>Units</b>                       | NTU, FNU, TE/F, FTU, EBC   |
| <b>Signal Average Time</b>         | TU5300sc: 30 - 90 seconds<br>TU5400sc: 1 - 90 seconds  |
| <b>Response Time</b>               | TU5300sc:<br>T90 <45 seconds at 100 mL/min<br>TU5400sc:<br>T90 <30 seconds at 100 mL/min   |
| <b>Sample Temperature</b>          | 2 - 60 °C (35 - 140 °F)  |
| <b>Sample Pressure</b>             | 6 bar (87 psi) maximum, compared to air at sample temperature range from 2 - 40 °C (35.6 - 104 °F)   |
| <b>Sample Flow Rate</b>            | 100 - 1000 mL/min; optimal flow rate: 200 - 500 mL/min   |
| <b>Operating Temperature Range</b> | 0 - 50 °C (32 - 122 °F)  |
| <b>Operating Humidity</b>          | Relative humidity: 5 - 95% at different temperatures, non-condensing   |
| <b>Storage Conditions</b>          | -40 - 60 °C (-40 - 140 °F)   |
| <b>Enclosure Rating</b>            | Electronic compartment IP55; all other functional units IP65 with process head/ACM attached to the TU5300sc/TU5400sc instrument  |
| <b>Certifications</b>              | CE compliant<br><br>US FDA accession number: 1420493-000 EPA version, 1420492-000 ISO version<br><br>Australian ACMA Marking   |
| <b>Dimensions (H x W x D)</b>      | 249 mm x 268 mm x 190 mm   |
| <b>Weight</b>                      | 5.95 lbs. (2.7 kg); 11 lbs. (5.0 kg) with all accessories  |
| <b>Warranty</b>                    | 1 year   |


\*Subject to change without notice.

### Principle of Operation

The TU5 Series turbidimeters measure turbidity by directing a laser into a sample to scatter off suspended particles. The light that is scattered at a 90° angle from the incident beam is reflected through a conical mirror in a 360° ring around the sample before it is captured by a detector.


The amount of light scattered is proportional to the turbidity of the sample. If the turbidity of the sample is negligible, little light will be scattered and detected by the photocell and the turbidity reading will be low. High turbidity, on the other hand, will cause a high level of light scattering and result in a high reading.

The 360° x 90° optics of the TU5 series were optimized for high accuracy at low turbidity ranges and therefore the TU5 does not include ratio technology. Ratio technology is only applicable for high turbidity applications which have interference from color and large particles.




### Dimensions


TU5300sc and TU5400sc front view




TU5300sc and TU5400sc rear view



TU5300sc and TU5400sc top view



TU5300sc and TU5400sc with automatic cleaning module



## Order Information

### TU5200 Benchtop Laser Turbidimeters

|                        |  |
|------------------------|--|
| <b>LPV442.99.03012</b> | TU5200 Benchtop Laser Turbidimeter with RFID, EPA Version    |
| <b>LPV442.99.01012</b> | TU5200 Benchtop Laser Turbidimeter without RFID, EPA Version |
| <b>LPV442.99.03022</b> | TU5200 Benchtop Laser Turbidimeter with RFID, ISO Version    |
| <b>LPV442.99.01022</b> | TU5200 Benchtop Laser Turbidimeter without RFID, ISO Version |

### TU5300sc/TU5400sc Online Laser Turbidimeters

|                        |   |
|------------------------|---|
| <b>LXV445.99.10112</b> | TU5300sc Low Range Laser Turbidimeter, EPA Version                      |
| <b>LXV445.99.10212</b> | TU5400sc Ultra-High Precision Low Range Laser Turbidimeter, EPA Version |

**LXV445.99.53112** TU5300sc with Flow Sensor, Automatic Cleaning, RFID, and System Check, EPA Version

**LXV445.99.53212** TU5400sc with Flow Sensor, Automatic Cleaning, RFID, and System Check, EPA Version

*Please note: Other turbidimeter configurations are available and RFID may not be available in all areas. Please contact your local Hach representative.*

*Please note: An SC controller is required for operation of the TU5300sc or TU5400sc.*

### Calibration and Verification

|               |   |
|---------------|---|
| <b>LZY835</b> | Stabcal <sup>®</sup> Calibration Set with RFID      |
| <b>LZY898</b> | Stabcal <sup>®</sup> Calibration Set without RFID   |
| <b>LZY901</b> | Glass Rod Secondary Turbidity Standard <0.1 NTU/FNU |
| <b>LZY834</b> | Replacement Vial for TU5300sc and TU5400sc          |
| <b>LZV946</b> | Sample Vials for TU5200                             |

### TU5 Series Accessories

**LQV159.97.00002** Automatic Cleaning Module for TU5300sc and TU5400sc

**LQV160.99.00002** Flow Sensor for TU5300sc and TU5400sc

**LZY876** Desiccant Cartridge for TU5300sc and TU5400sc

**LZY907.97.00002** Maintenance Kit for TU5300sc and TU5400sc

**LQV157.99.50002** SIP10 Sipper Unit for TU5200

**LZY903** Manual Vial Wiper for TU5200, TU5300sc, and TU5400sc

Accessories are included with the model # LXV445.99.53112



With Hach Service, you have a global partner who understands your needs and cares about delivering timely, high-quality service you can trust. Our Service Team brings unique expertise to help you maximise instrument uptime, ensure data integrity, maintain operational stability, and reduce compliance risk.

### HACH COMPANY World Headquarters: Loveland, Colorado USA

United States: 800-227-4224 tel 970-669-2932 fax orders@hach.com

Outside United States: 970-669-3050 tel 970-461-3939 fax int@hach.com

[hach.com](http://hach.com)

Printed in U.S.A.

©Hach Company, 2019. All rights reserved.

*In the interest of improving and updating its equipment, Hach Company reserves the right to alter specifications to equipment at any time.*



Be Right™



# User Instructions

DOC273.53.80084

## 9180100, 9180200, 9180300 and 9180400 Flow Cells

The flow cells are supplied with English or metric fittings.

**English:** 9180100 for 1 in. NPT sensors, 9180200 for ¾ in. NPT sensors

**Metric:** 9180300 for 1 in. NPT sensors, 9180400 for ¾ in. NPT sensors

### NOTICE

Inlet pressure 50 PSIG (345 kPa) maximum 0–40 °C (32–104 °F). Do not exceed sensor maximum operating pressure and temperature. Maximum flow rate: 2 gal/min (7.5 L/min).








Figure 1 Flow Cell components and features

|   |   |    |   |
|---|---|----|---|
| 1 | Lock ring (60F2032-001)   | 7  | Speed-fit valve - ¾ in. OD (9005300)  |
| 2 | Sealing hub - 1 in. (60F2021-001)<br>Sealing hub - ¾ in. (9159800)  | 8  | <b>English:</b> ½ in. OD tube, customer supplied<br><b>Metric:</b> 12 mm OD tube, customer supplied                         |
| 3 | O-ring (5H1223)   | 9  | <b>English:</b> Speed-fit elbow fitting - ½ in. OD (9196900)<br><b>Metric:</b> Speed-fit elbow fitting - 12 mm OD (9197000) |
| 4 | Flow cell body (9159700)  |    |   |
| 5 | <b>English:</b> ¾ in. OD tube, customer-supplied<br><b>Metric:</b> 10 mm OD tube, customer-supplied             | 10 | If air bubbles become trapped below probe sensor, flow cell may be rotated up to 30° from vertical.                         |
| 6 | <b>English:</b> Speed-fit fitting - ¾ in. OD (9159300)<br><b>Metric:</b> Speed-fit fitting - 10 mm OD (9196500) | 11 | Screw (#10-32 or M5) (2x), customer supplied  |



## HACH Company World Headquarters

P.O. Box 389  
 Loveland, Colorado 80539-0389 U.S.A.  
 Tel (800) -227-4224 (U.S.A. only)  
 Fax (970) 669-2932  
 orders@hach.com • www.hach.com

International customers:  
 Tel +001 (970) 669-3050  
 Fax +001 (970) 669-2932  
 intl@hach.com





**LSPO3AT**



**LSPO3AV**



**LSP07**

# LSP03/LSP07

SUBMERSIBLE SUMP PUMPS

### FEATURES

- Corrosion-resistant construction
- Stainless Steel motor casing and fasteners
- Glass-filled thermoplastic impeller and casing.
- Upper and lower heavy duty ball bearing construction.
- Motor is permanently lubricated for extended service life and is powered for continuous operation. All ratings are within the working limits of the motor.
- Hard coated 400 series stainless steel shaft for improved corrosion resistance.
- Float switch is adjustable for various liquid levels. Easily removed for direct pump operation or switch replacement.

Complete unit is lightweight, portable and easy to service.

Available in manual and automatic versions. See next page for specific order numbers.

A double labyrinth lip seal system protects the motor. It consists of three lip seals and a V-ring in addition to an impeller counterblade system which keeps solid particles away from the seal unit.

### AGENCY LISTINGS



Canadian Standards Association  
File #LR114251



Underwriters Laboratories  
File #83318

### APPLICATIONS

Specially designed for the following uses:

- Basement draining
- Water transfer
- Dewatering

### SPECIFICATIONS


- Discharge size: 1 1/2" NPT
- Capacities: to 57 GPM
- Maximum head: 34 feet TDH
- Maximum solids: 3/8" spherical
- Temperature: 104° F (40° C) maximum liquid temperature.
- Maximum pump submergence is 10 ft. for LSP03; 16 ft. for LSP07.

### MOTOR

- Single phase, 3450 RPM, 60 Hz
  - LSP03, 1/3 HP, 115 V, 2.9 maximum amps
  - LSP07, 3/4 HP, 115 V (7.1 amps) or 230 V (3.5 amps)
- Built-in thermal overload protection with automatic reset.
- Permanent-split-capacitor type
- Class B insulation
- Stainless steel shaft
- Air filled design
- Power cord length: LSP03; 10 feet standard, 20 feet optional, LSP07; 20 feet.

### FLOAT SWITCH OPTIONS

- Models are available with a float switch. Several options for automatic operation.
- "AV" models are supplied with a vertical float switch.
- "A" models are supplied with a built in float switch.
- "AT" models are supplied with a piggy-back replaceable float switch.




### MODEL INFORMATION

| Order No.  | HP                   | Volts  | Amps   | Minimum Circuit Breaker | Phase | Float Switch Style   | Cord Length | Discharge Connection | Min. On Level | Min. Off Level | Minimum Basin Diameter | Maximum Solids Size | Shipping Weight lbs/kg |                      |     |        |        |        |     |      |          |
|------------|----------------------|--------|--------|-------------------------|-------|----------------------|-------------|----------------------|---------------|----------------|------------------------|---------------------|------------------------|----------------------|-----|--------|--------|--------|-----|------|----------|
| LSP0311    | 1/3                  | 115    | 2.9    | 10                      | 1     | Plug / No Switch     | 10'         | 1 1/2"               | Manual        | Manual         | 9"                     | 3/8"                | 11 / 5                 |                      |     |        |        |        |     |      |          |
| LSP0311A   |                      |        |        |                         |       | Built-In Wide Angle  |             |                      | 11"           | 5"             | 12"                    |                     |                        |                      |     |        |        |        |     |      |          |
| LSP0311AT  |                      |        |        |                         |       | Piggyback Wide Angle |             |                      | 11"           | 5"             | 12"                    |                     |                        |                      |     |        |        |        |     |      |          |
| LSP0311AV  |                      |        |        |                         |       | Piggyback Vertical   |             |                      | 8.5"          | 2"             | 12"                    |                     |                        |                      |     |        |        |        |     |      |          |
| LSP0311F   |                      |        |        |                         |       | Plug / No Switch     | 20'         |                      | Manual        | Manual         | 9"                     |                     |                        |                      |     |        |        |        |     |      |          |
| LSP0311AF  |                      |        |        |                         |       | Built-In Wide Angle  |             |                      | 11"           | 5"             | 12"                    |                     |                        |                      |     |        |        |        |     |      |          |
| LSP0311ATF |                      |        |        |                         |       | Piggyback Wide Angle |             |                      | 11"           | 5"             | 12"                    |                     |                        |                      |     |        |        |        |     |      |          |
| LSP0711F   |                      |        |        |                         |       | 3/4                  | 115         |                      | 7.1           | 10             | 1                      |                     |                        | Plug / No Switch     | 20' | 1 1/2" | Manual | Manual | 9"  | 3/8" | 15 / 6.8 |
| LSP0711AF  |                      |        |        |                         |       |                      |             |                      |               |                |                        |                     |                        | Built-In Wide Angle  |     |        | 12.5"  | 6.5"   | 12" |      |          |
| LSP0711ATF |                      |        |        |                         |       |                      |             |                      |               |                |                        |                     |                        | Piggyback Wide Angle |     |        | 12.5"  | 6.5"   | 12" |      |          |
| LSP0712F   | Plug / No Switch     | Manual | Manual | 9"                      |       |                      |             |                      |               |                |                        |                     |                        |                      |     |        |        |        |     |      |          |
| LSP0712AF  | Built-In Wide Angle  | 12.5"  | 6.5"   | 12"                     |       |                      |             |                      |               |                |                        |                     |                        |                      |     |        |        |        |     |      |          |
| LSP0712ATF | Piggyback Wide Angle | 12.5"  | 6.5"   | 12"                     |       |                      |             |                      |               |                |                        |                     |                        |                      |     |        |        |        |     |      |          |

## DIMENSIONS

(All dimensions are in inches. Do not use for construction purposes.)

|         | F   | H  |
|---------|-----|----|
| LSP03   | 9¾  | 7⅝ |
| LSP07   | 11¼ | 9⅝ |
| LSP03AV | 9¾  | 7⅝ |



**xylem**  
Let's Solve Water

Xylem, Inc.  
2881 East Bayard Street Ext., Suite A  
Seneca Falls, NY 13148  
Phone: (866) 325-4210  
Fax: (888) 322-5877  
[www.xylem.com/brands/gouldswatertechnology](http://www.xylem.com/brands/gouldswatertechnology)

Goulds is a registered trademark of Goulds Pumps, Inc. and is used under license.  
© 2012 Xylem Inc. BLSP03 R1 April 2012

**Technical Justification:**

|  |  |
|--|--|
| PCO-51   |  |
| Design Adjustment:<br>WML COP-060<br>CLAR-40   | Yard Piping – 3in Non-Potable Waterline & Valves |
| <p><u>Reason for Design Changes:</u></p> <p>To increase the robustness of the NPW system addition of several valves is proposed as shown in the attached drawing C-18. Depending on the size of the piping, the type of valves installed will vary between buried gate and ball valves.</p> <p><u>Design and Scope Changes:</u></p> <p>These changes are shown on the attached drawing and are summarized as follows:</p> <ul style="list-style-type: none"> <li>• The onsite Fine Screens is a critical processing system requiring non-potable water for cleaning the screens. To further backup and maintain adequate flow to the Fine Screens system a non-potable water loop system shall be installed. This change request shall include the excavation and installation of a 3-inch HDPE non-potable water system by connection to the existing non-potable water at the Plant Headworks and route the new piping system to the southwest corner of the EQ basin.</li> <li>• In a previous change order, a new UV structure and equipment was approved for construction. Requested in this change request is the installation of non-potable water to the UV structure and hose bibb for general purpose washdown. The contractor shall excavate and install a 2-inch HDPE non-potable waterline from a connection point east of the non-Pot pump station and route to the northwest corner of the UV shade canopy.</li> <li>• The existing non-potable water piping system shall have gate and ball valves installed a various location shown on the modified drawing attached and as directed by City and MWH staff on site.</li> <li>• In a previous change order modification were made to the EQ basins with the addition of a discharge pumping station. Requested in this change request is the installation of non-potable water to the pump station and hose bibb for general purpose wash and priming the pumps. The contractor shall excavate and install a 2-inch HDPE non-potable waterline from a connection point on the non-Pot system east of the Fine Screen and route to the southwest corner of the EQ Pump Station.</li> </ul> <p><u>Cost Impact:</u></p> <p>MWH has reviewed the attached WML cost proposal and find it acceptable. Accordingly, MWHC recommends a contract cost increase of <b>\$17,500.62</b> to be executed in a change order for the modifications requested.</p> |  |

**CITY OF BEAUMONT WWTP SALT MITIGATION UPGRADE PROJECT**

**CHANGE ORDER PROPOSAL (COP) # 060  
(By Contractor)**

|   |   |
|---|---|
| <b>To (Engineer/CM):</b><br>MWH Constructors<br>Attention: Charles Reynolds<br>Phone: 702-497-8024<br>Email: Charles.w.reynolds@stantec.com   | <b>From (Contractor):</b><br>W.M. Lyles Co.<br>Attention: Oscar Mendoza<br>Phone: 619-565-6064<br>Email: omendoza@wmlylesco.com |
| <b>PCO/DCM No.:</b> CLAR-40   |   |
| <b>Subject:</b> 3" Non Potable Water Tie-in   |   |
| <b>Reference Documents:</b> Attached  |   |
| <b>DESCRIPTION</b>  |   |
| This COP is to modify the non-potable water tie-in locations behind the EQ basin as well as adding a hose bib at the EQ pump station, to add two gate valves on the south east side of the A-basin and add a hose bib on the west side of the UV station. This change order proposal includes the costs taken when T&M work was performed as well as the proposed cost of work and materials that will be done at the UV station and Fine Screens hose bib. |   |
| <b>COST ESTIMATE</b>  |   |
| Total Cost: \$ 17,500.62. – see attached breakdown.   |   |
| <b>SCHEDULE IMPACT</b>  |   |
| N/A   |   |
| <b>Received by MWH Constructors (Date):</b>   |   |



**RESPONSE**

**Response By:**

**Date:**

Final Distribution: Oscar Mendoza, W.M. Lyles Co.  
Brian Knoll, Webb Associates  
MWH Inspector

W. M. Lyles Co.  
 42142 Roick Drive  
 Temecula, CA 92590

7/14/2021

Reference #: CLAR - 40

Attention: Charles W. Reynolds

City of Beaumont WWTP Salt Mitigation Upgrade Project

DESCRIPTION: 3" NPW Tie-in

| Item:       |               | Unit | Total MH | Total MH Cost | Eq. Cost    | Material    | Subcont. | Total Cost   |
|-------------|---------------|------|----------|---------------|-------------|-------------|----------|--------------|
| 1           | 3" NPW Tie-in | 1 LS | 91       | \$ 7,560.03   | \$ 2,624.10 | \$ 4,883.12 | \$ -     | \$ 15,067.25 |
| 2           |               | 1 LS | 0        | \$ -          | \$ -        | \$ -        | \$ -     | \$ -         |
| 3           |               | 1 LS | 0        | \$ -          | \$ -        | \$ -        | \$ -     | \$ -         |
|             |               | 1 LS | 0        | \$ -          | \$ -        | \$ -        | \$ -     | \$ -         |
| Total Costs |               |      | 91       | \$ 7,560.03   | \$ 2,624.10 | \$ 4,883.12 | \$ -     | \$ 15,067.25 |

|                                |      |           |                  |
|--------------------------------|------|-----------|------------------|
| Subtotal                       |      | \$        | 15,067.25        |
| Mark-up - Labor                | 15%  | \$        | 1,134.00         |
| Mark-up - Equipment            | 15%  | \$        | 393.62           |
| Mark-up - Materials            | 15%  | \$        | 732.47           |
| Mark-up - Subcontractor        | 5%   | \$        | -                |
| Bond                           | 1.0% | \$        | 173.27           |
| <b>Total This Change Order</b> |      | <b>\$</b> | <b>17,500.62</b> |

Comments:

**City of Beaumont WWTP Salt Mitigation Upgrade Project**

**3" NPW Tie-in**

**A. Labor**

| Description                                  | Lab Pipe FM |    |    | Lab Pipe |    |    | Operator |    |    | Carp FM |    |    | Carp |    |    | Lab |    |    | Cement Mason |    |    |
|--|-------------|----|----|----------|----|----|----------|----|----|---------|----|----|------|----|----|-----|----|----|--------------|----|----|
|  | ST          | PT | DT | ST       | PT | DT | ST       | PT | DT | ST      | PT | DT | ST   | PT | DT | ST  | PT | DT | ST           | PT | DT |
| T&M Ticket 04/19/21                          | 8           |    |    | 16       |    |    | 8        |    |    |         |    |    |      |    |    |     |    |    |              |    |    |
| T&M Ticket 04/23/21                          | 1           |    |    | 1        |    |    |          |    |    |         |    |    |      |    |    |     |    |    |              |    |    |
| T&M Ticket 04/27/21                          | 4           |    |    | 8        |    |    | 4        |    |    |         |    |    |      |    |    |     |    |    |              |    |    |
| 2" NPW line install (UV station)             | 4           |    |    | 8        |    |    | 4        |    |    |         |    |    |      |    |    |     |    |    |              |    |    |
| 1" Hose bib install (UV Station)             | 1           |    |    | 2        |    |    |          |    |    |         |    |    |      |    |    |     |    |    |              |    |    |
| 2" Potable water line install (Fine Screens) | 4           |    |    | 8        |    |    | 4        |    |    |         |    |    |      |    |    |     |    |    |              |    |    |
| 1" Hose bib install (Fine Screens)           | 1           |    |    | 2        |    |    |          |    |    |         |    |    |      |    |    |     |    |    |              |    |    |
| Brine Suction Relocation T&M                 | 3           |    |    |          |    |    |          |    |    |         |    |    |      |    |    |     |    |    |              |    |    |
|  | 26          | 0  | 0  | 45       | 0  | 0  | 20       | 0  | 0  | 0       | 0  | 0  | 0    | 0  | 0  | 0   | 0  | 0  | 0            | 0  | 0  |

| Name                 | Rate    |    |          | Hours    |    |    | Extension |                   |
|----------------------|---------|----|----------|----------|----|----|-----------|-------------------|
|                      | ST      | PT | DT       | ST       | PT | DT |           |                   |
| Lab Pipe FM          | \$80.34 |    | \$107.19 | \$134.03 | 26 | 0  | 0         | \$2,088.94        |
| Lab Pipe             | \$77.73 |    | \$103.27 | \$128.79 | 45 | 0  | 0         | \$3,497.76        |
| Operator             | \$98.67 |    | \$131.84 | \$165.00 | 20 | 0  | 0         | \$1,973.34        |
| Carp FM              | \$87.32 |    | \$117.91 | \$148.48 | 0  | 0  | 0         | \$0.00            |
| Carp                 | \$83.44 |    | \$112.07 | \$140.71 | 0  | 0  | 0         | \$0.00            |
| Lab                  | \$74.26 |    | \$98.07  | \$121.86 | 0  | 0  | 0         | \$0.00            |
| Cement Mason         | \$80.42 |    | \$105.60 | \$130.78 | 0  | 0  | 0         | \$0.00            |
|                      |         |    |          |          | 91 | 0  | 0         |                   |
| <b>Total Labor =</b> |         |    |          |          |    |    |           | <b>\$7,560.03</b> |

**B. Equipment**

| Description                                  | 17,230. | 15,182 | 35,064 | 20,040 | 30,048 |   |   |
|--|---------|--------|--------|--------|--------|---|---|
| T&M Ticket 04/19/21                          | 8       | 2      | 1      | 6      | 1      |   |   |
| T&M Ticket 04/23/21                          | 1       | 1      |        |        |        |   |   |
| T&M Ticket 04/27/21                          | 4       | 1      |        |        | 4      |   |   |
| 2" NPW line install (UV station)             | 4       | 1      |        |        | 4      |   |   |
| 1" Hose bib install (UV Station)             | 1       | 1      |        |        |        |   |   |
| 2" Potable water line install (Fine Screens) | 4       | 1      |        |        | 4      |   |   |
| 1" Hose bib install (Fine Screens)           | 1       | 1      |        |        |        |   |   |
| Brine Suction Relocation T&M                 | 3       |        |        |        |        |   |   |
|  | 26      | 8      | 1      | 6      | 13     | 0 | 0 |

| Number                   | Description                      | Rate     | Hours | Extension         |
|--------------------------|----------------------------------|----------|-------|-------------------|
| 17,230.                  | 1/2 Ton PickupChevy1500 Crew Cab | \$29.60  | 26    | \$769.60          |
| 15,182                   | Gang TruckChevy3500 Service Bed  | \$29.60  | 8     | \$236.80          |
| 35,064                   | LoaderJohn Deere644J             | \$123.00 | 1     | \$123.00          |
| 20,040                   | CAT Excavator 330D               | \$109.80 | 6     | \$658.80          |
| 30,048                   | Loader Backhoe 410John Deere410L | \$64.30  | 13    | \$835.90          |
|                          |                                  |          | 54    |                   |
| <b>Total Equipment =</b> |                                  |          |       | <b>\$2,624.10</b> |


**C. Materials**

|                                  | Quantity | Unit | Price     | Extension         |
|----------------------------------|----------|------|-----------|-------------------|
| 4" HDPE Tee                      | 2        | ea   | \$ 25.41  | \$50.82           |
| 6" x 4" HDPE Reducer             | 1        | ea   | \$ 28.44  | \$28.44           |
| 3" HDPE 90 Bend                  | 1        | ea   | \$ 12.47  | \$12.47           |
| 4" x 3" HDPE Reducer             | 1        | ea   | \$ 13.31  | \$13.31           |
| 4" x 2" HDPE Reducer             | 1        | ea   | \$ 11.64  | \$11.64           |
| 2" HDPE 90 Bend                  | 4        | ea   | \$ 5.91   | \$23.64           |
| 3" HDPE to Sch 80 PVC Transition | 1        | ea   | \$ 120.70 | \$120.70          |
| 3" Isolation Valve               | 3        | ea   | \$ 399.96 | \$1,199.88        |
| 4" Isolation Valve               | 1        | ea   | \$ 425.12 | \$425.12          |
| 3" HDPE - 120'                   | 120      | ft   | \$ 2.00   | \$240.00          |
| 2" HDPE to SST Transition        | 2        | ea   | \$ 61.88  | \$123.76          |
| 2" HDPE - 90'                    | 90       | ft   | \$ 1.28   | \$115.20          |
| 2" x 1" Bushing Reducer          | 2        | ea   | \$ 27.09  | \$54.18           |
| 1" SST Pipe - 5'                 | 4        | ea   | \$ 99.20  | \$396.80          |
| 1" SST 90 Bend                   | 4        | ea   | \$ 17.42  | \$69.68           |
| 1" SST Ball Valve                | 4        | ea   | \$ 52.75  | \$211.00          |
| 1" NPT Hose Adapter              | 2        | ea   | \$ 10.00  | \$20.00           |
| 2" Sch 40 - 90 Bend              | 2        | ea   | \$ 2.26   | \$4.52            |
| 2" SST to PVC Transition         | 1        | ea   | \$ 47.41  | \$47.41           |
| 2" Sch 40 Pipe - 40'             | 1        | ft   | \$ 121.44 | \$121.44          |
| 2" HDPE Tee                      | 1        | ea   | \$ 8.52   | \$8.52            |
| 2" HDPE Electrofusion Couplers   | 2        | ea   | \$ 9.84   | \$19.68           |
| Fill Sand                        | 60       | tn   | \$ 16.50  | \$990.00          |
| Electrofusion Machine Rental     | 1        | LS   | \$ 225.00 | \$225.00          |
| Home Depot Receipt               | 1        | LS   | \$ 92.75  | \$92.75           |
| Tax                              |          |      | 7.750%    | \$257.16          |
|                                  |          |      | Subtotal  | \$4,883.12        |
| <b>Total Material =</b>          |          |      |           | <b>\$4,883.12</b> |

**D. Subcontractor**

|                            | Quantity | Unit | Price | Extension     |
|----------------------------|----------|------|-------|---------------|
|                            |          |      |       | \$0.00        |
| <b>Total Subcontract =</b> |          |      |       | <b>\$0.00</b> |

G:\2017\17-0177\Drawings\Plan Sheets\17-0177-C-YP.dwg




THIS DRAWING IS PROPERTY OF AQUA ENGINEERING INC. AND IS TRANSMITTED IN CONFIDENCE NEITHER RECEIPT NOR POSSESSION CONFERS OR TRANSFERS ANY RIGHTS TO REPRODUCE, USE, OR DISCLOSE, IN WHOLE OR IN PART, DATA CONTAINED HEREIN FOR ANY PURPOSE WITHOUT THE WRITTEN PERMISSION OF AQUA ENGINEERING INC. © COPY/RIGHTED 2016 BOUNTIFUL, UTAH

| NO. | DATE   | DESIGN | DRAWN | CHECKED |
|-----|--------|--------|-------|---------|
| C   | 9/5/18 | SLB    | SLB   | BRK     |

CITY OF BEAUMONT  
SALT MITIGATION WWTP UPGRADE  
CIVIL  
OVERALL YARD PIPING PLAN



ALBERT A. WEBB  
CIVIL ENGINEERS  
3788 McCRAE STREET  
RIVERSIDE CA 92506  
PH. (951) 686-1070  
FAX (951) 788-1256  
ASSOCIATES  
ENGINEERING CONSULTANTS



DRAWING IS TO SCALE  
IF BAR MEASURES:  
1" = FULL SCALE  
1/2" = HALF SCALE

W.M. Lyles Co.  
 PO Box 4377  
 Fresno, CA 93744

**TIME & MATERIAL SHEET**



Project Name City of Beaumont WWTP Salt Mitigation Upgrade Project No. 55.1173  
 Phase Code 99.010.0420 Date 4/23/2021

**DESCRIPTION OF WORK**  
Installed 3" Tee south of the EQ basin for tie-in.

| LABOR                         |                |          |    |    |       |  |
|-------------------------------|----------------|----------|----|----|-------|--|
| NAME                          | CLASS          | ST       | OT | DT | SHIFT |  |
| <u>Ernesto Velasquez</u>      | <u>FM</u>      | <u>1</u> |    |    |       |  |
| <u>Jaime Pantoja</u>          | <u>Laborer</u> |          |    |    |       |  |
| <u>Jose Mendora Rodriguez</u> | <u>Laborer</u> | <u>1</u> |    |    |       |  |
| <u>Richard Grosser</u>        | <u>Oper</u>    |          |    |    |       |  |
|                               |                |          |    |    |       |  |
|                               |                |          |    |    |       |  |

| EQUIPMENT        |               |          |          |       |
|------------------|---------------|----------|----------|-------|
| DESCRIPTION      | EQUIP. NO.    | QTY      | HRS      | SHIFT |
| <u>FM TRUCK</u>  | <u>17.230</u> | <u>1</u> | <u>1</u> |       |
| <u>Job Truck</u> | <u>15.182</u> | <u>1</u> | <u>1</u> |       |
|                  |               |          |          |       |
|                  |               |          |          |       |

| MATERIAL    |     |    |
|-------------|-----|----|
| DESCRIPTION | QTY | UM |
|             |     |    |
|             |     |    |
|             |     |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

CUSTOMER  
 Signature Charles Reynolds  
 Print Name Charles Reynolds  
 Title RE Date 4-27/21

W.M. Lyles Co.  
 Signature Samantha Robbins  
 Print Name Samantha Robbins  
 Title F.E. Date 04/26/2021

W.M. Lyles Co.  
 PO Box 4377  
 Fresno, CA 93744

**TIME & MATERIAL SHEET**

**W. M. LYLES CO.**  
 CONTRACTOR  
Since 1911  
*Progress Through Performance*

Project Name City of Beaumont WWTP Salt Mitigation Upgrade Project No. 55.1173  
 Phase Code 99.010.0420 Date 04/19/2021

**DESCRIPTION OF WORK**  
 Excavating, sanding, bedding, installing & backfilling 3" NPW to tie-in south of ER Basin.

**LABOR**

| NAME                   | CLASS | ST | OT | DT | SHIFT |
|------------------------|-------|----|----|----|-------|
| Ernesto Velasquez      | FM    | 8  |    |    |       |
| Jaime Renteria         | Lab.  | 8  |    |    |       |
| Jose Mendoza Rodriguez | Lab.  | 8  |    |    |       |
| Richard Grosser        | Op.   | 8  |    |    |       |
|                        |       |    |    |    |       |
|                        |       |    |    |    |       |
|                        |       |    |    |    |       |
|                        |       |    |    |    |       |

**EQUIPMENT**

| DESCRIPTION | EQUIP. NO. | QTY | HRS | SHIFT |
|-------------|------------|-----|-----|-------|
| FM Truck    | 17.930     | 1   | 8   |       |
| Job Truck   | 15.182     | 1   | 2   |       |
| JD Loader   | 35.064     | 1   | 1   |       |
| Car Exc.    | 10.040     | 1   | 6   |       |
| JD Backhoe  | 30.048     | 1   | 1   |       |
|             |            |     |     |       |
|             |            |     |     |       |

**MATERIAL**

| DESCRIPTION | QTY | UM |
|-------------|-----|----|
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

**CUSTOMER**  
 Signature *Charles Reynolds*  
 Print Name CHARLES REYNOLDS  
 Title RE Date 4/26/21

W.M. Lyles Co.  
 Signature *Samantha Robbin*  
 Print Name Samantha Robbin  
 Title F.E. Date 04/26/21

W.M. Lyles Co.  
 PO Box 4377  
 Fresno, CA 93744

**TIME & MATERIAL SHEET**

**W. M. LYLES CO.**  
 CONTRACTOR  
Since 1919  
*Progress Through Performance*

Project Name City of Bakersfield Water Main Installation Project No. 55-1173  
 Phase Code 99.010.0420 Date 4/27/21

**DESCRIPTION OF WORK**  
Finished up loop tie-in work. opening valves, checking connections

| LABOR                 |       |    |    |    |       |  |
|-----------------------|-------|----|----|----|-------|--|
| NAME                  | CLASS | ST | OT | DT | SHIFT |  |
| Ernesto Velazquez     | FM    | 4  |    |    |       |  |
| Jaime Pintado         | Lab   | 4  |    |    |       |  |
| Tise Mendez Rodriguez | Lab   | 4  |    |    |       |  |
| R. David Crosser      | Oper  | 4  |    |    |       |  |
|                       |       |    |    |    |       |  |
|                       |       |    |    |    |       |  |
|                       |       |    |    |    |       |  |
|                       |       |    |    |    |       |  |

| EQUIPMENT   |            |     |     |       |  |
|-------------|------------|-----|-----|-------|--|
| DESCRIPTION | EQUIP. NO. | QTY | HRS | SHIFT |  |
| EM Truck    | 17930      | 1   | 4   |       |  |
| Job Truck   | 15182      | 1   | 1   |       |  |
| Car Exc.    | 30048      | 1   | 4   |       |  |
|             |            |     |     |       |  |
|             |            |     |     |       |  |

| MATERIAL    |     |    |
|-------------|-----|----|
| DESCRIPTION | QTY | UM |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

CUSTOMER  
 Signature Charles Reynolds  
 Print Name Charles Reynolds  
 Title RE Date 4/27/21

W.M. Lyles Co.  
 Signature Samantha Robbins  
 Print Name Samantha Robbins  
 Title F.E. Date 4/28/21

W.M. Lyles Co.  
 PO Box 4377  
 Fresno, CA 93744

TIME & MATERIAL SHEET

W. M. LYLES CO.  
 CONTRACTOR  
 Progress Through Performance

Project Name SALT Mitigation Upgrade Project Project No. 55173  
 Phase Code 99000360 Date 10-16-2020

DESCRIPTION OF WORK

Relocate Suction Line at the Brine Meter Vault M.H.

LABOR

| NAME                  | CLASS     | ST       | OT | DT | SHIFT |
|-----------------------|-----------|----------|----|----|-------|
| <u>MARTIN Bannera</u> | <u>FM</u> | <u>3</u> |    |    |       |
|                       |           |          |    |    |       |
|                       |           |          |    |    |       |
|                       |           |          |    |    |       |
|                       |           |          |    |    |       |
|                       |           |          |    |    |       |
|                       |           |          |    |    |       |
|                       |           |          |    |    |       |

EQUIPMENT

| DESCRIPTION     | EQUIP. NO.    | QTY      | HRS      | SHIFT |
|-----------------|---------------|----------|----------|-------|
| <u>FM TRUCK</u> | <u>17.215</u> | <u>1</u> | <u>3</u> |       |
|                 |               |          |          |       |
|                 |               |          |          |       |
|                 |               |          |          |       |
|                 |               |          |          |       |

MATERIAL

| DESCRIPTION | QTY | UM |
|-------------|-----|----|
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

*Acknowledgement of TIME, MATERIAL & EQUIPMENT*

CUSTOMER

Signature Charles Reynolds

Print Name Charles REYNOLDS

Title \_\_\_\_\_

Date 11/17/20

W.M. Lyles Co.

Signature [Signature]

Print Name Oscar Hernandez

Title PM

Date 11/17/20



506:551173  
Code: 140500040-175.37  
Code: 990100360-17.38

Ac: 10-19-2020



How doers  
get more done.

1480 EAST 2ND STREET  
BEAUMONT, CA 92223 (951)7690301

8987 00001 23604 10/15/20 08:59 AM  
SALE CASHIER CRYSTAL

|                                      |       |
|--------------------------------------|-------|
| 841804100349 VINYL TUBE <A>          | 9.67  |
| 5/80DX1/2IDX20' VINYL TUBE           |       |
| 078575177250 SS CLAMP <A>            |       |
| #072 SS CLAMP 3"X5" DIA              |       |
| 2@1.98                               | 3.96  |
| 051218574425 RUBBR Mallet <A>        | 17.98 |
| VAUGHAN 18OZ NON-MARRING RUBBR MALLT |       |
| 045242296927 MILW2PKMRK <A>          | 3.97  |
| MKE INKZALL MED MARKER 2PK           |       |
| 644323999520 HUSKY TAPE M <A>        | 5.97  |
| HUSKY TAPE MEASURE POUCH             |       |
| NLP Savings \$3.00                   |       |
| 045242514311 25'AL-TAPE <A>          | 14.97 |
| MILWAUKEE 25FT AUTOLOCK TAPE MEASURE |       |
| 045242319480 MILW4PKMRK <A>          | 3.97  |
| MKE INKZALL FINE PT BLACK MARKER 4PK |       |
| 887480000795 SPLICER <A>             | 4.32  |
| 1/2" BARB X 1/2" BARB SPLICER BRASS  |       |
| 008925137580 DIABLO6TYP27 <A>        |       |
| DIABLO BONDED 6"X.045X7/8 MTL T27    |       |
| 4@3.97                               | 15.88 |
| 078575170657 SS CLAMP <A>            |       |
| #006 SS CLAMP 3/8"X7/8" DIA          |       |
| 2@1.07                               | 2.14  |
| 026703055550 HOMER BUCKET <A>        | 3.23  |
| 5 GAL BUCKET-HOMER LOGO (ORANGE)     |       |

|           |         |
|-----------|---------|
| SUBTOTAL  | 86.08   |
| SALES TAX | 6.67    |
| TOTAL     | \$92.75 |

XXXXXXXXXXXX6264 HOME DEPOT USD\$ 92.75  
AUTH CODE 015291/9010650 TA

WM LYLES CO  
BARRERA MARTIN  
Chip Read  
AID A000000004999908400305 THD PLCC PROX

PRO XTRA MEMBER STATEMENT

PRO XTRA ###-###-1333 SUMMARY  
THIS RECEIPT PO/JOB NAME: P015184  
2020 PRO XTRA SPEND 10/14: \$277,949.01  
INCLUDES:  
Pro Xtra Paint 2020 Savings \$202.47

As of 10/15/2020 your Paint Rewards level is Bronze; Spend 0.95 more in qualifying paint purchases to earn Silver (15.0% off) on select paint items.

This purchase qualifies for FUEL DISCOUNTS and 60 DAYS TO PAY on The Home Depot Commercial Credit Card. Ask an Associate to learn more or go to [homedepot.com/financeoptions](http://homedepot.com/financeoptions).

8987 10/15/20 08:59 AM



8987 01 23604 10/15/2020 7931

RETURN POLICY DEFINITIONS  
POLICY ID DAYS POLICY EXPIRES ON  
A 11 365 10/15/2021

Due to COVID-19, we have extended our



# City of Beaumont Wastewater Treatment Plant Salt Mitigation Upgrade Project

## Technical Justification:

|   |   |
|---|---|
| PCO-53  |   |
| Design Adjustment:<br>WML COP-063<br>CLAR-46  | Fine Screens Cleaning Pressure Washer Piping & Electrical |
| <p><u>Reason for Design Changes:</u></p> <p>A high-pressure wash system will be installed at the two existing fine screens to minimize the time required for manual washing by plant staff. Huber Technology will provide the required internal screen components, booster pump (P-1471), associated solenoid valves (SV-1417 and SV-1427) and labor required to install the internal screen components. The supply and discharge piping and misc. valves, instrumentation, pump and pipe supports shall be provided and installed by the contractor as indicated in the attached FSM-1 and -2 drawings.</p> <p><u>Design and Scope Changes:</u></p> <ul style="list-style-type: none"><li>• The contractor shall procure and install all additional piping, fittings and electrical equipment as outlined in Clarification 46 attached.</li><li>• The contractor's quote shall also include all cost associated with rental of a temporary booster pump, VFD and piping utilized to pilot test the effectiveness of a high-pressure booster pump system prior to the final design of the permanent system.</li></ul> <p><u>Cost Impact:</u></p> <p>MWH has reviewed the attached WML cost proposal and find it acceptable. Accordingly, MWHC recommends a contract cost increase of <b>\$82,276.27</b> to be executed in a change order for the modifications requested.</p> |   |

**CITY OF BEAUMONT WWTP SALT MITIGATION UPGRADE PROJECT**

**CHANGE ORDER PROPOSAL (COP) # 063  
(By Contractor)**

|  |   |
|--|---|
| <b>To (Engineer/CM):</b><br>MWH Constructors<br>Attention: Charles Reynolds<br>Phone: 702-497-8024<br>Email: Charles.w.reynolds@mwhconstructors.com  | <b>From (Contractor):</b><br>W.M. Lyles Co.<br>Attention: Oscar Mendoza<br>Phone: 619-565-6064<br>Email: omendoza@wmlylesco.com |
| <b>PCO/DCM No.:</b> DCM 40   |   |
| <b>Subject:</b> Fine Screens Water Booster Pump  |   |
| <b>Reference Documents:</b> CLAR 46  |   |
| <b>DESCRIPTION</b>   |   |
| Please review the attached Change Order Proposal for the addition of piping and supports as well as electrical scope in preparation for Huber's spray bar installation per CLAR 46.<br><br>Exclusions:<br><ol style="list-style-type: none"><li>1. Installation of Spray Bar, Pump, Solenoid valves and final connections</li><li>2. Electrical Control Panels, Instrumentation and installation, Programming, Set-up of network and SCADA</li><li>3. Start-up and Commissioning of equipment</li></ol> It's assumed that this work will occur before September 24 <sup>th</sup> , 2021, otherwise additional overhead charges might be assessed. Thanks,<br><br>Oscar Mendoza |   |
| <b>COST ESTIMATE</b>   |   |
| Total cost \$ 82,276.27. See attached.   |   |
| <b>SCHEDULE IMPACT</b>   |   |
|  |   |
| <b>Received by MWH Constructors (Date):</b>  |   |

**RESPONSE**

**Response By:**

**Date:**

Final Distribution: Oscar Mendoza, W.M. Lyles Co.  
Grant Gourley, W.M. Lyles Co.  
Brian Knoll, Webb Associates  
MWH Inspector

W. M. Lyles Co.  
 42142 Roick Drive  
 Temecula, CA 92590

Date: 11-Aug-21

Reference #: CLAR 46

Attention:

JOB LOCATION: City of Beaumont WWTP Salt Mitigation Upgrade Project

CLAR 46 - Fine Screens Water Booster Pump

| Item:                              | Unit | Total MH | Total MH Cost | Eq. Cost    | Material     | Subcont.     | Total Cost   |
|------------------------------------|------|----------|---------------|-------------|--------------|--------------|--------------|
| 1 Fine Screens Water Booster Pump  | 1 LS | 72       | \$ 5,659.19   | \$ 473.60   | \$ 6,310.69  | \$ 33,144.29 | \$ 45,587.77 |
| 2 T&M Work Related to CLAR 34 & 36 | 1 LS | 92.5     | \$ 7,510.24   | \$ 1,394.86 | \$ 18,954.37 | \$ 1,500.00  | \$ 29,359.47 |
| 3                                  | 1 LS | 0        | \$ -          | \$ -        | \$ -         | \$ -         | \$ -         |
|                                    | 1 LS | 0        | \$ -          | \$ -        | \$ -         | \$ -         | \$ -         |
|                                    | 1 LS | 0        | \$ -          | \$ -        | \$ -         | \$ -         | \$ -         |
|                                    | 1 LS | 0        | \$ -          | \$ -        | \$ -         | \$ -         | \$ -         |
| <b>Total Costs</b>                 |      | 164.5    | \$ 13,169.43  | \$ 1,868.46 | \$ 25,265.06 | \$ 34,644.29 | \$ 74,947.24 |

|                                |      |                     |
|--------------------------------|------|---------------------|
| Subtotal                       |      | \$ 74,947.24        |
| Mark-up - Labor                | 15%  | \$ 1,975.42         |
| Mark-up - Equipment            | 15%  | \$ 280.27           |
| Mark-up - Materials            | 10%  | \$ 2,526.51         |
| Mark-up - Subcontractor        | 5%   | \$ 1,732.21         |
| Bond                           | 1.0% | \$ 814.62           |
| <b>Total This Change Order</b> |      | <b>\$ 82,276.27</b> |

Comments:

**City of Beaumont WWTP Salt Mitigation Upgrade Project**  
**Fine Screens Water Booster Pump**

**A. Labor**

| Description                 | Lab Pipe FM |    |    | Lab Pipe |    |    | Operator |    |    | Carp FM |    |    | Carp |    |    | Lab |    |    | Cement Mason |    |    | Start-up Eng. |  |
|-----------------------------|-------------|----|----|----------|----|----|----------|----|----|---------|----|----|------|----|----|-----|----|----|--------------|----|----|---------------|--|
|                             | ST          | PT | DT | ST       | PT | DT | ST       | PT | DT | ST      | PT | DT | ST   | PT | DT | ST  | PT | DT | ST           | PT | DT | DY            |  |
| Install Piping and Supports | 24          |    |    | 48       |    |    |          |    |    |         |    |    |      |    |    |     |    |    |              |    |    |               |  |
|                             |             |    |    |          |    |    |          |    |    |         |    |    |      |    |    |     |    |    |              |    |    |               |  |
|                             |             |    |    |          |    |    |          |    |    |         |    |    |      |    |    |     |    |    |              |    |    |               |  |

| Name                 | Rate     |    | Hours    |          |        | Extension         |
|----------------------|----------|----|----------|----------|--------|-------------------|
|                      | ST       | PT | ST       | PT       | DT     |                   |
| Lab Pipe FM          | \$80.34  |    | \$107.19 | \$134.03 | 24 0 0 | \$1,928.25        |
| Lab Pipe             | \$77.73  |    | \$103.27 | \$128.79 | 48 0 0 | \$3,730.94        |
| Operator             | \$98.67  |    | \$131.84 | \$0.10   | 0 0 0  | \$0.00            |
| Carp FM              | \$87.32  |    | \$117.91 | \$148.48 | 0 0 0  | \$0.00            |
| Carp                 | \$83.44  |    | \$112.07 | \$140.71 | 0 0 0  | \$0.00            |
| Lab                  | \$74.26  |    | \$98.07  | \$121.86 | 0 0 0  | \$0.00            |
| Cement Mason         | \$80.42  |    | \$105.60 | \$130.78 | 0 0 0  | \$0.00            |
| Start-up Eng.        | \$750.00 |    | \$0.00   | \$0.00   | 0 0 0  | \$0.00            |
| 0                    | \$0.00   |    | \$0.00   | \$0.00   | 0 0 0  | \$0.00            |
|                      |          |    |          |          | 72 0 0 |                   |
| <b>Total Labor =</b> |          |    |          |          |        | <b>\$5,659.19</b> |

Rate: \$750/Day

**B. Equipment**

| Description | F.Trk                       | RchLft | H.Crane | BH     | JD350  | SLft   | WT2k   |        |  |
|-------------|-----------------------------|--------|---------|--------|--------|--------|--------|--------|--|
|             | Install Piping and Supports | 17.120 | 32.037  | 31.028 | 30.048 | 20.041 | 77.020 | 14.037 |  |
|             |                             |        |         |        |        |        |        |        |  |
|             |                             |        |         |        |        |        |        |        |  |
|             |                             |        |         |        |        |        |        |        |  |
|             |                             |        |         |        |        |        |        |        |  |
|             |                             |        |         |        |        |        |        |        |  |
|             |                             |        |         |        |        |        |        |        |  |

| Number                   | Description                                       | Rate     | Hours | Extension       |
|--------------------------|---|----------|-------|-----------------|
| 17.120                   | Foreman Truck                                     | \$29.60  | 16    | \$473.60        |
| 32.037                   | Reachlift Xtreme XR1055                           | \$58.61  | 0     | \$0.00          |
| 31.028                   | Hydro Crane - 80 Ton Link Belt RTC-8080 II 80 Ton | \$164.01 | 0     | \$0.00          |
| 30.048                   | Loader Backhoe 410 John Deere 410L                | \$64.30  | 0     | \$0.00          |
| 20.041                   | Excavator John Deere 350 GLC                      | \$151.12 | 0     | \$0.00          |
| 77.020                   | Scissor Lift JLG 2646 ES                          | \$20.04  | 0     | \$0.00          |
| 14.037                   | Water Truck Ford F750 2000 Gallon                 | \$46.23  | 0     | \$0.00          |
|                          |   |          | 16    |                 |
| <b>Total Equipment =</b> |   |          |       | <b>\$473.60</b> |

**C. Materials**

|                              | Quantity | Unit | Price       | Extension         |
|------------------------------|----------|------|-------------|-------------------|
| Attached McMaster-Carr Quote | 1        | LS   | \$ 4,090.45 | \$5,712.79        |
| Small Tools (\$2/MH)         | 72       | MH   | \$ 2.00     | \$144.00          |
| Tax                          |          |      | 7.750%      | \$453.90          |
| <b>Total Material =</b>      |          |      |             | <b>\$6,310.69</b> |

**D. Subcontractor**

|                            | Quantity | Unit | Price       | Extension          |
|----------------------------|----------|------|-------------|--------------------|
| Electrical - Southern      | 1        | LS   | \$33,144.29 | \$33,144.29        |
| <b>Total Subcontract =</b> |          |      |             | <b>\$33,144.29</b> |



## Delivers tomorrow via freight

|   |   |           |                 |         |
|---|---|-----------|-----------------|---------|
| 1 | 316 Stainless Steel Threaded Pipe Fitting<br>Low-Pressure, Bushing Adapter, 1 Male x 1/2 Female NPT<br>4452K175 | 1<br>Each | \$10.28<br>Each | \$10.28 |
|---|---|-----------|-----------------|---------|

Your reference:

## Delivers tomorrow via freight

|   |   |           |              |       |
|---|---|-----------|--------------|-------|
| 2 | 316 Stainless Steel Threaded Pipe Fitting<br>Low-Pressure, 90 Degree Elbow Connector, 1/2 NPT<br>Female<br>4452K414 | 6<br>Each | 9.59<br>Each | 57.54 |
|---|---|-----------|--------------|-------|

Your reference:

## Delivers tomorrow via freight

|   |   |           |               |       |
|---|---|-----------|---------------|-------|
| 3 | 316 Stainless Steel Threaded Pipe Fitting<br>Low-Pressure, Union Straight Connector, 2 NPT Female<br>4452K231 | 1<br>Each | 88.30<br>Each | 88.30 |
|---|---|-----------|---------------|-------|

Your reference:

## Delivers tomorrow via freight

|   |  |           |               |       |
|---|--|-----------|---------------|-------|
| 4 | 316 Stainless Steel Threaded Pipe Fitting<br>Low-Pressure, Tee Connector, 2 NPT Female<br>4452K439 | 1<br>Each | 85.16<br>Each | 85.16 |
|---|--|-----------|---------------|-------|

Your reference:

## Delivers tomorrow via freight

|   |   |           |                |        |
|---|---|-----------|----------------|--------|
| 5 | Standard-Port 316 Stainless Steel Body On/Off Valve<br>with Lockable Lever Handle, 2 NPT Female<br>46325K34 | 1<br>Each | 122.50<br>Each | 122.50 |
|---|---|-----------|----------------|--------|

Your reference:

## Delivers tomorrow via freight

|   |  |           |               |       |
|---|--|-----------|---------------|-------|
| 6 | Ultra-Corrosion Resistant Full-Port On/Off Valve<br>with Lockable Lever Handle, 1/2 NPT Female<br>46495K21 | 1<br>Each | 36.92<br>Each | 36.92 |
|---|--|-----------|---------------|-------|

Your reference:



**Delivers tomorrow via freight**

|   |   |           |                |        |
|---|---|-----------|----------------|--------|
| 7 | Medium-Pressure Stainless Steel Y-Strainer<br>with 1/32" Opening Perforated Screen, 1/2 NPT<br>4745K921 | 1<br>Each | 175.21<br>Each | 175.21 |
|---|---|-----------|----------------|--------|

Your reference:

Screen Opening Size

1/32"

**Delivers tomorrow via freight**

|   |   |           |                |        |
|---|---|-----------|----------------|--------|
| 8 | Standard-Wall 316/316L Stainless Steel Pipe<br>Threaded on Both Ends, 1/2 NPT, 120" Long<br>4816K49 | 2<br>Each | 207.78<br>Each | 415.56 |
|---|---|-----------|----------------|--------|

Your reference:

**Delivers tomorrow 11 am - 1 pm**

|   |  |           |               |       |
|---|--|-----------|---------------|-------|
| 9 | Extreme-Temperature Air and Steam Hose<br>with 316 Stainless Steel Fittings, 1/2 NPT Male x 1/2 NPT<br>Female, 36" Long<br>5793T71 | 1<br>Each | 86.09<br>Each | 86.09 |
|---|--|-----------|---------------|-------|

Your reference:

Length, in.

36

**Delivers tomorrow via freight**

|    |  |           |                |        |
|----|--|-----------|----------------|--------|
| 10 | Panel-Mount On/Off Valve<br>316 Stainless Steel Body, Straight, 3/8 NPT Female, PTFE<br>Seal<br>4118T121 | 2<br>Each | 159.33<br>Each | 318.66 |
|----|--|-----------|----------------|--------|

Your reference:

**Delivers tomorrow via freight**

|    |   |           |              |       |
|----|---|-----------|--------------|-------|
| 11 | 316 Stainless Steel Threaded Pipe Fitting<br>Low-Pressure, 90 Degree Elbow Connector, 3/8 NPT<br>Female<br>4452K413 | 9<br>Each | 8.62<br>Each | 77.58 |
|----|---|-----------|--------------|-------|

Your reference:

**Delivers tomorrow via freight**

|    |  |           |               |       |
|----|--|-----------|---------------|-------|
| 12 | 316 Stainless Steel Threaded Pipe Fitting<br>Low-Pressure, Tee Connector, 3/8 NPT Female<br>4452K433 | 1<br>Each | 12.37<br>Each | 12.37 |
|----|--|-----------|---------------|-------|

Your reference:

**Delivers tomorrow 11 am - 1 pm**

|    |  |      |       |        |
|----|--|------|-------|--------|
| 13 | <b>Extreme-Temperature Air and Steam Hose</b>                            | 2    | 87.04 | 174.08 |
|    | 316 Stainless Steel, 3/8 NPT Male x 37 Degree Flare UNF Female, 36" Long | Each | Each  |        |
|    | 5793T64  |      |       |        |

Your reference:

Length, in.

36

**Delivers tomorrow via freight**

|    |  |      |       |       |
|----|--|------|-------|-------|
| 14 | <b>316 Stainless Steel Threaded Pipe Fitting</b>       | 4    | 18.33 | 73.32 |
|    | Low-Pressure, Union Straight Connector, 3/8 NPT Female | Each | Each  |       |
|    | 4452K224   |      |       |       |

Your reference:

**Delivers tomorrow via freight**

|    |  |      |      |       |
|----|--|------|------|-------|
| 15 | <b>Strut-Mount Metal Routing Clamp</b>     | 10   | 4.12 | 41.20 |
|    | 316 Stainless Steel, 5/8" ID, 2-1/16" High | Each | Each |       |
|    | 3115T94                                    |      |      |       |

Your reference:

**Delivers tomorrow via freight**

|    |   |      |      |       |
|----|---|------|------|-------|
| 16 | <b>Strut-Mount Metal Routing Clamp</b>    | 5    | 4.46 | 22.30 |
|    | 316 Stainless Steel, 3/4" ID, 1/16" Thick | Each | Each |       |
|    | 3115T045                                  |      |      |       |

Your reference:

**Delivers tomorrow 11 am - 1 pm**

|    |  |      |        |        |
|----|--|------|--------|--------|
| 17 | <b>Strut Channel</b>                             | 4    | 118.94 | 475.76 |
|    | Slotted Hole, 316 Stainless Steel, 8 Feet Length | Each | Each   |        |
|    | 33085T79   |      |        |        |

Your reference:

Length, ft.

8 ft.

**Delivers tomorrow via freight**

|    |   |      |        |          |
|----|---|------|--------|----------|
| 18 | <b>Strut Channel Floor Mount</b>                                  | 10   | 137.98 | 1,379.80 |
|    | for Standard Channel, Straight Post, 316 Stainless Steel, 4" Long | Each | Each   |          |
|    | 33145T14  |      |        |          |

Your reference:

**Delivers tomorrow via freight**

19 **Strut Channel Floor Mount** 2 183.61 367.22  
for Stacked Channel, Straight Post, 316 Stainless Steel, Each Each  
6" Long  
33145T42

Your reference:

**Delivers tomorrow via freight**

20 **Back-to-Back Stacked Strut Channel** 1 217.94 217.94  
Slotted Hole, 304 Stainless Steel, 1-5/8" Height, 10 Feet Each Each  
Length  
3291T2

Your reference:

Length, ft.-in.

10 ft.

**Delivers tomorrow via freight**

21 **Corrosion-Resistant 316/316L Stainless Steel Sheet** 1 393.45 393.45  
24" x 24", 1/4" Thick Each Each  
9195K23

Your reference:

**Delivers tomorrow via freight**

22 **316 Stainless Steel Stud Anchor for Concrete** 5 108.10 540.50  
1/2" Diameter, 5-1/2" Long Packs of Pack  
97799A214 10 each

Your reference:

|              |                   |
|--------------|-------------------|
| Merchandise  | 5,171.74          |
| Shipping     | 140.24            |
| Tax          | 400.81            |
| <b>Total</b> | <b>\$5,712.79</b> |

---

**Contact**

Contact

**Delivery method**

Ground  
Tomorrow

**Delivery address**

W. M. Lyles Co  
715 west 4th St  
Beaumont CA 92223

**Delivery attention:**

Armando Cayama

**Payment method**

Invoice

**Invoice / receipt preference**

PO BOX 28130  
acayama@wmlylesco.com

**Billing address**

W. M. Lyles Co  
PO BOX 28130  
Fresno CA 93729

**Tax**

Taxable

Your order is subject only to our terms and conditions, available at [www.mcmaster.com](http://www.mcmaster.com) or from our Sales Department.



Southern Contracting Company  
P.O. Box 445 San Marcos, CA 92079-0445  
Tel 760-744-0760 Fax 760-744-6475  
website: [www.southerncontracting.com](http://www.southerncontracting.com)  
email: [info@southerncontracting.com](mailto:info@southerncontracting.com)

## Change Order Request

**103801 — Wastewater Treatment Plant Salt Mitigation Upgrade**

**COR Subject: CLAR-46 HP Wash System**

**To** Juan C. Ahumada  
W.M. Lyles  
42142 Roick Drive  
Temecula, CA 92590  
951-973-7393

**Contract No: 55.1173**  
**COR Number: 103801-COR#030**  
**COR Revision Number: 0**

COR Date: 7/19/2021  
Work Type: Price / Do Not Proceed

**Return To** Dan Alcantar  
Southern Contracting Company  
760-744-0760x621  
619-778-0681  
[DAlcantar@southerncontracting.com](mailto:DAlcantar@southerncontracting.com)

Other Reference No: CLAR-046  
Days Valid: 5

### Scope Of Work / Time Extension Request

The work associated with CLAR-046 HP wash System is a change to Southern Contracting Company's scope of work in which a change in Contract Price and Time is to be considered. Accordingly, Southern Contracting Company requests a Contract Change Order in the amount of \$33,144.29

Scope of Work is as follows:

- Provide labor and materials to provide power to the HP wash System components.

The new booster pump (P-1471) will be powered and controlled by a 5 hp starter, installed as part of a new control Panel, CP-1471. The new fine screen spray motors (ME-1418 and ME-1428) will also be provided with 5 hp starters at CP-1471. Control panel CP-1471 will be located in the electrical building, as shown on drawing LE-01. CP-1471 will be powered from DP-HW2, utilizing a 30AT breaker, as shown on E-04 and E-12. Conduit P1471 (3/4-inch) 3#10 with #12 ground will be added to provide power from DP-HW2 to CP-1471. Spare conduit SP1412 will be repurposed as part of conduit P1471A from the starters in CP-1471 to HH-105. After exiting HH-105, conduit P1471A (1-inch, 9#10 with 3 #12 grounds) will power the new booster pump, P-1471, and the fine screen spray drives, ME- 1418 and ME-1428. See LE-05, CE-02, CE-03, CE-10, CE-11, CE-16 and CE-18. A 3/4-inch conduit (Shielded CAT6), F1471, will need to be added between CTC-HW and CP-1471 to provide communication for the new control panel. See CE-09.

New conduit C1471 has been designated for the control wires between CP-1471 and the new LCP located at the booster pump (LCP-1471). Spare conduit SP1422 will be repurposed as C1471+ and will be used to combine C1471 up to HH-105. Conduit C1471 will be routed from HH-105 to LCP-1471. This conduit will be 1-inch and contain 9 #12 wires with #12 ground (120VAC). See drawings CE-05, CE-06, CE-10, CE-16 and CE-18. One new LCP (LCP-1471) with HOR and OCR switches for the booster pump motor and new solenoid valves (SV-1417 and SV-1427) will also be installed, as shown on LE-05. Conduits C1417 and C1427 will provide power and controls to SV-1417 and SV-1427 (2 #12, 120 VAC). New conduit C1418 (1-inch, 8 #12, intrinsically safe) has been added to provide control wiring from CP-1471 to the home and away switches for the fine screen spray bars. Spare conduit SP-1432 will be used to for C1418 from CP-

1471 to HH-105. See drawings CE-05, CE-10 and CE-18. The installation of the new booster pump will also require the addition of two new pressure gauges, one on the suction line (PI-1470) and one on the discharge line (PI-1472). These will be the same make and model as other pressure gauges installed throughout the plant. See PI-05 and E-17.

Exclusions: Control Panels, Instrumentation, Installation of inline instrumentation, Set up of network and SCADA updates, programming, concrete, concrete pads, dry pack, digging, backfill, surface restoration, Overtime.

Change in time: 5 days

Southern Contracting reserves all rights to additional costs and time for changes not identified in the documents furnished, and is not responsible for additional costs or time for work which is not part of our contract scope of work, unless stipulated above. Should additional information or clarification be required, please contact me at your convenience.

---

## Summary

**Total:**           **\$33,144.29**

---

## Reservation of Rights

This COR does not include any amount for impacts such as interference, disruptions, rescheduling, changes in the sequence of work, delays and/or associated acceleration. We expressly reserve the right to submit our request for any of these items.

---

**Signed By:**



**Daniel Alcantar**  
**PM**

**Dated:** 7/19/2021

## Bid Summary Report

103801 Beaumont Chang Orders Estimator: Dan Alcantar

Job #2336

**Job Name:** 103801 Beaumont Chang Orders

**Contractor:**

**Estimator:** Dan Alcantar

**Notes:**

**Bid Date:**

| Summary Description                | Material    |         |             | Labor    |         |          |
|------------------------------------|-------------|---------|-------------|----------|---------|----------|
|                                    | Extended    | %       | Adjusted    | Extended | %       | Adjusted |
| COR#030 CLAR-046<br>HP wash System | \$12,661.25 | 100.00% | \$12,661.25 | 142.04   | 100.00% | 142.04   |

### Top Sheet

|                             |                    |                             |        |
|-----------------------------|--------------------|-----------------------------|--------|
| Raw Cost                    | \$27,554.52        | Sales per Month             | \$0.00 |
| Tax                         | \$981.25           | Return per Month            | \$0.00 |
| Raw Cost with Tax           | \$28,535.77        | Price per Square Foot       | \$0.00 |
| Overhead                    | \$4,280.36         | Hours per Square Foot       | 0.00   |
| Profit                      | \$0.00             | Square Feet                 | 0.00   |
| Total Return Amount         | \$4,280.36         | Job Months                  | 0.00   |
| Total Return %              | 12.91%             | Hours per Week              | 0.00   |
| Price                       | \$32,816.13        | Workers per Day             | 0.00   |
| Bond                        | \$328.16           | Total Hours                 | 142.04 |
| Sell Price                  | <b>\$33,144.29</b> | Markup Sales Tax (Overhead) | Yes    |
| Adjusted Sell ( )           | \$0.00             | Markup Sales Tax (Profit)   | Yes    |
| Adjusted Sell Return 0.00 % | \$0.00             | Use Bond Table              | Yes    |

### Labor

| Class Description | Percent  | Hours       | Hourly  | Burden |         | Labor Cost  |
|-------------------|----------|-------------|---------|--------|---------|-------------|
|                   | of Total | Distributed | Rate    | Rate   | Percent |             |
| Journeyman        | 100.00%  | 142.04      | \$85.51 | \$0.00 | 0.00%   | \$12,146.27 |
| <b>Totals</b>     | 100.00%  | 142.04      | \$85.51 | \$0.00 | 0.00%   | \$12,146.27 |

### Mark Ups

|                    | OVERHEAD    |          |             | PROFIT  |             |  |
|--------------------|-------------|----------|-------------|---------|-------------|--|
|                    | Total       | %        | Amount      | %       | Amount      |  |
| Materials          | \$12,661.25 | + 15.00% | \$14,560.44 | + 0.00% | \$14,560.44 |  |
| Labor              | \$12,146.27 | + 15.00% | \$13,968.21 | + 0.00% | \$13,968.21 |  |
| Supplier Quotes    | \$0.00      | + 15.00% | \$0.00      | + 0.00% | \$0.00      |  |
| SubContractors     | \$0.00      | + 5.00%  | \$0.00      | + 0.00% | \$0.00      |  |
| Direct Job Expense | \$2,747.00  | + 15.00% | \$3,159.05  | + 0.00% | \$3,159.05  |  |

## Bid Summary Report

103801 Beaumont Chang Orders Estimator: Dan Alcantar

Job #2336

|                  |                    |   |               |                    |   |              |                    |
|------------------|--------------------|---|---------------|--------------------|---|--------------|--------------------|
| Equipment Rental | \$0.00             | + | 15.00%        | \$0.00             | + | 0.00%        | \$0.00             |
| <b>Totals</b>    | <b>\$27,554.52</b> |   | <b>15.00%</b> | <b>\$31,687.70</b> |   | <b>0.00%</b> | <b>\$31,687.70</b> |

### Tax Report

|                    | Taxed Amount | Tax Rate % | Tax Amount      |
|--------------------|--------------|------------|-----------------|
| Materials          | \$12,661.25  | 7.75%      | \$981.25        |
| Labor              | \$12,146.27  | 0.00%      | \$0.00          |
| Supplier Quotes    | \$0.00       | 0.00%      | \$0.00          |
| SubContractors     | \$0.00       | 0.00%      | \$0.00          |
| Direct Job Expense | \$0.00       | 0.00%      | \$0.00          |
| Equipment Rental   | \$0.00       | 0.00%      | \$0.00          |
| <b>Total Tax:</b>  |              |            | <b>\$981.25</b> |

### Direct Job Expense

| Name          | Supplier | Tax (0.0 %) | Unit Cost | Multiplier | Amount            |
|---------------|----------|-------------|-----------|------------|-------------------|
| Truck         |          | No          | \$27.47   | 100.00     | \$2,747.00        |
| <b>Total:</b> |          |             |           |            | <b>\$2,747.00</b> |



Job Name: 103801 Beaumont Chang Orders

Job Number: 2336

Extension Name: COR#030 CLAR-046 HP wash System

Material Filter: <None>

Report: COR - 1

**[Items and ByProducts]**

| Item #  | Item Name                      | Quantity | Unit Price | U | Ext Price          | Unit Labor | U | Ext Labor     |
|---|--------------------------------|----------|------------|---|--------------------|------------|---|---------------|
| Label Set: Combined, Combined, Combined, Combined, Combined |                                |          |            |   | <b>\$12,661.25</b> |            |   | <b>142.04</b> |
| Cost Code: 010 - Conduit/Raceway                            |                                |          |            |   | <u>\$2,069.84</u>  |            |   | <u>18.00</u>  |
| 1,134   | 3/4 GRC                        | 30.00    | \$360.05   | C | \$108.01           | 6.00       | C | 1.80          |
| 1,974   | 1-3/4 REDUCING BUSHING         | 8.00     | \$375.69   | C | \$30.06            | 20.00      | C | 1.60          |
| 2,536   | 1 5/8 KINDORF-SLOTTED HDG      | 10.00    | \$460.00   | C | \$46.00            | 11.00      | C | 1.10          |
| 2,677   | 1 5/8 STRUT-STAINLESS          | 20.00    | \$1,187.50 | C | \$237.50           | 15.00      | C | 3.00          |
| 2,703   | 3/4 GRC/PVC COATED             | 40.00    | \$474.52   | C | \$189.81           | 8.00       | C | 3.20          |
| 2,704   | 1 GRC/PVC COATED               | 20.00    | \$614.33   | C | \$122.87           | 10.00      | C | 2.00          |
| 2,811   | 1 GRC/PVC HUB                  | 4.00     | \$51.43    | E | \$205.74           | 50.00      | C | 2.00          |
| 3,101   | 3/4 GRC/PVC C105 STRP          | 10.00    | \$253.52   | C | \$25.35            | 3.00       | C | 0.30          |
| 3,102   | 1 GRC/PVC C105 STRP            | 20.00    | \$278.52   | C | \$55.70            | 3.00       | C | 0.60          |
| 3,977   | 1/2" FLEX WP OCAL STR CONN     | 20.00    | \$52.44    | E | \$1,048.80         | 12.00      | C | 2.40          |
| Cost Code: 020 - Wire/Cable                                 |                                |          |            |   | <u>\$3,714.21</u>  |            |   | <u>108.04</u> |
| 4   | 16 TSP - SHIELDED CABLE BELDEN | 1,000.00 | \$720.00   | M | \$720.00           | 10.00      | M | 10.00         |
| 44  | 12 THHN CU STRANDED            | 8,850.00 | \$175.24   | M | \$1,550.86         | 6.00       | M | 53.10         |
| 45  | 10 THHN CU STRANDED            | 3,750.00 | \$267.99   | M | \$1,004.95         | 7.50       | M | 28.13         |
| 749   | CAT6E CABLE                    | 100.00   | \$950.00   | M | \$95.00            | 25.00      | M | 2.50          |
| 750   | CAT6 TERMINATION               | 2.00     | \$6.60     | E | \$13.20            | 0.25       | E | 0.50          |
| 4,151   | 16 GA TERMINATION              | 12.00    | \$300.00   | C | \$36.00            | 0.12       | E | 1.44          |
| 4,153   | 12 GA TERMINATION              | 48.00    | \$110.00   | C | \$52.80            | 0.15       | E | 7.20          |
| 4,154   | 10 GA TERMINATION              | 24.00    | \$110.00   | C | \$26.40            | 0.18       | E | 4.32          |
| 60,050  | Wire Tags Tube Style           | 86.00    | \$250.00   | C | \$215.00           | 1.00       | C | 0.86          |
| Cost Code: 060 - Hazardous Systems                          |                                |          |            |   | <u>\$6,877.20</u>  |            |   | <u>16.00</u>  |
| 3,886   | 1/2" EP PROOF FLEX 18"         | 20.00    | \$343.86   | E | \$6,877.20         | 0.80       | E | 16.00         |
| <b>[Items and ByProducts] Total:</b>                        |                                |          |            |   | <b>\$12,661.25</b> |            |   | <b>142.04</b> |

**CITY OF BEAUMONT WASTEWATER TREATMENT PLANT  
SALT MITIGATION UPGRADE PROJECT**


**CLARIFICATION 46**

|  |                                    |
|--|------------------------------------|
| <b>To (Construction Manager):</b> Stantec<br>Attention: Charles Reynolds<br>Phone: 702-497-8024<br>Email: Charles.w.reynolds@stantec.com   |                                    |
| <b>From (Engineer):</b> AQUA Engineering<br>Attention: Boris Petkovic<br>Phone: 801-683-3734<br>Email: boris.petkovic@aquaeng.com  |                                    |
| <b>Subject:</b> Fine Screens Water Booster Pumps   | <b>Location:</b> Fine Screens Area |
| <b>Reference Documents:</b> Drawing Nos. FSM-1, FSM-2, PI-05, LE-01, LE-05, E-04, E-12, E-17, CE-02, CE-03, CE-05, CE-06, CE-08, CE-09, CE-10, CE-11, CE-16, CE-18   |                                    |
| <b>CLARIFICATION</b>   |                                    |
| <b>Note the following:</b>   |                                    |
| <p>An optional high-pressure wash system will be installed at the two existing fine screens to minimize the time required for manual washing by plant staff. Huber Technology will provide the required internal screen components, booster pump (P-1471), associated solenoid valves (SV-1417 and SV-1427) and labor required to install the internal screen components. The supply and discharge piping and misc. valves, instrumentation, pump and pipe supports shall be provided and installed by the contractor as indicated in the attached FSM-1 and -2 drawings.</p>  |                                    |
| <p>The new booster pump (P-1471) will be powered and controlled by a 5 hp starter, installed as part of a new control panel, CP-1471. The new fine screen spray motors (ME-1418 and ME-1428) will also be provided with 5 hp starters at CP-1471. Control panel CP-1471 will be located in the electrical building, as shown on drawing LE-01. CP-1471 will be powered from DP-HW2, utilizing a 30AT breaker, as shown on E-04 and E-12. Conduit P1471 (3/4-inch) 3#10 with #12 ground will be added to provide power from DP-HW2 to CP-1471. Spare conduit SP1412 will be repurposed as part of conduit P1471A from the starters in CP-1471 to HH-105. After exiting HH-105, conduit P1471A (1-inch, 9#10 with 3 #12 grounds) will power the new booster pump, P-1471, and the fine screen spray drives, ME-1418 and ME-1428. See LE-05, CE-02, CE-03, CE-10, CE-11, CE-16 and CE-18.</p> |                                    |
| <p>A 3/4-inch conduit (Shielded CAT6), F1471, will need to be added between CTC-HW and CP-1471 to provide communication for the new control panel. See CE-09.</p>  |                                    |
| <p>New conduit C1471 has been designated for the control wires between CP-1471 and the new LCP located at the booster pump (LCP-1471). Spare conduit SP1422 will be repurposed as C1471+ and will be used to combine C1471 up to HH-105. Conduit C1471 will be routed from HH-105 to LCP-1471. This conduit will be 1-inch and contain 9 #12 wires with #12 ground (120VAC). See drawings CE-05, CE-06, CE-10, CE-16 and CE-18. One new LCP (LCP-P-1471) with HOR and OCR switches for the booster pump motor and new solenoid valves (SV-1417 and SV-1427) will also be installed, as shown on LE-05. Conduits C1417 and C1427 will provide power and controls to SV-1417 and SV-1427 (2 #12, 120 VAC).</p>   |                                    |
| <p>New conduit C1418 (1-inch, 8 #12, intrinsically safe) has been added to provide control wiring from CP-1471 to the home and away switches for the fine screen spray bars. Spare conduit SP-1432 will be used to for C1418 from CP-1471 to HH-105. See drawings CE-05, CE-10 and CE-18.</p>  |                                    |
| <p>The installation of the new booster pump will also require the addition of two new pressure gauges, one on the suction line (PI-1470) and one on the discharge line (PI-1472). These will be the same make and model as other pressure gauges installed throughout the plant. See PI-05 and E-17.</p>   |                                    |

**CITY OF BEAUMONT WASTEWATER TREATMENT PLANT  
SALT MITIGATION UPGRADE PROJECT**

|   |                        |
|---|------------------------|
|   |                        |
| <b>Prepared By (Name):</b> Boris Petkovic, AQUA Engineering; Lindsey Stevens, SKM Engineering | <b>Date:</b> 6/29/2021 |
| <b>Distributed By:</b>  | <b>Date:</b>           |

BDP 10/16/2019 X:\Beaumont\Salt Mitigation WWP Upgrade WEBB170227\Drafting\FINE SCREENS\FSM-1.dwg



- NOTES:**
- 1- PROVIDE PIPE SUPPORTS OR HANGERS WHERE SHOWN WITH AN "X" SEE DETAILS
  - 2- ALL EXPOSED WATER LINES SHALL BE INSULATED IN ACCORDANCE WITH SECTION 220719. INSULATION SHALL EXTEND A MINIMUM OF 6" BELOW GROUND.
  - 3- CONVEYORS SHALL BE EQUIPPED WITH ENDLESS BAGGING SYSTEMS.
  - 4- PORTIONS OF PLANK AND GRATING NOT SHOWN FOR CLARITY.
  - 5- CONTRACTOR SHALL PROVIDE ANCHORS THAT ALLOW FOR REGULAR REMOVAL AND REPLACEMENT OF SCREENING HOOD.
  - 6- CONVEYOR SUPPLIER SHALL PROVIDE SUPPORTS AS REQUIRED.
  - 7- FOR PIPE SCHEDULE SEE SHEET FSM-3.
  - 8- ALL FRP PIPING SHALL SLOPE MINIMUM 0.5% TO DRAIN, BACK TO CHANNEL, OR INTO ODOR CONTROL SYSTEM.
  - 9- PROVIDE SUPPORTS FOR SS NPW AS SHOWN IN DETAIL (542 MD-5) AS REQUIRED.
  - 10- ALL UNDERGROUND PIPING TO BE CONCRETE ENCASED AS SHOWN IN DETAIL (376 SD-7)
  - 11- CONTRACTOR TO COORDINATE AND VERIFY WASH WATER PIPE, HOSE SIZING, AND CONNECTIONS WITH BOOSTER PUMP MANUFACTURER AND SCREEN MANUFACTURER.
  - 12- SS BRAIDED HOSE TO BE RATED FOR 1800 PSI PRESSURE (MINIMUM)

**MECHANICAL PLAN**  
SCALE: 3/8"=1'-0"  
0 2 4  
Scale in Feet

13- P-1471, SV-1417 AND SV-1427 PROVIDED BY HUBER (INSTALLED BY CONTRACTOR) (SEE ELECTRICAL DRAWINGS FOR ADDITIONAL REQUIREMENTS).


THIS DRAWING IS PROPERTY OF AQUA ENGINEERING, INC. AND IS TRANSMITTED IN CONFIDENCE. NEITHER RECEIPT NOR POSSESSION CONFERS OR TRANSFERS ANY RIGHTS TO REPRODUCE, USE, OR DISCLOSE, IN WHOLE OR IN PART, DATA CONTAINED HEREIN FOR ANY PURPOSE WITHOUT THE WRITTEN PERMISSION OF AQUA ENGINEERING, INC. © COPYRIGHTED 2016 BOUNTIFUL, UTAH

| NO. | DATE     | DESIGN | DRAWN | CHECKED | REVISIONS |     |     |
|-----|----------|--------|-------|---------|-----------|-----|-----|
|     |          |        |       |         | DPS       | BDP | JRL |
| C   | 09/05/18 |        |       |         |           |     |     |
| 1   | 11/15/18 |        |       |         |           |     |     |
| 2   | 10/11/19 |        |       |         |           |     |     |
| 3   | 06/18/21 |        |       |         |           |     |     |

CITY OF BEAUMONT  
SALT MITIGATION WWP UPGRADE  
FINE SCREENS  
MECHANICAL PLAN


**AQUA**  
ENGINEERING  
593 W. 2600 S. SUITE 275 BOUNTIFUL, UT 84010  
PHONE (801) 299-1327 FAX (801) 299-0153

**ALBERT A. WEBB**  
ASSOCIATES  
ENGINEERING CONSULTANTS  
CIVIL ENGINEERS  
7778 MCCRAY ST. #101  
HUNTSVILLE, GA 30506  
PH. (951) 686-1070  
FAX (351) 788-1256




SHEET  
**FSM-1**

KRB 11/27/2018 X:\Beaumont\Salt Mitigation WWP Upgrade WEBB170227\Drafting\FINE SCREENS\FSM-2.dwg




**SECTION A**  
SCALE: 3/8"=1'-0"  
Scale in Feet



**PUMP STAND**  
SCALE: NTS

- NOTES:
- 1- FOR PIPE SCHEDULE SEE SHEET FSM-3.
  - 2- CONTRACTOR TO COORDINATE AND VERIFY WASH WATER PIPE, HOSE SIZING, AND CONNECTIONS WITH BOOSTER PUMP MANUFACTURER AND SCREEN MANUFACTURER.
  - 3- SS BRAIDED HOSE TO BE RATED FOR 1800 PSI PRESSURE (MINIMUM).
  - 4- P-1471, SV-1417 AND SV-1427 PROVIDED BY HUBER (INSTALLED BY CONTRACTOR) (SEE ELECTRICAL DRAWINGS FOR ADDITIONAL REQUIREMENTS).



THIS DRAWING IS PROPERTY OF AQUA ENGINEERING, INC. AND IS TRANSMITTED IN CONFIDENCE. NEITHER RECEIPT NOR POSSESSION CONFERS OR TRANSFERS ANY RIGHTS TO REPRODUCE, USE, OR DISCLOSE, IN WHOLE OR IN PART, DATA CONTAINED HEREIN FOR ANY PURPOSE WITHOUT THE WRITTEN PERMISSION OF AQUA ENGINEERING, INC. © COPYRIGHTED 2016 BOUNTIFUL, UTAH

| NO. | DATE     | DESIGN | DRAWN | CHECKED | REVISIONS |     |     |
|-----|----------|--------|-------|---------|-----------|-----|-----|
|     |          |        |       |         | DPS       | BDP | JRL |
| 1   | 11/15/18 | DPS    | KRB   | JRL     |           |     |     |
| 2   | 06/18/21 | SSB    | BDP   | JRL     |           |     |     |

CITY OF BEAUMONT  
SALT MITIGATION WWTP UPGRADE  
FINE SCREENS  
MECHANICAL SECTIONS




ALBERT A. WEBB ASSOCIATES ENGINEERING CONSULTANTS  
CIVIL ENGINEERS  
5788 McCRAY ST. #101  
HOUSTON, TX 77056  
PH. (281) 686-1070  
FAX (281) 788-1258

SHEET  
**FSM-2**

C:\USERS\DANIELLEVAITTA\AQUA\ENGINEERING\BEAUMONT - DOCUMENTS\WEBB\70227 SALT MITIGATION WWTP UPGRADE\050 DRAFTING\997 ELECTRICAL\01 PI-05 FINE SCREENS.DWG

6/17/2021



- FINE SCREENS 1, 2, & (3 FUTURE)  
ME-1413, ME-1423, (ME-1433)
- CONVEYORS 1, 2, & (3 FUTURE)  
ME-1441, ME-1451, (ME-1461)
- NPW BOOSTER PUMP: P-1471
- FINE SCREEN SPRAY DRIVE 1-3: ME-1418, ME-1428 (ME-1438 FUTURE)
- LOOPS: 1412, 1413, 1416, 1422, 1423, 1426, (1432, 1433, 1436), 1441, 1451, (1461), (1417, 1418, 1427, 1428, (1437, 1438), 1471)

**NOTES:**  
 (1) ITEMS THAT ARE RED ON THIS SHEET ARE SUPPLIED BY THE FINE SCREEN MANUFACTURER. IF THIS NOTE IS NOT IN RED IN THIS DRAWING HAS NOT BEEN COPIED IN COLOR.

| NO. | DATE     | DESIGN | DRAWN | CHECKED | REVISIONS |     |     |
|-----|----------|--------|-------|---------|-----------|-----|-----|
|     |          |        |       |         | MPJ       | DCL | MPJ |
| C   | 09/05/18 |        |       |         |           |     |     |
| 1   | 11/26/18 |        |       |         |           |     |     |
| 2   | 10/11/19 |        |       |         |           |     |     |
| 3   | 06/07/21 |        |       |         |           |     |     |

CITY OF BEAUMONT  
 SALT MITIGATION WWTP UPGRADE  
 INSTRUMENTATION - P&IDs  
 FINE SCREENS

**AQUA ENGINEERING**  
 593 W. 2600 S. SUITE 275, BOUNTIFUL, UT 84010  
 PHONE (801) 298-1327 FAX (801) 298-0153

533 W 2600 S, Suite 25  
 Bountiful, Utah 84010  
 Phone: (801) 677-0011  
 www.skmeng.com

**skm**


ALBERT A. WEBB CIVIL ENGINEERS  
 3788 MCCRAY STREET  
 RIVERSIDE CA. 92506  
 PH. (951) 686-1070  
 FAX (951) 788-1256

ENGINEERING CONSULTANTS

0 1/2 1  
 DRAWING IS TO SCALE  
 IF BAR MEASURES:  
 1" = FULL SCALE  
 1/2" = HALF SCALE

SHEET 9 OF 172  
**PI-05**


THIS DRAWING IS PROPERTY OF SKM ENGINEERING AND IS TRANSMITTED IN CONFIDENCE NEITHER RECEIPT NOR POSSESSION CONFERS OR TRANSFERS ANY RIGHTS TO REPRODUCE, USE, OR DISCLOSE, IN WHOLE OR IN PART, DATA CONTAINED HEREIN FOR ANY PURPOSE WITHOUT THE WRITTEN PERMISSION OF SKM ENGINEERING. © COPYRIGHTED 2018 BOUNTIFUL, UTAH.



**NOTES:**

- 1 CONDUIT SHALL ONLY RUN EXPOSED WHERE NECESSARY. ALL EXPOSED CONDUIT SHALL BE GALVANIZED RIGID STEEL (GRS). PANELS SHALL BE STAINLESS STEEL NEMA 4.
- 2 CONTRACTOR SHALL BE RESPONSIBLE FOR SUBMITTING CONDUIT DETAILS AND A CONDUIT ROUTING PLAN IN AUTOCAD FORMAT TO THE ELECTRICAL ENGINEER FOR APPROVAL.
- 3 LIMIT EXPOSED CONDUITS, 90° BENDS, AND WALL PENETRATIONS. MAINTAIN SEPARATION BETWEEN SIGNAL AND POWER-CARRYING CONDUITS.
- 4 CONTRACTOR SHALL PROVIDE 2 CONCRETE ENCASED ELECTRODES IN FOOTINGS PER SPECIFICATIONS 60' PER CONDUCTOR.
- 5 CONTRACTOR SHALL INSTALL (2) 10"x3/4" COPPER GROUND RODS 10' MINIMUM SPACING AND 10' MINIMUM FROM BUILDING.
- 6 BOND ALL BUILDING STEEL TO GROUND PER NEC.
- 7 FLOOR MOUNTED OUTLETS.
- 8 ALLOCATE SPACE AND ROUTE CONDUITS FOR EXISTING SCREEN 1 AND WASHFACTORY 1. THE EXISTING PANELS ARE CURRENTLY ADJACENT TO THE EQUIPMENT AT THE HEADWORKS BUT IF IT IS EVER REPLACED IT WOULD BE RELOCATED TO THIS LOCATION.

**ELECTRICAL BUILDING PLAN**



**ELECTRICAL LEGEND**

- L5 H.E. WILLIAMS 39W LED 1'x4' FIXTURE WITH EMERGENCY AND DIMMING DRIVERS. MODEL ATS1-14-L40/840-D-EM/10WLP-DIM-UNV OR APPROVED EQUAL
- L10 MAXLITE LED FULL CUTOFF 40W WALL LIGHT (WALL PACK) WITH PHOTOCELL CONTROL. MODEL MLLWP40LED50D5PC12 OR APPROVED EQUAL.
- EXIT DAY-BRITE VE SERIES EXIT SIGN. MODEL VEGW OR APPROVED EQUAL.
- ⊕ DUPLEX OUTLET
- G GFCI PROTECTED OUTLET
- WP WEATHER-PROOF OUTLET GFCI PROTECTED.
- ⊕ DATA OUTLET (2 PORT ETHERNET JACK W/ 2 PORT TELEPHONE)
- A DEVICES WITH SAME LETTER CODE (I.E. A,B,C) REPRESENT DEVICES ON SAME CIRCUIT.

THIS DRAWING IS PROPERTY OF SKM ENGINEERING AND IS TRANSMITTED IN CONFIDENCE NEITHER RECEIPT NOR POSSESSION CONFERS OR TRANSFERS ANY RIGHTS TO REPRODUCE, USE, OR DISCLOSE, IN WHOLE OR IN PART, DATA CONTAINED HEREIN FOR ANY PURPOSE WITHOUT THE WRITTEN PERMISSION OF SKM ENGINEERING. © COPYRIGHTED 2018 BOUNTIFUL, UTAH

| NO. | DATE     | DESIGN | DRAWN | CHECKED | REVISIONS |     |     |
|-----|----------|--------|-------|---------|-----------|-----|-----|
|     |          |        |       |         | MPJ       | DCL | MPJ |
| C   | 09/05/18 |        |       |         | DCL       |     | MPJ |
| 1   | 06/07/21 |        |       |         | DCL       |     | MPJ |

**CITY OF BEAUMONT**  
**SALT MITIGATION WWTP UPGRADE**  
**ELECTRICAL - LAYOUT**  
**ELECTRICAL BUILDING PLAN**


**AQUA ENGINEERING**  
 533 W 2600 S, SUITE 275, BOUNTIFUL, UT 84010  
 PHONE (801) 298-1327 FAX (801) 298-0153

533 W 2600 S, Suite 25  
 Bountiful, Utah 84010  
 Phone: (801) 677-0011  
 www.skmeng.com

**skm**

**ALBERT A. WEBB CIVIL ENGINEERS**  
 3788 MCCRAY STREET  
 RIVERSIDE CA 92506  
**ASSOCIATES ENGINEERING CONSULTANTS**

DRAWING IS TO SCALE  
 IF BAR MEASURES:  
 1" = FULL SCALE  
 1/2" = HALF SCALE



**NOTES:**

- 1 THE FINE SCREEN CHANNELS AND INTERIOR OF THE SCREENS AS WELL AS THE FINE SCREEN ODOR CONTROL UNIT ARE CLASS I, DIV2. FOR ELECTRICAL COMPONENTS IN THIS CLASSIFIED AREA, ALL COMPONENTS SHALL BE RATED CLASS I, DIV 2 AND SEAL OFFS SHALL BE UTILIZED PER THE REQUIREMENTS OF NEC. FOR THE UNCLASSIFIED SPACE SURROUNDING THIS AREA, ALL COMPONENTS SHALL BE CORROSION RESISTANT AND PANELS SHALL BE 316SS NEMA 4X. ALL EXPOSED CONDUITS AND FITTINGS SHALL BE PVC COATED GRS. ALL CHANNEL, ANCHORS, FASTENERS AND ASSOCIATED HARDWARE SHALL BE 316SS. CONDUIT SHALL ONLY RUN EXPOSED WHERE NECESSARY.
- 2 CONTRACTOR SHALL BE RESPONSIBLE FOR SUBMITTING CONDUIT DETAILS AND A CONDUIT ROUTING PLAN IN AUTOCAD FORMAT TO THE ELECTRICAL ENGINEER FOR APPROVAL.
- 3 LIMIT EXPOSED CONDUITS, 90° BENDS, AND WALL PENETRATIONS. MAINTAIN SEPARATION BETWEEN SIGNAL AND POWER-CARRYING CONDUITS.
- 4 MOUNT ALL LCP'S AND PANELS AT LEAST 3' ABOVE THE HIGHEST LIQUID LEVEL.
- 5 ALL ELECTRONIC DISPLAYS SUBJECT TO OUTDOOR EXPOSURE SHALL BE PROTECTED AS PER DETAIL 901.
- 6 CONTRACTOR TO KEEP APPROPRIATE SEPARATION BETWEEN 480VAC, 120VAC AND 24VDC IN ALL JUNCTION AND PULL BOXES.
- 7 CONTRACTOR SHALL PROVIDE 2 CONCRETE ENCASED ELECTRODES IN FOOTINGS PER SPECIFICATIONS 60' PER CONDUCTOR.
- 8 CONTRACTOR SHALL INSTALL (2) 10"x3/4" COPPER GROUND RODS 10' MINIMUM SPACING AND 10' MINIMUM FROM BUILDING.
- 9 BOND ALL BUILDING STEEL TO GROUND PER NEC.
- 10 LCP SHALL BE NEMA 4X DISCONNECT SWITCH WITH HOR SWITCH. LCP SHALL BE A MINIMUM OF 12"x6"x6".

**FINE SCREENS ELECTRICAL PLAN**

3/8" = 1'-0"  
 0 2 4  
 Scale in Feet

**ELECTRICAL LEGEND**

- DAY-BRITE 49W 1'x4' WET LOCATION LED FIXTURE MODEL DWAE43LB40-4-UNV OR APPROVED EQUAL
- MAXLITE LED FULL CUTOFF 40W WALL LIGHT (WALL PACK) WITH PHOTO CELL CONTROL MODEL MLLWP40LED50DSPC12 OR APPROVED EQUAL
- DUPLEX OUTLET
- GFCI PROTECTED OUTLET
- WEATHER-PROOF OUTLET GFCI PROTECTED.
- DEVICES WITH SAME LETTER CODE (I.E. A,B,C) REPRESENT DEVICES ON SAME CIRCUIT.

THIS DRAWING IS PROPERTY OF SKM ENGINEERING AND IS TRANSMITTED IN CONFIDENCE NEITHER RECEIPT NOR POSSESSION CONFERS OR TRANSFERS ANY RIGHTS TO REPRODUCE, USE, OR DISCLOSE, IN WHOLE OR IN PART, DATA CONTAINED HEREIN FOR ANY PURPOSE WITHOUT THE WRITTEN PERMISSION OF SKM ENGINEERING. ©COPYRIGHTED 2018 BOUNTIFUL, UTAH

| NO. | DATE     | DESIGN | DRAWN | CHECKED | REVISIONS |     |     |
|-----|----------|--------|-------|---------|-----------|-----|-----|
|     |          |        |       |         | MPJ       | DCL | MPJ |
| C   | 09/05/18 |        |       |         | MPJ       | DCL | MPJ |
| 1   | 11/26/18 |        |       |         | MPJ       | BB  | MPJ |
| 2   | 02/25/19 |        |       |         | MPJ       | DCL | MPJ |
| 3   | 06/07/21 |        |       |         | MPJ       | DCL | MPJ |

**CITY OF BEAUMONT**  
**SALT MITIGATION WWTP UPGRADE**  
**ELECTRICAL - LAYOUT**  
**FINE SCREENS ELECTRICAL PLAN**

**AQUA ENGINEERING**  
 593 W 2600 S, SUITE 275, BOUNTIFUL, UT 84010  
 PHONE (801) 298-1327 FAX (801) 298-0153

**skm**  
 533 W 2600 S, Suite 25  
 Bountiful, Utah 84010  
 Phone: (801) 677-0011  
 www.skmeng.com


**ALBERT A. WEBB CIVIL ENGINEERS**  
 3788 MCCRAY STREET  
 RIVERSIDE CA. 92506  
 PH. (951) 686-1070  
 FAX (951) 788-1256  
**ASSOCIATES ENGINEERING CONSULTANTS**

SHEET 98 OF 172  
**LE-05**


DRAWING IS TO SCALE  
 IF BAR MEASURES:  
 1" = FULL SCALE  
 1/2" = HALF SCALE





6/25/2021 C:\USERS\ DANIEL LEAVITT \AQUA ENGINEERING\BEAUMONT - DOCUMENTS\WEBB\70227 SALT MITIGATION WWTP UPGRADE\050 DRAFTING\997 ELECTRICAL\14 E-04 MCC-HW2 ONELINE.DWG



**DISTRIBUTION PANEL DP-HW2**



**MOTOR CONTROL CENTER MCC-HW2 ONELINE DIAGRAM**



- NOTES:
- ① GROUND GRID
  - ② ETHERNET SWITCH
  - ③ ETHERNET POWER SUPPLY
  - ④ SPACE FOR FUTURE VFD, STARTER OR FEEDER BREAKER.

533 W 2600 S, Suite 25  
Bountiful, Utah 84010  
Phone: (801) 677-0011  
www.skmeng.com

**skm**

0 1/2 1  
DRAWING IS TO SCALE  
IF BAR MEASURES:  
1" = FULL SCALE  
1/2" = HALF SCALE

ALBERT A. WEBB  
CIVIL ENGINEERS  
3788 MCCRAY STREET  
RIVERSIDE CA 92506  
PH. (951) 686-1070  
FAX (951) 786-1256

ASSOCIATES  
ENGINEERING CONSULTANTS

SHEET 120 OF 172  
**E-04**

THIS DRAWING IS PROPERTY OF SKM ENGINEERING AND IS TRANSMITTED IN CONFIDENCE NEITHER RECEIPT NOR POSSESSION CONFERS OR TRANSFERS ANY RIGHTS TO REPRODUCE, USE, OR DISCLOSE, IN WHOLE OR IN PART, DATA CONTAINED HEREIN FOR ANY PURPOSE WITHOUT THE WRITTEN PERMISSION OF SKM ENGINEERING. © COPYRIGHTED 2018 BOUNTIFUL, UTAH

|           |          |        |       |         |
|-----------|----------|--------|-------|---------|
| NO.       | DATE     | DESIGN | DRAWN | CHECKED |
| C         | 09/05/18 | MPJ    | DCL   | MPJ     |
| REVISIONS |          |        |       |         |
| 1         | 06/07/21 | MPJ    | DCL   | MPJ     |

CITY OF BEAUMONT  
SALT MITIGATION WWTP UPGRADE  
ELECTRICAL - POWER DISTRIBUTION  
MCC-HW2 ONELINE

**AQUA**  
ENGINEERING  
533 W 2600 S, SUITE 275, BOUNTIFUL, UT 84010  
PHONE (801) 298-1327, FAX (801) 298-0153

6/25/2021 C:\USERS\DANIELLEAVITT\AQUA ENGINEERING\BEAUMONT - DOCUMENTS\WEBB170227 SALT MITIGATION WWTP UPGRADE\050 DRAFTING\997 ELECTRICAL\14 E-12 CALCULATIONS 1.DWG

| CIRCUIT/DESCRIPTION                  | KVA  | HP   | FLA    |
|--------------------------------------|------|------|--------|
| MOTOR LOADS                          |      |      |        |
| DP-HW1                               |      |      | 144.8  |
| DP-HW2                               |      |      | 139.7  |
| MCC-HW1                              |      |      | 178.9  |
| MCC-HW2                              |      |      | 155.4  |
| SOLIDS HOLDING TANK BLOWER 1 ME-8401 |      | 75.0 | 96.0   |
| SOLIDS HOLDING TANK BLOWER 2 ME-8402 |      | 75.0 | 96.0   |
| SOLIDS HOLDING TANK BLOWER 3 ME-8403 |      | 75.0 | 96.0   |
| NON-MOTOR LOADS                      |      |      |        |
| MCC-UV                               |      |      | 154.7  |
| UV TRAIN 1                           | 86.6 |      | 104.3  |
| SUBTOTAL                             |      |      | 1070.5 |
| + 25% OF LARGEST MOTOR               |      |      | 45.0   |
| TOTAL AMPS @ 480V/3PHASE             |      |      | 1115.4 |
| SERVICE SIZE (AMPS)                  |      |      | 1800.0 |

**SWGR-HW LOAD CALCULATIONS**

| CIRCUIT/DESCRIPTION                     | KVA | HP   | FLA   |
|---|-----|------|-------|
| MOTOR LOADS                             |     |      |       |
| GRIT TRAP 1                             |     |      | 1.5   |
| INFLUENT PUMP 1 P-1311                  |     | 30.0 | 40.0  |
| INFLUENT PUMP 3 P-1313                  |     | 30.0 | 40.0  |
| INFLUENT PUMP 5 P-1315                  |     | 30.0 | 40.0  |
| FINE SCREEN 1 CONVEYOR ME-1441          |     | 2.0  | 3.4   |
| FINE SCREEN 3 CONVEYOR (FUTURE) ME-1481 |     | 2.0  | 3.4   |
| NPW PUMP 1 P-6401                       |     | 15.0 | 21.0  |
| NPW PUMP 3 P-6403                       |     | 15.0 | 21.0  |
| RECYCLED WATER LIFT PUMP 1 P-7111       |     | 15.0 | 21.0  |
| RECYCLED WATER LIFT PUMP 3 P-7113       |     | 15.0 | 21.0  |
| CENTRIFUGE FEED PUMP 1 P-8101           |     | 20.0 | 27.0  |
| SUBTOTAL                                |     |      | 179.8 |
| + 25% OF LARGEST MOTOR                  |     |      | 10.0  |
| TOTAL AMPS @ 480V/3PHASE                |     |      | 189.8 |
| SERVICE SIZE (AMPS)                     |     |      | 400.0 |

**MCC-HW1 LOAD CALCULATIONS**

| CIRCUIT/DESCRIPTION               | KVA | HP   | FLA   |
|-----------------------------------|-----|------|-------|
| MOTOR LOADS                       |     |      |       |
| GRIT TRAP 2 ME-1212               |     | 1.5  | 3.0   |
| INFLUENT PUMP 2 P-1312            |     | 30.0 | 40.0  |
| INFLUENT PUMP 4 P-1314            |     | 30.0 | 40.0  |
| FINE SCREEN 2 CONVEYOR ME-1451    |     | 2.0  | 3.4   |
| NPW PUMP 2 P-6402                 |     | 15.0 | 21.0  |
| NPW PUMP 4 P-6404                 |     | 15.0 | 21.0  |
| RECYCLED WATER LIFT PUMP 2 P-7112 |     | 15.0 | 21.0  |
| CENTRIFUGE FEED PUMP 2 P-8102     |     | 20.0 | 27.0  |
| CENTRIFUGE FEED PUMP 3 P-8103     |     | 20.0 | 27.0  |
| SUBTOTAL                          |     |      | 155.4 |
| + 25% OF LARGEST MOTOR            |     |      | 10.0  |
| TOTAL AMPS @ 480V/3PHASE          |     |      | 165.4 |
| SERVICE SIZE (AMPS)               |     |      | 400.0 |

**MCC-HW2 LOAD CALCULATIONS**

| CIRCUIT/DESCRIPTION           | KVA  | HP  | FLA   |
|-------------------------------|------|-----|-------|
| MCC-UV MOTOR LOADS            |      |     |       |
| UV SPLITTER BOX MIXER ME-6103 |      | 7.5 | 11.0  |
| TROLLEY HOIST 2               |      | 0.0 | 0.0   |
| TROLLEY HOIST 1               |      | 0.0 | 0.0   |
| WEIR GATE 1 G-8101            |      | 0.5 | 0.0   |
| WEIR GATE 2 G-8102            |      | 0.5 | 0.0   |
| WEIR GATE 3 G-8201            |      | 0.5 | 1.1   |
| WEIR GATE 4 G-8202            |      | 0.5 | 1.1   |
| WEIR GATE 5 G-8301            |      | 0.5 | 1.1   |
| NON-MOTOR LOADS               |      |     |       |
| UV TRAIN 2                    | 86.6 |     | 104.3 |
| LP-D XFMR                     | 30.0 |     | 36.1  |
| SUBTOTAL                      |      |     | 154.7 |
| + 25% OF LARGEST MOTOR        |      |     | 2.8   |
| TOTAL AMPS @ 480V/3PHASE      |      |     | 157.5 |
| SERVICE SIZE (AMPS)           |      |     | 400.0 |

**MCC-UV (EXISTING) LOAD CALCULATIONS**

| CIRCUIT DESCRIPTION                           | BKR  | CIRCUIT | PHASE   |         |         | CIRCUIT DESCRIPTION                           |
|---|------|---------|---------|---------|---------|---|
|   |      |         | A       | B       | C       |   |
| G-1161 HEADWORKS DIST. BOX GATE 1 (EXISTING)  | 15/3 | 292     | 292     | 292     | 292     | 20/3 CP-ME-1112 COURSE SCREEN 1 (EXISTING)    |
| G-1162 HEADWORKS DIST. BOX GATE 2 (EXISTING)  | 15/3 | 292     | 292     | 292     | 292     | 40/3 CP-ME-1172 WASHER/COMPACTOR 1 (EXISTING) |
| G-1111 COURSE SCREEN 1 INLET GATE (EXISTING)  | 15/3 | 292     | 292     | 292     | 292     | 70/3 CP-1231 GRIT PUMP SYSTEM                 |
| G-1113 COURSE SCREEN 1 OUTLET GATE (EXISTING) | 15/3 | 292     | 292     | 292     | 292     | 15/3 FV-1321 INFLUENT PUMP 3 ISO VALVE TO EQ  |
| G-1151 HEADWORKS BYPASS GATE 1 (EXISTING)     | 15/3 | 292     | 292     | 292     | 292     | 15/3 FV-1322 INFLUENT PUMP 5 ISO VALVE TO MBR |
| G-1152 HEADWORKS BYPASS GATE 2 (EXISTING)     | 15/3 | 292     | 292     | 292     | 292     | 15/3 FV-1343 EQ BASIN ISO VALVE               |
| CP-ME-1413 FINE SCREEN 1                      | 20/3 | 1329    | 1329    | 1329    | 1329    | 15/3 SPARE                                    |
| H-1901 ELECTRICAL BUILDING CONDENSER 1        | 20/3 | 2659    | 2659    | 2659    | 2659    | 70/3 XFMR-HW1 / LP-HW1                        |
| H-1903 ELECTRICAL BUILDING AIR HANDLER 1      | 15/3 | 638     | 638     | 638     | 638     | 20/3 SPARE                                    |
| SPARE   | 20/3 |         |         |         |         | 15/3 SPARE                                    |
| CONNECTED VA PER PHASE                        |      |         | 40047.4 | 40047.4 | 40047.4 | NOTES   |
| CONNECTED AMPS PER PHASE                      |      |         | 144.8   | 144.5   | 144.5   |   |
| 25% OF CONTINUOUS & LIGHTING LOAD (VA)        |      |         | 10011.8 | 10011.8 | 10011.8 |   |
| CODE VA PER PHASE                             |      |         | 50059.2 | 50059.2 | 50059.2 |   |
| CODE AMPS PER PHASE                           |      |         | 180.7   | 180.7   | 180.7   |   |

**DP-HW1 LOAD CALCULATIONS**

| CIRCUIT DESCRIPTION                       | BKR  | CIRCUIT | PHASE   |         |         | CIRCUIT DESCRIPTION                            |
|---|------|---------|---------|---------|---------|--|
|   |      |         | A       | B       | C       |  |
| CP-ME-1122 COURSE SCREEN 2                | 20/3 | 292     | 292     | 292     | 292     | 20/3 CP-ME-1423 FINE SCREEN 2                  |
| CP-ME-1182 WASHER/COMPACTOR 2             | 40/3 | 4999    | 4999    | 4999    | 4999    | 20/3 CP-ME-1433 FINE SCREEN 3 (FUTURE)         |
| CP-ME-1611 HEADWORKS ODOR CONTROL UNIT    | 30/3 | 2393    | 2393    | 2393    | 2393    | H-1902 ELECTRICAL BUILDING CONDENSER 2         |
| CP-ME-1711 FINE SCREENS ODOR CONTROL UNIT | 30/3 | 638     | 638     | 638     | 638     | 15/3 H-1904 ELECTRICAL BUILDING AIR HANDLER 2  |
| XFMR-HW2 / LP-HW2                         | 70/3 | 15000   | 15000   | 15000   | 15000   | 20/2 MPC-SP                                    |
| SPARE                                     | 20/3 | 2659    | 2659    | 2659    | 2659    | 30/3 CP-1471 FINE SCREENS HIGH PRESSURE SYSTEM |
| SPACE                                     |      |         |         |         |         | SPACE  |
| SPACE                                     |      |         |         |         |         | SPACE  |
| CONNECTED VA PER PHASE                    |      |         | 38602.5 | 38602.5 | 38602.5 | NOTES  |
| CONNECTED AMPS PER PHASE                  |      |         | 139.7   | 139.7   | 121.6   |  |
| 25% OF CONTINUOUS & LIGHTING LOAD (VA)    |      |         | 8673.1  | 8673.1  | 8423.1  |  |
| CODE VA PER PHASE                         |      |         | 48365.6 | 48365.6 | 42115.6 |  |
| CODE AMPS PER PHASE                       |      |         | 174.8   | 174.6   | 152.0   |  |

**DP-HW2 LOAD CALCULATIONS**

| NO. | DATE     | DESIGN | DRAWN | CHECKED |
|-----|----------|--------|-------|---------|
| C   | 09/05/18 | MPJ    | DCL   | MPJ     |

| NO. | DATE     | REVISIONS |
|-----|----------|-----------|
| 2   | 10/11/19 | MPJ DCL   |
| 3   | 10/20/20 | MPJ DCL   |
| 4   | 03/11/21 | MPJ DCL   |
| 5   | 06/07/21 | MPJ DCL   |

CITY OF BEAUMONT  
SALT MITIGATION WWTP UPGRADE  
ELECTRICAL - POWER DISTRIBUTION  
CALCULATIONS 1

AQUA ENGINEERING  
533 W 2600 S, SUITE 275, BOUNTIFUL, UT 84010  
PHONE (801) 298-1327 FAX (801) 298-0153

skm  
533 W 2600 S, Suite 25  
Bountiful, Utah 84010  
Phone: (801) 677-0011  
www.skmeng.com

ALBERT A. WEBB CIVIL ENGINEERS  
3788 MCCRAY STREET  
RIVERSIDE CA. 92506  
PH. (951) 686-1070  
FAX (951) 788-1256  
ENGINEERING CONSULTANTS

0 1/2 1  
DRAWING IS TO SCALE  
IF BAR MEASURES:  
1" = FULL SCALE  
1/2" = HALF SCALE

SHEET 128 OF 172  
**E-12**

INSTRUMENTS ADDED

| SHEET  | TAG         | DESCRIPTION   | MAKE              | MODEL             | SUPPLY        | RANGE       | COMMENTS  |
|--------|-------------|---|-------------------|-------------------|---------------|-------------|---|
| Pi-04  | LI-1301A    | INFLUENT PUMP STATION LEVEL DISPLAY A                         | PRECISION DIGITAL | TRIDENT PD765 X2  | 24VDC         | 0-23.1 FEET | OR APPROVED EQUAL   |
| Pi-04  | LI-1301B    | INFLUENT PUMP STATION LEVEL DISPLAY B                         | PRECISION DIGITAL | TRIDENT PD765 X2  | 24VDC         | 0-23.1 FEET | OR APPROVED EQUAL   |
| Pi-04  | LT-1301A    | INFLUENT PUMP STATION LEVEL TRANSDUCER A                      | KPSI              | 750               | 24VDC         | 0-23.1 FEET | LARGE HEAD, OR APPROVED EQUAL   |
| Pi-04  | LT-1301B    | INFLUENT PUMP STATION LEVEL TRANSDUCER B                      | KPSI              | 750               | 24VDC         | 0-23.1 FEET | LARGE HEAD, OR APPROVED EQUAL   |
| Pi-04  | LSH-1302    | INFLUENT PUMP STATION HIGH LEVEL SWITCH                       | USA BLUEBOOK      | 48233             | NO CONTACT    | 6.2'        | AVOCADO STYLE FLOAT SWITCH NORMALLY OPEN WITH APPROPRIATE LENGTH CABLE, NO MERCURY, OR APPROVED EQUAL |
| Pi-04  | LSL-1302    | INFLUENT PUMP STATION LOW LEVEL SWITCH                        | USA BLUEBOOK      | 48233             | NO CONTACT    | 1.5'        | AVOCADO STYLE FLOAT SWITCH NORMALLY OPEN WITH APPROPRIATE LENGTH CABLE, NO MERCURY, OR APPROVED EQUAL |
| Pi-04  | PI-1311     | INFLUENT PUMP 1 PRESSURE GAUGE                                | ASHCROFT          | 1279 SERIES       |               | 0-50 PSI    | OR APPROVED EQUAL   |
| Pi-04  | PI-1312     | INFLUENT PUMP 2 PRESSURE GAUGE                                | ASHCROFT          | 1279 SERIES       |               | 0-50 PSI    | OR APPROVED EQUAL   |
| Pi-04  | PI-1313     | INFLUENT PUMP 3 PRESSURE GAUGE                                | ASHCROFT          | 1279 SERIES       |               | 0-50 PSI    | OR APPROVED EQUAL   |
| Pi-04  | PI-1314     | INFLUENT PUMP 4 PRESSURE GAUGE                                | ASHCROFT          | 1279 SERIES       |               | 0-50 PSI    | OR APPROVED EQUAL   |
| Pi-04  | PI-1315     | INFLUENT PUMP 5 PRESSURE GAUGE                                | ASHCROFT          | 1279 SERIES       |               | 0-50 PSI    | OR APPROVED EQUAL   |
| Pi-04  | PE/FIT-1332 | INFLUENT PUMPS TO FINE SCREENS FLOW SENSOR/TRANSMITTER        | ENDRESS & HAUSER  | PROMAG W 500      | 120VAC        |             | 24" 6000 IS THE TRANSMITTER, W 500 IS THE FLOWMETER, OR APPROVED EQUAL                                |
| Pi-04  | PE/FIT-1342 | INFLUENT PUMPS TO EQ BASIN FLOW SENSOR/TRANSMITTER            | ENDRESS & HAUSER  | PROMAG W 500      | 120VAC        |             | 20" 6000 IS THE TRANSMITTER, W 500 IS THE FLOWMETER, OR APPROVED EQUAL                                |
| Pi-04A | LT-1501     | EQUALIZATION BASIN LEVEL TRANSMITTER                          | SIEMENS           | HYDRORANGER 200   | 120VAC        |             | OR APPROVED EQUAL   |
| Pi-04A | LE-1501     | EQUALIZATION BASIN RADAR LEVEL SENSOR                         | SIEMENS           | SITRANS LR200     |               | 0-25 FT     | PROVIDE WITH FLANGE ADAPTER, OR APPROVED EQUAL  |
| Pi-04A | LT-1502     | EQUALIZATION BASIN LEVEL TRANSMITTER                          | SIEMENS           | HYDRORANGER 200   | 120VAC        |             | OR APPROVED EQUAL   |
| Pi-04A | LE-1502     | EQUALIZATION BASIN RADAR LEVEL SENSOR                         | SIEMENS           | SITRANS LR200     |               |             | PROVIDE WITH FLANGE ADAPTER, OR APPROVED EQUAL  |
| Pi-04A | LSH-1503    | EQUALIZATION BASIN HIGH LEVEL SWITCH                          | USA BLUEBOOK      | 48233             | NO CONTACT    |             | AVOCADO STYLE FLOAT SWITCH NORMALLY OPEN WITH APPROPRIATE LENGTH CABLE, NO MERCURY, OR APPROVED EQUAL |
| Pi-04A | LSL-1504    | EQUALIZATION BASIN HIGH LEVEL SWITCH                          | USA BLUEBOOK      | 48233             | NO CONTACT    |             | AVOCADO STYLE FLOAT SWITCH NORMALLY OPEN WITH APPROPRIATE LENGTH CABLE, NO MERCURY, OR APPROVED EQUAL |
| Pi-04A | PE/FIT-1541 | EQ BASIN PUMPS TO FINE SCREENS FLOW SENSOR/TRANSMITTER        | ENDRESS & HAUSER  | PROMAG W 500      | 120VAC        |             | 18" 6000 IS THE TRANSMITTER, W 500 IS THE FLOWMETER, OR APPROVED EQUAL                                |
| Pi-05  | PI-1470     | INPW BOOSTER PUMP SUCTION PRESSURE GAUGE                      | ASHCROFT          | 1279 SERIES       |               |             | OR APPROVED EQUAL   |
| Pi-05  | PI-1472     | INPW BOOSTER PUMP DISCHARGE PRESSURE GAUGE                    | ASHCROFT          | 1279 SERIES       |               |             | OR APPROVED EQUAL   |
| Pi-06  | AIT-2111    | ANOXIC BASIN 1 ORP TRANSMITTER                                | HACH              | SC200             | 120VAC        |             | OR APPROVED EQUAL   |
| Pi-06  | AE-2111     | ANOXIC BASIN 1 ORP SENSOR                                     | HACH              | DRD               |               |             | PROVIDE ORP SENSOR WITH APPROPRIATE CABLE LENGTH & HANDRAIL MOUNTING KIT, OR APPROVED EQUAL           |
| Pi-06  | PE/FIT-2132 | AERATION BASIN 1 AIR FLOW SENSOR/TRANSMITTER                  | FDI               | ST51              | 120VAC        |             | SPOOL PIECE WITH CONDITIONING PLATES, OR APPROVED EQUAL   |
| Pi-06  | AIT-2151    | AERATION BASIN 1 DISSOLVED OXYGEN TRANSMITTER 1               | HACH              | SC200             | 120VAC        |             | OR APPROVED EQUAL   |
| Pi-06  | AE-2151     | AERATION BASIN 1 DISSOLVED OXYGEN 1 SENSOR                    | HACH              | LDO PROBE 2       |               |             | PROVIDE DO SENSOR WITH APPROPRIATE CABLE LENGTH & HANDRAIL MOUNTING KIT, OR APPROVED EQUAL            |
| Pi-06  | AIT-2152    | AERATION BASIN 1 DISSOLVED OXYGEN TRANSMITTER 2               | HACH              | SC200             | 120VAC        |             | OR APPROVED EQUAL   |
| Pi-06  | AE-2152     | AERATION BASIN 1 DISSOLVED OXYGEN 2 SENSOR                    | HACH              | LDO PROBE 2       |               |             | PROVIDE DO SENSOR WITH APPROPRIATE CABLE LENGTH & HANDRAIL MOUNTING KIT, OR APPROVED EQUAL            |
| Pi-06  | AE-2162     | ANAEROBIC BASIN 1 ORP SENSOR                                  | HACH              | DRD               |               |             | PROVIDE ORP SENSOR WITH APPROPRIATE CABLE LENGTH & HANDRAIL MOUNTING KIT, OR APPROVED EQUAL           |
| Pi-06  | AIT-2211    | ANOXIC BASIN 2 ORP TRANSMITTER                                | HACH              | SC200             | 120VAC        |             | OR APPROVED EQUAL   |
| Pi-06  | AE-2211     | ANOXIC BASIN 2 ORP SENSOR                                     | HACH              | DRD               |               |             | PROVIDE ORP SENSOR WITH APPROPRIATE CABLE LENGTH & HANDRAIL MOUNTING KIT, OR APPROVED EQUAL           |
| Pi-06  | PE/FIT-2202 | AERATION BASIN 2 AIR FLOW SENSOR/TRANSMITTER                  | FDI               | ST51              | 120VAC        |             | SPOOL PIECE WITH CONDITIONING PLATES, OR APPROVED EQUAL   |
| Pi-06  | AIT-2251    | AERATION BASIN 2 DISSOLVED OXYGEN TRANSMITTER 1               | HACH              | SC200             | 120VAC        |             | OR APPROVED EQUAL   |
| Pi-06  | AE-2251     | AERATION BASIN 2 DISSOLVED OXYGEN 1 SENSOR                    | HACH              | LDO PROBE 2       |               |             | PROVIDE DO SENSOR WITH APPROPRIATE CABLE LENGTH & HANDRAIL MOUNTING KIT, OR APPROVED EQUAL            |
| Pi-06  | AIT-2252    | AERATION BASIN 2 DISSOLVED OXYGEN TRANSMITTER 2               | HACH              | SC200             | 120VAC        |             | OR APPROVED EQUAL   |
| Pi-06  | AE-2252     | AERATION BASIN 2 DISSOLVED OXYGEN 2 SENSOR                    | HACH              | LDO PROBE 2       |               |             | PROVIDE DO SENSOR WITH APPROPRIATE CABLE LENGTH & HANDRAIL MOUNTING KIT, OR APPROVED EQUAL            |
| Pi-06  | AE-2262     | ANAEROBIC BASIN 2 ORP SENSOR                                  | HACH              | DRD               |               |             | PROVIDE ORP SENSOR WITH APPROPRIATE CABLE LENGTH & HANDRAIL MOUNTING KIT, OR APPROVED EQUAL           |
| Pi-06  | AIT-2311    | ANOXIC BASIN 3 ORP TRANSMITTER                                | HACH              | SC200             | 120VAC        |             | OR APPROVED EQUAL   |
| Pi-06  | AE-2311     | ANOXIC BASIN 3 ORP SENSOR                                     | HACH              | DRD               |               |             | PROVIDE ORP SENSOR WITH APPROPRIATE CABLE LENGTH & HANDRAIL MOUNTING KIT, OR APPROVED EQUAL           |
| Pi-06  | PE/FIT-2302 | AERATION BASIN 3 AIR FLOW SENSOR/TRANSMITTER 1                | FDI               | ST51              | 120VAC        |             | SPOOL PIECE WITH CONDITIONING PLATES, OR APPROVED EQUAL   |
| Pi-06  | AIT-2351    | AERATION BASIN 3 DISSOLVED OXYGEN TRANSMITTER                 | HACH              | SC200             | 120VAC        |             | OR APPROVED EQUAL   |
| Pi-06  | AE-2351     | AERATION BASIN 3 DISSOLVED OXYGEN 1 SENSOR                    | HACH              | LDO PROBE 2       |               |             | PROVIDE DO SENSOR WITH APPROPRIATE CABLE LENGTH & HANDRAIL MOUNTING KIT, OR APPROVED EQUAL            |
| Pi-06  | AIT-2352    | AERATION BASIN 3 DISSOLVED OXYGEN TRANSMITTER 2               | HACH              | SC200             | 120VAC        |             | OR APPROVED EQUAL   |
| Pi-06  | AE-2352     | AERATION BASIN 3 DISSOLVED OXYGEN 2 SENSOR                    | HACH              | LDO PROBE 2       |               |             | PROVIDE DO SENSOR WITH APPROPRIATE CABLE LENGTH & HANDRAIL MOUNTING KIT, OR APPROVED EQUAL            |
| Pi-06  | AE-2362     | ANAEROBIC BASIN 3 ORP SENSOR                                  | HACH              | DRD               |               |             | PROVIDE ORP SENSOR WITH APPROPRIATE CABLE LENGTH & HANDRAIL MOUNTING KIT, OR APPROVED EQUAL           |
| Pi-06  | AIT-2411    | ANOXIC BASIN 4 ORP TRANSMITTER                                | HACH              | SC200             | 120VAC        |             | OR APPROVED EQUAL   |
| Pi-06  | AE-2411     | ANOXIC BASIN 4 ORP SENSOR                                     | HACH              | DRD               |               |             | PROVIDE ORP SENSOR WITH APPROPRIATE CABLE LENGTH & HANDRAIL MOUNTING KIT, OR APPROVED EQUAL           |
| Pi-06  | PE/FIT-2402 | AERATION BASIN 4 AIR FLOW SENSOR/TRANSMITTER                  | FDI               | ST51              | 120VAC        |             | SPOOL PIECE WITH CONDITIONING PLATES, OR APPROVED EQUAL   |
| Pi-06  | AIT-2451    | AERATION BASIN 4 DISSOLVED OXYGEN TRANSMITTER 1               | HACH              | SC200             | 120VAC        |             | OR APPROVED EQUAL   |
| Pi-06  | AE-2451     | AERATION BASIN 4 DISSOLVED OXYGEN 1 SENSOR                    | HACH              | LDO PROBE 2       |               |             | PROVIDE DO SENSOR WITH APPROPRIATE CABLE LENGTH & HANDRAIL MOUNTING KIT, OR APPROVED EQUAL            |
| Pi-06  | AIT-2452    | AERATION BASIN 4 DISSOLVED OXYGEN TRANSMITTER 2               | HACH              | SC200             | 120VAC        |             | OR APPROVED EQUAL   |
| Pi-06  | AE-2452     | AERATION BASIN 4 DISSOLVED OXYGEN 2 SENSOR                    | HACH              | LDO PROBE 2       |               |             | PROVIDE DO SENSOR WITH APPROPRIATE CABLE LENGTH & HANDRAIL MOUNTING KIT, OR APPROVED EQUAL            |
| Pi-06  | AE-2462     | ANAEROBIC BASIN 4 ORP SENSOR                                  | HACH              | DRD               |               |             | PROVIDE ORP SENSOR WITH APPROPRIATE CABLE LENGTH & HANDRAIL MOUNTING KIT, OR APPROVED EQUAL           |
| Pi-06  | LSL-2752    | DRAIN PUMP STATION LOW LEVEL SWITCH                           | USA BLUEBOOK      | 48233             | NO CONTACT    |             | AVOCADO STYLE FLOAT SWITCH NORMALLY OPEN WITH APPROPRIATE LENGTH CABLE, NO MERCURY, OR APPROVED EQUAL |
| Pi-06  | LSH-2752    | DRAIN PUMP STATION HIGH LEVEL SWITCH                          | USA BLUEBOOK      | 48233             | NO CONTACT    |             | AVOCADO STYLE FLOAT SWITCH NORMALLY OPEN WITH APPROPRIATE LENGTH CABLE, NO MERCURY, OR APPROVED EQUAL |
| Pi-06  | LSH-2752    | DRAIN PUMP STATION HIGH-HIGH LEVEL SWITCH                     | USA BLUEBOOK      | 48233             | NO CONTACT    |             | AVOCADO STYLE FLOAT SWITCH NORMALLY OPEN WITH APPROPRIATE LENGTH CABLE, NO MERCURY, OR APPROVED EQUAL |
| Pi-06  | PI-2763     | DRAIN PUMP PRESSURE GAUGE                                     | ASHCROFT          | 1279 SERIES       |               |             | OR APPROVED EQUAL   |
| Pi-06  | PE/FIT-2764 | DRAIN PUMP STATION FLOW SENSOR/TRANSMITTER                    | ENDRESS & HAUSER  | PROMAG W 500      | 120VAC        |             | 8" 6000 IS THE TRANSMITTER, W 500 IS THE FLOWMETER, OR APPROVED EQUAL                                 |
| Pi-08  | LI-3801     | MBR FEED PUMP WET WELL DISPLAY FOR LEVEL TRANSDUCER           | PRECISION DIGITAL | TRIDENT PD765 X2  | 24VDC         | 0-23.1 FEET | OR APPROVED EQUAL   |
| Pi-08  | LT-3801     | MBR FEED PUMP WET WELL LEVEL TRANSDUCER                       | KPSI              | 750               | 24VDC         |             | LARGE HEAD, OR APPROVED EQUAL   |
| Pi-08  | LSH-3802    | MBR FEED PUMP WET WELL HIGH LEVEL SWITCH                      | USA BLUEBOOK      | 48233             | NO CONTACT    |             | AVOCADO STYLE FLOAT SWITCH NORMALLY OPEN WITH APPROPRIATE LENGTH CABLE, NO MERCURY, OR APPROVED EQUAL |
| Pi-08  | LSL-3802    | MBR FEED PUMP WET WELL LOW LEVEL SWITCH                       | USA BLUEBOOK      | 48233             | NO CONTACT    |             | AVOCADO STYLE FLOAT SWITCH NORMALLY OPEN WITH APPROPRIATE LENGTH CABLE, NO MERCURY, OR APPROVED EQUAL |
| Pi-08  | PI-3811     | MBR FEED PUMP 1 PRESSURE GAUGE                                | ASHCROFT          | 1279 SERIES       |               | 0-30 PSI    | OR APPROVED EQUAL   |
| Pi-08  | PI-3814     | MBR FEED PUMP 1 SEAL WATER PRESSURE GAUGE                     | ASHCROFT          | 1279 SERIES       |               |             | OR APPROVED EQUAL   |
| Pi-08  | FSL-3815    | MBR FEED PUMP 1 SEAL WATER LOW FLOW SWITCH                    | DWYER             | V6                | NO/NC CONTACT |             | OR APPROVED EQUAL   |
| Pi-08  | PI-3816     | MBR FEED PUMP 1 SEAL WATER ROTAMETER FLOW GAUGE               | KROHNE            | V440 SERIES       |               | 1:12"       | OR APPROVED EQUAL   |
| Pi-08  | PI-3821     | MBR FEED PUMP 2 PRESSURE GAUGE                                | ASHCROFT          | 1279 SERIES       |               |             | OR APPROVED EQUAL   |
| Pi-08  | PI-3824     | MBR FEED PUMP 2 SEAL WATER PRESSURE GAUGE                     | ASHCROFT          | 1279 SERIES       |               |             | OR APPROVED EQUAL   |
| Pi-08  | FSL-3825    | MBR FEED PUMP 2 SEAL WATER LOW FLOW SWITCH                    | DWYER             | V6                | NO/NC CONTACT |             | OR APPROVED EQUAL   |
| Pi-08  | PI-3826     | MBR FEED PUMP 2 SEAL WATER ROTAMETER FLOW GAUGE               | KROHNE            | V440 SERIES       |               | 1:12"       | OR APPROVED EQUAL   |
| Pi-08  | PI-3831     | MBR FEED PUMP 3 PRESSURE GAUGE                                | ASHCROFT          | 1279 SERIES       |               |             | OR APPROVED EQUAL   |
| Pi-08  | PI-3834     | MBR FEED PUMP 3 SEAL WATER PRESSURE GAUGE                     | ASHCROFT          | 1279 SERIES       |               |             | OR APPROVED EQUAL   |
| Pi-08  | FSL-3835    | MBR FEED PUMP 3 SEAL WATER LOW FLOW SWITCH                    | DWYER             | V6                | NO/NC CONTACT |             | OR APPROVED EQUAL   |
| Pi-08  | PI-3836     | MBR FEED PUMP 3 SEAL WATER ROTAMETER FLOW GAUGE               | KROHNE            | V440 SERIES       |               | 1:12"       | OR APPROVED EQUAL   |
| Pi-08  | PI-3841     | MBR FEED PUMP 4 PRESSURE GAUGE                                | ASHCROFT          | 1279 SERIES       |               |             | OR APPROVED EQUAL   |
| Pi-08  | PI-3844     | MBR FEED PUMP 4 SEAL WATER PRESSURE GAUGE                     | ASHCROFT          | 1279 SERIES       |               |             | OR APPROVED EQUAL   |
| Pi-08  | FSL-3845    | MBR FEED PUMP 4 SEAL WATER LOW FLOW SWITCH                    | DWYER             | V6                | NO/NC CONTACT |             | OR APPROVED EQUAL   |
| Pi-08  | PI-3846     | MBR FEED PUMP 4 SEAL WATER ROTAMETER FLOW GAUGE               | KROHNE            | V440 SERIES       |               | 1:12"       | OR APPROVED EQUAL   |
| Pi-08  | PE/FIT-3861 | MBR FEED PUMPS FLOW TRANSMITTER                               | ENDRESS & HAUSER  | PROMAG W 500      | 120VAC        |             | 42" 6000 IS THE TRANSMITTER, W 500 IS THE FLOWMETER, OR APPROVED EQUAL                                |
| Pi-09  | AIT-3000    | MBR INFLENT CHANNEL TOTAL SUSPENDED SOLIDS TRANSMITTER        | HACH              | SC200             | 120VAC        |             | OR APPROVED EQUAL   |
| Pi-09  | AE-3000     | MBR INFLENT CHANNEL TOTAL SUSPENDED SOLIDS SENSOR             | HACH              | SOLITAX           |               |             | PROVIDE WITH APPROPRIATE CABLE LENGTH, OR APPROVED EQUAL  |
| Pi-09  | PE/FIT-3122 | MEMBRANE BASIN 1 BLOWER AIR FLOW SENSOR/TRANSMITTER           | FCI               | ST51              | 120VAC        |             | OR APPROVED EQUAL   |
| Pi-09  | PE/FIT-3222 | MEMBRANE BASIN 2 BLOWER AIR FLOW SENSOR/TRANSMITTER           | FCI               | ST51              | 120VAC        |             | OR APPROVED EQUAL   |
| Pi-09  | PE/FIT-3322 | MEMBRANE BASIN 3 BLOWER AIR FLOW SENSOR/TRANSMITTER           | FCI               | ST51              | 120VAC        |             | OR APPROVED EQUAL   |
| Pi-09  | PE/FIT-3422 | MEMBRANE BASIN 4 BLOWER AIR FLOW SENSOR/TRANSMITTER           | FCI               | ST51              | 120VAC        |             | OR APPROVED EQUAL   |
| Pi-09  | LSL-3662    | SCUM LIFT STATION LOW LEVEL SWITCH                            | USA BLUEBOOK      | 48233             | NO CONTACT    |             | AVOCADO STYLE FLOAT SWITCH NORMALLY OPEN WITH APPROPRIATE LENGTH CABLE, NO MERCURY, OR APPROVED EQUAL |
| Pi-09  | PE/FIT-3693 | SCUM LIFT STATION WAS FLOW SENSOR/TRANSMITTER                 | ENDRESS & HAUSER  | PROMAG W 500      | 120VAC        |             | 8" 6000 IS THE TRANSMITTER, W 500 IS THE FLOWMETER, OR APPROVED EQUAL                                 |
| Pi-10  | LI-4001     | PERMEATE SPLITTER BOX DISPLAY FOR LEVEL TRANSDUCER            | PRECISION DIGITAL | TRIDENT PD765 X2  | 24VDC         | 0-23.1 FEET | OR APPROVED EQUAL   |
| Pi-10  | LT-4001     | PERMEATE SPLITTER BOX LEVEL TRANSDUCER                        | KPSI              | 750               | 24VDC         |             | LARGE HEAD, OR APPROVED EQUAL   |
| Pi-10  | LSH-4002    | PERMEATE SPLITTER BOX HIGH LEVEL SWITCH                       | USA BLUEBOOK      | 48233             | NO CONTACT    |             | AVOCADO STYLE FLOAT SWITCH NORMALLY OPEN WITH APPROPRIATE LENGTH CABLE, NO MERCURY, OR APPROVED EQUAL |
| Pi-10  | LSL-4002    | PERMEATE SPLITTER BOX LOW LEVEL SWITCH                        | USA BLUEBOOK      | 48233             | NO CONTACT    |             | AVOCADO STYLE FLOAT SWITCH NORMALLY OPEN WITH APPROPRIATE LENGTH CABLE, NO MERCURY, OR APPROVED EQUAL |
| Pi-10  | TE/TT-4003  | PERMEATE EFFLUENT TEMPERATURE                                 | ROSEMOUNT         | SERIES 78 & 3144P | 24VDC         |             | PROVIDE WITH 316SS THERMOWELL, OR APPROVED EQUAL  |
| Pi-10  | AIT-4004    | PERMEATE SPLITTER BOX pH LEVEL TRANSMITTER                    | HACH              | SC200             | 120VAC        |             | OR APPROVED EQUAL   |
| Pi-10  | AE-4004     | PERMEATE SPLITTER BOX pH LEVEL SENSOR                         | HACH              | pH0               |               |             | PROVIDE WITH APPROPRIATE CABLE LENGTH, OR APPROVED EQUAL  |
| Pi-11  | PIT-2641    | BLOWERS TO AERATION BASINS PRESSURE TRANSMITTER               | ROSEMOUNT         | 3051 SERIES       | 24VDC         |             | OR APPROVED EQUAL   |
| Pi-11  | TE/TT-2642  | BLOWERS TO AERATION BASINS TEMPERATURE SENSOR/TRANSMITTER     | ROSEMOUNT         | SERIES 78 & 3144P | 24VDC         |             | PROVIDE WITH 316SS THERMOWELL, OR APPROVED EQUAL  |
| Pi-11  | PIT-3741    | BLOWERS TO MEMBRANE BASINS PRESSURE TRANSMITTER               | ROSEMOUNT         | 3051 SERIES       | 24VDC         |             | OR APPROVED EQUAL   |
| Pi-11  | TE/TT-3742  | BLOWERS TO MEMBRANE BASINS TEMPERATURE SENSOR/TRANSMITTER     | ROSEMOUNT         | SERIES 78 & 3144P | 24VDC         |             | PROVIDE WITH 316SS THERMOWELL, OR APPROVED EQUAL  |
| Pi-12  | LI-5012     | SODIUM HYPOCHLORITE TANK RADAR LEVEL TRANSMITTER              | FLOWLINE          | ECHO PULSE LR20   | 24VDC         |             | PROVIDED BY TANK MANUFACTURER   |
| Pi-12  | LI-5002     | SODIUM HYPOCHLORITE TANK LEVEL DISPLAY                        | PRECISION DIGITAL | TRIDENT PD765 X2  | 24VDC         |             | OR APPROVED EQUAL   |
| Pi-12  | PI-5071     | SODIUM HYPOCHLORITE CIRCULATION PUMPS PRESSURE GAUGE          | ASHCROFT          | 1279 SERIES       |               |             | OR APPROVED EQUAL   |
| Pi-12  | PE/FIT-5072 | SODIUM HYPOCHLORITE CIRCULATION PUMPS FLOW SENSOR/TRANSMITTER | ENDRESS & HAUSER  | PROMAG W 500      | 120VAC        |             | 1" 6000 IS THE TRANSMITTER, W 500 IS THE FLOWMETER, OR APPROVED EQUAL                                 |
| Pi-13  | WT-5301     | ANTISCALANT TOTE SCALE TRANSMITTER                            | SCALETRON         | 1020              | 120VAC        |             |   |
| Pi-13  | WE-5301     | ANTISCALANT TOTE SCALE SENSOR                                 | SCALETRON         | 4042-63           |               |             | WT-5301   |
| Pi-13  | FSL-5402    | EMERGENCY WASH STATION 1 HIGH FLOW SWITCH                     | DWYER             | LOW FLOW MODEL V6 | NO/NC CONTACT |             | OR APPROVED EQUAL   |
| Pi-13  | FSL-5412    | EMERGENCY WASH STATION 2 HIGH FLOW SWITCH                     | DWYER             | LOW FLOW MODEL V6 | NO/NC CONTACT |             | OR APPROVED EQUAL   |
| Pi-13  | FSL-5422    | EMERGENCY WASH STATION 3 HIGH FLOW SWITCH                     | DWYER             | LOW FLOW MODEL V6 | NO/NC CONTACT |             | OR APPROVED EQUAL   |
| Pi-13A | LI-85001    | AMMONIUM SULFATE TANK RADAR LEVEL TRANSMITTER                 | FLOWLINE          | ECHO PULSE LR20   | 24VDC         |             | PROVIDED BY TANK MANUFACTURER   |
| Pi-13A | LI-85501    | SULFURIC ACID TANK RADAR LEVEL TRANSMITTER                    | FLOWLINE          | ECHO PULSE LR20   | 24VDC         |             | PROVIDED BY TANK MANUFACTURER   |
| Pi-14  | AIT-30095   | RO INFLENT pH LEVEL TRANSMITTER                               | HACH              | SC200             | 120VAC        |             | MOUNTED TO SENSOR AE-30095, OR APPROVED EQUAL   |
| Pi-14  | AE-30095    | RO INFLENT pH LEVEL SENSOR                                    | HACH              | pH0               |               |             | OR APPROVED EQUAL   |

INSTRUMENT SCHEDULE 1

533 W 2600 S, Suite 25  
 Bountiful, Utah 84010  
 Phone: (801) 677-0011  
 www.skmeng.com

**skm**

ALBERT A. WEBB  
 CIVIL ENGINEERS  
 3788 MCCRAY STREET  
 RIVERSIDE, CA 92506  
 PH. (951) 686-1070  
 FAX (951) 788-1256

ASSOCIATES  
 ENGINEERING CONSULTANTS

DRAWING IS TO SCALE  
 IF BAR MEASURES:  
 1" = FULL SCALE  
 1/2" = HALF SCALE

SHEET 133 OF 172

**E-17**

|           |          |        |       |         |
|-----------|----------|--------|-------|---------|
| NO.       | DATE     | DESIGN | DRAWN | CHECKED |
| C         | 09/05/18 | MPJ    | DCL   | MPJ     |
| REVISIONS |          |        |       |         |
| 1         | 04/22/19 | MPJ    | DCL   | MPJ     |
| 2         | 06/24/19 | MPJ    | DCL   | MPJ     |
| 3         | 10/11/19 | MPJ    | DCL   | MPJ     |
| 4         | 06/07/21 | MPJ    | DCL   | MPJ     |

CITY OF BEAUMONT  
 SALT MITIGATION WWTP UPGRADE  
 ELECTR

5  
P1471, P1471A  
ADDED

Table with columns: CONDUIT, SIZE, CONDUCTORS, SERVICE, FROM, TO, COMBINED IN, DUCTBANKS, NOTES. Contains detailed conduit routing information for various equipment and locations.

NOTES:  
1 CONDUITS THAT ARE COMBINED BETWEEN PULL POINTS ARE DENOTED WITH A + (PLUS) SYMBOL. SEE THE COMBINED CONDUITS SCHEDULE ON SHEET CE-11. CONDUITS THAT HAVE BEEN COMBINED SHALL BE LABELED WITH MULTIPLE CONDUIT TAGS, ONE FOR EACH CONDUIT THAT HAS BEEN COMBINED.  
2 THE CONDUIT DEVELOPMENT AND SCHEDULE DOES NOT SHOW CONDUIT AND CONDUCTORS FOR LIGHTS, RECEPTACLES AND DATA JACKS. IT ALSO DOESN'T SHOW CONDUIT AND CONDUCTORS FOR THE MBR BUILDING'S HVAC AND APPLIANCES FOR THE OFFICE, BREAK ROOM, CONTROL ROOM, LAB, MECHANICAL ROOM AND RESTROOMS. THE CONTRACTOR IS RESPONSIBLE TO INCLUDE THESE CONDUITS AND CONDUCTORS IN THEIR WORK AND IN THEIR SUBMITTED CONDUIT ROUTING PLAN.

THIS DRAWING IS PROPERTY OF SKM ENGINEERING AND IS TRANSMITTED IN CONFIDENCE. NEITHER RECEIPT NOR POSSESSION CONFERS OR TRANSFERS ANY RIGHTS TO REPRODUCE, USE, OR DISCLOSE, IN WHOLE OR IN PART, DATA CONTAINED HEREIN FOR ANY PURPOSE WITHOUT THE WRITTEN PERMISSION OF SKM ENGINEERING. © COPYRIGHTED 2018 BOUNTIFUL, UTAH

Table with columns: NO., DATE, DESIGN, DRAWN, CHECKED. Includes revision history for MPJ.

CITY OF BEAUMONT  
SALT MITIGATION WWTP UPGRADE  
ELECTRICAL - CONDUITS AND DUCTBANKS  
CONDUIT SCHEDULE 2

AQUA ENGINEERING  
593 W 2600 S, SUITE 275, BOUNTIFUL, UT 84010  
PHONE (801) 298-1327 FAX (801) 298-0153

skm  
533 W 2600 S, Suite 25  
Bountiful, Utah 84010  
Phone: (801) 677-0011  
www.skmeng.com

ALBERT A. WEBB CIVIL ENGINEERS  
3788 MCCRAY STREET  
RIVERSIDE CA. 92506  
PH. (951) 688-1070  
FAX (951) 788-1256  
ASSOCIATES ENGINEERING CONSULTANTS

DRAWING IS TO SCALE  
IF BAR MEASURES:  
1" = FULL SCALE  
1/2" = HALF SCALE

11  
P6411, P6411A  
& P6421A DELETED

Table with columns: CONDUIT, SIZE, CONDUCTORS, SERVICE, FROM, TO, COMBINED IN, DUCTBANKS, NOTES. Contains detailed conduit schedule data for various services like 120VAC, 480VAC, and 208VAC.

- NOTES:
1) CONDUITS THAT ARE COMBINED BETWEEN PULL POINTS ARE DENOTED WITH A + (PLUS) SYMBOL. SEE THE COMBINED CONDUITS SCHEDULE ON SHEET CE-11. CONDUITS THAT HAVE BEEN COMBINED SHALL BE LABELED WITH MULTIPLE CONDUIT TAGS, ONE FOR EACH CONDUIT THAT HAS BEEN COMBINED.
2) THE CONDUIT DEVELOPMENT AND SCHEDULE DOES NOT SHOW CONDUIT AND CONDUCTORS FOR LIGHTS, RECEPTACLES AND DATA JACKS. IT ALSO DOESN'T SHOW CONDUIT AND CONDUCTORS FOR THE MBR BUILDING'S HVAC AND APPLIANCES FOR THE OFFICE, BREAK ROOM, CONTROL ROOM, LAB, MECHANICAL ROOM AND RESTROOMS. THE CONTRACTOR IS RESPONSIBLE TO INCLUDE THESE CONDUITS AND CONDUCTORS IN THEIR WORK AND IN THEIR SUBMITTED CONDUIT ROUTING PLAN.

skm logo and contact information for ALBERT A. WEBB CIVIL ENGINEERS, ASSOCIATES ENGINEERING CONSULTANTS. Address: 533 W 2600 S, Suite 25, Bountiful, Utah 84010. Phone: (801) 677-0011. Website: www.skmeng.com.

Revision table with columns: NO., DATE, DESIGN, DRAWN, CHECKED. Shows revisions 8 through 11.

CITY OF BEAUMONT
SALT MITIGATION WWTP UPGRADE
ELECTRICAL - CONDUITS AND DUCTBANKS
CONDUIT SCHEDULE 3

AQUA ENGINEERING logo and contact information. Address: 593 W 2600 S, SUITE 275, BOUNTIFUL, UT 84010. Phone: (801) 298-1327. Fax: (801) 298-0153.

CE-03 SHEET 145 OF 172. DRAWING IS TO SCALE IF BAR MEASURES: 1" = FULL SCALE, 1/2" = HALF SCALE.

4  
C1417, C1418, C1427 ADDED

4  
C1471 ADDED

| CONTROL CONDUIT |       |                      |                    |                   |   |                |                 |       |                               |
|-----------------|-------|----------------------|--------------------|-------------------|---|----------------|-----------------|-------|-------------------------------|
| CONDUIT         | SIZE  | CONDUCTORS           | SERVICE            | FROM              | TO  | COMBINED       | DUCTBANKS       | NOTES |                               |
| C1312           | N/A   | 4#14                 | 120VAC             | LCP-1311          | JB-P-1312                                       | P1312+ C1311D+ |                 |       |                               |
| C1313           | N/A   | 4#14                 | 120VAC             | LCP-1311          | JB-P-1313                                       | P1313+ C1311D+ |                 |       |                               |
| C1314           | N/A   | 4#14                 | 120VAC             | LCP-1311          | JB-P-1314                                       | P1314+ C1311D+ |                 |       |                               |
| C1315           | N/A   | 4#14                 | 120VAC             | LCP-1311          | JB-P-1315                                       | P1315+ C1311D+ |                 |       |                               |
| C1321           | 1"    | 10#14                | 120VAC             | LCP-1311          | FV-1321   | C1321+         |                 |       |                               |
| C1322           | 1"    | 10#14                | 120VAC             | LCP-1311          | FV-1322   | C1321+         |                 |       |                               |
| C1343           | 1"    | 10#14                | 120VAC             | LCP-1311          | FV-1343   | C1321+         |                 |       |                               |
| C1413           | 1"    | 10#14                | 120VAC             | MCC-HW1           | CP-ME-1413                                      |                |                 |       |                               |
| C1413A          | 1.5"  | 30#12 W#12 GND       | 120VAC             | CP-ME-1413        | LCP-ME-1413                                     |                | 191, 105        |       |                               |
| C1417           | 1"    | 2#12                 | 120VAC             | LCP-1471          | SV-1417   |                |                 |       |                               |
| C1418           | 1"    | 8#12                 | INTRINSICALLY SAFE | CP-1471           | ZS-1418A, ZS-1418B, ZS-1428A, ZS-1428B          |                |                 |       | CONDUIT WAS PREVIOUSLY SP1432 |
| C1423           | 1"    | 10#14                | 120VAC             | MCC-HW1           | CP-ME-1423                                      |                |                 |       |                               |
| C1423A          | 1.5"  | 30#12 W#12 GND       | 120VAC             | CP-ME-1423        | LCP-ME-1423                                     |                | 101, 105        |       |                               |
| C1427           | 1"    | 2#12                 | 120VAC             | LCP-1471          | SV-1427   |                |                 |       |                               |
| C1433           | 1"    | WIRE FUTURE          | 120VAC             | MCC-HW1           | FUTURE CP-ME-1433                               |                |                 |       | STUB UP CONDUIT AND CAP       |
| C1433A          | 1.5"  | WIRE FUTURE          | 120VAC             | FUTURE CP-ME-1433 | FUTURE LCP-ME-1433                              |                | 101, 105        |       | STUB UP CONDUIT AND CAP       |
| C1441           | 1"    | 12#12 W#12 GND       | 120VAC             | MCC-HW1           | LCP-ME-1441                                     |                | 101, 105        |       |                               |
| C1441A          | 1"    | 6#12 W#12 GND        | 120VAC             | LCP-ME-1441       | SSL-1441, ZS-1441                               |                |                 |       |                               |
| C1451           | 1"    | 12#12 W#12 GND       | 120VAC             | MCC-HW2           | LCP-ME-1451                                     |                | 101, 105        |       |                               |
| C1451A          | 1"    | 6#12 W#12 GND        | 120VAC             | LCP-ME-1451       | SSL-1451, ZS-1451                               |                |                 |       |                               |
| C1481           | 1"    | WIRE FUTURE          | 120VAC             | MCC-HW2           | FUTURE LCP-ME-1481                              |                | 101, 105        |       | STUB UP CONDUIT AND CAP       |
| C1471           | 1"    | 9#12 W#12 GND        | 120VAC             | CP-1471           | LCP-1471  | C1471+         | 101, 105        |       |                               |
| C1503           | 1"    | 2#12 W#12 GND        | INTRINSICALLY SAFE | RIO-SH            | LSH-1503  | C1503+         | 303.1, 303.2    |       |                               |
| C1504           | 1"    | 2#12 W#12 GND        | INTRINSICALLY SAFE | RIO-SH            | LSH-1504  | C1503+         | 303.1, 303.2    |       |                               |
| C1511           | 2"    | 30#12                | 120VAC             | RIO-SH            | LCP-1511  |                | 303.1, 303.3    |       |                               |
| C1511A          | 1"    | 3#14                 | INTRINSICALLY SAFE | LCP-1511          | ZS-1511   |                |                 |       |                               |
| C1512           | 1"    | 3#14                 | INTRINSICALLY SAFE | LCP-1511          | ZS-1512   |                |                 |       |                               |
| C1513           | 1"    | 3#14                 | INTRINSICALLY SAFE | LCP-1511          | ZS-1513   |                |                 |       |                               |
| C1514           | 2"    | 30#12                | 120VAC             | RIO-SH            | LCP-1514  |                | 303.1, 303.3    |       |                               |
| C1514A          | 1"    | 3#14                 | INTRINSICALLY SAFE | LCP-1514          | ZS-1514   |                |                 |       |                               |
| C1515           | 1"    | 3#14                 | INTRINSICALLY SAFE | LCP-1514          | ZS-1515   |                |                 |       |                               |
| C1516           | 1"    | 3#14                 | INTRINSICALLY SAFE | LCP-1514          | ZS-1516   |                |                 |       |                               |
| C1521           | 1"    | 8#14 W#14 GND        | 120VAC             | LCP-1511          | FV-1521   |                |                 |       |                               |
| C1522           | 1"    | 8#14 W#14 GND        | 120VAC             | LCP-1511          | FV-1522   |                |                 |       |                               |
| C1523           | 1"    | 8#14 W#14 GND        | 120VAC             | LCP-1511          | FV-1523   |                |                 |       |                               |
| C1524           | 1"    | 8#14 W#14 GND        | 120VAC             | LCP-1514          | FV-1521   |                |                 |       |                               |
| C1525           | 1"    | 8#14 W#14 GND        | 120VAC             | LCP-1514          | FV-1522   |                |                 |       |                               |
| C1526           | 1"    | 8#14 W#14 GND        | 120VAC             | LCP-1514          | FV-1523   |                |                 |       |                               |
| C1531           | 1"    | 10#12 W#12 GND       | 120VAC             | RIO-SH            | LCP-1531  |                | 303.1, 303.2    |       |                               |
| C1611           | 1"    | 12#12                | 120VAC             | RIO-HW            | LCP-ME-1611                                     |                | 101, 104, 104.3 |       |                               |
| C1631           | 1"    | 2#14 W#14 GND        | 120VAC             | LCP-ME-1611       | LSL-1631  |                |                 |       |                               |
| C1711           | 1"    | 12#12                | 120VAC             | RIO-HW            | LCP-ME-1711                                     |                | 101, 105        |       |                               |
| C1731           | 1"    | 2#14 W#14 GND        | 120VAC             | LCP-ME-1711       | LSL-1731  |                |                 |       |                               |
| C1802           | 1"    | 4#12 W#12 GND        | 24VDC              | RIO-HW            | JB-1801   | S1801+         | 101, 101.2      |       |                               |
| C1811           | 1"    | 6#12                 | 120VAC             | MCC-HW1           | LCP-P-1811                                      |                | 101, 101.2      |       |                               |
| C1812           | 1"    | 6#12                 | 120VAC             | MCC-HW2           | LCP-P-1812                                      |                | 101, 101.2      |       |                               |
| C1901           | 1"    | 2#14                 | 24VAC              | H-1901            | H-1903  |                |                 |       |                               |
| C1902           | 1"    | 2#14                 | 24VAC              | H-1902            | H-1904  |                |                 |       |                               |
| C1903           | 1"    | T-STAT CABLE         | 24VAC              | H-1903            | T-STAT  |                |                 |       |                               |
| C1904           | 1"    | T-STAT CABLE         | 24VAC              | H-1904            | T-STAT  |                |                 |       |                               |
| C2171           | 1"    | 10#12 W#12 GND       | 120VAC             | MCC-MB1           | LCP-P-2171                                      | C2171+         | 202, 264        |       |                               |
| C2271           | 1"    | 10#12 W#12 GND       | 120VAC             | MCC-MB2           | LCP-P-2271                                      | C2171+         | 202, 264        |       |                               |
| C2371           | 1"    | 10#12 W#12 GND       | 120VAC             | MCC-MB1           | LCP-P-2371                                      | C2371+         | 202, 264        |       |                               |
| C2471           | 1"    | 10#12 W#12 GND       | 120VAC             | MCC-MB2           | LCP-P-2471                                      | C2371+         | 202, 264        |       |                               |
| C2752           | 1.5"  | 16#12 W#12 GND       | 120VAC             | RIO-MB            | LCP-2761  |                | 202, 204, 204.1 |       |                               |
| C2752A          | 2"    | 3#FR CABLES          | 120VAC             | LCP-2761          | LSL-2752, LSH-2752, LSHH-2752                   |                |                 |       |                               |
| C2761           | 1"    | 10#12                | 120VAC             | MCC-MB1           | LCP-2761  |                | 202, 204, 204.1 |       |                               |
| C2762           | 1"    | 10#12                | 120VAC             | MCC-MB2           | LCP-2761  |                | 202, 204, 204.1 |       |                               |
| C3001           | 1"    | 8#14                 | 120VAC             | RIO-MB            | CP-3001   |                |                 |       |                               |
| C3007           | 1"    | 4#14                 | 24VDC              | RIO-MB            | PSL-3007  |                |                 |       |                               |
| C3112           | 1.25" | 28#14 W#14 GND       | 120VAC             | RIO-MB            | LSH-3112, LSL-3112, FV-3151A, FV-3151B, FV-3171 |                |                 |       |                               |
| C3181           | 1"    | 10#14 W#14 GND       | 120VAC             | MCC-MB1           | LCP-3181  |                |                 |       |                               |
| C3181A          | 1"    | 3#14 W#14 GND        | 24VDC              | LCP-3181          | PSH-3181A                                       |                |                 |       |                               |
| C3181B          | 1"    | 3#14 W#14 GND        | 24VDC              | LCP-3181          | PSH-3181B                                       |                |                 |       |                               |
| C3191           | 1"    | 8#14                 | 120VAC             | RIO-MB            | FV-3191   |                |                 |       |                               |
| C3192           | 1"    | 10#12                | 120VAC             | RIO-MB            | SV-3192, 3292, 3392, 3492, 3592                 |                |                 |       |                               |
| C3212           | 1.25" | 28#14 W#14 GND       | 120VAC             | RIO-MB            | LSH-3212, LSL-3212, FV-3251A, FV-3251B, FV-3271 |                |                 |       |                               |
| C3281           | 1"    | 10#14 W#14 GND       | 120VAC             | MCC-MB1           | LCP-3281  |                |                 |       |                               |
| C3281A          | 1"    | 3#14 W#14 GND        | 24VDC              | LCP-3281          | PSH-3281A                                       |                |                 |       |                               |
| C3281B          | 1"    | 3#14 W#14 GND        | 24VDC              | LCP-3281          | PSH-3281B                                       |                |                 |       |                               |
| C3291           | 1"    | 8#14                 | 120VAC             | RIO-MB            | FV-3291   |                |                 |       |                               |
| C3312           | 1.25" | 28#14 W#14 GND       | 120VAC             | RIO-MB            | LSH-3312, LSL-3312, FV-3351A, FV-3351B, FV-3371 |                |                 |       |                               |
| C3381           | 1"    | 10#14 W#14 GND       | 120VAC             | MCC-MB1           | LCP-3381  |                |                 |       |                               |
| C3381A          | 1"    | 3#14 W#14 GND        | 24VDC              | LCP-3381          | PSH-3381A                                       |                |                 |       |                               |
| C3381B          | 1"    | 3#14 W#14 GND        | 24VDC              | LCP-3381          | PSH-3381B                                       |                |                 |       |                               |
| C3391           | 1"    | 8#14                 | 120VAC             | RIO-MB            | FV-3391   |                |                 |       |                               |
| C3412           | 1.25" | 28#14 W#14 GND       | 120VAC             | RIO-MB            | LSH-3412, LSL-3412, FV-3451A, FV-3451B, FV-3471 |                |                 |       |                               |
| C3481           | 1"    | 10#14 W#14 GND       | 120VAC             | MCC-MB1           | LCP-3481  |                |                 |       |                               |
| C3481A          | 1"    | 3#14 W#14 GND        | 24VDC              | LCP-3481          | PSH-3481A                                       |                |                 |       |                               |
| C3481B          | 1"    | 3#14 W#14 GND        | 24VDC              | LCP-3481          | PSH-3481B                                       |                |                 |       |                               |
| C3491           | 1"    | 8#14                 | 120VAC             | RIO-MB            | FV-3491   |                |                 |       |                               |
| C3512           | 1.25" | WIRE FUTURE          | 120VAC             | RIO-MB            | LSH-3512, LSL-3512, FV-3551A, FV-3551B, FV-3571 |                |                 |       | STUB UP AND CAP               |
| C3581           | 1"    | WIRE FUTURE          | 120VAC             | MCC-MB1           | LCP-3581  |                |                 |       | STUB UP AND CAP               |
| C3581A          | 1"    | WIRE FUTURE          | 24VDC              | LCP-3581          | PSH-3581A                                       |                |                 |       | STUB UP AND CAP               |
| C3581B          | 1"    | WIRE FUTURE          | 24VDC              | LCP-3581          | PSH-3581B                                       |                |                 |       | STUB UP AND CAP               |
| C3591           | 1"    | WIRE FUTURE          | 120VAC             | RIO-MB            | FV-3591   |                |                 |       | STUB UP AND CAP               |
| C3802           | 1"    | 3#FR CABLES          | 24VDC              | LCP-3811          | LSH-3802, LSL-3802                              |                |                 |       |                               |
| C3811           | 1"    | 8#14 W#14 GND        | 24VDC              | RIO-MB            | LCP-3811  |                |                 |       |                               |
| C3812           | 1.25" | 27#14                | 120VAC             | MCC-MB1           | LCP-3811  |                |                 |       |                               |
| C3812A          | 1"    | 20#14 W#14 GND       | 120VAC             | LCP-3811          | SV-3812, 3822, 3832, 3842, 3852                 |                |                 |       |                               |
| C3822           | 1.25" | 18#14                | 120VAC             | MCC-MB2           | FSL-3815, 3825, 3835, 3845, 3855                |                |                 |       |                               |
| C3882           | 3/4"  | 3#FR CABLE           | 120VAC             | LCP-3891          | LCP-3811  |                |                 |       |                               |
| C3891           | 1"    | 2, 14#14 W#14 GND TC | 120VAC             | MCC-MB1, MCC-MB2  | LSL-3892  |                |                 |       | THRU 120VAC CABLE TRAY        |
| C3906           | 1"    | 8#12                 | 120VAC             | RIO-MB            | LCP-3906  |                |                 |       |                               |
| C3907           | 3/4"  | 8#12 TC              | 120VAC             | RIO-MB            | H-3906  |                |                 |       |                               |
| C3916           | 3/4"  | 8#12 TC              | 120VAC             | RIO-MB            | H-3907  |                |                 |       |                               |
| C3917           | 1"    | 8#12 TC              | 120VAC             | RIO-MB            | H-3910  |                |                 |       |                               |
| C3918           | 1"    | 8#12 TC              | 120VAC             | RIO-MB            | H-3912  |                |                 |       |                               |
| C3914           | 1"    | T-STAT CABLE         | 24VAC              | H-3960            | H-3914  |                |                 |       |                               |
| C3915           | 1"    | T-STAT CABLE         | 24VAC              | H-3961            | H-3915  |                |                 |       |                               |
| C3966           | 1"    | 2#14                 | 24VAC              | H-3960            | H-3966  |                |                 |       |                               |
| C3967           | 1"    | 2#14                 | 24VAC              | H-3961            | H-3967  |                |                 |       |                               |
| C4002           | 1"    | 8#14 W#14 GND        | 120VAC             | FLC-RO            | LCP-4001  |                |                 |       |                               |

NOTES:  
1 CONDUITS THAT ARE COMBINED BETWEEN PULL POINTS ARE DENOTED WITH A + (PLUS) SYMBOL. SEE THE COMBINED CONDUITS SCHEDULE ON SHEET CE-11. CONDUITS THAT HAVE BEEN COMBINED SHALL BE LABELED WITH MULTIPLE CONDUIT TAGS, ONE FOR EACH CONDUIT THAT HAS BEEN COMBINED.  
2 THE CONDUIT DEVELOPMENT AND SCHEDULE DOES NOT SHOW CONDUIT AND CONDUCTORS FOR LIGHTS, RECEPTACLES AND DATA JACKS. IT ALSO DOESN'T SHOW CONDUIT AND CONDUCTORS FOR THE MBR BUILDING'S HVAC AND APPLIANCES FOR THE OFFICE, BREAK ROOM, CONTROL ROOM, LAB, MECHANICAL ROOM AND RESTROOMS. THE CONTRACTOR IS RESPONSIBLE TO INCLUDE THESE CONDUITS AND CONDUCTORS IN THEIR WORK AND IN THEIR SUBMITTED CONDUIT ROUTING PLAN.

skm  
533 W 2600 S, Suite 25  
Bountiful, Utah 84010  
Phone: (801) 677-0011  
www.skmeng.com

ALBERT A. WEBB  
CIVIL ENGINEERS  
3788 MCCRAY STREET  
RIVERSIDE CA. 92506  
PH. (951) 686-1070  
FAX (951) 788-1256  
ASSOCIATES  
ENGINEERING CONSULTANTS

DRAWING IS TO SCALE  
IF BAR MEASURES:  
1" = FULL SCALE  
1/2" = HALF SCALE

0 1/2 1

SHEET 147 OF 172  
CE-05

THIS DRAWING IS PROPERTY OF SKM ENGINEERING AND IS TRANSMITTED IN CONFIDENCE NEITHER RECEIPT NOR POSSESSION CONFERS OR TRANSFERS ANY RIGHTS TO REPRODUCE, USE, OR DISCLOSE, IN WHOLE OR IN PART, DATA CONTAINED HEREIN FOR ANY PURPOSE WITHOUT THE WRITTEN PERMISSION OF SKM ENGINEERING. © COPYRIGHTED 2018 BOUNTIFUL, UTAH

CITY OF BEAUMONT  
SALT MITIGATION WWTP UPGRADE  
ELECTRICAL - CONDUITS AND DUCTBANKS  
CONDUIT SCHEDULE 5

AQUA ENGINEERING  
593 W 2600 S, SUITE 275, BOUNTIFUL, UT 84010  
PHONE (801) 298-1327 FAX (801) 298-0153

| NO. | DATE     | ORIGINAL |       | REVISIONS |     |     |     |
|-----|----------|----------|-------|-----------|-----|-----|-----|
|     |          | DESIGN   | DRAWN | CHECKED   | MPJ | DCL | MPJ |
| C   | 09/05/18 | MPJ      | DCL   | MPJ       | BB  | MPJ | BB  |
| 1   | 11/26/18 | MPJ      | BB    | MPJ       | BB  | MPJ | BB  |
| 2   | 01/18/19 | MPJ      | BB    | MPJ       | DCL | MPJ | DCL |
| 3   | 10/11/19 | MPJ      | DCL   | MPJ       | DCL | MPJ | DCL |
| 4   | 06/07/21 | MPJ      | DCL   | MPJ       | DCL | MPJ | DCL |

10  
C6411, C6411A  
DELETED

| CONTROL CONDUIT |       |                         |         |                    |                                 |          |                 |                        |  |
|-----------------|-------|-------------------------|---------|--------------------|---------------------------------|----------|-----------------|------------------------|--|
| CONDUIT         | SIZE  | CONDUCTORS              | SERVICE | FROM               | TO                              | COMBINED | DUCTBANKS       | NOTES                  |  |
| C4002A          | 3/4"  | MFR CABLES              | 120VAC  | LCP-4001           | LSH-4002, LSL-4002              |          |                 |                        |  |
| C5002           | 3/4"  | 2#14                    | 120VAC  | LA-5002            | LCP-5001                        |          |                 |                        |  |
| C5031           | 3"    | 1-12C#14 TC, 5-7C#14 TC | 120VAC  | RO-MB              | LCP-5031                        |          |                 | THRU 120VAC CABLE TRAY |  |
| C5051           | 1.5"  | 40#14 W#9#14 GND        | 120VAC  | LCP-5051           | FV-5051, 5052, 5053, 5054, 5055 |          | 202, 206        |                        |  |
| C5061           | 1"    | 12#12                   | 120VAC  | RO-MB              | LCP-5061                        |          |                 |                        |  |
| C5121           | 3"    | 1-12C#14 TC, 5-7C#14 TC | 120VAC  | RO-MB              | LCP-5121                        |          |                 | THRU 120VAC CABLE TRAY |  |
| C5141           | 1.5"  | 40#14 W#9#14 GND        | 120VAC  | LCP-5121           | FV-5141, 5142, 5143, 5144, 5145 |          |                 |                        |  |
| C5231           | 1"    | 2#12 W#9#12 GND TC      | 120VAC  | RO-MB              | LA-5231                         |          |                 | THRU 120VAC CABLE TRAY |  |
| C5231A          | 1"    | MFR CABLES              | 120VAC  | LA-5231            | LE-5231                         |          |                 |                        |  |
| C5402           | 1"    | 4C#14 TC                | 24VDC   | RO-MB              | FSH-5402                        |          |                 | THRU SIGNAL CABLE TRAY |  |
| C5412           | 1"    | 4C#14 TC                | 24VDC   | RO-MB              | FSH-5412                        |          |                 | THRU SIGNAL CABLE TRAY |  |
| C5422           | 1"    | 4#14                    | 24VDC   | RO-MB              | FSH-5422                        | C5422-   |                 |                        |  |
| C5901           | 1"    | 4#12 W#9#12 GND         | 24VDC   | PLC-OC             | FSH-5901                        |          | 301, 302, 302.5 |                        |  |
| C6103           | 1"    | 2#14 W#9#14 GND         | 120VAC  | LP-D               | SOC-UV                          |          |                 |                        |  |
| C6401           | 1"    | 8#12 W#9#12 GND         | 120VAC  | MCC-HW1            | LCP-6401                        |          | 102, 38, 108    |                        |  |
| C6402           | 1"    | 8#12 W#9#12 GND         | 120VAC  | MCC-HW2            | LCP-6401                        |          | 102, 38, 108    |                        |  |
| C6411           | 1.25" | 18#14                   | 120VAC  | FUTURE(R)          | RO-HW                           |          |                 |                        |  |
| C6411A          | 1"    | 5#12 W#9#12 GND         | 120VAC  | CP-6411            | LCP-6411                        | C6411+   | 101, 105        |                        |  |
| C7111           | 1"    | 10#12                   | 120VAC  | VFD-P-7111         | LCP-P-7111                      |          | 102, 38, 108    |                        |  |
| C7112           | 1"    | 10#12                   | 120VAC  | VFD-P-7111         | LCP-P-7112                      |          | 102, 38, 108    |                        |  |
| C7113           | 1"    | 10#12                   | 120VAC  | VFD-P-7111         | LCP-P-7113                      |          | 102, 38, 108    |                        |  |
| C7211           | 1"    | WIRE FUTURE             | 120VAC  | FUTURE VFD-P-7211  | FUTURE LCP-P-7211               |          | 103, 103.2      | STUB UP AND CAP        |  |
| C7212           | 1"    | WIRE FUTURE             | 120VAC  | FUTURE VFD-P-7212  | FUTURE LCP-P-7212               |          | 103, 103.2      | STUB UP AND CAP        |  |
| C7213           | 1"    | WIRE FUTURE             | 120VAC  | FUTURE VFD-P-7213  | FUTURE LCP-P-7213               |          | 103, 103.2      | STUB UP AND CAP        |  |
| C7406           | 1"    | 4#12 W#9#12 GND         | 24VDC   | RO-HW              | FSH-7406                        | C7406-   | 102, 38, 108    |                        |  |
| C7431           | 1"    | MFR CABLES              | 120VAC  | LA-7531            | LE-7431                         |          |                 |                        |  |
| C7531           | 1"    | 2#12 W#9#12 GND TC      | 120VAC  | RO-HW              | LA-7531                         | C7406-   | 102, 38, 108    |                        |  |
| C7531A          | 1"    | MFR CABLES              | 120VAC  | LA-7531            | LE-7531                         |          |                 |                        |  |
| C8101           | 1.5"  | 16#12 W#9#12 GND        | 120VAC  | MCC-FW1            | LCP-8101                        | C8101-   | 103, 103.1      |                        |  |
| C8101A          | 3/4"  | 8#12 W#9#12 GND         | 120VAC  | LCP-8101           | FSL-8101, SV-8101, PSH+8101     |          |                 |                        |  |
| C8102           | 1.5"  | 12#12 W#9#12 GND        | 120VAC  | MCC-FW2            | LCP-8101                        | C8101-   | 103, 103.1      |                        |  |
| C8102A          | 3/4"  | 8#12 W#9#12 GND         | 120VAC  | LCP-8101           | FSL-8102, SV-8102, PSH+8102     |          |                 |                        |  |
| C8103A          | 3/4"  | 8#12 W#9#12 GND         | 120VAC  | LCP-8101           | FSL-8103, SV-8103, PSH+8103     |          |                 |                        |  |
| C8203           | NA    | 4#12 W#9#12 GND         | 24VDC   | RO-HW              | JB-8202                         | S8202-   | 103, 103.1      |                        |  |
| C8203A          | 1"    | MFR CABLES              | 24VDC   | LSH-8203, LSL-8203 |                                 |          |                 |                        |  |
| C8303           | NA    | 4#12 W#9#12 GND         | 24VDC   | RO-HW              | JB-8202                         | S8202-   | 103, 103.1      |                        |  |
| C8303A          | 1"    | MFR CABLES              | 24VDC   | LSH-8303, LSL-8303 |                                 |          |                 |                        |  |
| C8411           | 1"    | 18#12                   | 120VAC  | RO-HW              | FV-8411                         | C8411+   | 103, 103.1      |                        |  |
| C8411A          | 1"    | 2#14                    | 120VAC  | ME-8402            | FV-8411                         |          |                 |                        |  |
| C8412           | 1"    | 18#12                   | 120VAC  | RO-HW              | FV-8412                         | C8411+   | 103, 103.1      |                        |  |
| C8412A          | 1"    | 2#14                    | 120VAC  | ME-8402            | FV-8412                         |          |                 |                        |  |
| C8511           | 2"    | 2#10 W#9#12 GND, 20#12  | 120VAC  | CP-ME-8511         | LCP-ME-8511                     |          |                 |                        |  |
| C8511A          | 2"    | 20#14                   | 24VDC   | CP-ME-8511         | LCP-ME-8511                     |          |                 |                        |  |
| C8511B          | 1"    | WIRE FUTURE             | 120VAC  | RO-SH              | LCP-ME-8511                     |          |                 |                        |  |
| C8511C          | 3/4"  | 4#12                    | 120VAC  | LCP-ME-8511        | ME-8511A                        |          |                 |                        |  |
| C8511D          | 3/4"  | 4#12                    | 120VAC  | LCP-ME-8511        | ME-8511B                        |          |                 |                        |  |
| C8511E          | 3/4"  | 2#14 W#9#14 GND         | 120VAC  | LCP-ME-8511        | SV-8511                         |          |                 |                        |  |
| C8511F          | 3/4"  | 8#14 W#9#14 GND         | 24VDC   | LCP-ME-8511        | PSL-8511A, PSL-8511B, LSL-8511  |          |                 |                        |  |
| C8512           | 1"    | 8#14                    | 120VAC  | LCP-ME-8511        | G-8512                          |          |                 |                        |  |
| C8521           | 3/4"  | 4#14 W#9#14 GND         | 120VAC  | LCP-ME-8511        | SV-8521, SV-8522                |          |                 |                        |  |
| C8541           | 2"    | 2#10 W#9#12 GND, 20#12  | 120VAC  | CP-ME-8541         | LCP-ME-8541                     |          |                 |                        |  |
| C8541A          | 2"    | 20#14                   | 24VDC   | CP-ME-8541         | LCP-ME-8541                     |          |                 |                        |  |
| C8541B          | 1"    | WIRE FUTURE             | 120VAC  | RO-SH              | LCP-ME-8541                     |          |                 |                        |  |
| C8541C          | 3/4"  | 4#12                    | 120VAC  | LCP-ME-8541        | ME-8541A                        |          |                 |                        |  |
| C8541D          | 3/4"  | 4#12                    | 120VAC  | LCP-ME-8541        | ME-8541B                        |          |                 |                        |  |
| C8541E          | 3/4"  | 2#14 W#9#14 GND         | 120VAC  | LCP-ME-8541        | SV-8541                         |          |                 |                        |  |
| C8541F          | 3/4"  | 8#14 W#9#14 GND         | 24VDC   | LCP-ME-8541        | PSL-8541A, PSL-8541B, LSL-8541  |          |                 |                        |  |
| C8542           | 1"    | 8#14                    | 120VAC  | LCP-ME-8541        | G-8542                          |          |                 |                        |  |
| C8551           | 3/4"  | 4#14 W#9#14 GND         | 120VAC  | LCP-ME-8541        | SV-8551, SV-8552                |          |                 |                        |  |
| C8571           | 2"    | WIRE FUTURE             | 120VAC  | CP-ME-8571         | LCP-ME-8571                     |          |                 |                        |  |
| C8571A          | 2"    | WIRE FUTURE             | 24VDC   | CP-ME-8571         | LCP-ME-8571                     |          |                 | STUB UP AND CAP        |  |
| C8571B          | 1"    | WIRE FUTURE             | 120VAC  | RO-SH              | LCP-ME-8571                     |          |                 | STUB UP AND CAP        |  |
| C8903           | 1"    | 3#12                    | 120VAC  | RO-SH              | LCP-P-8903                      |          |                 |                        |  |
| C8911           | 1"    | 8#14                    | 120VAC  | LCP-ME-8911        | LCP-ME-8911                     |          |                 |                        |  |
| C8912           | 1"    | 8#15                    | 120VAC  | LCP-ME-8912        | LCP-ME-8912                     |          |                 |                        |  |
| C8913           | 1"    | WIRE FUTURE             | 120VAC  | LCP-ME-8913        | LCP-ME-8913                     |          |                 | STUB UP AND CAP        |  |
| C8931           | 1"    | 4#14 W#9#14 GND         | 24VDC   | RO-SH              | FSH-8931                        |          |                 |                        |  |
| C8761           | 1"    | 4#14 W#9#14 GND         | 120VAC  | H-8761             | H-8767                          |          |                 |                        |  |
| C8762           | 1"    | 4#14 W#9#14 GND         | 120VAC  | H-8762             | H-8768                          |          |                 |                        |  |
| C8769           | 1"    | PER MFR REQUIREMENTS    | 24VAC   | H-8769             | H-8770                          |          |                 |                        |  |
| C8770           | 1"    | PER MFR REQUIREMENTS    | 24VAC   | H-8770             | TSTAT                           |          |                 |                        |  |
| C8771           | 1"    | PER MFR REQUIREMENTS    | 24VAC   | H-8771             | H-8772                          |          |                 |                        |  |
| C8772           | 1"    | PER MFR REQUIREMENTS    | 24VAC   | H-8772             | TSTAT                           |          |                 |                        |  |
| C9101           | 1"    | 12#14                   | 120VAC  | RO-SH              | LCP-SHDG                        |          |                 |                        |  |
| C9101A          | 2"    | 40#14                   | 120VAC  | MCC-SH             | LCP-SHDG                        |          |                 |                        |  |
| C9101B          | 1"    | 8#12 W#9#12 GND         | 120VAC  | LCP-SHDG           | SGL-9101, ZS-9101, HS-9101      |          |                 |                        |  |
| C9102           | 1"    | 8#12 W#9#12 GND         | 120VAC  | LCP-SHDG           | SGL-9102, ZS-9102, HS-9102      |          |                 |                        |  |
| C9602           | 1"    | 8#12 W#9#12 GND         | 120VAC  | LCP-SHDG           | SGL-9602, ZS-9602, HS-9602      |          |                 |                        |  |
| C9603           | 1"    | 8#12 W#9#12 GND         | 120VAC  | LCP-SHDG           | SGL-9603, ZS-9603, HS-9603      |          |                 |                        |  |
| C9604           | 1"    | 8#12 W#9#12 GND         | 120VAC  | LCP-SHDG           | SGL-9604, ZS-9604               |          |                 |                        |  |
| C9611           | 1.5"  | 24#12                   | 120VAC  | RO-SH              | LCP-SHDG                        |          |                 |                        |  |
| C9611A          | 1.25" | 2#12 W#9#12 GND         | 120VAC  | LCP-SHDG           | ME-9611, ME-9612, ME-9613       |          |                 |                        |  |
| C40001-1        | 1"    | 4C#14 TC                | 24VDC   | RO-RO              | RO-RO1                          |          |                 | THRU SIGNAL TRAY CABLE |  |
| C40001-2        | 1"    | 4C#14 TC                | 24VDC   | PLC-RO             | RO-RO2                          |          |                 | THRU SIGNAL TRAY CABLE |  |
| C40001-3        | 1"    | 4C#14 TC                | 24VDC   | PLC-RO             | RO-RO3                          |          |                 | THRU SIGNAL TRAY CABLE |  |
| C40001-4        | 1"    | 4C#14 TC                | 24VDC   | PLC-RO             | RO-RO4                          |          |                 | THRU SIGNAL TRAY CABLE |  |
| C40001-5        | 1"    | 4C#14 TC                | 24VDC   | PLC-RO             | RO-RO5                          |          |                 | THRU SIGNAL TRAY CABLE |  |
| C47201          | 1"    | 4C#14 TC                | 24VDC   | PLC-RO             | JB-0470                         |          |                 | THRU SIGNAL TRAY CABLE |  |
| C47201A         | 1"    | 12C#14 TC               | 24VDC   | PLC-RO             | JB-0470                         |          |                 | THRU SIGNAL TRAY CABLE |  |
| C47201B         | 1"    | 4#14                    | 24VDC   | JB-0470            | FV-47201                        |          |                 |                        |  |
| C47201C         | 3/4"  | 3#14 W#9#14 GND TC      | 120VAC  | PLC-RO             | FV-47201                        |          |                 | THRU SIGNAL TRAY CABLE |  |
| C47267          | 1"    | 2#14 W#9#14 GND         | 24VDC   | JB-0470            | LSL-47267                       |          |                 |                        |  |
| C47284          | 1"    | 4#14 W#9#14 GND         | 120VAC  | PP-0470            | PP-47284                        |          |                 |                        |  |
| C47284A         | 3/4"  | 2#12 W#9#12 GND         | 120VAC  | PP-47284           | YS-47284                        |          |                 |                        |  |

**NOTES:**

① CONDUITS THAT ARE COMBINED BETWEEN PULL POINTS ARE DENOTED WITH A + (PLUS) SYMBOL. SEE THE COMBINED CONDUITS SCHEDULE ON SHEET CE-11. CONDUITS THAT HAVE BEEN COMBINED SHALL BE LABELED WITH MULTIPLE CONDUIT TAGS, ONE FOR EACH CONDUIT THAT HAS BEEN COMBINED.

② THE CONDUIT DEVELOPMENT AND SCHEDULE DOES NOT SHOW CONDUIT AND CONDUCTORS FOR LIGHTS, RECEPTACLES AND DATA JACKS. IT ALSO DOESN'T SHOW CONDUIT AND CONDUCTORS FOR THE MBR BUILDING'S HVAC AND APPLIANCES FOR THE OFFICE, BREAK ROOM, CONTROL ROOM, LAB, MECHANICAL ROOM AND RESTROOMS. THE CONTRACTOR IS RESPONSIBLE TO INCLUDE THESE CONDUITS AND CONDUCTORS IN THEIR WORK AND IN THEIR SUBMITTED CONDUIT ROUTING PLAN.

533 W 2600 S, Suite 25  
Bountiful, Utah 84010  
Phone: (801) 677-0011  
www.skmeng.com

**ALBERT A. WEBB**  
CIVIL ENGINEERS  
3788 McCRAY STREET  
RIVERSIDE CA 92506  
PH. (951) 686-1070  
FAX (951) 788-1256

**ASSOCIATES**  
ENGINEERING CONSULTANTS

0 1/2 1

DRAWING IS TO SCALE  
IF BAR MEASURES:  
1" = FULL SCALE  
1/2" = HALF SCALE

SHEET 148 OF 172

**CE-06**

ORIGINAL  
NO. DATE DESIGN DRAWN CHECKED  
C 09/05/18 MPJ DCL MPJ  
REVISIONS  
7 09/16/19 MPJ DCL MPJ  
8 10/20/20 MPJ DCL MPJ  
9 03/11/21 MPJ DCL MPJ  
10 06/07/21 MPJ DCL MPJ

| NO. | DATE     | DESIGN | DRAWN | CHECKED |
|-----|----------|--------|-------|---------|
| C   | 09/05/18 | MPJ    | DCL   | MPJ     |
| 7   | 09/16/19 | MPJ    | DCL   | MPJ     |
| 8   | 10/20/20 | MPJ    | DCL   | MPJ     |
| 9   | 03/11/21 | MPJ    | DCL   | MPJ     |
| 10  | 06/07/21 | MPJ    | DCL   | MPJ     |

**CITY OF BEAUMONT**

**SALT MITIGATION WWTP UPGRADE**

**ELECTRICAL - CONDUITS AND DUCTBANKS**

**CONDUIT SCHEDULE 6**

533 W 2600 S, SUITE 25, BOUNTIFUL, UT 84010  
PHONE (801) 298-1327 FAX (801) 298-0153

THIS DRAWING IS PROPERTY OF SKM ENGINEERING AND IS TRANSMITTED IN CONFIDENCE NEITHER RECEIPT NOR POSSESSION CONFERS OR TRANSFERS ANY RIGHTS TO REPRODUCE, USE, OR DISCLOSE, IN WHOLE OR IN PART, DATA CONTAINED HEREIN FOR ANY PURPOSE WITHOUT THE WRITTEN PERMISSION OF SKM ENGINEERING. © COPYRIGHTED 2018 BOUNTIFUL, UTAH

S6410 DELETED  
S6411 DELETED

| CONDUIT |       | SIZE                         | CONDUCTORS                          | SERVICE     | FROM  | TO   | COMBINED       | DUCTBANKS       | NOTES                  |
|---------|-------|------------------------------|-------------------------------------|-------------|---|--|----------------|-----------------|------------------------|
| S5801   | 1"    | 1                            | TSP                                 | SIGNAL      | PLC-OC  | LIT-5801   |                | 301, 302, 302.5 |                        |
| S5701   | 1"    | 1                            | TSP                                 | SIGNAL      | PLC-OC  | LIT-5701   |                | 301, 302, 302.7 |                        |
| S5801   | 1"    | 1                            | TSP                                 | SIGNAL      | PLC-OC  | LIT-5801   |                | 301, 302, 302.6 |                        |
| S6104A  | 3/4"  | 3                            | TSP                                 | SIGNAL      | SOC-LV  | AIT-6104   |                |                 |                        |
| S6194B  | 3/4"  | 3                            | MFR CABLE                           | SIGNAL      | AIT-6104  | AE-6104  |                |                 |                        |
| S6115A  | 3/4"  | 1                            | TSP                                 | SIGNAL      | PDC-6111  | LOW LEVEL CONTROL BOX 1                                    |                |                 |                        |
| S6115B  | 3/4"  | 1                            | TSP                                 | SIGNAL      | LOW LEVEL CONTROL BOX 1                             | LSL-6115   |                |                 |                        |
| S6215A  | 3/4"  | 1                            | TSP                                 | SIGNAL      | PDC-6211  | LOW LEVEL CONTROL BOX 2                                    |                |                 |                        |
| S6215B  | 3/4"  | 1                            | TSP                                 | SIGNAL      | LOW LEVEL CONTROL BOX 2                             | LSL-6215   |                |                 |                        |
| S6302   | 1"    | 1                            | TSP                                 | SIGNAL      | RIO-HW  | ME-6302  | S6302+         | 102, 38, 108    |                        |
| S6410   | 1"    | 2                            | TSP                                 | SIGNAL      | CP-6411   | PIT-6410, PIT-6412   | S1741+         | 101, 106        |                        |
| S6411   | 1.25" | 6                            | TSP                                 | SIGNAL      | CP-6411 (VFD-P-6411, VFD-P-6412, VFD-P-6413 FUTURE) | RIO-HW   |                |                 |                        |
| S6412   | 1"    | 1                            | TSP                                 | SIGNAL      | RIO-HW  | PIT-6412   | S6302+         | 102, 38, 108    |                        |
| S6420   | 1"    | 2                            | PAIR TW/SH                          | SIGNAL      | RIO-HW  | FIT-6420   | S6302+         | 102, 38, 108    |                        |
| S7101   | 1"    | 1                            | TSP                                 | SIGNAL      | RIO-HW  | LCP-7101   | S6302+         | 102, 38, 108    |                        |
| S7191A  | 1"    | 1                            | MFR CABLE                           | SIGNAL      | LCP-7101  | LT-7101  |                |                 |                        |
| S7102   | 1"    | 1                            | MFR CABLE                           | SIGNAL      | LCP-7101  | LSH-7102, LSL-7102   |                |                 |                        |
| S7122   | 1"    | 2                            | PAIR TW/SH                          | SIGNAL      | RIO-HW  | FIT-7122   | S6302+         | 102, 38, 108    |                        |
| S7122A  | 1"    | 1                            | MFR CABLE                           | SIGNAL      | FIT-7122  |  |                |                 |                        |
| S7131   | 1"    | 1                            | TSP                                 | SIGNAL      | RIO-HW  | LIT-7131   | S7131+         | 103, 103.1      |                        |
| S7141   | 1"    | 1                            | TSP                                 | SIGNAL      | RIO-HW  | LIT-7141   | S7131+         | 103, 103.1      |                        |
| S7151   | 1"    | 2                            | PAIR TW/SH                          | SIGNAL      | RIO-HW  | FIT-7151   | S6302+         | 102, 38, 108    |                        |
| S7151A  | 1"    | 1                            | MFR CABLE                           | SIGNAL      | FIT-7151  |  |                |                 |                        |
| S7201   | 1"    | 1                            | WIRE FUTURE                         | SIGNAL      | RIO-HW  | FUTURE RYD PUMPS   |                | 103, 103.2      |                        |
| S7221   | 1"    | 1                            | WIRE FUTURE                         | SIGNAL      | RIO-HW  | FUTURE RYD PUMPS   |                | 103, 103.2      |                        |
| S7222   | 1"    | 1                            | WIRE FUTURE                         | SIGNAL      | RIO-HW  | FUTURE RYD PUMPS   |                | 103, 103.2      |                        |
| S7401   | 1"    | 1                            | TSP                                 | SIGNAL      | RIO-HW  | LIT-7401   | S7401+         | 102, 38, 108    |                        |
| S7410   | 2"    | 4                            | PAIR TW/SH, 15C#15                  | SIGNAL      | RIO-HW  | LCP-7401   |                |                 |                        |
| S7472   | 1"    | 1                            | TSP, 2#12                           | SIGNAL      | RIO-HW  | LCP-7471, LIT-7472   | S6302+         | 102, 38, 108    |                        |
| S7501   | 1"    | 1                            | TSP                                 | SIGNAL      | RIO-HW  | LIT-7501   | S7401+         | 102, 38, 108    |                        |
| S7511   | 1"    | 4                            | PAIR TW/SH, 15C#15                  | SIGNAL      | RIO-HW  | LCP-7511   | S7401+         | 102, 38, 108    |                        |
| S8101   | 3/4"  | 1                            | TSP                                 | SIGNAL      | LCP-8101  | TE-8101  |                |                 |                        |
| S8102   | 3/4"  | 1                            | TSP                                 | SIGNAL      | LCP-8101  | TE-8102  |                |                 |                        |
| S8103   | 3/4"  | 1                            | TSP                                 | SIGNAL      | LCP-8101  | TE-8103  |                |                 |                        |
| S8202   | 1"    | 1                            | TSP                                 | SIGNAL      | RIO-HW  | LIT-8202   | S7131+, S8302+ | 103, 103.1      |                        |
| S8302   | 1"    | 1                            | TSP                                 | SIGNAL      | RIO-HW  | LIT-8302   | S7131+, S8302+ | 103, 103.1      |                        |
| S8401   | 1"    | 2#14, 1 TSP, 1 CAT6 SHIELDED | SIGNAL                              | VFD-ME-8401 | ME-8401   |  |                |                 |                        |
| S8402   | 1"    | 2#14, 1 TSP, 1 CAT6 SHIELDED | SIGNAL                              | VFD-ME-8402 | ME-8402   |  |                |                 |                        |
| S8403   | 1"    | 2#14, 1 TSP, 1 CAT6 SHIELDED | SIGNAL                              | VFD-ME-8403 | ME-8403   |  |                |                 |                        |
| S8433   | 1"    | 2                            | PAIR TW/SH                          | SIGNAL      | RIO-HW  | FIT-8433   | S7131+         | 103, 103.1      |                        |
| S8433A  | 1"    | 1                            | MFR CABLE                           | SIGNAL      | FIT-8433  | FE-8433  |                |                 |                        |
| S8443   | 1"    | 2                            | PAIR TW/SH                          | SIGNAL      | RIO-HW  | FIT-8443   | S7131+         | 103, 103.1      |                        |
| S8443A  | 1"    | 1                            | MFR CABLE                           | SIGNAL      | FIT-8443  | FE-8443  |                |                 |                        |
| S8501   | 1"    | 1                            | TSP, 2 PAIR TW/SH                   | SIGNAL      | RIO-SH  | FV-8501, FIT-8502  |                |                 |                        |
| S8511   | 2"    | 6                            | TSP                                 | SIGNAL      | CP-ME-8511  | LCP-ME-8511  |                |                 |                        |
| S8511A  | 1"    | 1                            | WIRE FUTURE                         | SIGNAL      | RIO-SH  | LCP-ME-8511  |                |                 |                        |
| S8511B  | 1"    | 4                            | TSP, 2-2 PAIR TW/SH                 | SIGNAL      | LCP-ME-8511   | SE-8511A, SE-8511B, TT-8511A, TT-8511B, VT-8511A, VT-8511B |                |                 |                        |
| S8531   | 1"    | 1                            | TSP, 2 PAIR TW/SH SIGNAL            | SIGNAL      | RIO-SH  | FV-8531, FV-8532   |                |                 |                        |
| S8541   | 2"    | 6                            | TSP                                 | SIGNAL      | CP-ME-8541  | LCP-ME-8541  |                |                 |                        |
| S8541A  | 1"    | 1                            | WIRE FUTURE                         | SIGNAL      | RIO-SH  | LCP-ME-8541  |                |                 |                        |
| S8541B  | 1"    | 4                            | TSP, 2-2 PAIR TW/SH                 | SIGNAL      | LCP-ME-8541   | SE-8541A, SE-8541B, TT-8541A, TT-8541B, VT-8541A, VT-8541B |                |                 |                        |
| S8571   | 2"    | 6                            | TSP                                 | SIGNAL      | CP-ME-8571  | LCP-ME-8571  |                |                 |                        |
| S8611A  | 1"    | 1                            | WIRE FUTURE                         | SIGNAL      | RIO-SH  | LCP-ME-8571  |                |                 |                        |
| S8601A  | 1"    | 1                            | TSP                                 | SIGNAL      | RIO-SH  | LI-8601  |                |                 |                        |
| S8601B  | 1"    | 1                            | TSP                                 | SIGNAL      | RIO-SH  | LIT-8601   |                |                 |                        |
| S8611   | 1"    | 2                            | TSP                                 | SIGNAL      | LCP-ME-8511   | LCP-ME-8611  |                |                 |                        |
| S8612   | 1"    | 2                            | TSP                                 | SIGNAL      | LCP-ME-8541   | LCP-ME-8612  |                |                 |                        |
| S8613   | 1"    | 1                            | WIRE FUTURE                         | SIGNAL      | LCP-ME-8571   | LCP-ME-8613  |                |                 |                        |
| S8621   | 1"    | 1                            | TSP                                 | SIGNAL      | RIO-SH  | WI-9621  |                |                 |                        |
| S8621A  | 1"    | 1                            | MFR CABLE                           | SIGNAL      | WI-9621   | WE-9621A   |                | 303, 303.2      | STUB UP AND CAP        |
| S8621B  | 1"    | 1                            | MFR CABLE                           | SIGNAL      | WI-9621   | WE-9621B   |                |                 |                        |
| S30074  | 1"    | 1                            | 2#14 W/4#14 GND TC, 2 PAIR TW/SH TC | SIGNAL      | PLC-RO  | FIT-30074  |                |                 | THRU SIGNAL CABLE TRAY |
| S30094  | 1"    | 1                            | 2 TSP CAT 6 SH TC                   | SIGNAL      | PLC-RO  | AIT-30094, AIT-30095                                       |                |                 | THRU SIGNAL CABLE TRAY |
| S40045  | 3/4"  | 1                            | TSP TC                              | SIGNAL      | PLC-RO  | PT-40045   |                |                 | THRU SIGNAL CABLE TRAY |
| S47255  | 1"    | 3                            | TSP TC                              | SIGNAL      | PLC-RO  | JB-0470  |                |                 | THRU SIGNAL CABLE TRAY |
| S47258  | 1"    | 1                            | TSP                                 | SIGNAL      | PLC-RO  | IT-47258   |                |                 |                        |
| S47280  | 1"    | 1                            | TSP                                 | SIGNAL      | PLC-RO  | LT-47280   |                |                 |                        |
| S85001  | 3/4"  | 1                            | TSP                                 | SIGNAL      | PLC-RO  | LIT-65001  | S5002+         |                 |                        |
| S85100  | 2"    | 4                            | PAIR TW/SH TC, 12C#14 TC            | SIGNAL      | PLC-RO  | JB-85100   |                |                 | THRU SIGNAL CABLE TRAY |
| S85300  | 2"    | 4                            | PAIR TW/SH TC, 12C#14 TC            | SIGNAL      | PLC-RO  | JB-85300   |                |                 | THRU SIGNAL CABLE TRAY |
| S85501  | 3/4"  | 1                            | TSP                                 | SIGNAL      | PLC-RO  | LIT-85501  | S5002+         |                 |                        |
| S85600  | 2"    | 4                            | PAIR TW/SH TC, 12C#14 TC            | SIGNAL      | PLC-RO  | JB-85600   |                |                 | THRU SIGNAL CABLE TRAY |
| S85600  | 2"    | 4                            | PAIR TW/SH TC, 12C#14 TC            | SIGNAL      | PLC-RO  | JB-85900   |                |                 | THRU SIGNAL CABLE TRAY |

NOTES:

- CONDUITS THAT ARE COMBINED BETWEEN PULL POINTS ARE DENOTED WITH A + (PLUS) SYMBOL. SEE THE COMBINED CONDUITS SCHEDULE ON SHEET CE-11. CONDUITS THAT HAVE BEEN COMBINED SHALL BE LABELED WITH MULTIPLE CONDUIT TAGS, ONE FOR EACH CONDUIT THAT HAS BEEN COMBINED.
- THE CONDUIT DEVELOPMENT AND SCHEDULE DOES NOT SHOW CONDUIT AND CONDUCTORS FOR LIGHTS, RECEPTACLES AND DATA JACKS. IT ALSO DOESN'T SHOW CONDUIT AND CONDUCTORS FOR THE MBR BUILDING'S HVAC AND APPLIANCES FOR THE OFFICE, BREAK ROOM, CONTROL ROOM, LAB, MECHANICAL ROOM AND RESTROOMS. THE CONTRACTOR IS RESPONSIBLE TO INCLUDE THESE CONDUITS AND CONDUCTORS IN THEIR WORK AND IN THEIR SUBMITTED CONDUIT ROUTING PLAN.


THIS DRAWING IS PROPERTY OF SKM ENGINEERING AND IS TRANSMITTED IN CONFIDENCE NEITHER RECEIPT NOR POSSESSION CONFERS OR TRANSFERS ANY RIGHTS TO REPRODUCE, USE, OR DISCLOSE, IN WHOLE OR IN PART, DATA CONTAINED HEREIN FOR ANY PURPOSE WITHOUT THE WRITTEN PERMISSION OF SKM ENGINEERING. © COPYRIGHTED 2018 BOUNTIFUL, UTAH

|           |          |        |       |         |
|-----------|----------|--------|-------|---------|
| ORIGINAL  |          | DESIGN | DRAWN | CHECKED |
| NO.       | DATE     | MPJ    | MPJ   | MPJ     |
| C         | 09/05/18 | MPJ    | DCL   | MPJ     |
| REVISIONS |          |        |       |         |
| 8         | 10/20/20 | MPJ    | DCL   | MPJ     |
| 9         | 03/11/21 | MPJ    | DCL   | MPJ     |
| 10        | 05/12/21 | MPJ    | BB    | MPJ     |
| 11        | 06/07/21 | MPJ    | DCL   | MPJ     |

**CITY OF BEAUMONT**  
**SALT MITIGATION WWTP UPGRADE**  
**ELECTRICAL - CONDUITS AND DUCTBANKS**  
**CONDUIT SCHEDULE 8**



593 W 2600 S, SUITE 275, BOUNTIFUL, UT 84010  
PHONE (801) 298-1327 FAX (801) 298-0153



533 W 2600 S, Suite 25  
Bountiful, Utah 84010  
Phone: (801) 677-0011  
www.skmeng.com

ALBERT A. WEBB  
ASSOCIATES  
ENGINEERING CONSULTANTS

CIVIL ENGINEERS  
3788 MCCRAY STREET  
RIVERSIDE, CA 92506  
PH. (951) 686-1070  
FAX (951) 788-1256

0 1/2 1

DRAWING IS TO SCALE  
IF BAR MEASURES:  
1" = FULL SCALE  
1/2" = HALF SCALE

SHEET 150 OF 172

**CE-08**



F1471 ADDED  
8

| COMMUNICATIONS CONDUIT |      |                          |         |                   |                             |                         |                 |  |  |
|------------------------|------|--------------------------|---------|-------------------|-----------------------------|-------------------------|-----------------|--|--|
| CONDUIT                | SIZE | CONDUCTORS               | SERVICE | FROM              | TO                          | COMBINED                | DUCTBANKS       | NOTES  |  |
| F0101                  | 1"   | 2 SHIELDED CAT8          | COMMS   | SWGR-HW           | CTC-HW                      |                         |                 |  |  |
| F0102                  | 1"   | 2 SHIELDED CAT8          | COMMS   | MCC-HW1           | CTC-HW                      |                         |                 |  |  |
| F0103                  | 1"   | 2 SHIELDED CAT8          | COMMS   | MCC-HW2           | CTC-HW                      |                         |                 |  |  |
| F0104                  | 1"   | 2 SHIELDED CAT8          | COMMS   | RIO-HW            | CTC-HW                      |                         |                 |  |  |
| F0105                  | 2"   | 24-STRAND FIBER SM OSP   | COMMS   | CTC-HW            | CTC-CB                      |                         | 102, 38         | REUSE EXISTING CONDUITS PAST #9138                 |  |
| F0106                  | 2"   | 24-STRAND FIBER SM OSP   | COMMS   | CTC-HW            | CTC-MB                      |                         | 103, 103.1, 107 |  |  |
| F0200                  | 1"   | 2 SHIELDED CAT8          | COMMS   | SWGR-MB           | CTC-MB                      |                         |                 |  |  |
| F0201                  | 1"   | 2 SHIELDED CAT8          | COMMS   | MCC-MB1           | CTC-MB                      |                         |                 |  |  |
| F0202                  | 1"   | 2 SHIELDED CAT8          | COMMS   | MCC-MB2           | CTC-MB                      |                         |                 |  |  |
| F0203                  | 1"   | 2 SHIELDED CAT8          | COMMS   | RIO-MB            | CTC-MB                      |                         |                 |  |  |
| F0204                  | 1"   | 2 SHIELDED CAT8          | COMMS   | PLC-RO            | CTC-MB                      |                         |                 |  |  |
| F0205                  | 2"   | 6-STRAND FIBER SM OSP    | COMMS   | CTC-MB            | MVSWGR                      |                         | 203, 205, 205.1 |  |  |
| F0206                  | 1"   | 2 SHIELDED CAT8          | COMMS   | CTC-MB            | FIRE ALARM CONTROL PANEL    |                         |                 |  |  |
| F0300                  | 4"   | 24-STRAND FIBER SM OSP   | COMMS   | CTC-MB            | RIO-SH                      |                         | 202, 202.1      |  |  |
| F0301                  | 1"   | 2 SHIELDED CAT8          | COMMS   | RIO-SH            | MCC-SH                      |                         |                 |  |  |
| F0302                  | 1"   | 2 SHIELDED CAT8          | COMMS   | RIO-SH            | PLC-OC                      |                         |                 |  |  |
| F0303                  | 1"   | 2 SHIELDED CAT8          | COMMS   | PLC-OC            | MCC-SH                      |                         |                 |  |  |
| F0400                  | 2"   | WIRED BY OTHERS          | COMMS   | CTC-MB            | EXISTING TELEPHONE PEDESTAL |                         | 203, 205, 205.1 |  |  |
| F1101                  | 1"   | MCDBUS CABLE             | COMMS   | EXISTING G-1101   | EXISTING LCP-1161           |                         |                 | REUSE EXISTING CONDUIT & WIRE                      |  |
| F1101A                 | 1"   | MCDBUS CABLE             | COMMS   | EXISTING G-1101   | EXISTING G-1102             |                         |                 | REUSE EXISTING CONDUIT & WIRE                      |  |
| F1102                  | 1"   | MCDBUS CABLE             | COMMS   | EXISTING G-1102   | EXISTING LCP-1161           |                         |                 | REUSE EXISTING CONDUIT & WIRE                      |  |
| F1111                  | 1"   | MCDBUS CABLE             | COMMS   | EXISTING G-1111   | EXISTING LCP-1161           |                         |                 | REUSE EXISTING CONDUIT & WIRE                      |  |
| F1112                  | 1"   | WIRED BY OTHERS          | COMMS   | CTC-HW            | FUTURE CP-ME-1112           |                         |                 |  |  |
| F1112A                 | 1"   | SHIELDED CAT8            | COMMS   | EXISTING LCP-1161 | EXISTING CP-ME-1112         |                         |                 | REUSE EXISTING CONDUIT FROM CP-ME-1112 TO LCP-1161 |  |
| F1113                  | 1"   | MCDBUS CABLE             | COMMS   | EXISTING G-1112   | EXISTING LCP-1161           |                         |                 | REUSE EXISTING CONDUIT & WIRE                      |  |
| F1122                  | 1"   | SHIELDED CAT8            | COMMS   | CTC-HW            | CP-ME-1122                  |                         |                 |  |  |
| F1151                  | 1"   | 2 MCDBUS CABLES          | COMMS   | EXISTING G-1151   | EXISTING LCP-1161           |                         |                 | REUSE EXISTING CONDUIT & WIRE                      |  |
| F1151A                 | 1"   | MCDBUS CABLE             | COMMS   | EXISTING G-1151   | EXISTING G-1152             |                         |                 | REUSE EXISTING CONDUIT & WIRE                      |  |
| F1152                  | 1"   | MCDBUS CABLE             | COMMS   | EXISTING G-1152   | EXISTING LCP-1161           |                         |                 | REUSE EXISTING CONDUIT & WIRE                      |  |
| F1161                  | 2"   | 12-STRAND FIBER SM OSP   | COMMS   | CTC-HW            | EXISTING LCP-1161           |                         | 101, 104, 104.4 |  |  |
| F1172                  | 1"   | WIRED BY OTHERS          | COMMS   | CTC-HW            | FUTURE CP-ME-1172           |                         |                 |  |  |
| F1172A                 | 1"   | SHIELDED CAT8            | COMMS   | EXISTING LCP-1161 | EXISTING CP-ME-1172         |                         |                 | REUSE EXISTING CONDUIT & WIRE                      |  |
| F1182                  | 1"   | SHIELDED CAT8            | COMMS   | CTC-HW            | CP-ME-1182                  |                         |                 |  |  |
| F1231                  | 1"   | SHIELDED CAT8            | COMMS   | CTC-HW            | CP-1231                     |                         |                 |  |  |
| F1413                  | 1"   | SHIELDED CAT8            | COMMS   | CTC-HW            | CP-ME-1413                  |                         |                 |  |  |
| F1423                  | 1"   | SHIELDED CAT8            | COMMS   | CTC-HW            | CP-ME-1423                  |                         |                 |  |  |
| F1433                  | 1"   | WIRED BY OTHERS          | COMMS   | CTC-HW            | FUTURE CP-ME-1433           |                         |                 |  |  |
| F1471                  | 3/4" | SHIELDED CAT8            | COMMS   | CTC-HW            | CP-1471                     |                         |                 |  |  |
| F2111                  | 1"   | CAT6 SH                  | COMMS   | CTC-MB            | JB-2111                     | F0203+ S2111+           |                 |  |  |
| F2151                  | 1"   | CAT6 SH                  | COMMS   | CTC-MB            | JB-2131                     | F0203+ S2132+           |                 |  |  |
| F2311                  | 1"   | CAT6 SH                  | COMMS   | CTC-MB            | JB-2311                     | F0203+ S2311+           |                 |  |  |
| F2351                  | 1"   | CAT6 SH                  | COMMS   | CTC-MB            | JB-2331                     | F0203+ S2352+           |                 |  |  |
| F2601                  | 1"   | SHIELDED CAT8            | COMMS   | CTC-MB            | LCP-ME-2601                 |                         |                 |  |  |
| F2611                  | 1"   | SHIELDED CAT8            | COMMS   | CTC-MB            | LCP-ME-2611                 |                         |                 |  |  |
| F2621                  | 1"   | SHIELDED CAT8            | COMMS   | CTC-MB            | LCP-ME-2621                 |                         |                 |  |  |
| F2631                  | 1"   | WIRED BY OTHERS          | COMMS   | CTC-MB            | LCP-ME-2631                 |                         |                 |  |  |
| F3701                  | 1"   | SHIELDED CAT8            | COMMS   | CTC-MB            | LCP-ME-3701                 |                         |                 |  |  |
| F3711                  | 1"   | SHIELDED CAT8            | COMMS   | CTC-MB            | LCP-ME-3711                 |                         |                 |  |  |
| F3721                  | 1"   | SHIELDED CAT8            | COMMS   | CTC-MB            | LCP-ME-3721                 |                         |                 |  |  |
| F3731                  | 1"   | WIRED BY OTHERS          | COMMS   | CTC-MB            | LCP-ME-3731                 |                         |                 |  |  |
| F6111                  | 2"   | 12-STRAND FIBER SM OSP   | COMMS   | CTC-HW            | SCC-UV                      |                         | 102, 1          | REUSE EXISTING CONDUIT FROM HH-1A TO SCC-UV        |  |
| F6111A                 | 1"   | BEIDEN 9842 RS-485 CABLE | COMMS   | PDC-6111          | HSC-6121                    | F6111+, F6121+, F6211A+ |                 |  |  |
| F6114                  | 1"   | WIRED BY OTHERS          | COMMS   | PDC-6114          | PDC-6111                    | F6111+, F6211A+         |                 |  |  |
| F6121                  | 1"   | BEIDEN 9842 RS-485 CABLE | COMMS   | JB-LV2            | HSC-6121                    | F6121+, F6211A+         |                 |  |  |
| F6211                  | 1"   | BEIDEN 9842 RS-485 CABLE | COMMS   | PDC-6211          | HSC-6221                    | F6211+, F6221+, F6211A+ |                 |  |  |
| F6214                  | 1"   | WIRED BY OTHERS          | COMMS   | PDC-6214          | PDC-6211                    | F6211+, F6211A+         |                 |  |  |
| F6221                  | 1"   | BEIDEN 9842 RS-485 CABLE | COMMS   | JB-LV2            | HSC-6221                    | F6221+, F6211A+         |                 |  |  |
| F7211                  | 1"   | WIRED BY OTHERS          | COMMS   | CTC-HW            | FUTURE VFD-P-7211           |                         |                 |  |  |
| F7212                  | 1"   | WIRED BY OTHERS          | COMMS   | CTC-HW            | FUTURE VFD-P-7212           |                         |                 |  |  |
| F7213                  | 1"   | WIRED BY OTHERS          | COMMS   | CTC-HW            | FUTURE VFD-P-7213           |                         |                 |  |  |
| F7410                  | 2"   | 6-STRAND FIBER SM OSP    | COMMS   | CTC-HW            | HH-108, AIT-7472            |                         | 102, 38, 108    |  |  |
| F8401                  | 1"   | SHIELDED CAT8            | COMMS   | CTC-HW            | ME-8401                     | F8401+                  | 103, 103.1      |  |  |
| F8402                  | 1"   | SHIELDED CAT8            | COMMS   | CTC-HW            | ME-8402                     | F8401+                  | 103, 103.1      |  |  |
| F8403                  | 1"   | SHIELDED CAT8            | COMMS   | CTC-HW            | ME-8403                     | F8401+                  | 103, 103.1      |  |  |
| F8511                  | 1"   | 2 SHIELDED CAT8          | COMMS   | CP-ME-8511        | LCP-ME-8511                 |                         |                 |  |  |
| F8511A                 | 1"   | SHIELDED CAT8            | COMMS   | RIO-SH            | LCP-ME-8511                 |                         |                 |  |  |
| F8541                  | 1"   | 2 SHIELDED CAT8          | COMMS   | CP-ME-8541        | LCP-ME-8541                 |                         |                 |  |  |
| F8541A                 | 1"   | SHIELDED CAT8            | COMMS   | RIO-SH            | LCP-ME-8541                 |                         |                 |  |  |
| F8571                  | 1"   | WIRED BY OTHERS          | COMMS   | CP-ME-8571        | LCP-ME-8571                 |                         |                 |  |  |
| F8571A                 | 1"   | WIRED BY OTHERS          | COMMS   | RIO-SH            | LCP-ME-8571                 |                         |                 | STUB UP AND CAP                                    |  |
| F40001-1               | 3/4" | SHIELDED CAT8 TC         | COMMS   | PLC-RO            | RIO-RO1                     |                         |                 | THRU SIGNAL CABLE TRAY                             |  |
| F40001-2               | 3/4" | SHIELDED CAT8 TC         | COMMS   | PLC-RO            | RIO-RO2                     |                         |                 | THRU SIGNAL CABLE TRAY                             |  |
| F40001-3               | 3/4" | SHIELDED CAT8 TC         | COMMS   | PLC-RO            | RIO-RO3                     |                         |                 | THRU SIGNAL CABLE TRAY                             |  |
| F40001-4               | 3/4" | SHIELDED CAT8 TC         | COMMS   | PLC-RO            | RIO-RO4                     |                         |                 | THRU SIGNAL CABLE TRAY                             |  |
| F40001-5               | 3/4" | SHIELDED CAT8 TC         | COMMS   | PLC-RO            | RIO-RO5                     |                         |                 | THRU SIGNAL CABLE TRAY                             |  |

NOTES:

- CONDUITS THAT ARE COMBINED BETWEEN PULL POINTS ARE DENOTED WITH A + (PLUS) SYMBOL. SEE THE COMBINED CONDUITS SCHEDULE ON SHEET CE-11. CONDUITS THAT HAVE BEEN COMBINED SHALL BE LABELED WITH MULTIPLE CONDUIT TAGS, ONE FOR EACH CONDUIT THAT HAS BEEN COMBINED.
- THE CONDUIT DEVELOPMENT AND SCHEDULE DOES NOT SHOW CONDUIT AND CONDUCTORS FOR LIGHTS, RECEPTACLES AND DATA JACKS. IT ALSO DOESN'T SHOW CONDUIT AND CONDUCTORS FOR THE MBR BUILDING'S HVAC AND APPLIANCES FOR THE OFFICE, BREAK ROOM, CONTROL ROOM, LAB, MECHANICAL ROOM AND RESTROOMS. THE CONTRACTOR IS RESPONSIBLE TO INCLUDE THESE CONDUITS AND CONDUCTORS IN THEIR WORK AND IN THEIR SUBMITTED CONDUIT ROUTING PLAN.

THIS DRAWING IS PROPERTY OF SKM ENGINEERING AND IS TRANSMITTED IN CONFIDENCE NEITHER RECEIPT NOR POSSESSION CONFERS OR TRANSFERS ANY RIGHTS TO REPRODUCE, USE, OR DISCLOSE, IN WHOLE OR IN PART, DATA CONTAINED HEREIN FOR ANY PURPOSE WITHOUT THE WRITTEN PERMISSION OF SKM ENGINEERING. © COPYRIGHTED 2018 BOUNTIFUL, UTAH

| ORIGINAL |          | DESIGN |      | DRAWN     |      | CHECKED |      |
|----------|----------|--------|------|-----------|------|---------|------|
| NO.      | DATE     | NO.    | DATE | NO.       | DATE | NO.     | DATE |
| C        | 09/05/18 | MPJ    | DCL  | MPJ       | DCL  | MPJ     | DCL  |
|          |          |        |      | REVISIONS |      |         |      |
| 5        | 12/07/20 | MPJ    | DCL  | MPJ       | DCL  | MPJ     | DCL  |
| 6        | 03/11/21 | MPJ    | DCL  | MPJ       | DCL  | MPJ     | DCL  |
| 7        | 05/12/21 | MPJ    | DCL  | MPJ       | DCL  | MPJ     | DCL  |
| 8        | 06/07/21 | MPJ    | DCL  | MPJ       | DCL  | MPJ     | DCL  |

CITY OF BEAUMONT  
SALT MITIGATION WWTP UPGRADE  
ELECTRICAL - CONDUITS AND DUCTBANKS  
CONDUIT SCHEDULE 9

**AQUA**  
ENGINEERING  
593 W 2600 S, SUITE 275, BOUNTIFUL, UT 84010  
PHONE (801) 298-1327 FAX (801) 298-0153

533 W 2600 S, Suite 25  
Bountiful, Utah 84010  
Phone: (801) 677-0011  
www.skmeng.com

**skm**

ALBERT A. WEBB  
ASSOCIATES  
ENGINEERING CONSULTANTS  
CIVIL ENGINEERS  
3788 MCCRAY STREET  
RIVERSIDE CA 92506  
PH. (951) 686-1070  
FAX (951) 788-1256

SHEET 151 OF 172  
**CE-09**

DRAWING IS TO SCALE  
IF BAR MEASURES:  
1" = FULL SCALE  
1/2" = HALF SCALE

3  
SP0105  
UPDATED

3  
SP1311  
UPDATED

3  
CONDUITS REMOVED FROM SCHEDULE  
AND RE-PURPOSED FOR P1471+  
(SP1412), C1471+ (SP1422) AND  
C1418 (SP1432)

|         |      | SPARE CONDUIT      |                |                   |                          |          |                 |                              |  |
|---------|------|--------------------|----------------|-------------------|--------------------------|----------|-----------------|------------------------------|--|
| CONDUIT | SIZE | CONDUCTORS         | SERVICE        | FROM              | TO                       | COMBINED | DUCTBANKS       | NOTES                        |  |
| SP0100  | 6"   | PULL STRING        | 12KVAC         | MVSWGR            | XFMR-HW                  |          | 201, 2, 100     |                              |  |
| SP0102  | 4"   | PULL STRING        | 120VAC         | STANDBY GENERATOR | SWGR-HW                  |          |                 |                              |  |
| SP0103  | 4"   | PULL STRING        | 480VAC         | SWGR-HW           | MCC-HW1                  |          |                 |                              |  |
| SP0104  | 4"   | PULL STRING        | 480VAC         | SWGR-HW           | MCC-HW2                  |          |                 |                              |  |
| SP0105  | 4-2" | PULL STRING, 2 TSP | SIGNAL         | HH-101A           | HH-105A                  |          | 105             |                              |  |
| SP0105A | 2"   | PULL STRING        | COMMS          | CTC-HW            | HH-3B                    |          | 102, 38         |                              |  |
| SP0106  | 2"   | PULL STRING        | COMMS          | CTC-HW            | CTC-MB                   |          | 103, 103.1, 107 |                              |  |
| SP0111  | 2-2" | PULL STRING        | COMMS          | CTC-HW            | RIO-HW                   |          |                 |                              |  |
| SP0113  | 4"   | PULL STRING        | 480VAC         | SWGR-HW           | HH-3B                    |          | 102, 38         |                              |  |
| SP0114  | 3"   | PULL STRING        | 480VAC         | SWGR-HW           | HH-1                     |          | 102, 1          |                              |  |
| SP0116  | 1"   | PULL STRING        | 480VAC         | DP-HW2            | HH-103                   |          | 103             |                              |  |
| SP0200  | 1"   | PULL STRING        | 120VAC         | STANDBY GENERATOR | RIO-MB                   |          | 201, 8          |                              |  |
| SP0201  | 1"   | PULL STRING        | 120VAC         | STANDBY GENERATOR | SWGR-MB                  |          | 201, 8          |                              |  |
| SP0202  | 6"   | PULL STRING        | 12KVAC         | MVSWGR            | XFMR-MB                  |          | 201, 2          |                              |  |
| SP0215  | 2-2" | PULL STRING        | COMMS          | CTC-MB            | RIO-MB                   |          |                 |                              |  |
| SP0251  | 1"   | PULL STRING        | 120VAC         | LP-MB2            | JB-2111                  |          | 202, 204        |                              |  |
| SP0253  | 1"   | PULL STRING        | 120VAC         | LP-MB2            | JB-2311                  |          | 202, 204        |                              |  |
| SP0300  | 4"   | PULL STRING        | 12KVAC         | MVSWGR            | SWBD-SH                  |          | 300             |                              |  |
| SP0300A | 2-2" | PULL STRING        | COMMS          | CTC-MB            | RIO-SH                   |          | 202, 202.1      |                              |  |
| SP0302  | 4"   | PULL STRING        | 480VAC         | SWBD-SH           | MCC-SH                   |          |                 |                              |  |
| SP0303  | 2-2" | PULL STRING        | 480VAC         | SWBD-SH           | HH-303                   |          | 303.1           |                              |  |
| SP0304  | 2-2" | PULL STRING        | 480VAC         | MCC-EQ            | HH-303                   |          | 303.1           |                              |  |
| SP0400  | 2"   | PULL STRING        | COMMS          | CTC-MB            |                          |          | 205.1           | STUB UP AND CAP NEAR SKIDING |  |
| SP0401  | 1"   | PULL STRING        | 120VAC         | MPC-PO            | EXISTING GATE CONTROLLER |          | 205.1           |                              |  |
| SP0402  | 1"   | PULL STRING        | COMMS          | CTC-MB            | EXISTING GATE CONTROLLER |          | 205.1           |                              |  |
| SP1101  | 4-2" | PULL STRING        | 120VAC, 480VAC | HH-101            | HH-50                    |          | 104, 104.4      |                              |  |
| SP1112  | 2"   | PULL STRING        | SIGNAL         | HH-101A           | HH-50                    |          | 104             |                              |  |
| SP1114  | 2"   | PULL STRING        | SIGNAL         | HH-101A           | HH-104A                  |          | 104             |                              |  |
| SP1161  | 1.5" | PULL STRING        | 120VAC         | EXISTING LCP-1161 | RIO-HW                   |          | 101, 104, 104.4 |                              |  |
| SP1202  | 2-2" | PULL STRING        | 120VAC, 480VAC | HH-101            | HH-104                   |          | 104             |                              |  |
| SP1311  | 1"   | PULL STRING        | SIGNAL         | RIO-HW            | LCP-1311                 | SP1311+  | 101, 2          |                              |  |
| SP1311A | 1"   | PULL STRING        | 120VAC         | RIO-HW            | LCP-1311                 |          | 101, 2          |                              |  |
| SP1311B | 2-2" | PULL STRING        | SIGNAL         | HH-101A           | HH-2A                    |          | 2               |                              |  |
| SP1311C | 2-2" | PULL STRING        | 120VAC, 480VAC | HH-101            | HH-2                     |          | 2               |                              |  |
| SP1311D | 2"   | PULL STRING        | 120VAC         | HH-18             | LCP-1311                 |          |                 |                              |  |
| SP1412  | 2"   | PULL STRING        | 120VAC         | CP-ME-1413        | HH-105                   |          | 101, 105        |                              |  |
| SP1422  | 2"   | PULL STRING        | 120VAC         | CP-ME-1423        | HH-105                   |          | 101, 105        |                              |  |
| SP1442  | 2"   | PULL STRING        | 120VAC         | FUTURE CP-ME-1433 | HH-105                   |          | 101, 105        |                              |  |
| SP1501  | 2-2" | PULL STRING        | SIGNAL         | RIO-SH            | HH-303A                  |          | 303.1           |                              |  |
| SP1503  | 2"   | PULL STRING        | 120VAC         | RIO-SH            | HH-303                   |          | 303.1           |                              |  |
| SP1511  | 2"   | PULL STRING        | 120VAC         | RIO-SH            | LCP-1511                 |          | 303.1, 303.3    |                              |  |
| SP1514  | 2"   | PULL STRING        | 120VAC         | RIO-SH            | LCP-1514                 |          | 303.1, 303.3    |                              |  |
| SP1711  | 1"   | PULL STRING        | 120VAC         | HH-101            | LCP-ME-1711              |          | 101, 105        |                              |  |
| SP2111  | 1"   | PULL STRING        | SIGNAL         | RIO-MB            | JB-2111                  |          | 202, 204        |                              |  |
| SP2171  | 1"   | PULL STRING        | 480VAC         | MCC-MB1           | JB-2111                  |          | 202, 204        |                              |  |
| SP2152  | 1"   | PULL STRING        | 120VAC         | LP-MB2            | JB-2131                  |          | 203, 205        |                              |  |
| SP2152A | 1"   | PULL STRING        | 120VAC         | RIO-MB            | JB-2131                  |          | 203, 205        |                              |  |
| SP2271  | 1"   | PULL STRING        | 480VAC         | MCC-MB2           | JB-2111                  |          | 202, 204        |                              |  |
| SP2311  | 1"   | PULL STRING        | SIGNAL         | RIO-MB            | JB-2311                  |          | 202, 204        |                              |  |
| SP2371  | 1"   | PULL STRING        | 480VAC         | MCC-MB1           | JB-2311                  |          | 202, 204        |                              |  |
| SP2352  | 1"   | PULL STRING        | 120VAC         | LP-MB2            | JB-2331                  |          | 203, 205        |                              |  |
| SP2352A | 1"   | PULL STRING        | 120VAC         | RIO-MB            | JB-2331                  |          | 203, 205        |                              |  |
| SP2471  | 1"   | PULL STRING        | SIGNAL         | MCC-MB2           | JB-2311                  |          | 202, 204        |                              |  |
| SP2752  | 4-2" | PULL STRING        | 120VAC, 480VAC | HH-202            | HH-204                   |          | 204             |                              |  |
| SP2764  | 4-2" | PULL STRING        | SIGNAL         | HH-202A           | HH-204A                  |          | 204             |                              |  |
| SP4602  | 1"   | PULL STRING        | 120VAC         | LP-MB2            | HH-205                   |          | 203, 205        |                              |  |
| SP4602A | 2"   | PULL STRING        | SIGNAL         | RIO-MB            | HH-205A                  |          | 203, 205        |                              |  |
| SP5801  | 2-2" | PULL STRING        | SIGNAL         | PLC-C             | HH-302A                  |          | 301, 302        |                              |  |
| SP5801A | 2-1" | PULL STRING        | 120VAC         | LP-SH             | HH-302                   |          | 301, 302        |                              |  |
| SP6111  | 2"   | PULL STRING        | COMMS          | CTC-HW            | HH-1A                    |          | 102, 1          |                              |  |
| SP6302A | 1"   | PULL STRING        | 120VAC         | LP-HW1            | HH-108                   |          | 102, 38, 108    |                              |  |
| SP7111  | 2"   | PULL STRING        | SIGNAL         | RIO-HW            | HH-103A                  |          | 103             |                              |  |
| SP7211  | 2"   | PULL STRING        | 120VAC         | FUTURE VFD-P-7211 | FUTURE P-7211            |          | 103, 103.2      |                              |  |
| SP7212  | 2"   | PULL STRING        | 120VAC         | FUTURE VFD-P-7212 | FUTURE P-7212            |          | 103, 103.2      |                              |  |
| SP7213  | 2"   | PULL STRING        | 120VAC         | FUTURE VFD-P-7213 | FUTURE P-7213            |          | 103, 103.2      |                              |  |
| SP8101  | 2"   | PULL STRING        | 480VAC         | MCC-HW1           | HH-103                   |          | 103             |                              |  |
| SP8102  | 2"   | PULL STRING        | 480VAC         | MCC-HW2           | HH-103                   |          | 103             |                              |  |
| SP9101  | 1"   | PULL STRING        | 120VAC         | RIO-SH            | LCP-SHDG                 |          |                 |                              |  |
| SP9111  | 1"   | PULL STRING        | 120VAC         | RIO-SH            | LCP-SHDG                 |          |                 |                              |  |
| SP9811  | 2"   | PULL STRING        | 120VAC         | RIO-SH            | LCP-SHDG                 |          |                 |                              |  |

- NOTES:**
- CONDUITS THAT ARE COMBINED BETWEEN PULL POINTS ARE DENOTED WITH A + (PLUS) SYMBOL. SEE THE COMBINED CONDUITS SCHEDULE ON SHEET CE-11. CONDUITS THAT HAVE BEEN COMBINED SHALL BE LABELED WITH MULTIPLE CONDUIT TAGS, ONE FOR EACH CONDUIT THAT HAS BEEN COMBINED.
  - THE CONDUIT DEVELOPMENT AND SCHEDULE DOES NOT SHOW CONDUIT AND CONDUCTORS FOR LIGHTS, RECEPTACLES AND DATA JACKS. IT ALSO DOESN'T SHOW CONDUIT AND CONDUCTORS FOR THE MBR BUILDING'S HVAC AND APPLIANCES FOR THE OFFICE, BREAK ROOM, CONTROL ROOM, LAB, MECHANICAL ROOM AND RESTROOMS. THE CONTRACTOR IS RESPONSIBLE TO INCLUDE THESE CONDUITS AND CONDUCTORS IN THEIR WORK AND IN THEIR SUBMITTED CONDUIT ROUTING PLAN.

| NO. | DATE     | DESIGN | DRAWN | CHECKED | REVISIONS |     |     |
|-----|----------|--------|-------|---------|-----------|-----|-----|
|     |          |        |       |         | MPJ       | DCL | MPJ |
| C   | 09/05/18 |        |       |         |           |     |     |
| 1   | 08/14/19 |        |       |         |           |     |     |
| 2   | 10/11/19 |        |       |         |           |     |     |
| 3   | 06/07/21 |        |       |         |           |     |     |

CITY OF BEAUMONT  
SALT MITIGATION WWTP UPGRADE  
ELECTRICAL - CONDUITS AND DUCTBANKS  
CONDUIT SCHEDULE 10

593 W 2600 S, SUITE 275, BOUNTIFUL, UT 84010  
PHONE (801) 298-1327 FAX (801) 298-0153

533 W 2600 S, Suite 25  
Bountiful, Utah 84010  
Phone: (801) 677-0011  
www.skmmeng.com

**skm**

ALBERT A. WEBB  
CIVIL ENGINEERS  
3788 MCCRAY STREET  
RIVERSIDE CA 92506  
PH. (951) 686-1070  
FAX (951) 788-1256

ASSOCIATES  
ENGINEERING CONSULTANTS

| COMBINED CONDUITS |        |   |                |                                  |                               |                 |   |  |  |
|-------------------|--------|---|----------------|----------------------------------|-------------------------------|-----------------|---|--|--|
| CONDUIT           | SIZE   | CONDUITS  | SERVICE        | FROM                             | TO                            | DUCTBANKS       | NOTES                                     |  |  |
| P0251+            | 1"     | P0251, P2111, P2211   | 120VAC         | LP-MB2                           | JB-0251                       |                 |   |  |  |
| P0253+            | 1"     | P0253, P2311, P2411   | 120VAC         | LP-MB2                           | JB-0253                       |                 |   |  |  |
| P1301+            | 2"     | P1301, P1302, P1311, P1312, P1313, P1314, P1315                             | 480VAC         | DP-HW1                           | HH-80                         | 101, 104, 104.4 | PASSES THROUGH HH-101                     |  |  |
| P1311+            | 2"     | P1311, C1311D   | 480VAC, 120VAC | HH-18                            | JB-P-1311                     |                 |   |  |  |
| P1312+            | 2"     | P1312, C1312  | 480VAC, 120VAC | HH-18                            | JB-P-1312                     |                 |   |  |  |
| P1313+            | 2"     | P1313, C1313  | 480VAC, 120VAC | HH-18                            | JB-P-1313                     |                 |   |  |  |
| P1314+            | 2"     | P1314, C1314  | 480VAC, 120VAC | HH-18                            | JB-P-1314                     |                 |   |  |  |
| P1315+            | 2"     | P1315, C1315  | 480VAC, 120VAC | HH-18                            | JB-P-1315                     |                 |   |  |  |
| P1321+            | 2"     | P1321, P1322, P1343   | 480VAC         | DP-HW1                           | HH-18                         | 101, 2, 18      |   |  |  |
| P1332+            | 1"     | P1332, P1342  | 120VAC         | CP-HW2                           | HH-18                         | 101, 2, 18      |   |  |  |
| P1501+            | 1"     | P1501, P1502, P1541   | 120VAC         | LP-HH                            | HH-303                        |                 |   |  |  |
| P2111+            | 1"     | P2111, P2211  | 120VAC         | JB-0251                          | JB-2211                       |                 |   |  |  |
| P2131+            | 1"     | P2131, P2132  | 120VAC         | JB-2151                          | JB-2131A                      |                 |   |  |  |
| P2151+            | 1"     | P2151, P2152  | 120VAC         | JB-2152                          | JB-2151                       |                 |   |  |  |
| P2152+            | 1.25"  | P2152, P2153, P2154, P2155  | 120VAC         | LP-MB2                           | JB-2152                       | 203, 205        |   |  |  |
| P2231+            | 1"     | P2231, P2232  | 120VAC         | JB-2251                          | JB-2231                       |                 |   |  |  |
| P2251+            | 1.25"  | P2251, P2252, P2253, P2254  | 120VAC         | JB-2252                          | JB-2251                       |                 |   |  |  |
| P2252+            | 1.25"  | P2252, P2253, P2254, P2255, P2256   | 120VAC         | LP-MB2                           | JB-2252                       | 203, 205        |   |  |  |
| P2311+            | 1"     | P2311, P2411  | 120VAC         | JB-0253                          | JB-2311                       |                 |   |  |  |
| P2331+            | 1"     | P2331, P2332  | 120VAC         | JB-2351                          | JB-2331A                      |                 |   |  |  |
| P2351+            | 1.25"  | P2351, P2352, P2353   | 120VAC         | JB-2352                          | JB-2351                       |                 |   |  |  |
| P2352+            | 1.25"  | P2352, P2353, P2354, P2355  | 120VAC         | LP-MB2                           | JB-2352                       | 203, 205        |   |  |  |
| P2431+            | 1"     | P2431, P2432  | 120VAC         | JB-2451                          | JB-2431                       |                 |   |  |  |
| P2451+            | 1"     | P2451, P2452  | 120VAC         | JB-2452                          | JB-2451                       |                 |   |  |  |
| P2452+            | 1.25"  | P2452, P2453, P2454, P2455  | 120VAC         | LP-MB2                           | JB-2452                       | 203, 205        |   |  |  |
| P6115+            | 3/4"   | P6115, P6215  | 120VAC         | LP-D                             | PB-LV                         |                 | USES EXISTING AND NEW CONDUIT. SEE CE-19A |  |  |
| P6302+            | 1 1/2" | P6302, P6420, P7122, P7151, P7472   | 120VAC         | LP-HW1                           | HH-108                        | 102, 38, 108    |   |  |  |
| P6411A+           | 2"     | P6411A  | 480VAC         | CP-6411                          | HH-105                        | 101, 105        | CONDUIT WAS PREVIOUSLY SP1422             |  |  |
| C1311D+           | 1 1/2" | C1311D, C1312, C1313, C1314, C1315  | 120VAC         | LCP-1311                         | HH-18                         |                 |   |  |  |
| C1321+            | 1 1/2" | C1321, C1322, C1343   | 120VAC         | LCP-1311                         | HH-18                         |                 |   |  |  |
| C1471+            | 2"     | C1471, C1472, C1473   | 120VAC         | CP-1471                          | HH-105                        | 101, 105        | CONDUIT WAS PREVIOUSLY SP1422             |  |  |
| C1503+            | 1"     | C1503, C1504  | 120VAC         | RIO-SH                           | HH-303                        | 303, 1          |   |  |  |
| C2171+            | 1"     | C2171, C2271  | 120VAC         | HH-202                           | LCP-P-2271                    | 204             |   |  |  |
| C2371+            | 1"     | C2371, C2471  | 120VAC         | HH-202                           | LCP-P-2371                    | 204             |   |  |  |
| C3907+            | 1"     | C3907, P3908, P3909   | 120VAC         | HH-3070                          | 120VAC CABLE TRAY             |                 |   |  |  |
| C3910+            | 1"     | C3910, P3911  | 120VAC         | HH-3910                          | 120VAC CABLE TRAY             |                 |   |  |  |
| C5422+            | 1"     | C5422, S5002A   | 24VDC SIGNAL   | RIO-MB                           | JB-5002                       | 202, 206        |   |  |  |
| C6411+            | 2"     | C6411A  | 120VAC         | CP-6411 (VFD-P-6411, VFD-P-6412) | HH-105                        | 101, 105        | CONDUIT WAS PREVIOUSLY SP1422             |  |  |
| C7408+            | 1"     | C7408, C7531  | 120VAC         | RIO-HW                           | HH-108A                       | 102, 38, 108    |   |  |  |
| C8101+            | 2"     | C8101, C8102  | 120VAC         | MCC-HW1                          | LCP-8101                      | 103, 103.1      |   |  |  |
| C8411+            | 2"     | C8411, C8412  | 120VAC         | RIO-HW                           | HH-103                        | 103             |   |  |  |
| C9201+            | 1 1/2" | C9201, C9301, C9401, C9501  | 120VAC         | HH-303                           | HS-9201A, 9301A, 9401A, 9501A | 303, 1          |   |  |  |
| C9201A+           | 1 1/2" | C9201A, C9301A, C9401A, C9501A  | 120VAC         | HH-303                           | HS-9201B, 9301B, 9401B, 9501B | 303, 2          |   |  |  |
| S1332+            | 1"     | S1332, S1342  | SIGNAL         | RIO-HW                           | HH-103                        | 101, 2          |   |  |  |
| S1501+            | 1"     | S1501, S1502, S1541   | SIGNAL         | RIO-SH                           | HH-2A                         | 303, 1          |   |  |  |
| S1741+            | 2"     | S1741, S1742, S1743, S1744, S1745, S1746, S1747, S1748, S1749, S1750, S1751 | SIGNAL         | HH-101A                          | HH-105A                       | 105             |   |  |  |
| S1901+            | 1"     | S1901, S1902, C1802   | SIGNAL         | RIO-HW                           | HH-101                        | 101             |   |  |  |
| S2111+            | 1"     | S2111, S2112, F2111   | SIGNAL         | RIO-MB                           | JB-2111A                      | 202, 204        |   |  |  |
| S2151+            | 1"     | S2151, S2152  | SIGNAL         | JB-2151                          | JB-2151A                      |                 |   |  |  |
| S2152+            | 1.25"  | S2152, S2153, S2154, S2155, S2156, F2151                                    | SIGNAL         | RIO-MB                           | JB-2152                       | 203, 205        |   |  |  |
| S2231+            | 1"     | S2231, S2232  | SIGNAL         | JB-2251                          | JB-2231                       |                 |   |  |  |
| S2251+            | 1"     | S2251, S2252  | SIGNAL         | JB-2252                          | JB-2251                       |                 |   |  |  |
| S2252+            | 1.25"  | S2252, S2253, S2254, S2255, S2256   | SIGNAL         | RIO-MB                           | JB-2252                       | 203, 205        |   |  |  |
| S2311+            | 1"     | S2311, S2411, F2311   | SIGNAL         | RIO-MB                           | JB-2311                       | 202, 204        |   |  |  |
| S2331+            | 1"     | S2331, S2332  | SIGNAL         | JB-2351                          | JB-2331A                      |                 |   |  |  |
| S2351+            | 1"     | S2351, S2352, S2353   | SIGNAL         | JB-2352                          | JB-2351                       |                 |   |  |  |
| S2352+            | 1.25"  | S2352, S2353, S2354, S2355, S2356, F2351                                    | SIGNAL         | RIO-MB                           | JB-2352                       | 203, 205        |   |  |  |
| S2431+            | 1"     | S2431, S2432  | SIGNAL         | JB-2451                          | JB-2431                       |                 |   |  |  |
| S2451+            | 1"     | S2451, S2452  | SIGNAL         | JB-2452                          | JB-2451                       |                 |   |  |  |
| S2452+            | 1.25"  | S2452, S2453, S2454, S2455, S2456   | SIGNAL         | RIO-MB                           | JB-2452                       | 203, 205        |   |  |  |
| S5002+            | 1"     | S5002, S85001, S85501   | SIGNAL         | PLC-RO                           | JB-5002                       | 202, 206        |   |  |  |
| S5002A+           | 3/4"   | S5002A, S6412, S6420, S7101, S7122  | SIGNAL         | L-5002                           | JB-5002                       |                 |   |  |  |
| S6302+            | 2"     | S7151, S7472  | SIGNAL         | RIO-HW                           | HH-108A                       | 102, 38, 108    |   |  |  |
| S7131+            | 2"     | S7131, S7141, S8202, C8203, S8302   | SIGNAL         | RIO-HW                           | HH-103A                       | 103             |   |  |  |
| S7401+            | 2"     | S7401, S7410, S7501, S7511  | SIGNAL         | RIO-HW                           | HH-108A                       | 102, 38, 108    |   |  |  |
| S8202+            | 1"     | S8202, C8203  | SIGNAL         | HH-103A                          | JB-8202                       | 103, 103.1      |   |  |  |
| S8302+            | 1"     | S8302, C8303  | SIGNAL         | HH-103A                          | JB-8302                       | 103, 103.1      |   |  |  |
| F0203+            | 1"     | F0203, F2111, F2311, F2151, F2351   | COMMS          | CTC-MC                           | RIO-MB                        |                 |   |  |  |
| F6111+            | 1"     | F6111A, F6114   | COMMS          | PDC-6111                         | LV TRAIN 1                    |                 |   |  |  |
| F6121+            | 1"     | F6121A, F6121   | COMMS          | HSC-6121                         | LV TRAIN 1                    |                 |   |  |  |
| F6121A+           | 1"     | F6121A, F6121, F6211, F6221   | COMMS          | JB-LV2                           | SCC-LV                        |                 |   |  |  |
| F6211+            | 1"     | F6211, F6214  | COMMS          | PDC-6211                         | LV TRAIN 2                    |                 |   |  |  |
| F6221+            | 1"     | F6221, F6221  | COMMS          | HSC-6221                         | LV TRAIN 2                    |                 |   |  |  |
| F8401+            | 2"     | F8401, F8402, F8403   | COMMS          | CTC-HW                           | HH-103A                       | 103             |   |  |  |

10 P6411A+ DELETED  
 10 C1471+ ADDED  
 10 C6411+ DELETED

NOTES:

- 1 CONDUITS THAT ARE COMBINED BETWEEN PULL POINTS ARE DENOTED WITH A + (PLUS) SYMBOL. SEE THE COMBINED CONDUITS SCHEDULE ON SHEET CE-11. CONDUITS THAT HAVE BEEN COMBINED SHALL BE LABELED WITH MULTIPLE CONDUIT TAGS, ONE FOR EACH CONDUIT THAT HAS BEEN COMBINED.
- 2 THE CONDUIT DEVELOPMENT AND SCHEDULE DOES NOT SHOW CONDUIT AND CONDUCTORS FOR LIGHTS, RECEPTACLES AND DATA JACKS. IT ALSO DOESN'T SHOW CONDUIT AND CONDUCTORS FOR THE MBR BUILDING'S HVAC AND APPLIANCES FOR THE OFFICE, BREAK ROOM, CONTROL ROOM, LAB, MECHANICAL ROOM AND RESTROOMS. THE CONTRACTOR IS RESPONSIBLE TO INCLUDE THESE CONDUITS AND CONDUCTORS IN THEIR WORK AND IN THEIR SUBMITTED CONDUIT ROUTING PLAN.

skm  
 533 W 2600 S, Suite 25  
 Bountiful, Utah 84010  
 Phone: (801) 677-0011  
 www.skmeng.com

ALBERT A. WEBB CIVIL ENGINEERS  
 3788 MCCRAY STREET  
 RIVERSIDE CA. 92506  
 PH. (951) 686-1070  
 FAX (951) 786-1256  
 ASSOCIATES ENGINEERING CONSULTANTS

0 1/2 1  
 DRAWING IS TO SCALE  
 IF BAR MEASURES:  
 1" = FULL SCALE  
 1/2" = HALF SCALE


SHEET 153 OF 172  
**CE-11**

THIS DRAWING IS PROPERTY OF SKM ENGINEERING AND IS TRANSMITTED IN CONFIDENCE NEITHER RECEIPT NOR POSSESSION CONFERS OR TRANSFERS ANY RIGHTS TO REPRODUCE, USE, OR DISCLOSE, IN WHOLE OR IN PART, DATA CONTAINED HEREIN FOR ANY PURPOSE WITHOUT THE WRITTEN PERMISSION OF SKM ENGINEERING. © COPYRIGHTED 2018 BOUNTIFUL, UTAH

| NO.       | ORIGINAL |       |         |
|-----------|----------|-------|---------|
|           | DESIGN   | DRAWN | CHECKED |
| C         | 09/05/18 | MPJ   | MPJ     |
| REVISIONS |          |       |         |
| 7         | 12/07/20 | MPJ   | MPJ     |
| 8         | 03/11/21 | MPJ   | MPJ     |
| 9         | 05/12/21 | MPJ   | MPJ     |
| 10        | 06/07/21 | MPJ   | MPJ     |

CITY OF BEAUMONT  
 SALT MITIGATION WWTP UPGRADE  
 ELECTRICAL - CONDUITS AND DUCTBANKS  
 CONDUIT SCHEDULE 11

**AQUA**  
 ENGINEERING  
 533 W 2600 S, SUITE 275, BOUNTIFUL, UT 84010  
 PHONE (801) 298-1327 FAX (801) 298-0153



- NOTES:**
- CONDUITS THAT ARE COMBINED BETWEEN PULL POINTS ARE DENOTED WITH A + (PLUS) SYMBOL. SEE THE COMBINED CONDUITS SCHEDULE ON SHEET CE-11. CONDUITS THAT HAVE BEEN COMBINED SHALL BE LABELED WITH MULTIPLE CONDUIT TAGS, ONE FOR EACH CONDUIT THAT HAS BEEN COMBINED.
  - THE CONDUIT DEVELOPMENT AND SCHEDULE DOES NOT SHOW CONDUIT AND CONDUCTORS FOR LIGHTS, RECEPTACLES AND DATA JACKS. IT ALSO DOESN'T SHOW CONDUIT AND CONDUCTORS FOR THE MBR BUILDING'S HVAC AND APPLIANCES FOR THE OFFICE, BREAK ROOM, CONTROL ROOM, LAB, MECHANICAL ROOM AND RESTROOMS. THE CONTRACTOR IS RESPONSIBLE TO INCLUDE THESE CONDUITS AND CONDUCTORS IN THEIR WORK AND IN THEIR SUBMITTED CONDUIT ROUTING PLAN.

FUTURE RWD PUMPS STUB OUT AND CAP

0 1/2 1  
DRAWING IS TO SCALE  
IF BAR MEASURES:  
1" = FULL SCALE  
1/2" = HALF SCALE

533 W 2600 S, Suite 25  
Bountiful, Utah 84010  
Phone: (801) 677-0011  
www.skmeng.com



ALBERT A. WEBB  
CIVIL ENGINEERS  
3788 MCCRAY STREET  
RIVERSIDE CA. 92506  
PH. (951) 686-1070  
FAX (951) 788-1256  
ENGINEERING CONSULTANTS

SHEET 158 OF 172

CE-16

THIS DRAWING IS PROPERTY OF SKM ENGINEERING AND IS TRANSMITTED IN CONFIDENCE NEITHER RECEIPT NOR POSSESSION CONFERS OR TRANSFERS ANY RIGHTS TO REPRODUCE, USE, OR DISCLOSE, IN WHOLE OR IN PART, DATA CONTAINED HEREIN FOR ANY PURPOSE WITHOUT THE WRITTEN PERMISSION OF SKM ENGINEERING. © COPYRIGHTED 2018 BOUNTIFUL, UTAH

CITY OF BEAUMONT

SALT MITIGATION WWTP UPGRADE  
ELECTRICAL - CONDUITS AND DUCTBANKS  
CONDUIT DEVELOPMENT 5

AQUA ENGINEERING  
533 W 2600 S, SUITE 25, BOUNTIFUL, UT 84010  
PHONE (801) 298-1327, FAX (801) 298-0153

| NO. | DATE     | DESIGN | DRAWN | CHECKED | REVISIONS |     |     |
|-----|----------|--------|-------|---------|-----------|-----|-----|
|     |          |        |       |         | MPJ       | DCL | MPJ |
| C   | 09/05/18 |        |       |         |           |     |     |
| 1   | 11/26/18 |        |       |         |           |     |     |
| 2   | 06/07/21 |        |       |         |           |     |     |



W.M. Lyles Co.  
 PO Box 4377  
 Fresno, CA 93744

TIME & MATERIAL SHEET

W. M. LYLES CO.  
 CONTRACTOR  
 1947-1970  
 Progress Through Performance

Project Name SALT Mitigation Upgrade Project Project No. 55173  
 Phase Code 990100340 Date 10-08-2020

DESCRIPTION OF WORK

Relocate SONSON AT FINE SCREENS:

LABOR

| NAME                  | CLASS | ST | OT  | DT | SHIFT |
|-----------------------|-------|----|-----|----|-------|
| MARTIN BARRERA        | FM    | S  | 1/2 |    |       |
| Federico M. del CAMPO | Lab   | S  | 1/2 |    |       |
|                       |       |    |     |    |       |
|                       |       |    |     |    |       |
|                       |       |    |     |    |       |
|                       |       |    |     |    |       |
|                       |       |    |     |    |       |
|                       |       |    |     |    |       |

EQUIPMENT

| DESCRIPTION | EQUIP. NO. | QTY | HRS | SHIFT |
|-------------|------------|-----|-----|-------|
| FM TRUCK    | 17215      | 1   | 5   |       |
|             |            |     |     |       |
|             |            |     |     |       |
|             |            |     |     |       |
|             |            |     |     |       |

MATERIAL

| DESCRIPTION | QTY | UM |
|-------------|-----|----|
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

CUSTOMER CLAR-34 Acknowledgement of TIME, MATERIAL & LABOR  
 Signature Charles Reynolds W.M. Lyles Co. Signature [Signature]  
 Print Name Charles Reynolds Print Name Charles Reynolds  
 Title \_\_\_\_\_ Date 11/17/20 Title PM Date 11/16/20

W.M. Lyles Co.  
 PO Box 4377  
 Fresno, CA 93744

TIME & MATERIAL SHEET

W. M. LYLES CO.  
 CONTRACTOR  
 Progress Through Performance

Project Name SALT Mitigation Upgrade Project Project No. 55173  
 Phase Code 990100330 Date 10-22-2020

DESCRIPTION OF WORK  
INSTALL PVC Pipe and Pump (Temporary) AT FINE SCREENS  
TO INCREASE THE PRESSURE ON THE HPW LINE THAT  
FEEDS THE FINE SCREENS EQUIPMENT

| LABOR             |       |    |       |    |       |  |
|-------------------|-------|----|-------|----|-------|--|
| NAME              | CLASS | ST | OT    | DT | SHIFT |  |
| ERNESTO VELASQUEZ | FM    | 4  | 2 1/2 |    |       |  |
| JAI ME PANTOJA    | LAB   | 1  | 2 1/2 |    |       |  |
| JOSE MENDOZA      | LAB   | 4  | 2 1/2 |    |       |  |
|                   |       |    |       |    |       |  |
|                   |       |    |       |    |       |  |
|                   |       |    |       |    |       |  |

| EQUIPMENT   |            |     |     |       |
|-------------|------------|-----|-----|-------|
| DESCRIPTION | EQUIP. NO. | QTY | HRS | SHIFT |
| FM TRUCK    | 17230      | 1   | 4   |       |
| JOB TRUCK   | 15182      | 1   | 2   |       |
|             |            |     |     |       |
|             |            |     |     |       |
|             |            |     |     |       |

| MATERIAL    |     |    |
|-------------|-----|----|
| DESCRIPTION | QTY | UM |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

CLEAR-36.1

|                                    |                                |
|------------------------------------|--------------------------------|
| CUSTOMER                           | W.M. Lyles Co.                 |
| Signature <u>Charles Reynolds</u>  | Signature <u>[Signature]</u>   |
| Print Name <u>Charles Reynolds</u> | Print Name <u>Jose Mendoza</u> |
| Title _____                        | Title <u>PM</u>                |
| Date <u>12/24/20</u>               | Date <u>11/21</u>              |

W.M. Lyles Co.  
 PO Box 4377  
 Fresno, CA 93744

TIME & MATERIAL SHEET

W. M. LYLES CO.  
 CONTRACTOR  
 Progress Through Performance

Project Name SALT Mitigation Upgrade Project Project No. 551173  
 Phase Code 990100330 Date 10-23-2020

DESCRIPTION OF WORK  
INSTALL Pressure Release Valve on the TEMPORARY PVC LINE INSTALLED AT FINE SCREENS FOR the NPW.

LABOR

| NAME              | CLASS | ST | OT | DT | SHIFT |
|-------------------|-------|----|----|----|-------|
| ERNESTO Velasquez | FM    | 2  |    |    |       |
| Jose Mendez       | LAb   | 2  |    |    |       |
|                   |       |    |    |    |       |
|                   |       |    |    |    |       |
|                   |       |    |    |    |       |
|                   |       |    |    |    |       |

EQUIPMENT

| DESCRIPTION | EQUIP. NO. | QTY | HRS | SHIFT |
|-------------|------------|-----|-----|-------|
| FM Truck    | 17230      | 1   | 2   |       |
| Job Truck   | 15182      | 1   | 2   |       |
|             |            |     |     |       |
|             |            |     |     |       |
|             |            |     |     |       |

MATERIAL

| DESCRIPTION | QTY | UM |
|-------------|-----|----|
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

CUSTOMER CLAR - 36  
 Signature Charles Reynolds  
 Print Name Charles Reynolds  
 Title \_\_\_\_\_ Date 12/24/20

W.M. Lyles Co.  
 Signature [Signature]  
 Print Name Jim Morrison  
 Title PM Date 11/6/21



W.M. Lyles Co.  
 PO Box 4377  
 Fresno, CA 93744

TIME & MATERIAL SHEET

W. M. LYLES CO.  
 CONTRACTOR  
 Progress Through Performance

Project Name SALT Mitigation Upgrade Project Project No. 551173  
 Phase Code 990100330 Date 11-16-2020

DESCRIPTION OF WORK  
Fix pump leak LOCATED AT FINE SCREENS  
(Temporary Pump)

LABOR

| NAME                   | CLASS | ST | OT | DT | SHIFT |
|------------------------|-------|----|----|----|-------|
| MARTIN BARRERA         | EM    | 3  |    |    |       |
| Joe CONSTANTE          | Lab   | 3  |    |    |       |
| Federico MARTIN del C. | Lab   | 3  |    |    |       |
|                        |       |    |    |    |       |
|                        |       |    |    |    |       |
|                        |       |    |    |    |       |

EQUIPMENT

| DESCRIPTION | EQUIP. NO. | QTY | HRS | SHIFT |
|-------------|------------|-----|-----|-------|
| EM TRUCK    | 17215      | 1   | 3   |       |
| Job TRUCK   | 15184      | 1   | 1   |       |
|             |            |     |     |       |
|             |            |     |     |       |
|             |            |     |     |       |

MATERIAL

| DESCRIPTION | QTY | UM |
|-------------|-----|----|
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

CLAR-36.1

CUSTOMER  
 Signature Charles Reynolds  
 Print Name Charles Reynolds  
 Title \_\_\_\_\_ Date 12/24/20

W.M. Lyles Co.  
 Signature [Signature]  
 Print Name Oscar Monnera  
 Title PM Date 11/16/20



# Receipt

562-692-5911  
562-695-2323 (fax)  
la.sales@mcmaster.com

|                |                    |
|----------------|--------------------|
| Purchase Order | <b>1022ACAYAMA</b> |
| Paid           | <b>\$575.93</b>    |
| Invoice        | <b>47567367</b>    |
| Invoice Date   | <b>10/22/20</b>    |

Billed to  
W M LYLES CO  
P O BOX 4377  
FRESNO CA 93744

Shipped to  
Attention: Armando Cayama  
W M Lyles Co  
Office Trailer  
715 W 4TH St  
Beaumont CA 92223-2674

Mailing Address     McMaster-Carr  
                              PO Box 7690  
                              Chicago IL 60680-7690  
  
Your Account         89702600

Armando Cayama placed this order.

| Line | Product  | Ordered   | Shipped | Balance | Price          | Total  |
|------|--|-----------|---------|---------|----------------|--------|
| 1    | 4702K62 ASME-Code Fast-Acting Pressure-Relief Valve for Hot Water, 2 NPT Female, Set At 125 PSI          | 1<br>Each | 1       | 0       | 487.92<br>Each | 487.92 |
| 2    | 4881K116 Thick-Wall PVC Plastic Pipe Fitting for Water, Tee Connector, 2 Pipe Size Socket-Connect Female | 1<br>Each | 1       | 0       | 13.72<br>Each  | 13.72  |
| 3    | 4882K918 Thick-Wall Dark Gray PVC Pipe Nipple for Water, Threaded on Both Ends, 2 NPT, 12" Long          | 1<br>Each | 1       | 0       | 16.04<br>Each  | 16.04  |
| 4    | 4881K76 Thick-Wall PVC Plastic Pipe Fitting for Water, Straight Connector, 2 Size Socket-Connect Female  | 2<br>Each | 2       | 0       | 5.46<br>Each   | 10.92  |

|                          |                 |
|--------------------------|-----------------|
| Merchandise              | 528.60          |
| Sales Tax                | 40.97           |
| Shipping                 | 17.75           |
| <b>Total</b>             | <b>\$587.32</b> |
| Invoice Deduction        | (11.39)         |
| Payment Received 11/9/20 | (575.93)        |
| <b>Balance Due</b>       | <b>\$0.00</b>   |

| Packing List | Shipped  | Weight | Carrier | Tracking           |                                   |
|--------------|----------|--------|---------|--------------------|-----------------------------------|
| 4977070-01   | 10/22/20 | 24 lb  | FedEx   | 917446857493       | Received by R.Aqndo 10/23/20.     |
| 4977070-02   | 10/22/20 | 4 lb   | UPS     | 1Z0526590102694741 | Received by ID Verified 10/23/20. |



# Receipt

562-692-5911  
562-695-2323 (fax)  
la.sales@mcmaster.com

|                |                    |
|----------------|--------------------|
| Purchase Order | <b>1020ACAYAMA</b> |
| Paid           | <b>\$896.77</b>    |
| Invoice        | <b>47416861</b>    |
| Invoice Date   | <b>10/20/20</b>    |

Billed to  
W M LYLES CO  
P O BOX 4377  
FRESNO CA 93744

Shipped to  
Attention: Armando Cayama  
W M Lyles Co  
Office Trailer  
715 W 4TH St  
Beaumont CA 92223-2674

Mailing Address      McMaster-Carr  
                                 PO Box 7690  
                                 Chicago IL 60680-7690  
  
Your Account            89702600

Armando Cayama placed this order.

| Line | Product  | Ordered   | Shipped | Balance | Price          | Total  |
|------|--|-----------|---------|---------|----------------|--------|
| 1    | 4881K117 Thick-Wall PVC Plastic Pipe Fitting for Water, Tee Connector, 3 Pipe Size Socket-Connect Female           | 2<br>Each | 2       | 0       | 18.64<br>Each  | 37.28  |
| 2    | 4881K77 Thick-Wall PVC Plastic Pipe Fitting for Water, Straight Connector, 3 Size Socket-Connect Female            | 6<br>Each | 6       | 0       | 13.55<br>Each  | 81.30  |
| 3    | 8516T238 Oil-Resistant Compressible Buna-N Gasket with Bolt Holes, for 3 Pipe Size, ANSI 150, 1/8" Thick           | 3<br>Each | 3       | 0       | 3.41<br>Each   | 10.23  |
| 4    | 45805K72 Quick-Set Pressure-Regulating Valve for Water, 2 NPT Female Inlet x Outlet                                | 1<br>Each | 1       | 0       | 489.79<br>Each | 489.79 |
| 5    | 4881K136 Thick-Wall PVC Plastic Pipe Fitting for Water, Reducer, 3 Socket-Connect Female x 2 Socket-Connect Female | 2<br>Each | 2       | 0       | 20.53<br>Each  | 41.06  |
| 6    | 4882K918 Thick-Wall Dark Gray PVC Pipe Nipple for Water, Threaded on Both Ends, 2 NPT, 12" Long                    | 2<br>Each | 2       | 0       | 16.04<br>Each  | 32.08  |
| 7    | 4876K27 PVC On/Off Valve for Drinking Water, PTFE/HDPE Seat, 3 Socket-Weld Female, Dark Gray                       | 1<br>Each | 1       | 0       | 107.24<br>Each | 107.24 |
| 8    | 3115T22 Strut-Mount Metal Routing Clamp, Zinc-Plated Steel, 3-1/2" ID, 7/64" Thick                                 | 6<br>Each | 6       | 0       | 2.44<br>Each   | 14.64  |

|              |                 |
|--------------|-----------------|
| Merchandise  | 813.62          |
| Sales Tax    | 63.06           |
| Shipping     | 20.09           |
| <b>Total</b> | <b>\$896.77</b> |

|                          |               |
|--------------------------|---------------|
| Payment Received 11/9/20 | (896.77)      |
| <b>Balance Due</b>       | <b>\$0.00</b> |



# Receipt

562-692-5911  
562-695-2323 (fax)  
la.sales@mcmaster.com

|                |                    |
|----------------|--------------------|
| Purchase Order | <b>1020ACAYAMA</b> |
| Invoice        | <b>47416861</b>    |
| Invoice Date   | <b>10/20/20</b>    |

| Packing List | Shipped  | Weight | Carrier | Tracking           |                                   |
|--------------|----------|--------|---------|--------------------|-----------------------------------|
| 4831984-01   | 10/20/20 | 5 lb   | FedEx   | 917446696819       | Received by R.Camaya 10/21/20.    |
| 4831984-02   | 10/20/20 | 29 lb  | UPS     | 1Z0526590102690601 | Received by ID Verified 10/21/20. |



# Receipt

562-692-5911  
 562-695-2323 (fax)  
 la.sales@mcmaster.com

|                |                    |
|----------------|--------------------|
| Purchase Order | <b>1020ACAYAMA</b> |
| Paid           | <b>\$83.65</b>     |
| Invoice        | <b>47411292</b>    |
| Invoice Date   | <b>10/20/20</b>    |

Billed to  
 W M LYLES CO  
 P O BOX 4377  
 FRESNO CA 93744

Shipped to  
 Attention: Armando Cayama  
 W M Lyles Co  
 Office Trailer  
 715 W 4TH St  
 Beaumont CA 92223-2674

Mailing Address      McMaster-Carr  
                                  PO Box 7690  
                                  Chicago IL 60680-7690

Your Account            89702600

Armando Cayama placed this order.

| Line | Product   | Ordered   | Shipped | Balance | Price         | Total |
|------|---|-----------|---------|---------|---------------|-------|
| 2    | 4881K651 Thick-Wall PVC Plastic Pipe Fitting for Water, Bushing Reducing Adapter, 3 Socket Male x 1 Socket Female | 1<br>Each | 1       | 0       | 15.13<br>Each | 15.13 |
| 3    | 4596K314 Thick-Wall Plastic Pipe Fitting for Water, Bushing Reducing Adapter, 1 Socket Male x 1/4 NPT Female      | 1<br>Each | 1       | 0       | 6.28<br>Each  | 6.28  |
| 4    | 4881K663 Thick-Wall PVC Plastic Pipe Fitting for Water, Bushing Reducing Adapter, 3 Socket Male x 2 Socket Female | 1<br>Each | 1       | 0       | 15.85<br>Each | 15.85 |
| 5    | 4881K26 Thick-Wall PVC Plastic Pipe Fitting for Water, Short 90 Degree Elbow Connector, 2 Socket Connect Female   | 4<br>Each | 4       | 0       | 4.40<br>Each  | 17.60 |
| 6    | 4882K918 Thick-Wall Dark Gray PVC Pipe Nipple for Water, Threaded on Both Ends, 2 NPT, 12" Long                   | 1<br>Each | 1       | 0       | 16.04<br>Each | 16.04 |

|                          |                |
|--------------------------|----------------|
| Merchandise              | 70.90          |
| Sales Tax                | 5.49           |
| Shipping                 | 7.26           |
| <b>Total</b>             | <b>\$83.65</b> |
| Payment Received 11/9/20 | (83.65)        |
| <b>Balance Due</b>       | <b>\$0.00</b>  |

| Packing List | Shipped  | Weight | Carrier | Tracking           |                                   |
|--------------|----------|--------|---------|--------------------|-----------------------------------|
| 4839622-02   | 10/20/20 | 5 lb   | UPS     | 1Z0526590102691708 | Received by ID Verified 10/21/20. |



# Receipt

562-692-5911  
562-695-2323 (fax)  
la.sales@mcmaster.com

|                |                    |
|----------------|--------------------|
| Purchase Order | <b>1020ACAYAMA</b> |
| Paid           | <b>\$48.21</b>     |
| Invoice        | <b>47468651</b>    |
| Invoice Date   | <b>10/21/20</b>    |

Billed to  
W M LYLES CO  
P O BOX 4377  
FRESNO CA 93744

Shipped to  
Attention: Armando Cayama  
W M Lyles Co  
Office Trailer  
715 W 4TH St  
Beaumont CA 92223-2674

Mailing Address    McMaster-Carr  
                                 PO Box 7690  
                                 Chicago IL 60680-7690  
  
Your Account        89702600

Armando Cayama placed this order.

| Line                     | Product  | Ordered   | Shipped | Balance | Price         | Total          |
|--------------------------|--|-----------|---------|---------|---------------|----------------|
| 1                        | 4881K117 Thick-Wall PVC Plastic Pipe Fitting for Water, Tee Connector, 3 Pipe Size Socket-Connect Female | 2<br>Each | 2       | 0       | 18.64<br>Each | 37.28          |
| Merchandise              |  |           |         |         |               | 37.28          |
| Sales Tax                |  |           |         |         |               | 2.89           |
| Shipping                 |  |           |         |         |               | 8.04           |
| <b>Total</b>             |  |           |         |         |               | <b>\$48.21</b> |
| Payment Received 11/9/20 |  |           |         |         |               | (48.21)        |
| <b>Balance Due</b>       |  |           |         |         |               | <b>\$0.00</b>  |

| Packing List | Shipped  | Weight | Carrier | Tracking     |                               |
|--------------|----------|--------|---------|--------------|-------------------------------|
| 4839622-01   | 10/21/20 | 5 lb   | FedEx   | 917446712256 | Received by R.Aqndo 10/23/20. |



# Receipt

562-692-5911  
562-695-2323 (fax)  
la.sales@mcmaster.com

|                |                    |
|----------------|--------------------|
| Purchase Order | <b>1006ACAYAMA</b> |
| Paid           | <b>\$852.68</b>    |
| Invoice        | <b>46654750</b>    |
| Invoice Date   | <b>10/6/20</b>     |

Billed to  
W M LYLES CO  
P O BOX 4377  
FRESNO CA 93744

Shipped to  
Attention: Armando Cayama  
W M Lyles Co  
Office Trailer  
715 W 4TH St  
Beaumont CA 92223-2674

Mailing Address    McMaster-Carr  
                                 PO Box 7690  
                                 Chicago IL 60680-7690  
  
Your Account        89702600

Armando Cayama placed this order.

| Line                     | Product  | Ordered   | Shipped | Balance | Price          | Total           |
|--------------------------|--|-----------|---------|---------|----------------|-----------------|
| 1                        | 48855K43 Thick-Wall Dark Gray PVC Pipe for Water, Unthreaded, 8 Pipe Size, 5 Feet Long             | 1<br>Each | 1       | 0       | 133.29<br>Each | 133.29          |
| 2                        | 4881K973 Thick-Wall PVC Plastic Pipe Fitting for Water, Fixed Flange Cap, 8 Pipe Size              | 2<br>Each | 2       | 0       | 134.67<br>Each | 269.34          |
| 3                        | 4881K224 Thick-Wall PVC Plastic Pipe Fitting for Water, Flanged 8 Pipe Size Socket-Connect Adapter | 4<br>Each | 4       | 0       | 87.51<br>Each  | 350.04          |
| Merchandise              |  |           |         |         |                | 752.67          |
| Sales Tax                |  |           |         |         |                | 58.33           |
| Shipping                 |  |           |         |         |                | 41.68           |
| <b>Total</b>             |  |           |         |         |                | <b>\$852.68</b> |
| Payment Received 11/9/20 |  |           |         |         |                | (852.68)        |
| <b>Balance Due</b>       |  |           |         |         |                | <b>\$0.00</b>   |

| Packing List | Shipped | Weight | Carrier | Tracking           |                              |
|--------------|---------|--------|---------|--------------------|------------------------------|
| 4117102-01   | 10/6/20 | 47 lb  | UPS     | 1Z0526590102672434 | Received by Armando 10/7/20. |
| 4117102-02   | 10/6/20 | 48 lb  | UPS     | 1Z0526590102672443 | Received by Armando 10/7/20. |



# RENTAL RETURN INVOICE



BRANCH LAX  
5500 RAWLINGS AVE  
SOUTH GATE CA 90280-7412  
562-904-3680  
562-904-1583 FAX

# 187430184-001

**Job Site**  
BEAUMONT WASTE WATER FACILITY  
715 W FOURTH ST  
BEAUMONT CA 92223-2674

Office: 559-441-1900 Cell: 610-565-6064

WM LYLES CO  
PO BOX 4377  
FRESNO CA 93744-4377



Customer # : 416065  
Invoice Date : 11/05/20  
Rental Out : 10/26/20 03:00 PM  
Rental In : 11/02/20 03:00 PM  
UR Job Loc : 715 4TH ST, BEAUMONT  
UR Job # : BEAUMONT WASTE WATER  
Customer Job ID:  
P.O. # : TBD  
Ordered By : ROBERT BECK  
Reserved By : NATHAN GETZ  
Salesperson : NATHAN GETZ

**Invoice Amount: \$1,834.03**

Terms: Due Upon Receipt  
Payment options: Contact our credit office 704-916-4843  
**REMIT TO:** UNITED RENTALS (NORTH AMERICA), INC.  
FILE 51122  
LOS ANGELES CA 90074-1122

| RENTAL ITEMS:    |           |  |         |        |        |         |          |
|------------------|-----------|--|---------|--------|--------|---------|----------|
| Qty              | Equipment | Description  | Minimum | Day    | Week   | 4 Week  | Amount   |
| 1                | PU60145SA | PUMP 6" DBA-SILENCER VAC ASSIST - DIESEL<br>Make: BAKERCORP Model: DP66LS-CK74AT<br>Serial: 213665 Meter out: 1055.50 Meter in: 1079.90<br>Substituted for: PUMP 6" VAC ASSIST - DIESEL<br>camlock fittings on pump ends |         | 250.00 | 650.00 | 1850.00 | 650.00   |
| 2                | 537/6620  | HOSE 6X50 LAYFLAT DISCHARGE - CAMLOCK<br>100' total  |         | 45.00  | 90.00  | 270.00  | 180.00   |
| 2                | 537/2720  | HOSE 6X20 TANK TRUCK - CAMLOCK   |         | 40.00  | 80.00  | 200.00  | 160.00   |
| 1                | 545/6628  | STRAINER 6"  |         | 5.00   | 15.00  | 30.00   | 15.00    |
| 1                | 537/1920  | HOSE 6X10 RUBBER SUCTION - CAMLOCK   |         | 20.00  | 40.00  | 100.00  | 40.00    |
| Rental Subtotal: |           |  |         |        |        |         | 1,045.00 |

| SALES/MISCELLANEOUS ITEMS: |                                   |               |         |                 |               |  |          |
|----------------------------|-----------------------------------|---------------|---------|-----------------|---------------|--|----------|
| Qty                        | Item                              |               | Price   | Unit of Measure | Extended Amt. |  |          |
| 1                          | CA PERSONAL PROP TAX REIMB CHARGE | [DRSURCA/MCI] | 7.837   | EACH            | 7.84          |  |          |
| 1                          | ENVIRONMENTAL SERVICE CHARGE      | [ENV/MCI]     | 13.000  | EACH            | 13.00         |  |          |
| 1                          | DELIVERY CHARGE                   |               | 330.000 | EACH            | 330.00        |  |          |
| 1                          | PICKUP CHARGE                     |               | 330.000 | EACH            | 330.00        |  |          |
| Sales/Misc Subtotal:       |                                   |               |         |                 |               |  | 680.84   |
| Agreement Subtotal:        |                                   |               |         |                 |               |  | 1,725.84 |
| Tax:                       |                                   |               |         |                 |               |  | 108.19   |
| Total:                     |                                   |               |         |                 |               |  | 1,834.03 |

**COMMENTS/NOTES:**


CONTACT: ROBERT BECK  
CELL#: 951-858-3060  
CONTACT: ROBERT BECK  
CELL#: 951-858-3060

ARE YOU OR YOUR EMPLOYEES IN NEED OF OPERATOR CERTIFICATION TRAINING?  
CONTACT UNITED ACADEMY TODAY 844-222-2345 OR WWW.UNITEDACADEMY.UR.COM  
TRAINING IS NOT AVAILABLE ON CERTAIN EQUIPMENT IN CANADA.





BRANCH LAX  
5500 RAWLINGS AVE  
SOUTH GATE CA 90280-7412  
562-904-3680  
562-904-1583 FAX



# RENTAL RETURN INVOICE

# 185005996-004



Job Site

WATER TREATMENT PLANT  
715 W FOURTH ST  
BEAUMONT CA 92223-2674

Office: 559-441-1900 Cell: 951-858-3060

Customer # : 416065  
Invoice Date : 10/30/20  
Rental Out : 08/19/20 08:00 AM  
Rental In : 09/29/20 08:00 AM  
UR Job Loc : 715 W FOURTH ST, BEA  
UR Job # : 195  
Customer Job ID:  
P.O. # : 551173  
Ordered By : ROBERT BECK  
Reserved By : YULIANA REYES  
Salesperson : NATHAN GETZ

35-1.97-30296F21.p01 626126820 1-9 0



WM LYLES CO  
PO BOX 4377  
FRESNO CA 93744-4377

**Invoice Amount: \$755.62**

Terms: Due Upon Receipt  
Payment options: Contact our credit office 704-916-4843  
**REMIT TO:** UNITED RENTALS (NORTH AMERICA),INC.  
FILE 51122  
LOS ANGELES CA 90074-1122

| RENTAL ITEMS:              |                                   |  |         |                 |               |         |        |
|----------------------------|-----------------------------------|--|---------|-----------------|---------------|---------|--------|
| Qty                        | Equipment                         | Description  | Minimum | Day             | Week          | 4 Week  | Amount |
| 1                          | PU60114                           | PUMP 6" VAC ASSIST - DIESEL<br>Make: BAKERCORP Model: DP66LS-CK740T<br>Serial: 206460 Meter out: 1292.40 Meter in: 1395.20 |         | 305.00          | 755.00        | 1850.00 | 305.00 |
| 3                          | 537/6620                          | HOSE 6X50 LAYFLAT DISCHARGE - CAMLOCK  |         | 60.00           | 120.00        | 275.00  | 180.00 |
| 2                          | 537/2720                          | HOSE 6X20 TANK TRUCK - CAMLOCK   |         | 40.00           | 80.00         | 200.00  | 80.00  |
| 1                          | 545/6628                          | STRAINER 6"  |         | 5.00            | 15.00         | 30.00   | 5.00   |
| 6                          | 537/1920                          | HOSE 6X10 RUBBER SUCTION - CAMLOCK<br>* ADDED FROM CONTRACT# 185138100 *   |         | 20.00           | 40.00         | 100.00  | 120.00 |
| Rental Subtotal:           |                                   |  |         |                 |               |         | 690.00 |
| SALES/MISCELLANEOUS ITEMS: |                                   |  |         |                 |               |         |        |
| Qty                        | Item                              |  | Price   | Unit of Measure | Extended Amt. |         |        |
| 1                          | CA PERSONAL PROP TAX REIMB CHARGE | [DRSURCA/MCI]  | 5.174   | EACH            | 5.17          |         |        |
| 1                          | ENVIRONMENTAL SERVICE CHARGE      | [ENV/MCI]  | 6.100   | EACH            | 6.10          |         |        |
| Sales/Misc Subtotal:       |                                   |  |         |                 |               |         | 11.27  |
| Agreement Subtotal:        |                                   |  |         |                 |               |         | 701.27 |
| Tax:                       |                                   |  |         |                 |               |         | 54.35  |
| Total:                     |                                   |  |         |                 |               |         | 755.62 |

COMMENTS/NOTES:


CONTACT: ROBERT BECK  
CELL#: 951-858-3060

Final Bill: 1 Day From 9/28/20 08:00 AM Thru 9/29/20 08:00 AM

ARE YOU OR YOUR EMPLOYEES IN NEED OF OPERATOR CERTIFICATION TRAINING?  
CONTACT UNITED ACADEMY TODAY 844-222-2345 OR WWW.UNITEDACADEMY.UR.COM  
TRAINING IS NOT AVAILABLE ON CERTAIN EQUIPMENT IN CANADA.



BRANCH LAX  
5500 RAWLINGS AVE  
SOUTH GATE CA 90280-7412  
562-904-3680  
562-904-1583 FAX



# RENTAL RETURN INVOICE

# 188121029-001



Job Site

BEAUMONT WASTE WATER FACILITY  
715 W FOURTH ST  
BEAUMONT CA 92223-2674

Office: 559-441-1900 Cell: 610-565-6064

WM LYLES CO  
PO BOX 4377  
FRESNO CA 93744-4377

Customer # : 416065  
Invoice Date : 11/18/20  
Rental Out : 11/13/20 07:00 AM  
Rental In : 11/13/20 01:00 PM  
UR Job Loc : 715 4TH ST, BEAUMONT  
UR Job # : BEAUMONT WASTE WATER  
Customer Job ID:  
P.O. # : 55.1173  
Ordered By : OSCAR  
Reserved By : NATHAN GETZ  
Salesperson : NATHAN GETZ

**Invoice Amount: \$1,046.94**

Terms: Due Upon Receipt  
Payment options: Contact our credit office 704-916-4843  
**REMIT TO:** UNITED RENTALS (NORTH AMERICA), INC.  
FILE 51122  
LOS ANGELES CA 90074-1122

| RENTAL ITEMS:              |                                   |  |         |        |                 |         |               |
|----------------------------|-----------------------------------|--|---------|--------|-----------------|---------|---------------|
| Qty                        | Equipment                         | Description  | Minimum | Day    | Week            | 4 Week  | Amount        |
| 1                          | 10850635                          | PUMP 6" DBA-SILENCER VAC ASSIST - DIESEL<br>Make: CORNELL Model: MTP6DZD<br>Serial: 3003512628 Meter out: 976.90 Meter in: 981.80<br>Substituted for: PUMP 6" VAC ASSIST - DIESEL<br>Camlock | 250.00  | 250.00 | 650.00          | 1850.00 | 250.00        |
| 3                          | 537/6620                          | HOSE 6X50 LAYFLAT DISCHARGE - CAMLOCK  | 45.00   | 45.00  | 90.00           | 270.00  | 135.00        |
| 3                          | 537/2920                          | HOSE 6X20 RUBBER SUCTION - CAMLOCK   | 32.00   | 32.00  | 64.00           | 192.00  | 96.00         |
| Rental Subtotal:           |                                   |  |         |        |                 |         | 481.00        |
| SALES/MISCELLANEOUS ITEMS: |                                   |  |         |        |                 |         |               |
| Qty                        | Item                              |  | Price   |        | Unit of Measure |         | Extended Amt. |
| 1                          | CA PERSONAL PROP TAX REIMB CHARGE | [DRSURCA/MCI]  | 3.607   |        | EACH            |         | 3.61          |
| 1                          | ENVIRONMENTAL SERVICE CHARGE      | [ENV/MCI]  | 5.000   |        | EACH            |         | 5.00          |
| 1                          | DELIVERY CHARGE                   |  | 250.000 |        | EACH            |         | 250.00        |
| 1                          | PICKUP CHARGE                     |  | 250.000 |        | EACH            |         | 250.00        |
| Sales/Misc Subtotal:       |                                   |  |         |        |                 |         | 508.61        |
| Agreement Subtotal:        |                                   |  |         |        |                 |         | 989.61        |
| Tax:                       |                                   |  |         |        |                 |         | 57.33         |
| Total:                     |                                   |  |         |        |                 |         | 1,046.94      |

COMMENTS/NOTES:

CONTACT: OSCAR  
CELL#: 951-757-5282  
CALL OSCAR 30 MINUTES OUT 619-565-6064  
SITE IS A LITTLE TOUGH TO FIND  
OSCAR - 619-565-6064

ARE YOU OR YOUR EMPLOYEES IN NEED OF OPERATOR CERTIFICATION TRAINING?  
CONTACT UNITED ACADEMY TODAY 844-222-2345 OR WWW.UNITEDACADEMY.UR.COM  
TRAINING IS NOT AVAILABLE ON CERTAIN EQUIPMENT IN CANADA.



Sold by:

**Invoice**

Branch 017  
 11161 Harrel Street  
 Mira Loma, CA 91752-1439  
 Tel: 951-681-3636  
 Fax: 951-332-3679

Remit to: Xylem Dewatering Solutions, Inc.  
 26717 Network Place  
 Chicago, IL 60673-1267  
 Phone: 1.855.278.2248 (opt 1)

NOTE: Valued customers, please note the NEW remit address change included on this invoice.

OCT 29 2020

S  
O  
L  
D  
T  
O

W M Lyles Company  
 PO Box 4377  
 Fresno, CA 93744-4377

S  
H  
I  
P  
T  
O

W M Lyles Company  
 Salt Mitigation / Fine Screens Start-Up  
 715 W 4th Street  
 Beaumont, CA 92223

| Cust. No. | Invoice Date | Invoice No. |
|-----------|--------------|-------------|
| 00015587  | 10-23-2020   | 401045877   |

Page 1 of 1

| Customer PO  | Ordered By        | Contract Date | Service Contract # | Sales Representative | Order Taken By  | Payment Terms   |         |
|--|-------------------|---------------|--------------------|----------------------|-----------------|-----------------|---------|
| 55.1173  | Mr. Oscar Mendoza | 10-22-2020    | 217011580          | James O. Rufing      | James O. Rufing | Net 30          |         |
| QTY  | ITEM              | DESCRIPTION   |                    |                      | UNIT AMOUNT     | EXTENDED AMOUNT |         |
| <b>Comments</b><br>Provided laborer/technician 10/22 and 10/23/20, to provide start-up services for the Salt Mitigation / Fine Screens Project in Beaumont, CA. This invoice includes 3 hours of no charge standby time on 10/22/20. |                   |               |                    |                      |                 |                 |         |
| ALL PAST DUE INVOICES ARE SUBJECT TO 1 1/2% PER MONTH SERVICE CHARGE   |                   |               | Rental             | Labor                | Shipping        | Misc. Charges   | Taxes   |
|  |                   |               | \$ 0.00            | \$ 552.50            | \$ 0.00         | \$ 697.50       | \$ 0.00 |

Important Information: Due to fraud attempts any communication for changes of bank account details have to be confirmed by a call-back with your respective Xylem contact person.

**Total Invoice \$ 1,250.00**



Sold by:

**Invoice**

Branch 017  
 11161 Harrel Street  
 Mira Loma, CA 91752-1439  
 Tel: 951-681-3636  
 Fax: 951-332-3679

Remit to: Xylem Dewatering Solutions, Inc.  
 26717 Network Place  
 Chicago, IL 60673-1267  
 Phone: 1.855.278.2248 (opt 1)

**NOTE:** Valued customers, please note the NEW remit address change included on this invoice.


S  
O  
L  
D  
  
T  
O  
  
W M Lyles Company  
 PO Box 4377  
 Fresno, CA 93744-4377

S  
H  
I  
P  
  
T  
O  
  
W M Lyles Company  
 Fine Screens  
 715 W 4th Street  
 Beaumont, CA 92223

| Cust. No. | Invoice Date | Invoice No. |
|-----------|--------------|-------------|
| 00015587  | 11-11-2020   | 401049747   |

Page 1 of 1

| Customer PO | Ordered By        | Contract Date                            | Rental Contract # | Sales Representative | Order Taken By  | Payment Terms |        |
|-------------|-------------------|--|-------------------|----------------------|-----------------|---------------|--------|
| 1173        | Mr. Oscar Mendoza | 10-22-2020                               | 217011578         | James O. Rufing      | James O. Rufing | Net 30        |        |
| QTY         | ITEM              | DESCRIPTION                              |                   | PER                  | D/W/M           | RATE          | AMOUNT |
|             |                   | <b>Rental 10/22/2020 Thru 11/18/2020</b> |                   |                      |                 |               |        |
| 1           | CA50-071          | Godwin 50HP VFD CP W/CAGE 70AMP 460V R8  |                   | 1                    | M               |               |        |
| 1           | D-2161            | Goulds 3656 1-1/2" 40HP 3P 460V          |                   | 1                    | M               |               |        |
| 1           | PT-255            | PrimeGuard Pressure Transducer PXT-300   |                   | 1                    | M               |               |        |
| 1           | DZONE02ROLLBACK   | Delivery Zone 2 - Rollback               |                   |                      |                 |               |        |
| 1           | ENVFEE            | Environmental Fee                        |                   |                      |                 |               |        |



ALL PAST DUE INVOICES ARE SUBJECT TO  
 1 1/2% PER MONTH SERVICE CHARGE

| Rental      | Labor   | Shipping  | Misc. Charges | Taxes     |
|-------------|---------|-----------|---------------|-----------|
| \$ 2,592.00 | \$ 0.00 | \$ 265.00 | \$ 11.97      | \$ 222.35 |

**Important Information:** Due to fraud attempts any communication for changes of bank account details have to be confirmed by a call-back with your respective Xylem contact person.

**Total Invoice**

**\$ 3,091.32**



Sold by:

**Invoice**

Branch 017  
 11161 Harrel Street  
 Mira Loma, CA 91752-1439  
 Tel: 951-681-3636  
 Fax: 951-332-3679

Remit to: Xylem Dewatering Solutions, Inc.  
 26717 Network Place  
 Chicago, IL 60673-1267  
 Phone: 1.855.278.2248 (opt 1)

NOTE: Valued customers, please note the NEW remit address change included on this invoice.

S  
O  
L  
D  
T  
O  
 W M Lyles Company  
 PO Box 4377  
 Fresno CA 93744-4377

S  
H  
I  
P  
T  
O  
 W M Lyles Company  
 Fine Screens  
 715 W 4th Street  
 Beaumont, CA 92223

| Cust. No. | Invoice Date | Invoice No. |
|-----------|--------------|-------------|
| 00015587  | 11-17-2020   | 401051122   |

Page 1 of 1

| Customer PO     | Ordered By   | Contract Date | Completed Date | W/O Number | Sales Representative | Order Taken By  | Payment Terms |
|-----------------|--|---------------|----------------|------------|----------------------|-----------------|---------------|
| 1173            | Mr. Oscar Mendoza  | 11-13-2020    | 11-13-2020     | 717016764  | James O. Rufing      | James O. Rufing | Net 30        |
| ITEM            | DESCRIPTION  |               |                | QUANTITY   | UNIT AMOUNT          | EXTENDED AMOUNT |               |
|                 | <b>Repair On: D-2161</b><br>Made a service call on 11/13/2020 to service rental fleet D-2161. Verified the complaint of the pump making noise found the pump cavitating due to a lack of water the customer increased the water and resolved the cavitation retested and checked good. * Reference Manual Work Order LO11131630* |               |                |            |                      |                 |               |
| MILEAGE         | Mileage  |               |                | 80         | 2.50                 | 200.00          |               |
| LABOR           | Labor Standard Rate  |               |                | 3.50       | 130.00               | 455.00          |               |
| SERVICETRUCK    | Godwin Service Truck   |               |                | 1          | 125.00               | 125.00          |               |
| ENVIRONMENTALFE | Environmental Fee  |               |                | 1          | 12.50                | 12.50           |               |



ALL PAST DUE INVOICES ARE SUBJECT TO 1 1/2% PER MONTH SERVICE CHARGE

| Merchandise | Labor     | Shipping | Misc. Charges | Taxes   |
|-------------|-----------|----------|---------------|---------|
| \$ 0.00     | \$ 455.00 | \$ 0.00  | \$ 337.50     | \$ 0.97 |

Important Information: Due to fraud attempts any communication for changes of bank account details have to be confirmed by a call-back with your respective Xylem contact person.


|                      |                  |
|----------------------|------------------|
| <b>Total Invoice</b> | <b>\$ 793.47</b> |
|----------------------|------------------|



S  
O  
L  
D  
T  
O

W M Lyles Company  
PO Box 4377  
Fresno, CA 93744-4377

Sold by:



**Invoice**  
Branch 017  
11161 Harrel Street  
Mira Loma, CA 91752-1439  
Tel: 951-681-3636  
Fax: 951-332-3679

W M Lyles Company  
1173 Beaumont  
715 W 4th Street  
Beaumont, CA 92223

S  
H  
I  
P  
T  
O

Remit to: Xylem Dewatering Solutions, Inc.  
26717 Network Place  
Chicago, IL 60673-1267  
Phone: 1.855.278.2248 (opt 1)

NOTE: Valued customers, please note the NEW remit address change included on this invoice.

| Cust. No. | Invoice Date | Invoice No. |
|-----------|--------------|-------------|
| 00015587  | 11-11-2020   | 401049746   |

Page 1 of 1

| Customer PO | Ordered By      | Contract Date  | Rental Contract # | Sales Representative | Order Taken By  | Payment Terms |          |
|-------------|-----------------|--|-------------------|----------------------|-----------------|---------------|----------|
| 1173        | Mr. Robert Beck | 10-22-2020   | 217011577         | James O. Rufing      | James O. Rufing | Net 30        |          |
| QTY         | ITEM            | DESCRIPTION  |                   | PER                  | D/W/M           | RATE          | AMOUNT   |
| 2           | HSDS080050QDDR  | Rental 10/22/2020 Thru 11/18/2020<br>8" x 50' HD Layflat Hose W/QD |                   | 1                    | M               | 634.95        | 1,269.90 |

ALL PAST DUE INVOICES ARE SUBJECT TO  
1 1/2% PER MONTH SERVICE CHARGE

| Rental      | Labor   | Shipping | Misc. Charges | Taxes    |
|-------------|---------|----------|---------------|----------|
| \$ 1,269.90 | \$ 0.00 | \$ 0.00  | \$ 0.00       | \$ 98.42 |

Important Information: Due to fraud attempts any communication for changes of bank account details have to be confirmed by a call-back with your respective Xylem contact person.

Total Invoice

\$ 1,368.32



Sold by:

**Invoice**

**Branch 017**  
 11161 Harrel Street  
 Mira Loma, CA 91752-1439  
 Tel: 951-681-3636  
 Fax: 951-332-3679

**Remit to:** Xylem Dewatering Solutions, Inc.  
 26717 Network Place  
 Chicago, IL 60673-1267  
 Phone: 1.855.278.2248 (opt 1)

**NOTE:** Valued customers, please note the NEW remit address change included on this invoice.

S  
O  
L  
D  
T  
O  
 W M Lyles Company  
 PO Box 4377  
 Fresno, CA 93744-4377

S  
H  
I  
P  
T  
O  
 W M Lyles Company  
 1173 Beaumont  
 715 W 4th Street  
 Beaumont, CA 92223

| Cust. No. | Invoice Date | Invoice No. |
|-----------|--------------|-------------|
| 00015587  | 12-01-2020   | 401053754   |

Page 1 of 1

| Customer PO | Ordered By      | Contract Date                                     | Rental Contract # | Sales Representative | Order Taken By  | Payment Terms |
|-------------|-----------------|---|-------------------|----------------------|-----------------|---------------|
| 1173        | Mr. Robert Beck | 10-22-2020  | 217011577         | James O. Rufing      | James O. Rufing | Net 30        |
| QTY         | ITEM            | DESCRIPTION                                       | PER               | D/W/M                | RATE            | AMOUNT        |
|             |                 | <b>Rental 11/19/2020 Thru 11/25/2020 *Return*</b> |                   |                      |                 |               |
| 2           | HSDS080050QDDR  | 8" x 50' HD Layflat Hose W/QD                     | 1                 | W                    | 211.65          | 423.30        |
| 1           | PZONE02PICKUP   | Pickup Zone 2 - Pickup Truck                      |                   |                      | 140.00          | 140.00        |



ALL PAST DUE INVOICES ARE SUBJECT TO  
 1 1/2% PER MONTH SERVICE CHARGE

| Rental    | Labor   | Shipping  | Misc. Charges | Taxes    |
|-----------|---------|-----------|---------------|----------|
| \$ 423.30 | \$ 0.00 | \$ 140.00 | \$ 0.00       | \$ 43.66 |

**Important Information:** Due to fraud attempts any communication for changes of bank account details have to be confirmed by a call-back with your respective Xylem contact person.

|                      |                  |
|----------------------|------------------|
| <b>Total Invoice</b> | <b>\$ 606.96</b> |
|----------------------|------------------|



Sold by:

**Invoice**

Branch 017  
 11161 Harrel Street  
 Mira Loma, CA 91752-1439  
 Tel: 951-681-3636  
 Fax: 951-332-3679

Remit to: Xylem Dewatering Solutions, Inc.  
 26717 Network Place  
 Chicago, IL 60673-1267  
 Phone: 1.855.278.2248 (opt 1)

NOTE: Valued customers, please note the NEW remit address change included on this invoice.


S  
O  
L  
D  
T  
O  
 W M Lyles Company  
 PO Box 4377  
 Fresno, CA 93744-4377

S  
H  
I  
P  
T  
O  
 W M Lyles Company  
 Fine Screens  
 715 W 4th Street  
 Beaumont, CA 92223

| Cust. No. | Invoice Date | Invoice No. |
|-----------|--------------|-------------|
| 00015587  | 12-09-2020   | 401055728   |

Page 1 of 1

| Customer PO | Ordered By        | Contract Date                            | Rental Contract # | Sales Representative | Order Taken By  | Payment Terms |
|-------------|-------------------|--|-------------------|----------------------|-----------------|---------------|
| 1173        | Mr. Oscar Mendoza | 10-22-2020                               | 217011578         | James O. Rufing      | James O. Rufing | Net 30        |
| QTY         | ITEM              | DESCRIPTION                              | PER               | D/W/M                | RATE            | AMOUNT        |
|             |                   | <b>Rental 11/19/2020 Thru 12/16/2020</b> |                   |                      |                 |               |
| 1           | CA50-071          | Godwin 50HP VFD CP W/CAGE 70AMP 460V R8  | 1                 | M                    |                 |               |
| 1           | D-2161            | Goulds 3656 1-1/2" 40HP 3P 460V          | 1                 | M                    |                 |               |
| 1           | PT-255            | PrimeGuard Pressure Transducer PXT-300   | 1                 | M                    |                 |               |
| 1           | ENVFEE            | Environmental Fee                        |                   |                      |                 |               |



ALL PAST DUE INVOICES ARE SUBJECT TO  
 1 1/2% PER MONTH SERVICE CHARGE

| Rental      | Labor   | Shipping | Misc. Charges | Taxes     |
|-------------|---------|----------|---------------|-----------|
| \$ 2,592.00 | \$ 0.00 | \$ 0.00  | \$ 11.97      | \$ 201.81 |

Important Information: Due to fraud attempts any communication for changes of bank account details have to be confirmed by a call-back with your respective Xylem contact person.

Total Invoice

\$ 2,805.78





**Sold by:**

**Invoice**

**Branch 017**  
 11161 Harrel Street  
 Mira Loma, CA 91752-1439  
 Tel: 951-681-3636  
 Fax: 951-332-3679

**Remit to:** Xylem Dewatering Solutions, Inc.  
 26717 Network Place  
 Chicago, IL 60673-1267  
 Phone: 1.855.278.2248 (opt 1)

**NOTE:** Valued customers, please note the NEW remit address change included on this invoice.

S  
O  
L  
D  
T  
O  
 W M Lyles Company  
 PO Box 4377  
 Fresno, CA 93744-4377

S  
H  
I  
P  
T  
O  
 W M Lyles Company  
 Fine Screens  
 715 W 4th Street  
 Beaumont, CA 92223

| Cust. No. | Invoice Date | Invoice No. |
|-----------|--------------|-------------|
| 00015587  | 01-06-2021   | 401061301   |

| Customer PO | Ordered By        | Contract Date | Rental Contract # | Sales Representative | Order Taken By  | Payment Terms |
|-------------|-------------------|---------------|-------------------|----------------------|-----------------|---------------|
| 1173        | Mr. Oscar Mendoza | 10-22-2020    | 217011578         | James O. Rufing      | James O. Rufing | Net 30        |

| QTY   | ITEM            | DESCRIPTION                             | PER | D/W/M | RATE | AMOUNT |
|---|-----------------|---|-----|-------|------|--------|
| <b>Rental 12/17/2020 Thru 01/04/2021 *Return*</b> |                 |   |     |       |      |        |
| 1   | CA50-071        | Godwin 50HP VFD CP W/CAGE 70AMP 460V R8 | 1   | M     |      |        |
| 1   | D-2161          | Goulds 3656 1-1/2" 40HP 3P 460V         | 1   | M     |      |        |
| 1   | PT-255          | PrimeGuard Pressure Transducer PXT-300  | 1   | M     |      |        |
| 1   | PZONE02ROLLBACK | Pickup Zone 2 - Rollback                |     |       |      |        |
| 1   | ENVFEE          | Environmental Fee                       |     |       |      |        |

ALL PAST DUE INVOICES ARE SUBJECT TO  
 1 1/2% PER MONTH SERVICE CHARGE

| Rental      | Labor   | Shipping  | Misc. Charges | Taxes     |
|-------------|---------|-----------|---------------|-----------|
| \$ 2,592.00 | \$ 0.00 | \$ 265.00 | \$ 11.97      | \$ 222.35 |

**Important Information:** Due to fraud attempts any communication for changes of bank account details have to be confirmed by a call-back with your respective Xylem contact person.

|                      |                    |
|----------------------|--------------------|
| <b>Total Invoice</b> | <b>\$ 3,091.32</b> |
|----------------------|--------------------|



# FOREMAN'S DAILY REPORT

\*\* This Form to be Filled out at the End of Work Shift \*\*

W. M. LYLES CO.  
CONTRACTOR

Foreman: Ernesto

Job No: 55-1125

Date: 10-1-20

*Progress Through Performance*

## 1. Weather

Today's Weather: 98' °F Weather Impact of Work \_\_\_\_\_

## 2. Work Force

Laborers: 2 Carpenters: 0 Masons: 0 Operators: 1 Employees Fit for Duty: Yes:  No: \_\_\_\_\_

## 3. Work performed today: (Description of Work Activities, Equipment Used, Test Performed, Materials Received, Etc.)

Fine Screen Shut Down To Pick up Dropped Gate Pumped out water & Shut Gate washed Down Walls & Gate channels. Picked up Gates & Anchored Tee Post To wall to prevent it from falling Down. Dust Controlled Job site with water Truck. Worked with Backhoe Removing Dirt from inbetween Rebar used 1' foot Bucket and Compressor to Blow out Dirt & Trash out of Rebar Bottoms.

## 4. Extra Work or Potentially Disputed Work Performed:

none

## 5. Items of Concern or Comments:

none.

## 6. SAFETY OBSERVATIONS/SUGGESTIONS FROM EMPLOYEES

none.

Name: \_\_\_\_\_ Safety Concern: \_\_\_\_\_

Corrective Action Taken: \_\_\_\_\_

Name: \_\_\_\_\_ Safety Concern: \_\_\_\_\_

Corrective Action Taken: \_\_\_\_\_

## 7. NEAR MISS or CLOSE CALL INCIDENTS

none.

Name: \_\_\_\_\_ Description: \_\_\_\_\_

Further Discussions or Corrective Actions: \_\_\_\_\_

Name: \_\_\_\_\_ Description: \_\_\_\_\_

Further Discussions or Corrective Actions: \_\_\_\_\_

## 8. EMPLOYEES RECOGNIZED FOR SAFE WORK PRACTICES/ATTITUDES

none.

Name: \_\_\_\_\_ Reason: \_\_\_\_\_ Verbal  Handout

Name: \_\_\_\_\_ Reason: \_\_\_\_\_ Verbal  Handout

## 9. END OF SHIFT SAFETY

"Take 2" End of Day Debriefing/Tomorrow Pre-Plan Completed: Yes  No

Reported ALL Injuries: (If Yes, Fill out Accident Report and Notify Project Safety Team) Yes  No

Reported ALL Near Misses or Close Calls: (If Yes, Fill out Incident Report) Yes  No

Foreman Signature: Ernesto

## 10. OFFICE USE ONLY

Approving Manager Signature: [Signature]

|  |   |
|--|---|
| <input type="checkbox"/> Daily Job Safety Analysis       | <input type="checkbox"/> Near Miss/Close Call Incidents |
| <input type="checkbox"/> Daily Work Recap                | <input type="checkbox"/> Employee Recognition           |
| <input type="checkbox"/> Safety Observations/Suggestions | <input type="checkbox"/> End of Shift Safety Checklist  |







# FOREMAN'S DAILY REPORT

\*\* This Form to Be Filled out at the End of Work Shift \*\*



Foreman: Maubon  
Job No: 55-1173  
Date: 11-20-20

1. Weather:  
Today's Weather: 72 °F      Weather Impact on Work: NO
2. Work Force:  
Laborers 3    Carpenters \_\_\_\_\_    Masons \_\_\_\_\_    Operators \_\_\_\_\_      Employees Fit for Duty: Yes  No \_\_\_\_\_
3. Work performed today: (Description of Work Activities, Equipment Used, Test Performed, Materials Received, Etc.)

MBR = Add New filter to cassette

FINE SCREEN = Add supports to pump

4. Extra Work or Potentially Disputed Work Performed:
- N/A

5. Items of Concern or Comments:

### SAFETY OBSERVATIONS/SUGGESTIONS FROM EMPLOYEES

|                          |                 |
|--------------------------|-----------------|
| Name:                    | Safety Concern: |
| Corrective Action Taken: |                 |
| Name:                    | Safety Concern: |
| Corrective Action Taken: |                 |

### NEAR MISS or CLOSE CALL INCIDENTS

|  |              |
|--|--------------|
| Name:                                      | Description: |
| Further Discussions or Corrective Actions: |              |
| Name:                                      | Description: |
| Further Discussions or Corrective Actions: |              |

### EMPLOYEES RECOGNIZED FOR SAFE WORK PRACTICES/ATTITUDES

|         |  |
|---------|--|
| Name:   | <input type="checkbox"/> Verbal <input type="checkbox"/> Handout |
| Reason: |  |
| Name:   | <input type="checkbox"/> Verbal <input type="checkbox"/> Handout |
| Reason: |  |

### END OF SHIFT SAFETY

"Take 2" End of Day Debriefing/Tomorrow Pre-Plan Completed: Yes  No \_\_\_\_\_

Reported ALL Injuries: Yes \_\_\_\_\_ No  (If Yes, Fill out Accident Report and Notify Project Safety Team)

Reported ALL Near Misses or Close Calls: Yes \_\_\_\_\_ No  (If Yes, Fill out Incident Report)

Foreman Signature: Maubon

### OFFICE USE ONLY

|   |  |   |
|---|--|---|
| Approving Manager Signature: <u>[Signature]</u> | <input type="checkbox"/> Daily Job Safety Analysis       | <input type="checkbox"/> Near Miss/Close Call Incidents |
|   | <input type="checkbox"/> Daily Work Recap                | <input type="checkbox"/> Employee Recognition           |
|   | <input type="checkbox"/> Safety Observations/Suggestions | <input type="checkbox"/> End of Shift Safety Checklist  |





# FOREMAN'S DAILY REPORT

\*\* This Form to Be Filled out at the End of Work Shift \*\*



Foreman: TOM McMillan  
Job No: 051173  
Date:

**1. Weather:**

Today's Weather: 66 °F      Weather Impact on Work: NONE

**2. Work Force:**

Laborers \_\_\_\_\_ Carpenters 2 Masons \_\_\_\_\_ Operators \_\_\_\_\_      Employees Fit for Duty: Yes  No \_\_\_\_\_

**3. Work performed today: (Description of Work Activities, Equipment Used, Test Performed, Materials Received, Etc.)**

RUN WATER LINE & INSTALL 4 PLATES FOR WATER TEST, BRAKE DOWN, LEAKY PUMP & LOAD ON TRUCK FOR GODWIN PUMP SYSTEMS, INSTALL GRATING

**4. Extra Work or Potentially Disputed Work Performed:** N/A

**5. Items of Concern or Comments:** N/A

**SAFETY OBSERVATIONS/SUGGESTIONS FROM EMPLOYEES** N/A

Name: \_\_\_\_\_ Safety Concern: \_\_\_\_\_

Corrective Action Taken: \_\_\_\_\_

Name: \_\_\_\_\_ Safety Concern: \_\_\_\_\_

Corrective Action Taken: \_\_\_\_\_

**NEAR MISS or CLOSE CALL INCIDENTS** N/A

Name: \_\_\_\_\_ Description: \_\_\_\_\_

Further Discussions or Corrective Actions: \_\_\_\_\_

Name: \_\_\_\_\_ Description: \_\_\_\_\_

Further Discussions or Corrective Actions: \_\_\_\_\_

**EMPLOYEES RECOGNIZED FOR SAFE WORK PRACTICES/ATTITUDES**

Name: Tyler Hunter       Verbal       Handout

Reason: TRUSTWORTHY

Name: \_\_\_\_\_       Verbal       Handout

Reason: \_\_\_\_\_

**END OF SHIFT SAFETY**

"Take 2" End of Day Debriefing/Tomorrow Pre-Plan Completed: Yes  No \_\_\_\_\_

Reported ALL Injuries: Yes \_\_\_\_\_ No  (If Yes, Fill out Accident Report and Notify Project Safety Team)

Reported ALL Near Misses or Close Calls: Yes \_\_\_\_\_ No  (If Yes, Fill out Incident Report)

Foreman Signature: [Signature]

**OFFICE USE ONLY**

Approving Manager Signature: [Signature]

|  |   |
|--|---|
| <input type="checkbox"/> Daily Job Safety Analysis       | <input type="checkbox"/> Near Miss/Close Call Incidents |
| <input type="checkbox"/> Daily Work Recap                | <input type="checkbox"/> Employee Recognition           |
| <input type="checkbox"/> Safety Observations/Suggestions | <input type="checkbox"/> End of Shift Safety Checklist  |

Daily Time Sheet

W. M. LYLES CO.  
CONTRACTOR  
Progress Through Performance  
S M T **W** T F S

Date: 2-17-21

Job No.: 55.1173

Job Name: Salt Mitigation Upgrade Project

Location: Beaumont

Weather: 71°

Weather Impact: NO

FINE SCREEN 3" NPW.  
 5 5 0 1 0 0 3 3 0  
 MBR - 1 1/2 NPW  
 6 5 0 1 0 0 3 3 0  
 16 NPW INSTALL PIPE.  
 2 1 0 0 2 0 0 0 0  
 16 NPW EXC.  
 2 1 0 0 2 0 0 0 0

Excav/Trench Inspection Form Completed: Yes \_\_\_ No \_\_\_

Confined Space Entry Forms Completed: Yes \_\_\_ No \_\_\_

Sanitary Inspection Tag Completed: Yes \_\_\_ No \_\_\_

Travel / Subsistence

Respirator used for Silica

Rest Period

Lunch Break

Rest Period

Initial for No Accident / Injuries

PM/PE Approval

AC

| Name                      | Emp No | Class   | Rate | ST |    | OT |    | ST |    | OT |    | ST |    | OT |    | ST |    | OT |    | ST |    | OT |    | Total<br>Amount | Start<br>Time | Stop<br>Time | Rest<br>AM | Rest<br>PM | Initial for No Accident / Injuries | Employee<br>Signature |
|---------------------------|--------|---------|------|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|-----------------|---------------|--------------|------------|------------|------------------------------------|-----------------------|
|                           |        |         |      | ST | OT | ST | OT | ST | OT | ST | OT | ST | OT | ST | OT | ST | OT | ST | OT | ST | OT | ST | OT |                 |               |              |            |            |                                    |                       |
| Martin Barrera            | 2129   | Lab. FM |      | 2  |    |    |    | 2  |    |    |    | 2  |    |    |    |    |    |    |    |    |    |    |    | 6:00            | 2:30          | X            | X          | MB         | Martin Barrera                     |                       |
| Federico Martin del Campo | 2166   | Lab     |      | 2  |    |    |    | 2  |    |    |    | 2  |    |    |    |    |    |    |    |    |    |    |    | 6:00            | 2:30          | X            | X          | FC         | Federico Martin del Campo          |                       |
| Marcus Rios               | 3555   | Carp    |      | 2  |    |    |    | 2  |    |    |    | 2  |    |    |    |    |    |    |    |    |    |    |    | 6:00            | 2:30          | X            | X          | MR         | Marcus Rios                        |                       |
| John Rector               | 4457   | OP      |      | 2  |    |    |    | 2  |    |    |    | 2  |    |    |    |    |    |    |    |    |    |    |    | 6:00            | 2:30          | X            | X          | JR         | John Rector                        |                       |

Hour Totals: ST 8 OT 20 ST 2 OT 2 Total 32

| Equipment Description      | Equip # | Hours | Hours | Hours | Hours | Hours | Hours | Hours | Hours | Total | Notes (Materials Received, Tests Performed, Etc): |
|----------------------------|---------|-------|-------|-------|-------|-------|-------|-------|-------|-------|---|
| WML Foreman Truck - Martin | 17.215  | 2     | 2     | 2     | 2     |       |       |       |       | 8     |   |
| WML Job Truck - Martin     | 15.184  | 1     | 1     |       |       |       |       |       |       | 2     |   |
| WML Excavator JD-350G      | 20.041  |       |       |       |       |       |       |       |       |       |   |
| WML Water Truck            | 14.030  |       |       |       |       |       |       |       |       |       |   |
| WML Forklift Xtreme        | 32.037  |       |       |       |       |       |       |       |       |       |   |
| WML Loader John Deere 644J | 35.064  |       |       |       |       |       |       |       |       |       |   |
| WML Compresor              | 40.094  |       |       |       |       |       |       |       |       |       |   |
| WML Scissor Lift           | 77.011  |       |       |       |       |       |       |       |       |       |   |
| WML Scissor Lift           | 77.012  |       |       |       |       |       |       |       |       |       |   |
| WML Scissor Lift           | 77.024  |       |       |       |       |       |       |       |       |       |   |
| WML Back-Hoe CAT           | 30.033  |       |       |       |       |       |       |       |       |       |   |
| WML Scissor Lift           | 77.025  |       |       |       |       |       |       |       |       |       |   |
| WML CAT EXCAVATOR          | 20-040  | 2     | 2     |       |       |       |       |       |       | 4     |   |
| Equip Totals               |         | 5     | 9     | 2     | 2     |       |       |       |       | 18    |   |

Foreman Signature: Martin Barrera

# FOREMAN'S DAILY REPORT

\*\* This Form to Be Filled out at the End of Work Shift \*\*



Foreman: Martin Baner  
Job No: 55-1173  
Date: 2-17-21

1. Weather:  
Today's Weather: 70 °F      Weather Impact on Work: NO
2. Work Force:  
Laborers 2    Carpenters 1    Masons        Operators 1      Employees Fit for Duty: Yes X No
3. Work performed today: (Description of Work Activities, Equipment Used, Test Performed, Materials Received, Etc.)

16" NPW - EXCAVATE  
INSTALL PIPE

4. Extra Work or Potentially Disputed Work Performed:

N/A

5. Items of Concern or Comments:

### SAFETY OBSERVATIONS/SUGGESTIONS FROM EMPLOYEES

Name: \_\_\_\_\_ Safety Concern: \_\_\_\_\_  
Corrective Action Taken: \_\_\_\_\_

Name: \_\_\_\_\_ Safety Concern: N/A  
Corrective Action Taken: \_\_\_\_\_

### NEAR MISS or CLOSE CALL INCIDENTS

Name: \_\_\_\_\_ Description: \_\_\_\_\_  
Further Discussions or Corrective Actions: \_\_\_\_\_

Name: \_\_\_\_\_ Description: \_\_\_\_\_  
Further Discussions or Corrective Actions: \_\_\_\_\_

### EMPLOYEES RECOGNIZED FOR SAFE WORK PRACTICES/ATTITUDES

Name: \_\_\_\_\_  Verbal  Handout  
Reason: \_\_\_\_\_

Name: \_\_\_\_\_  Verbal  Handout  
Reason: \_\_\_\_\_

### END OF SHIFT SAFETY

"Take 2" End of Day Debriefing/Tomorrow Pre-Plan Completed: Yes X No \_\_\_\_\_

Reported ALL Injuries: Yes \_\_\_\_\_ No X (If Yes, Fill out Accident Report and Notify Project Safety Team)

Reported ALL Near Misses or Close Calls: Yes \_\_\_\_\_ No X (If Yes, Fill out Incident Report)

Martin Baner  
Foreman Signature:

### OFFICE USE ONLY

[Signature]  
Approving Manager Signature:

Daily Job Safety Analysis       Near Miss/Close Call Incidents  
 Daily Work Recap                       Employee Recognition  
 Safety Observations/Suggestions       End of Shift Safety Checklist



# FOREMAN'S DAILY REPORT

\*\* This Form to Be Filled out at the End of Work Shift \*\*



Foreman: Martinbame  
Job No: 55-473  
Date: 2-18

1. Weather:  
Today's Weather: 70 °F      Weather Impact on Work: No
2. Work Force:  
Laborers 2    Carpenters 1    Masons         Operators 1      Employees Fit for Duty: Yes X No
3. Work performed today: (Description of Work Activities, Equipment Used, Test Performed, Materials Received, Etc.)

Set up for SHUT DOWN

4. Extra Work or Potentially Disputed Work Performed:

N/A

5. Items of Concern or Comments:

### SAFETY OBSERVATIONS/SUGGESTIONS FROM EMPLOYEES

- Name: \_\_\_\_\_ Safety Concern: \_\_\_\_\_  
Corrective Action Taken: \_\_\_\_\_
- Name: \_\_\_\_\_ Safety Concern: N/A  
Corrective Action Taken: \_\_\_\_\_

### NEAR MISS or CLOSE CALL INCIDENTS

- Name: \_\_\_\_\_ Description: \_\_\_\_\_  
Further Discussions or Corrective Actions: \_\_\_\_\_
- Name: \_\_\_\_\_ Description: \_\_\_\_\_  
Further Discussions or Corrective Actions: \_\_\_\_\_

### EMPLOYEES RECOGNIZED FOR SAFE WORK PRACTICES/ATTITUDES

- Name: \_\_\_\_\_ Reason: \_\_\_\_\_  Verbal  Handout
- Name: \_\_\_\_\_ Reason: \_\_\_\_\_  Verbal  Handout

### END OF SHIFT SAFETY

- "Take 2" End of Day Debriefing/Tomorrow Pre-Plan Completed: Yes X No \_\_\_\_\_
- Reported ALL Injuries: Yes \_\_\_\_\_ No X (If Yes, Fill out Accident Report and Notify Project Safety Team)
- Reported ALL Near Misses or Close Calls: Yes \_\_\_\_\_ No X (If Yes, Fill out Incident Report)

Foreman Signature: Martinbame

### OFFICE USE ONLY

- Approving Manager Signature: [Signature]
- Daily Job Safety Analysis       Near Miss/Close Call Incidents  
 Daily Work Recap                 Employee Recognition  
 Safety Observations/Suggestions     End of Shift Safety Checklist



# FOREMAN'S DAILY REPORT

\*\* This Form to Be Filled out at the End of Work Shift \*\*



Foreman: Ernestokloger  
Job No: 00123  
Date: \_\_\_\_\_

### 1. Weather:

Today's Weather: \_\_\_\_\_ °F Weather Impact on Work: none

### 2. Work Force:

Laborers 3 Carpenters 0 Masons 0 Operators 1 Employees Fit for Duty: Yes  No

### 3. Work performed today: (Description of Work Activities, Equipment Used, Test Performed, Materials Received, Etc.)

Backfilled P/W Trench sand & placed warning tape on top of sand. all on T/M.  
installed 3-pipe supports, and vertical pipe 12 anchor bolts were placed installed blind flange on 20" Tee on top. IPS

### 4. Extra Work or Potentially Disputed Work Performed:

\* T/M Backfilled P/W Trench North of MBR Bldg.

### 5. Items of Concern or Comments:

none.

### SAFETY OBSERVATIONS/SUGGESTIONS FROM EMPLOYEES

Name: \_\_\_\_\_ Safety Concern: none.

Corrective Action Taken: \_\_\_\_\_

Name: \_\_\_\_\_ Safety Concern: \_\_\_\_\_

Corrective Action Taken: \_\_\_\_\_

### NEAR MISS or CLOSE CALL INCIDENTS

Name: \_\_\_\_\_ Description: none.

Further Discussions or Corrective Actions: \_\_\_\_\_

Name: \_\_\_\_\_ Description: \_\_\_\_\_

Further Discussions or Corrective Actions: \_\_\_\_\_

### EMPLOYEES RECOGNIZED FOR SAFE WORK PRACTICES/ATTITUDES

Name: none.  Verbal  Handout

Reason: \_\_\_\_\_

Name: \_\_\_\_\_  Verbal  Handout

Reason: \_\_\_\_\_

### END OF SHIFT SAFETY

"Take 2" End of Day Debriefing/Tomorrow Pre-Plan Completed: Yes  No

Reported ALL injuries: Yes  No  (If Yes, Fill out Accident Report and Notify Project Safety Team)

Reported ALL Near Misses or Close Calls: Yes  No  (If Yes, Fill out Incident Report)

Ernestokloger  
Foreman Signature:

### OFFICE USE ONLY

Janet Koller  
Approving Manager Signature:  Daily Job Safety Analysis  Near Miss/Close Call Incidents  
 Daily Work Recap  Employee Recognition  
 Safety Observations/Suggestions  End of Shift Safety Checklist



City of Beaumont  
Wastewater Treatment Plant Salt Mitigation  
Upgrade Project

Technical Justification:

|  |  |
|--|--|
| PCO-55   |  |
| Design Adjustment:<br>WML COP-062  | MBR RAS Pumps – Potable Water Backup Seal Water System |
| <p><u>Reason for Design Changes:</u></p> <p>The MBR RAS Pumps require seal water to lubricate the seals on the vertical turbine pumps. Along with delivering pretreated aerated RAS to the MBR system these pumps are critical to producing non-potable water for all plant operations. In situations of prolonged downtime of the MBR system or low pressure on the non-potable water supply a backup supply of water is needed to restart the MBR process.</p> <p><u>Design and Scope Changes:</u></p> <ul style="list-style-type: none"><li>• The contractor shall procure and install additional underground and above ground piping, fittings and a backflow device to prevent cross contamination of the potable water supply system as directed by MWH. The backflow device shall be installed inside the MBR Building with suitable fittings and isolation valving for connection to the existing seal water system.</li></ul> <p><u>Cost Impact:</u></p> <p>MWH has reviewed the attached WML cost proposal and find it acceptable. Accordingly, MWHC recommends a contract cost increase of <b>\$11,721.54</b> to be executed in a change order for the modifications requested.</p> |  |



**CITY OF BEAUMONT WWTP SALT MITIGATION UPGRADE PROJECT**

**CHANGE ORDER PROPOSAL (COP) # 062  
(By Contractor)**

|  |   |
|--|---|
| <b>To (Engineer/CM):</b><br>MWH Constructors<br>Attention: Charles Reynolds<br>Phone: 702-497-8024<br>Email: Charles.w.reynolds@stantec.com  | <b>From (Contractor):</b><br>W.M. Lyles Co.<br>Attention: Oscar Mendoza<br>Phone: 619-565-6064<br>Email: omendoza@wmlylesco.com |
| <b>PCO/DCM No.: 062</b>  |   |
| <b>Subject:</b> 2" Potable Water Install at MBR  |   |
| <b>Reference Documents:</b> Attached   |   |
| <b>DESCRIPTION</b>   |   |
| This COP is to add the 2" potable water line and backflow preventer on the north side of the MBR building. One hose bib will be added to the north side of the road outside of the building and this will tee off to enter the building and connect to the NPW inside with a backflow preventer. |   |
| <b>COST ESTIMATE</b>   |   |
| Total Cost: \$ 11,721.54. – see attached breakdown.  |   |
| <b>SCHEDULE IMPACT</b>   |   |
| N/A  |   |
| <b>Received by MWH Constructors (Date):</b>  |   |

**RESPONSE**

**Response By:**

**Date:**

Final Distribution: Oscar Mendoza, W.M. Lyles Co.  
Brian Knoll, Webb Associates  
MWH Inspector

W. M. Lyles Co.  
 42142 Roick Drive  
 Temecula, CA 92590

7/13/2021

Reference #:

Attention: Charles W. Reynolds

City of Beaumont WWTP Salt Mitigation Upgrade Project

DESCRIPTION: 2" Potable Water Install

| Item:       |                          | Unit | Total MH | Total MH Cost | Eq. Cost    | Material    | Subcont. | Total Cost   |
|-------------|--------------------------|------|----------|---------------|-------------|-------------|----------|--------------|
| 1           | 2" Potable Water Install | 1 LS | 61.5     | \$ 5,070.36   | \$ 1,229.90 | \$ 3,791.46 | \$ -     | \$ 10,091.72 |
| 2           |                          | 1 LS | 0        | \$ -          | \$ -        | \$ -        | \$ -     | \$ -         |
| 3           |                          | 1 LS | 0        | \$ -          | \$ -        | \$ -        | \$ -     | \$ -         |
|             |                          | 1 LS | 0        | \$ -          | \$ -        | \$ -        | \$ -     | \$ -         |
| Total Costs |                          |      | 61.5     | \$ 5,070.36   | \$ 1,229.90 | \$ 3,791.46 | \$ -     | \$ 10,091.72 |

|                                |      |           |                  |
|--------------------------------|------|-----------|------------------|
| Subtotal                       |      | \$        | 10,091.72        |
| Mark-up - Labor                | 15%  | \$        | 760.55           |
| Mark-up - Equipment            | 15%  | \$        | 184.49           |
| Mark-up - Materials            | 15%  | \$        | 568.72           |
| Mark-up - Subcontractor        | 5%   | \$        | -                |
| Bond                           | 1.0% | \$        | 116.05           |
| <b>Total This Change Order</b> |      | <b>\$</b> | <b>11,721.54</b> |

Comments:



W.M. Lyles Co.  
 PO Box 4377  
 Fresno, CA 93744

**TIME & MATERIAL SHEET**

**W. M. LYLES CO.**  
 CONTRACTOR  
*Progress Through Performance*

Project Name City of Beaumont WWTP Salt Mitigation Project No. 55.1173  
 Phase Code 99.010.0450 Date 06/01/2021

**DESCRIPTION OF WORK**  
Excavated for 2" PW, fused & installed HDPE pipe, installed SST pipes & valves.

**LABOR**

| NAME                   | CLASS    | ST | OT  | DT | SHIFT |
|------------------------|----------|----|-----|----|-------|
| Ernesto Velasquez      | FM       | 8  | 1   |    |       |
| Jaime Pantoja          | Labor    | 8  | 1/2 |    |       |
| Jose Mendora Rodriguez | Labor    | 8  | 1/2 |    |       |
| Richard Grosser        | Operator | 8  | 1/2 |    |       |
|                        |          |    |     |    |       |
|                        |          |    |     |    |       |
|                        |          |    |     |    |       |
|                        |          |    |     |    |       |

**EQUIPMENT**

| DESCRIPTION | EQUIP. NO. | QTY | HRS | SHIFT |
|-------------|------------|-----|-----|-------|
| FM Truck    | 17.250     | 1   | 8   |       |
| Job Truck   | 15.182     | 1   | 2   |       |
| JD Backhoe  | 30.048     | 1   | 8   |       |
|             |            |     |     |       |
|             |            |     |     |       |

**MATERIAL**

| DESCRIPTION   | QTY | UM |
|---|-----|----|
| <u>Installation of TEMP Piping from Centrifuge PS to Clarifier is Not T+M work. PLEASE REMOVE HOURS.</u>  |     |    |
| <u>7/19 SR - These hours have not been charged to this T&amp;M code. Timesheet included for reference</u> |     |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

**CUSTOMER**  
 Signature Charles Reynolds  
 Print Name Charles Reynolds  
 Title RE Date 7/16/21

W.M. Lyles Co.  
 Signature Samantha Robbins  
 Print Name Samantha Robbins  
 Title F.E Date 07/15/21

cf  
 ↑



W.M. Lyles Co.  
 PO Box 4377  
 Fresno, CA 93744

**TIME & MATERIAL SHEET**



Project Name City of Beaumont + WWP Salt Mitigation Upgrade Project No. 55.1173  
 Phase Code 99.010.0450 Date 06/02/2021

**DESCRIPTION OF WORK**

Backfill potable water trench to city tie-in.

**LABOR**

| NAME                            | CLASS        | ST       | OT | DT | SHIFT |
|---------------------------------|--------------|----------|----|----|-------|
| <u>Ernesto Velasquez</u>        | <u>FM</u>    | <u>1</u> |    |    |       |
| <u>Jaime Pantoja</u>            | <u>Lab</u>   | <u>1</u> |    |    |       |
| <u>Jose Mendocina Rodriguez</u> | <u>Lab</u>   | <u>1</u> |    |    |       |
| <u>Richard Grosser</u>          | <u>Oper.</u> | <u>1</u> |    |    |       |
|                                 |              |          |    |    |       |
|                                 |              |          |    |    |       |
|                                 |              |          |    |    |       |

**EQUIPMENT**

| DESCRIPTION       | EQUIP. NO.    | QTY      | HRS      | SHIFT |
|-------------------|---------------|----------|----------|-------|
| <u>FM TRUCK</u>   | <u>17.230</u> | <u>1</u> | <u>1</u> |       |
| <u>Backhoe JD</u> | <u>30.048</u> | <u>1</u> | <u>1</u> |       |
|                   |               |          |          |       |
|                   |               |          |          |       |
|                   |               |          |          |       |

**MATERIAL**

| DESCRIPTION | QTY | UM |
|-------------|-----|----|
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

CUSTOMER  
 Signature Charles Reynolds  
 Print Name Charles Reynolds  
 Title RE Date 6/7/21

W.M. Lyles Co.  
 Signature Samantha Robbins  
 Print Name Samantha Robbins  
 Title F.E. Date 06/04/2021

W.M. Lyles Co.  
 PO Box 4377  
 Fresno, CA 93744

**TIME & MATERIAL SHEET**

**W. M. LYLES CO.**  
 CONTRACTOR  
Since 1951  
*Progress Through Performance*

Project Name City of Beaumont WTP Sub-Mitigation Upgrade Project No. 55.1173  
 Phase Code 99.010.0450 Date 06/02/2021

| DESCRIPTION OF WORK            |
|--------------------------------|
| 2" potable water bypass in MBE |
|                                |
|                                |
|                                |
|                                |

| LABOR                     |       |    |    |    |       |
|---------------------------|-------|----|----|----|-------|
| NAME                      | CLASS | ST | OT | DT | SHIFT |
| Martin Berivera           | FM    | 3  |    |    |       |
| Fredenco Martin del Campo | Lab   | 3  |    |    |       |
|                           |       |    |    |    |       |
|                           |       |    |    |    |       |
|                           |       |    |    |    |       |
|                           |       |    |    |    |       |

| EQUIPMENT   |            |     |     |       |
|-------------|------------|-----|-----|-------|
| DESCRIPTION | EQUIP. NO. | QTY | HRS | SHIFT |
| FM Truck    | 17.215     | 1   | 3   |       |
| Job Truck   | 15.184     | 1   | 1   |       |
|             |            |     |     |       |
|             |            |     |     |       |
|             |            |     |     |       |

| MATERIAL    |     |    |
|-------------|-----|----|
| DESCRIPTION | QTY | UM |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

CUSTOMER  
 Signature Charles Reynolds  
 Print Name Charles Reynolds  
 Title PE Date 6/7/21

W.M. Lyles Co.  
 Signature Sumantha Robbins  
 Print Name Sumantha Robbins  
 Title FE Date 06/04/2021



W.M. Lyles Co.  
 PO Box 4377  
 Fresno, CA 93744

**TIME & MATERIAL SHEET**

**W. M. LYLES CO.**  
 CONTRACTOR  
Since 1933  
*Progress Through Performance*

Project Name City of Beaumont WWP Salt Mitigation Project No. 55-1173  
 Phase Code 99.010.0450 Date 06/07/21

**DESCRIPTION OF WORK**  
Installed 2" PW @ MBE building. Core drilled through the wall w/ Hilti anchored.

**LABOR**

| NAME                     | CLASS  | ST | OT | DT | SHIFT |
|--------------------------|--------|----|----|----|-------|
| Eresto Valasquez         | FM     | 4  |    |    |       |
| Jaime Parroja            | Labour | 2  |    |    |       |
| Jose Mendocero Rodriguez | Labour | 8  |    |    |       |
|                          |        |    |    |    |       |
|                          |        |    |    |    |       |
|                          |        |    |    |    |       |

**EQUIPMENT**

| DESCRIPTION | EQUIP. NO. | QTY | HRS | SHIFT |
|-------------|------------|-----|-----|-------|
| FM Truck    | 17.230     | 1   | 4   |       |
| Job Truck   | 15.182     | 1   | 2   |       |
|             |            |     |     |       |
|             |            |     |     |       |
|             |            |     |     |       |

**MATERIAL**

| DESCRIPTION | QTY | UM |
|-------------|-----|----|
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |


I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

**CUSTOMER**  
 Signature Charles Reynolds  
 Print Name CHARLES REYNOLDS  
 Title RE Date 7/16/21

W.M. Lyles Co.  
 Signature Samantha Robbers  
 Print Name Samantha Robbers  
 Title FE Date 07/15/21

W.M. Lyles Co.  
 PO Box 4377  
 Fresno, CA 93744

**TIME & MATERIAL SHEET**



Project Name City of Beaumont WWTP Salt Migration Project No. 55.1173  
 Phase Code 99.010.0450 Date 06/09/2021

**DESCRIPTION OF WORK**

Installed reducer & 2" SST fittings.

**LABOR**

| NAME                           | CLASS        | ST       | OT | DT | SHIFT |
|--------------------------------|--------------|----------|----|----|-------|
| <u>Ernesto Velasquez</u>       | <u>FM</u>    | <u>2</u> |    |    |       |
| <u>Jose Mendonza Rodriguez</u> | <u>Labor</u> | <u>2</u> |    |    |       |
|                                |              |          |    |    |       |
|                                |              |          |    |    |       |
|                                |              |          |    |    |       |

**EQUIPMENT**

| DESCRIPTION      | EQUIP. NO.    | QTY      | HRS      | SHIFT |
|------------------|---------------|----------|----------|-------|
| <u>FM TRUCK</u>  | <u>17.230</u> | <u>1</u> | <u>2</u> |       |
| <u>Job TRUCK</u> | <u>15.182</u> | <u>1</u> | <u>1</u> |       |
|                  |               |          |          |       |
|                  |               |          |          |       |

**MATERIAL**

| DESCRIPTION | QTY | UM |
|-------------|-----|----|
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

CUSTOMER  
 Signature Charles Reynolds  
 Print Name Charles Reynolds  
 Title RE Date 7/16/21

W.M. Lyles Co.  
 Signature Samantha Robbins  
 Print Name Samantha Robbins  
 Title F.E. Date 07/15/21



# City of Beaumont Wastewater Treatment Plant Salt Mitigation Upgrade Project

## Technical Justification:

|  |  |
|--|--|
| PCO-57   |  |
| Design Adjustment:<br>WML COP-059<br>CLAR-41   | 8" WAS Additional Piping, Valves & Influent Mods to Sludge Holding Tanks |
| <p><u>Reason for Design Changes:</u></p> <p>The feed of WAS from the MBR building to the modified sludge holding tanks is to be modified to prevent the trapping air in the underground piping system and to feed the two sludge holding tanks independent of the centrifuge feed pumping station.</p> <p><u>Design and Scope Changes:</u></p> <ul style="list-style-type: none"><li>• The contractor shall procure additional piping, tank isolation valves and fittings necessary to complete the design changes as outlined in the attached Clarification No.41, (See attachment).</li><li>• The contractor shall also make all necessary modifications to the sludge holding tanks by core drilling for holes for new 8" discharge piping and 4" launder drains.</li></ul> <p><u>Cost Impact:</u></p> <p>MWH has reviewed the attached WML cost proposal and find it acceptable. Accordingly, MWHC recommends a contract cost increase of <b>\$37,567.40</b> to be executed in a change order for the modifications requested.</p> |  |

**CITY OF BEAUMONT WWTP SALT MITIGATION UPGRADE PROJECT**

**CHANGE ORDER PROPOSAL (COP) # 059  
(By Contractor)**

|   |   |
|---|---|
| <b>To (Engineer/CM):</b><br>MWH Constructors<br>Attention: Charles Reynolds<br>Phone: 702-497-8024<br>Email: Charles.w.reynolds@stantec.com   | <b>From (Contractor):</b><br>W.M. Lyles Co.<br>Attention: Oscar Mendoza<br>Phone: 619-565-6064<br>Email: omendoza@wmlylesco.com |
| <b>PCO/DCM No.:</b> 059   |   |
| <b>Subject:</b> 8" WAS Re-Route to Solids Holding Tanks   |   |
| <b>Reference Documents:</b> Attached  |   |
| <b>DESCRIPTION</b>  |   |
| This COP is to modify the 8" WAS to Solids Holding Tank Re-Route. Influent for these tanks will bypass the existing clarifier tank influent and a riser will be installed at each tank. |   |
| <b>COST ESTIMATE</b>  |   |
| Total Cost: \$ 37,567.40. – see attached breakdown.   |   |
| <b>SCHEDULE IMPACT</b>  |   |
| N/A   |   |
| <b>Received by MWH Constructors (Date):</b>   |   |

**RESPONSE**

**Response By:**

**Date:**

Final Distribution: Oscar Mendoza, W.M. Lyles Co.  
Brian Knoll, Webb Associates  
MWH Inspector

W. M. Lyles Co.  
 42142 Roick Drive  
 Temecula, CA 92590

7/13/2021

Reference #: CLAR - 41

Attention: Charles W. Reynolds

City of Beaumont WWTP Salt Mitigation Upgrade Project

DESCRIPTION: 8" WAS C/O Re-Route

| Item:       |                     | Unit | Total MH | Total MH Cost | Eq. Cost    | Material     | Subcont. | Total Cost   |
|-------------|---------------------|------|----------|---------------|-------------|--------------|----------|--------------|
| 1           | 8" WAS C/O Re-Route | 1 LS | 162      | \$ 13,420.72  | \$ 4,044.02 | \$ 14,879.12 | \$ -     | \$ 32,343.87 |
| 2           |                     | 1 LS | 0        | \$ -          | \$ -        | \$ -         | \$ -     | \$ -         |
| 3           |                     | 1 LS | 0        | \$ -          | \$ -        | \$ -         | \$ -     | \$ -         |
|             |                     | 1 LS | 0        | \$ -          | \$ -        | \$ -         | \$ -     | \$ -         |
| Total Costs |                     |      | 162      | \$ 13,420.72  | \$ 4,044.02 | \$ 14,879.12 | \$ -     | \$ 32,343.87 |

|                                |      |           |                  |
|--------------------------------|------|-----------|------------------|
| Subtotal                       |      | \$        | 32,343.87        |
| Mark-up - Labor                | 15%  | \$        | 2,013.11         |
| Mark-up - Equipment            | 15%  | \$        | 606.60           |
| Mark-up - Materials            | 15%  | \$        | 2,231.87         |
| Mark-up - Subcontractor        | 5%   | \$        | -                |
| Bond                           | 1.0% | \$        | 371.95           |
| <b>Total This Change Order</b> |      | <b>\$</b> | <b>37,567.40</b> |

Comments:

City of Beaumont WWTP Salt Mitigation Upgrade Project

8" WAS C/O Re-Route

###

A. Labor

| Description        | Lab Pipe FM |    |    | Lab Pipe |    |    | Operator |    |    | Carp FM |    |    | Carp |    |    | Lab |    |    | Cement Mason |    |    |   |
|--------------------|-------------|----|----|----------|----|----|----------|----|----|---------|----|----|------|----|----|-----|----|----|--------------|----|----|---|
|                    | ST          | PT | DT | ST       | PT | DT | ST       | PT | DT | ST      | PT | DT | ST   | PT | DT | ST  | PT | DT | ST           | PT | DT |   |
| T&M Ticket 3/30/21 | 8           |    |    | 16       |    |    | 8        |    |    |         |    |    |      |    |    |     |    |    |              |    |    |   |
| T&M Ticket 4/8/21  | 4           |    |    | 8        |    |    | 4        |    |    |         |    |    |      |    |    |     |    |    |              |    |    |   |
| T&M Ticket 4/23/21 | 4           |    |    | 8        |    |    | 4        |    |    |         |    |    |      |    |    |     |    |    |              |    |    |   |
| T&M Ticket 4/27/21 | 4           |    |    | 8        |    |    | 4        |    |    |         |    |    |      |    |    |     |    |    |              |    |    |   |
| T&M Ticket 5/3/21  |             |    |    |          |    |    |          |    |    |         | 3  |    | 6    |    |    |     |    |    |              |    |    |   |
| T&M Ticket 5/5/21  |             |    |    |          |    |    |          |    |    |         | 2  |    | 4    |    |    |     |    |    |              |    |    |   |
| T&M Ticket 5/6/21  |             |    |    |          |    |    |          |    |    | 2       |    | 4  |      |    |    |     |    |    |              |    |    |   |
| T&M Ticket 5/26/21 | 7           |    |    | 16       |    |    |          |    |    |         |    |    |      |    |    |     |    |    |              |    |    |   |
| T&M Ticket 6/2/21  |             |    |    |          |    |    |          |    |    | 8       |    | 8  |      |    |    |     |    |    |              |    |    |   |
| T&M Ticket 6/23/21 |             |    |    |          |    |    |          |    |    | 4       |    | 4  |      |    |    |     |    |    |              |    |    |   |
| T&M Ticket 5/27/21 | 1           |    |    | 8        |    |    | 4        |    |    |         |    |    |      |    |    |     |    |    |              |    |    |   |
| T&M Ticket 6/17/21 |             |    |    |          |    |    |          |    |    |         |    |    |      |    |    |     |    |    |              |    |    |   |
|                    | 28          | 0  | 0  | 64       | 0  | 0  | 24       | 0  | 0  | 19      | 0  | 0  | 26   | 0  | 0  | 0   | 0  | 0  | 0            | 0  | 0  | 0 |

| Name         | Rate    |    | Hours    |          | Extension                        |
|--------------|---------|----|----------|----------|----------------------------------|
|              | ST      | PT | ST       | PT       |                                  |
| Lab Pipe FM  | \$80.34 |    | \$107.19 | \$134.03 | \$2,249.63                       |
| Lab Pipe     | \$77.73 |    | \$103.27 | \$128.79 | \$4,974.59                       |
| Operator     | \$98.67 |    | \$131.84 | \$165.00 | \$2,368.00                       |
| Carp FM      | \$87.32 |    | \$117.91 | \$148.48 | \$1,659.08                       |
| Carp         | \$83.44 |    | \$112.07 | \$140.71 | \$2,169.43                       |
| Lab          | \$74.26 |    | \$98.07  | \$121.86 | \$0.00                           |
| Cement Mason | \$80.42 |    | \$105.60 | \$130.78 | \$0.00                           |
| MR FM        | \$88.19 |    | \$119.10 | \$150.01 | \$88.19                          |
|              |         |    |          |          | 162 0 0                          |
|              |         |    |          |          | <b>Total Labor = \$13,420.72</b> |

Provide credit for labor. See comment below.

B. Equipment

| Description        | 17.230. | 15.182 | 20.041 | 20.037 | 18.305 | 30.048 | 18.311 |
|--------------------|---------|--------|--------|--------|--------|--------|--------|
| T&M Ticket 3/30/21 | 8       | 2      | 2      | 3      | 1      |        |        |
| T&M Ticket 4/8/21  | 4       | 2      | 4      | 8      | 1      |        |        |
| T&M Ticket 4/23/21 | 4       | 1      |        |        |        | 5      |        |
| T&M Ticket 4/27/21 | 4       | 1      |        |        | 1      | 4      |        |
| T&M Ticket 5/3/21  |         |        |        |        |        |        | 3      |
| T&M Ticket 5/5/21  |         |        |        |        |        |        | 2      |
| T&M Ticket 5/6/21  |         |        |        |        |        |        | 2      |
| T&M Ticket 5/26/21 | 7       | 2      |        |        |        |        |        |
| T&M Ticket 6/2/21  |         |        |        |        |        |        | 8      |
| T&M Ticket 6/23/21 |         |        |        |        |        |        | 4      |
| T&M Ticket 5/27/21 | 1       | 2      |        |        |        |        | 4      |
| T&M Ticket 6/17/21 |         |        |        |        |        |        |        |
|                    | 27      | 8      | 6      | 11     | 3      | 13     | 19     |

| Number  | Description                      | Rate     | Hours | Extension                           |
|---------|----------------------------------|----------|-------|-------------------------------------|
| 17.230. | 1/2 Ton PickupChevy1500 Crew Cab | \$29.60  | 27    | \$799.20                            |
| 15.182  | Gang TruckChevy3500 Service Bed  | \$29.60  | 8     | \$236.80                            |
| 20.041  | ExcavatorJohn Deere350GLC        | \$151.12 | 6     | \$906.72                            |
| 20.037  | Mini ExcavatorTakeuchiTB260      | \$35.70  | 11    | \$392.70                            |
| 18.305  | 1 Ton Gang TruckFordF350 Ext Cab | \$29.60  | 3     | \$88.80                             |
| 30.048  | Loader Backhoe 410John Deere410L | \$64.30  | 13    | \$835.90                            |
| 18.311  | 1 Ton TruckFord Crew Cab 2WD     | \$29.60  | 19    | \$562.40                            |
| 15.198  | Gang TruckDodge5500              | \$38.38  | 5     | \$191.90                            |
| 17.275  | 1/2 Ton PickupChevy1500 Crew Cab | \$29.60  | 1     | \$29.60                             |
|         |                                  |          | 93    |                                     |
|         |                                  |          |       | <b>Total Equipment = \$4,044.02</b> |

C. Materials

|                                       | Quantity | Unit | Price       | Extension  |
|---------------------------------------|----------|------|-------------|------------|
| 1" SST Ball Valve                     | 2        | ea   | \$ 149.04   | \$298.08   |
| 1" GSP Pipe - 21'                     | 1        | ft   | \$ 88.13    | \$88.13    |
| 1" GSP 90 Bend                        | 4        | ea   | \$ 8.35     | \$33.40    |
| Adjustable Pipe Support               | 2        | ea   | \$ 167.50   | \$335.00   |
| 8" DIP Glass Lined Spool Fig x PE     | 2        | ea   | \$ 1,202.00 | \$2,404.00 |
| 8" DIP Glass Lined Tee Fig            | 2        | ea   | \$ 378.00   | \$756.00   |
| 8" DIP Glass Lined Tee MJ             | 2        | ea   | \$ 215.00   | \$430.00   |
| 8" DIP Glass Lined Blind Fig W/ Tap   | 2        | ea   | \$ 255.00   | \$510.00   |
| 8" DIP Butterfly Valve <b>Plug</b>    | 2        | ea   | \$ 2,354.00 | \$4,708.00 |
| 8" FCA Adapter                        | 2        | ea   | \$ 361.00   | \$722.00   |
| 8" MJ x MJ Restraint Adapter          | 7        | ea   | \$ 74.00    | \$518.00   |
| 8" DIP Glass Lined Spool PE x PE      | 2        | ea   | \$ 748.00   | \$1,496.00 |
| McMaster                              | 1        | LS   | \$ 116.76   | \$116.76   |
| 8" DIP Glass Lined 45 Bend            | 2        | ea   | \$ 118.00   | \$236.00   |
| 8" DIP Glass Lined 90 Bend            | 1        | ea   | \$ 254.00   | \$254.00   |
| 8" C900 Spool - 20'                   | 1        | ft   | \$ 320.00   | \$320.00   |
| 8" DIP Fig Bolts and Nuts (Sets of 8) | 12       | ea   | \$ 30.00    | \$360.00   |
| 8" 150# Garlock Gasket                | 12       | ea   | \$ 18.63    | \$223.56   |

Provide credit for contract 8" plug valve & fittings shown on contract drawings C-23 and C-41, Detail 11.

|     |        |                         |                    |
|-----|--------|-------------------------|--------------------|
| Tax | 7.750% |                         | \$1,070.19         |
|     |        | Subtotal                | \$14,879.12        |
|     |        | <b>Total Material =</b> | <b>\$14,879.12</b> |

D. Subcontractor

| Quantity | Unit | Price                      | Extension     |
|----------|------|----------------------------|---------------|
|          |      |                            | \$0.00        |
|          |      | <b>Total Subcontract =</b> | <b>\$0.00</b> |

**Delivers tomorrow 9-11 am**

|   |   |           |                 |         |
|---|---|-----------|-----------------|---------|
| 1 | <b>Strut-Mount Metal Routing Clamp</b><br>304 Stainless Steel, 8-5/8" ID, 1/8" Thick<br>3115T66 | 2<br>Each | \$17.29<br>Each | \$34.58 |
|---|---|-----------|-----------------|---------|

Your reference:

|   |  |           |               |       |
|---|--|-----------|---------------|-------|
| 2 | <b>High-Profile Strut Channel</b><br>Slotted Hole, Galvanized Steel, 3-1/4" High Channel, 1<br>Foot Long<br>3563T175 | 2<br>Each | 10.88<br>Each | 21.76 |
|---|--|-----------|---------------|-------|

Your reference:

Length, ft.

1 ft.

|   |  |           |               |       |
|---|--|-----------|---------------|-------|
| 3 | <b>316 Stainless Steel Stud Anchor for Concrete</b><br>1/2" Diameter, 5-1/2" Long<br>97799A302 | 4<br>Each | 12.83<br>Each | 51.32 |
|---|--|-----------|---------------|-------|

Your reference:

|              |                 |
|--------------|-----------------|
| Merchandise  | 107.66          |
| Shipping     | 9.10            |
| Tax          | 8.34            |
| <b>Total</b> | <b>\$125.10</b> |

**Contact**

Contact

**Delivery method**

Ground

Tomorrow 9-11 am

**Delivery address**

W. M. Lyles Co  
715 west 4th St  
Beaumont CA 92223

**Delivery attention:**

Armando Cayama

**Payment method**

Invoice

**Invoice / receipt preference**

PO BOX 28130  
acayama@wmlylesco.com

**Billing address**

W. M. Lyles Co  
PO BOX 28130  
Fresno CA 93729

**Tax**

Taxable



W.M. Lyles Co.  
 PO Box 4377  
 Fresno, CA 93744

**TIME & MATERIAL SHEET**

**W. M. LYLES CO.**  
 CONTRACTOR  
Since 1905  
*Progress Through Performance*

Project Name WWTP Salt Mitigation Upgrade Project No. 55.1173  
 Phase Code 99.010.0410 Date 3/30/2021

**DESCRIPTION OF WORK**  
Shoring, install, excavation & tunneling under utilities  
for 8" WAS line

**LABOR**

| NAME                   | CLASS   | ST | OT | DT | SHIFT |
|------------------------|---------|----|----|----|-------|
| Ernesto Velasquez      | FM      | 8  |    |    |       |
| Ernie Pentejeh         | Laborer | 8  |    |    |       |
| Jose Mayroba Rodriguez | Laborer | 8  |    |    |       |
| Richard Grosser        | Oper    | 8  |    |    |       |
|                        |         |    |    |    |       |
|                        |         |    |    |    |       |
|                        |         |    |    |    |       |
|                        |         |    |    |    |       |

**EQUIPMENT**

| DESCRIPTION       | EQUIP. NO.     | QTY | HRS | SHIFT |
|-------------------|----------------|-----|-----|-------|
| FM Truck          | 17.250         | 1   | 8   |       |
| Job Truck         | 15.182         | 1   | 2   |       |
| JD 350L Excavator | 20.041         | 1   | 2   |       |
| Rental Mini Exc.  | Outside Rental |     |     |       |
|                   |                |     |     |       |
|                   |                |     |     |       |

**MATERIAL**

| DESCRIPTION | QTY | UM |
|-------------|-----|----|
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

**CUSTOMER**  
 Signature Chad Reynolds  
 Print Name C. REYNOLDS  
 Title MANITOR Date 4/1/21

**W.M. Lyles Co.**  
 Signature Samantha Robbins  
 Print Name Samantha Robbins  
 Title FE Date 4/1/21

W.M. Lyles Co.  
 PO Box 4377  
 Fresno, CA 93744

**TIME & MATERIAL SHEET**



Project Name City of Beaumont WWTP Salt Mitigation Upgrade Project No. 55.1173  
 Phase Code 99.010.0410 Date ~~4/9/2021~~ 4/8/2021

| DESCRIPTION OF WORK |  |  |  |  |  |
|---------------------|--|--|--|--|--|
|                     |  |  |  |  |  |
|                     |  |  |  |  |  |
|                     |  |  |  |  |  |
|                     |  |  |  |  |  |
|                     |  |  |  |  |  |

| LABOR                 |         |    |    |    |       |
|-----------------------|---------|----|----|----|-------|
| NAME                  | CLASS   | ST | OT | DT | SHIFT |
| Ernesto Velasquez     | FM      | 4  |    |    |       |
| Taiima Pantoja        | Laborer | 4  |    |    |       |
| Jose Mendez Rodriguez | Laborer | 4  |    |    |       |
| Richard Grosser       | Oper.   | 4  |    |    |       |
|                       |         |    |    |    |       |
|                       |         |    |    |    |       |
|                       |         |    |    |    |       |

| EQUIPMENT    |            |     |     |       |
|--------------|------------|-----|-----|-------|
| DESCRIPTION  | EQUIP. NO. | QTY | HRS | SHIFT |
| FM truck     | 17.230     | 1   | 4   |       |
| Job truck    | 15.182     | 1   | 2   |       |
| JD Excavator | 20.041     | 1   | 4   |       |
|              |            |     |     |       |
|              |            |     |     |       |
|              |            |     |     |       |

| MATERIAL    |     |    |
|-------------|-----|----|
| DESCRIPTION | QTY | UM |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

CUSTOMER  
 Signature Charles Reynolds  
 Print Name CHARLES REYNOLDS  
 Title PE Date 4/9/21

W.M. Lyles Co.  
 Signature Samantha Robinson  
 Print Name SAMANTHA ROBINSON  
 Title FE Date 04/09/21

W.M. Lyles Co.  
 PO Box 4377  
 Fresno, CA 93744

**TIME & MATERIAL SHEET**

**W. M. LYLES CO.**  
 CONTRACTOR  
Since 1935  
*Progress Through Performance*

Project Name City of Beaumont WWTP Salt Mitigation Upgrade Project No. 55.1173  
 Phase Code 99.010.0410 Date 4/23/2021

**DESCRIPTION OF WORK**  
 Install 2 1/2" 90° fitting & 14" of C905 to the existing  
 cleaners. Installed 90° fitting, sanded, jetted & backfilled  
 pipe fitting.

**LABOR**

| NAME                 | CLASS   | ST | OT | DT | SHIFT |
|----------------------|---------|----|----|----|-------|
| Ernesto Velasquez    | FM      | 4  |    |    |       |
| Jaime Pantoja        | Laborer | 4  |    |    |       |
| Jose Mendola Cabrera | Laborer | 4  |    |    |       |
| Richard Grosser      | Opex.   | 4  |    |    |       |
|                      |         |    |    |    |       |
|                      |         |    |    |    |       |
|                      |         |    |    |    |       |

**EQUIPMENT**

| DESCRIPTION | EQUIP. NO. | QTY | HRS | SHIFT |
|-------------|------------|-----|-----|-------|
| FM Truck    | 17.230     | 1   | 4   |       |
| Job Truck   | 15.182     | 1   | 1   |       |
| JD Backhoe  | 30.048     | 1   | 5   |       |
|             |            |     |     |       |
|             |            |     |     |       |

**MATERIAL**

| DESCRIPTION | QTY | UM |
|-------------|-----|----|
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

**CUSTOMER**  
 Signature Charles Reynolds  
 Print Name Charles Reynolds  
 Title PE

W.M. Lyles Co.  
 Signature Samantha Robbins  
 Print Name Samantha Robbins  
 Title F.E. Date 04/26/2021

W.M. Lyles Co.  
 PO Box 4377  
 Fresno, CA 93744

**TIME & MATERIAL SHEET**

**W. M. LYLES CO.**  
 CONTRACTOR  
Since 1919  
*Progress Through Performance*

Project Name City of Beaumont WWP Salt Mitigation Upgrade Project No. 55.1173  
 Phase Code 99.010.0410 Date 4/27/21

| DESCRIPTION OF WORK   |
|---|
| Bed/Sand, installed and back filled 8" WAS to solids holding tanks. A61 & U61 |
|   |
|   |
|   |

| LABOR                   |       |    |    |    |       |
|-------------------------|-------|----|----|----|-------|
| NAME                    | CLASS | ST | OT | DT | SHIFT |
| Ernesto Velasquez       | EM    | 4  |    |    |       |
| Jaime Pantoja           | Lab   | 4  |    |    |       |
| Jose Mendonza Rodriguez | Lab   | 4  |    |    |       |
| Richard Grosser         | Oper. | 4  |    |    |       |
|                         |       |    |    |    |       |
|                         |       |    |    |    |       |
|                         |       |    |    |    |       |

| EQUIPMENT   |            |     |     |       |
|-------------|------------|-----|-----|-------|
| DESCRIPTION | EQUIP. NO. | QTY | HRS | SHIFT |
| EM Truck    | 17.230     | 1   | 4   |       |
| Job Truck   | 15.182     | 1   | 1   |       |
| Cent. exc.  | 30.048     | 1   | 4   |       |
|             |            |     |     |       |
|             |            |     |     |       |

| MATERIAL    |     |    |
|-------------|-----|----|
| DESCRIPTION | QTY | UM |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

CUSTOMER Charles Reynolds  
 Signature [Signature]  
 Print Name CHARLES REYNOLDS  
 Title RE

W.M. Lyles Co.  
 Signature [Signature]  
 Print Name Suzanne Robbins  
 Title F.E. Date 4/28/21

Date 4/29/21

W.M. Lyles Co.  
 PO Box 4377  
 Fresno, CA 93744

**TIME & MATERIAL SHEET**

**W. M. LYLES CO.**  
 CONTRACTOR  
EST. 1935  
*Progress Through Performance*

Project Name City of Beaumont WTP Sub-Station Upgrade Project No. 55.113  
 Phase Code 99.010.0410 Date ~~4/1/2021~~ 5/3/2021

| DESCRIPTION OF WORK                                 |
|---|
| Layout done for 8" WAS line to Solids holding tanks |
|   |
|   |
|   |

| LABOR           |          |    |    |    |       |
|-----------------|----------|----|----|----|-------|
| NAME            | CLASS    | ST | OT | DT | SHIFT |
| Jimmie McMillan | FM       | 3  |    |    |       |
| Tyler Hunley    | CAVP     | 3  |    |    |       |
| Gilbert Majana  | APV CAVP | 3  |    |    |       |
|                 |          |    |    |    |       |
|                 |          |    |    |    |       |
|                 |          |    |    |    |       |

| EQUIPMENT   |            |     |     |       |
|-------------|------------|-----|-----|-------|
| DESCRIPTION | EQUIP. NO. | QTY | HRS | SHIFT |
| FM Truck    | 18.311     | 1   | 3   |       |
| Job Truck   | 15.19K     | 1   | 1   |       |
|             |            |     |     |       |
|             |            |     |     |       |
|             |            |     |     |       |

| MATERIAL    |     |    |
|-------------|-----|----|
| DESCRIPTION | QTY | UM |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

**CUSTOMER**  
 Signature Charles Reynolds  
 Print Name Charles Reynolds  
 Title PE Date 5/5/21

W.M. Lyles Co.  
 Signature Samantha Robins  
 Print Name Samantha Robins  
 Title FE Date 05/04/2021

W.M. Lyles Co.  
 PO Box 4377  
 Fresno, CA 93744

**TIME & MATERIAL SHEET**

**W. M. LYLES CO.**  
 CONTRACTOR  
EST. 1911  
*Progress Through Performance*

Project Name City of Beaumont WWP S&M Migration Upgrade Project No. 55.1175  
 Phase Code 99.010.0410 Date 05/07/2021

| DESCRIPTION OF WORK   |  |
|---|--|
| Layout & remove debris for core of 8" WAS line to Solids Holding Tanks 1 & 2. |  |
|   |  |
|   |  |
|   |  |

| LABOR          |        |    |    |    |       |
|----------------|--------|----|----|----|-------|
| NAME           | CLASS  | ST | OT | DT | SHIFT |
| Tommy McMillen | FM     | 2  |    |    |       |
| Tyler Bentley  | Carp   | 2  |    |    |       |
| Robert Mayana  | ApCarp | 2  |    |    |       |
|                |        |    |    |    |       |
|                |        |    |    |    |       |
|                |        |    |    |    |       |
|                |        |    |    |    |       |

| EQUIPMENT   |            |     |     |       |
|-------------|------------|-----|-----|-------|
| DESCRIPTION | EQUIP. NO. | QTY | HRS | SHIFT |
| FM TRUCK    | 18311      | 1   | 2   |       |
|             |            |     |     |       |
|             |            |     |     |       |
|             |            |     |     |       |
|             |            |     |     |       |

| MATERIAL    |     |    |
|-------------|-----|----|
| DESCRIPTION | QTY | UM |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

|                                    |                    |                                    |                        |
|------------------------------------|--------------------|------------------------------------|------------------------|
| <b>CUSTOMER</b>                    |                    | <b>W.M. Lyles Co.</b>              |                        |
| Signature <u>Charles Reynolds</u>  |                    | Signature <u>Samantha Robbins</u>  |                        |
| Print Name <u>Charles Reynolds</u> |                    | Print Name <u>Samantha Robbins</u> |                        |
| Title <u>PE</u>                    | Date <u>5/7/21</u> | Title <u>EB</u>                    | Date <u>05/07/2021</u> |

W.M. Lyles Co.  
 PO Box 4377  
 Fresno, CA 93744

TIME & MATERIAL SHEET

W. M. LYLES CO.  
 CONTRACTOR  
EST. 1915  
*Progress Through Performance*

Project Name Camp Beaumont - WWP Salt Mitigation Upgrade Project No. 55.1173  
 Phase Code 99.010.0410 Date 05/06/21

DESCRIPTION OF WORK  
Core layout for 8" WAS to Solids Holding Tanks.

| LABOR            |          |    |    |    |       |
|------------------|----------|----|----|----|-------|
| NAME             | CLASS    | ST | OT | DT | SHIFT |
| Tommie McMillien | FM       | 2  |    |    |       |
| Tyler Honley     | Corp     | 2  |    |    |       |
| Trilber + Majana | Ap. Corp | 2  |    |    |       |
|                  |          |    |    |    |       |
|                  |          |    |    |    |       |
|                  |          |    |    |    |       |
|                  |          |    |    |    |       |

| EQUIPMENT   |            |     |     |       |
|-------------|------------|-----|-----|-------|
| DESCRIPTION | EQUIP. NO. | QTY | HRS | SHIFT |
| FM Truck    | 18.311     | 1   | 2   |       |
| Job Truck   | 15.128     | 1   | 1   |       |
|             |            |     |     |       |
|             |            |     |     |       |
|             |            |     |     |       |

| MATERIAL    |     |    |
|-------------|-----|----|
| DESCRIPTION | QTY | UM |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

CUSTOMER  
 Signature *Charles Reynolds*  
 Print Name Charles Reynolds  
 Title RE

W.M. Lyles Co.  
 Signature *Scimitra Robbins*  
 Print Name Scimitra Robbins  
 Title F.E Date 5/10/21

W.M. Lyles Co.  
 PO Box 4377  
 Fresno, CA 93744

**TIME & MATERIAL SHEET**

**W. M. LYLES CO.**  
 CONTRACTOR  
EST. 1911  
*Progress Through Performance*

Project Name City of Beaumont Salt Migration Upgrade Project No. 55.1173  
 Phase Code 99.010.0410 Date 05/26/2021

**DESCRIPTION OF WORK**

Install 8" WAS pipes w/ riser valve & fittings @ solids holding tanks

**LABOR**

| NAME                   | CLASS | ST | OT | DT | SHIFT |
|------------------------|-------|----|----|----|-------|
| Ernesto Velasquez      | FM    | 7  |    |    |       |
| Trime Pantaja          | Lab   | 8  |    |    |       |
| Jose Mandora Rodriguez | Lab   | 8  |    |    |       |
|                        |       |    |    |    |       |
|                        |       |    |    |    |       |
|                        |       |    |    |    |       |
|                        |       |    |    |    |       |

**EQUIPMENT**

| DESCRIPTION | EQUIP. NO. | QTY | HRS | SHIFT |
|-------------|------------|-----|-----|-------|
| FM Truck    | 17.030     | 1   | 7   |       |
| Job Truck   | 15.182     | 1   | 2   |       |
|             |            |     |     |       |
|             |            |     |     |       |
|             |            |     |     |       |

**MATERIAL**

| DESCRIPTION | QTY | UM |
|-------------|-----|----|
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

**CUSTOMER**  
 Signature Charles Reynolds  
 Print Name Charles Reynolds  
 Title RE Date 5/28/21

W.M. Lyles Co.  
 Signature Samantha Robbins  
 Print Name Samantha Robbins  
 Title FE Date 05/27/21



W.M. Lyles Co.  
 PO Box 4377  
 Fresno, CA 93744

**TIME & MATERIAL SHEET**

**W. M. LYLES CO.**  
 CONTRACTOR  
Since 1921  
*Progress Through Performance*

Project Name City of Beaumont + WTPS Salt Mitigation Project No. 55.1173  
 Phase Code 990.010.0410 Date 05/10/2021

**DESCRIPTION OF WORK**

Install 8" WAS pipes on clarifier tanks (Solids Holding Tanks) w/ Valves & fittings.

**LABOR**

| NAME                    | CLASS    | ST | OT | DT | SHIFT |
|-------------------------|----------|----|----|----|-------|
| Ernesto Velasquez       | FM       | 1  |    |    |       |
| Jaime Pantoja           | Labor    | 4  |    |    |       |
| Jose Mendonza Rodriguez | Labor    | 4  |    |    |       |
| Richard Grosser         | Operator | 4  |    |    |       |
|                         |          |    |    |    |       |
|                         |          |    |    |    |       |
|                         |          |    |    |    |       |
|                         |          |    |    |    |       |

**EQUIPMENT**

| DESCRIPTION | EQUIP. NO. | QTY | HRS | SHIFT |
|-------------|------------|-----|-----|-------|
| FM Truck    | 17.230     | 1   | 1   |       |
| Job Truck   | 15.182     | 1   | 2   |       |
| TD Backhoe  | 30.048     | 1   | 4   |       |
|             |            |     |     |       |
|             |            |     |     |       |

**MATERIAL**

| DESCRIPTION | QTY | UM |
|-------------|-----|----|
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

CUSTOMER  
 Signature Charles Reynolds  
 Print Name Charles Reynolds  
 Title RE Date 7/10/21

W.M. Lyles Co.  
 Signature Samantha Robbins  
 Print Name Samantha Robbins  
 Title FB. Date 07/15/21

W.M. Lyles Co.  
 PO Box 4377  
 Fresno, CA 93744

**TIME & MATERIAL SHEET**

**W. M. LYLES CO.**  
 CONTRACTOR  
Since 1911  
*Progress Through Performance*

Project Name City of Beaumont WWP Salt Mitigation Project No. 55.1173  
 Phase Code 99.010.0410 Date 06/17/2021

**DESCRIPTION OF WORK**  
Installed WAS piping at Solids Holding Tanks.

**LABOR**

| NAME              | CLASS     | ST       | OT | DT | SHIFT |
|-------------------|-----------|----------|----|----|-------|
| <u>Ray Martin</u> | <u>FM</u> | <u>1</u> |    |    |       |
|                   |           |          |    |    |       |
|                   |           |          |    |    |       |
|                   |           |          |    |    |       |
|                   |           |          |    |    |       |
|                   |           |          |    |    |       |
|                   |           |          |    |    |       |
|                   |           |          |    |    |       |

**EQUIPMENT**

| DESCRIPTION     | EQUIP. NO.    | QTY      | HRS      | SHIFT |
|-----------------|---------------|----------|----------|-------|
| <u>FM Truck</u> | <u>17.275</u> | <u>1</u> | <u>1</u> |       |
|                 |               |          |          |       |
|                 |               |          |          |       |
|                 |               |          |          |       |
|                 |               |          |          |       |

**MATERIAL**

| DESCRIPTION  | QTY | UM |
|--|-----|----|
| <u>PIPE INSTALL 1-hr. THE REST WAS COMMISSIONING.</u>                  |     |    |
| <u>7/19 SR - This has been corrected. See timesheet for reference.</u> |     |    |
|  |     |    |
|  |     |    |

CR

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

**CUSTOMER**  
 Signature Charles Reynolds  
 Print Name Charles Reynolds  
 Title RE Date 7/16/21

W.M. Lyles Co.  
 Signature Samantha Robbins  
 Print Name Samantha Robbins  
 Title F.E. Date 07/15/21





W.M. Lyles Co.  
 PO Box 4377  
 Fresno, CA 93744

# TIME & MATERIAL SHEET

**W. M. LYLES CO.**  
 CONTRACTOR  
Since 1911  
*Progress Through Performance*

Project Name City of Beaumont Water System Upgrade Project No. 55.113  
 Phase Code 99.010.0410 Date 06/21/21

**DESCRIPTION OF WORK**  
 Drill for pipe supports, install missing bolts, cut all-thread anchors, layout for both 1" ss pipe @ Solids holding tanks.

**LABOR**

| NAME             | CLASS | ST | OT | DT | SHIFT |
|------------------|-------|----|----|----|-------|
| Jimmie McMillien | FM    | 8  |    |    |       |
| Tyler Hunley     | JC    | 8  |    |    |       |
|                  |       |    |    |    |       |
|                  |       |    |    |    |       |
|                  |       |    |    |    |       |
|                  |       |    |    |    |       |

**EQUIPMENT**

| DESCRIPTION | EQUIP. NO. | QTY | HRS | SHIFT |
|-------------|------------|-----|-----|-------|
| FM Truck    | 18.311     | 1   | 8   |       |
| Job Truck   | 15.198     | 1   | 2   |       |
|             |            |     |     |       |
|             |            |     |     |       |
|             |            |     |     |       |

**MATERIAL**

| DESCRIPTION | QTY | UM |
|-------------|-----|----|
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

**CUSTOMER**  
 Signature Charles Reynolds  
 Print Name Charles REYNOLDS  
 Title RE

W.M. Lyles Co.  
 Signature Samantha Robbins  
 Print Name Samantha Robbins  
 Title F.E.

Date 6/24/21 Title F.E. Date 06/23/21

W.M. Lyles Co.  
 PO Box 4377  
 Fresno, CA 93744

**TIME & MATERIAL SHEET**

**W. M. LYLES CO.**  
 CONTRACTOR  
EST. 1953  
*Progress Through Performance*

Project Name City of Beaumont Water Salt Mitigation Project No. 05-1173  
 Phase Code 99.010.0410 Date 06/13/2021

**DESCRIPTION OF WORK**  
Installed 1" piping and cut & welded pipe supports for 8" WAS @ Sblies Holding Tanks.

**LABOR**

| NAME                   | CLASS     | ST       | OT | DT | SHIFT |
|------------------------|-----------|----------|----|----|-------|
| <u>Tommie McMillen</u> | <u>FM</u> | <u>4</u> |    |    |       |
| <u>Tyler Hunley</u>    | <u>JC</u> | <u>4</u> |    |    |       |
|                        |           |          |    |    |       |
|                        |           |          |    |    |       |
|                        |           |          |    |    |       |
|                        |           |          |    |    |       |

**EQUIPMENT**

| DESCRIPTION      | EQUIP. NO.    | QTY      | HRS      | SHIFT |
|------------------|---------------|----------|----------|-------|
| <u>FM Truck</u>  | <u>18.51</u>  | <u>1</u> | <u>4</u> |       |
| <u>Job Truck</u> | <u>15.198</u> | <u>1</u> | <u>1</u> |       |
|                  |               |          |          |       |
|                  |               |          |          |       |
|                  |               |          |          |       |

**MATERIAL**

| DESCRIPTION | QTY | UM |
|-------------|-----|----|
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |
|             |     |    |

I CERTIFY THAT I HAVE THE AUTHORITY TO AUTHORIZE THE WORK PERFORMED UNDER THIS FIELD WORK ORDER

**CUSTOMER**  
 Signature Charles Reynolds  
 Print Name Charles Reynolds  
 Title RE


W.M. Lyles Co.  
 Signature Samantha Robbins  
 Print Name Samantha Robbins  
 Title PS Date 06/14/21

**CITY OF BEAUMONT WASTE WATER TREATMENT PLANT  
SALT MITIGATION UPGRADE PROJECT**

**CLARIFICATION 41**

|  |   |
|--|---|
| <b>To (Construction Manager):</b> Stantec<br>Attention: Charles Reynolds<br>Phone: 702-497-8024<br>Email: Charles.w.reynolds@stantec.com   |   |
| <b>From (Engineer):</b> Aqua Engineering<br>Attention: Boris Petkovic<br>Phone: 801-683-3734<br>Email: boris.petkovic@aquaeng.com  |   |
| <b>Subject:</b> WAS Line Modifications   | <b>Location:</b> Yard Piping/Solids Holding Tanks |
| <b>Reference Documents:</b> Drawing No. C-23, SSM-4  |   |
| <b>CLARIFICATION</b>   |   |
| <p><b>Note the following:</b></p> <p>Current configuration of WAS piping under certain operating conditions may increase the possibility of trapping air in the WAS line. To address this issue changes to WAS piping noted in the attached drawings are proposed.</p> |   |
| <b>Prepared By (Name):</b> Boris Petkovic, Aqua Engineering  | <b>Date:</b> Feb. 18, 2021                        |
| <b>Distributed By:</b>   | <b>Date:</b>                                      |

G:\2017\17-0177\Drawings\Plan Sheets\17-0177-C-YP 10-10-19.dwg





| Point No. | N          | E          | Inv. Elev. | Fitting | Size |
|-----------|------------|------------|------------|---------|------|
| 150       | 2280823.10 | 6336582.33 | 2538.70    | -       | VAR. |
| 151       | 2280773.84 | 6336635.10 | 2540.00    | -       | VAR. |
| 158       | 2280803.28 | 6336671.79 | 2539.50    | END/FH  | 8"   |
| 159       | 2280813.09 | 6336595.58 | 2539.06    | -       | VAR. |

**G** CURVE DATA  
 $\Delta = 90^{\circ}00'00''$   
 $R = 20.00'$   
 $T = 20.00'$   
 $L = 31.42'$   
 $PI = N 2280866.03$   
 $E 6336530.63$

**D** CURVE DATA  
 $\Delta = 22^{\circ}31'43''$   
 $R = 90.00'$   
 $T = 17.93'$   
 $L = 35.39'$   
 $PI = N 2280770.65$   
 $E 6336618.03$

| Point No. | N          | E          | Inv. Elev. | Fitting    | Size  |
|-----------|------------|------------|------------|------------|-------|
| 17        | 2280946.69 | 6336476.01 | 2537.00    | 90° BEND   | 8"    |
| 18        | 2280928.08 | 6336470.32 | 2538.32    | 45° BEND   | 8"    |
| 20        | 2280928.93 | 6336453.82 | 2538.32    | 45° BEND   | 8"    |
| 22        | 2280909.34 | 6336411.42 | 2538.25    | -          | 4"    |
| 23        | 2280891.98 | 6336426.40 | 2537.00    | TEE        | 8"    |
| 25        | 2281008.64 | 6336500.79 | 2531.50    | 90° BEND   | 30"   |
| 28        | 2280885.25 | 6336532.31 | 2537.00    | 90° BEND   | 8"    |
| 31        | 2280898.03 | 6336421.48 | 2537.00    | 90° BEND   | 8"    |
| 32        | 2280835.88 | 6336694.71 | 2536.29    | 1125° BEND | 24"   |
| 33        | 2280847.45 | 6336510.36 | 2535.00    | -          | 24"   |
| 34        | 2280998.76 | 6336521.36 | 2538.50    | -          | 12"   |
| 35        | 2280981.55 | 6336622.18 | 2526.00    | 90° BEND   | 48"   |
| 37        | 2280989.16 | 6336495.34 | 2526.00    | 90° BEND   | 48"   |
| 38        | 2281073.33 | 6336587.20 | 2528.00    | -          | 48"   |
| 39        | 2281087.64 | 6336602.79 | 2528.00    | -          | 48"   |
| 40        | 2281124.79 | 6336643.35 | 2528.00    | -          | 48"   |
| 43        | 2280780.09 | 6336621.81 | 2538.32    | 45° BEND   | 8"    |
| 44        | 2280769.16 | 6336724.03 | 2543.00    | 90° BEND   | 16"   |
| 50        | 2280769.16 | 6336769.90 | 2543.00    | 90° BEND   | 16"   |
| 54        | 2280968.22 | 6336441.96 | 2531.40    | 90° BEND   | 16"   |
| 59        | 2280781.07 | 6336602.91 | 2538.32    | 45° BEND   | 8"    |
| 63        | 2280914.69 | 6336683.45 | 2527.00    | 90° BEND   | 48"   |
| 67        | 2280930.32 | 6336733.83 | 2531.00    | 90° BEND   | 24"   |
| 70        | 2280826.55 | 6336572.89 | 2537.73    | 45° BEND   | 16"   |
| 72        | 2280947.98 | 6336665.77 | 2521.00    | -          | 6"    |
| 73        | 2281013.26 | 6336508.41 | 2538.40    | 90° BEND   | 12"   |
| 77        | 2281035.02 | 6336550.77 | 2538.25    | 90° BEND   | 4"    |
| 78        | 2280866.15 | 6336717.23 | 2538.32    | 45° BEND   | 8"    |
| 80        | 2280930.42 | 6336646.60 | 2530.00    | -          | 6"    |
| 85        | 2280825.71 | 6336685.31 | 2539.00    | TEE        | 6"    |
| 89        | 2280789.27 | 6336718.18 | 2544.00    | 45° BEND   | 6"    |
| 109       | 2280895.98 | 6336416.92 | 2538.32    | 90° BEND   | 8"    |
| 120       | 2280788.86 | 6336610.70 | 2533.88    | 45° BEND   | 24"   |
| 121       | 2280778.76 | 6336610.26 | 2533.84    | WE         | 24"   |
| 122       | 2280879.06 | 6336706.93 | 2534.38    | -          | 24"   |
| 123       | 2280876.95 | 6336706.83 | 2534.28    | -          | 24"   |
| 125       | 2281032.58 | 6336566.42 | 2535.00    | -          | 24"   |
| 131       | 2280853.91 | 6336659.33 | 2536.00    | -          | 6"    |
| 132       | 2280852.43 | 6336660.67 | 2535.98    | 45° BEND   | 6"    |
| 133       | 2280845.21 | 6336660.32 | 2535.91    | 45° BEND   | 6"    |
| 134       | 2280771.78 | 6336579.96 | 2529.38    | 1125° BEND | 6"    |
| 136       | 2281052.57 | 6336540.22 | 2538.50    | TEE        | 4"x2" |

- NOTES:
- SEE SHEET C-33 FOR YARD PIPING AND MANHOLE SCHEDULES.
  - CONTRACTOR TO FIELD VERIFY CROSSINGS AND CONNECTION POINTS.
  - DRAIN AND AIR PURGE ALL SULFURIC ACID PIPING FOLLOWING HYDRO TESTING.



THIS DRAWING IS PROPERTY OF AQUA ENGINEERING, INC. AND IS TRANSMITTED IN CONFIDENCE. NEITHER RECEIPT NOR POSSESSION CONFERS OR TRANSFERS ANY RIGHTS TO REPRODUCE, USE, OR DISCLOSE, IN WHOLE OR IN PART, DATA CONTAINED HEREIN FOR ANY PURPOSE WITHOUT THE WRITTEN PERMISSION OF AQUA ENGINEERING, INC. © COPYRIGHTED 2016 BOUNTIFUL, UTAH

| NO. | DATE     | DESIGN | DRAWN | CHECKED | REVISIONS |     |     |     |     |
|-----|----------|--------|-------|---------|-----------|-----|-----|-----|-----|
|     |          |        |       |         | SLB       | SLB | SLB | SLB |     |
| 1   | 2/15/19  | SLB    | SLB   | SLB     | SLB       | SLB | SLB | SLB | SLB |
| 2   | 7/26/19  | SLB    | SLB   | SLB     | SLB       | SLB | SLB | SLB | SLB |
| 3   | 7/31/19  | SLB    | SLB   | SLB     | SLB       | SLB | SLB | SLB | SLB |
| 4   | 10/11/19 | SLB    | SLB   | SLB     | SLB       | SLB | SLB | SLB | SLB |

CITY OF BEAUMONT  
 SALT MITIGATION WWTP UPGRADE  
 CIVIL  
 AREA 5 YARD PIPING PLAN



ALBERT A. WEBB  
 CIVIL ENGINEERS  
 3788 McCRAY STREET  
 RIVERSIDE, CA 92506  
 PH. (951) 686-1070  
 FAX (951) 788-1256  
 ENGINEERING CONSULTANTS

SHEET  
**C-23**




DS 08/20/2018 X:\Beaumont\Salt Mitigation WWP Upgrade WEBB170227\Drafting\SECONDARY CLARIFIERS\SSM-3.dwg

Note: Coat pipe in accordance with coating schedule



| NO.       | DATE     | DESIGN | DRAWN | CHECKED |
|-----------|----------|--------|-------|---------|
| C         | 09/05/18 | BP     | BDP   | JRL     |
| REVISIONS |          |        |       |         |
|           |          |        |       |         |
|           |          |        |       |         |



**NOTES:**

- 1- CONTRACTOR SHALL VERIFY ALL DIMENSIONS OF EXISTING STRUCTURE PRIOR TO EQUIPMENT INSTALLATION.
- 2- COORDINATE EQUIPMENT INSTALLATION REQUIREMENTS WITH MANUFACTURER. VERIFY DIMENSIONS, CONNECTIONS, SUPPORTS, WEIGHTS, AND DETAILS.
- 3- INSTALL AND ANCHOR ALL EQUIPMENT TO CONCRETE PER MANUFACTURERS RECOMMENDATIONS.
- 4- FOR OWNER SELECTED EQUIPMENT SCOPE OF SUPPLY, SEE TECHNICAL SPECIFICATION SECTION 151100 - OWNER SELECTED EQUIPMENT.
- 5- PIPES HAVE BEEN ROTATED FOR CLARITY.

**TYPICAL SECTION**

SCALE: 3/8" = 1'-0"  
 0 2 4  
 Scale in Feet

SEE YARD PIPING AND DEMOLITION SHEETS FOR CONTINUATION


CITY OF BEAUMONT  
 SALT MITIGATION WWP UPGRADE  
 SOLIDS HOLDING TANK # 1 & 2  
 MECHANICAL SECTION



ALBERT A. WEBB  
 CIVIL ENGINEERS  
 3788 McCRAY STREET  
 RIVERSIDE CA 92506  
 PH. (951) 686-1070  
 FAX (951) 788-1256  
 ASSOCIATES ENGINEERING CONSULTANTS

SHEET 232 of 334

**SSM-3**



THIS DRAWING IS PROPERTY OF AQUA ENGINEERING INC. AND IS TRANSMITTED IN CONFIDENCE. NEITHER RECEIPT NOR POSSESSION CONFERS OR TRANSFERS ANY RIGHTS TO REPRODUCE, USE, OR DISCLOSE, IN WHOLE OR IN PART, DATA CONTAINED HEREIN FOR ANY PURPOSE WITHOUT THE WRITTEN PERMISSION OF AQUA ENGINEERING INC. © COPYRIGHTED 2016 BOUNTIFUL, UTAH



**City of Beaumont  
Wastewater Treatment Plant Salt Mitigation Upgrade  
Project**

**Technical Justification:**

|  |   |
|--|---|
| PCO-59   |   |
| Time Adjustment:<br>WML TIA-07   | TIA-07 SCE Delay Decommissioning Existing Power |
| <p><u>Reason for Design Changes:</u></p> <p>This delay impacted the demolition of the existing Blower Electrical Building subsequently delaying construction activities of the new Solids Processing Building and Sludge Loading Structure.</p> <p><u>Cost Impact:</u></p> <p>MWHC performed a P6 review of the contractor's Time Impact Analysis, TIA-07, for the relevant periods requested. The contractor's narrative along with MWHC's summary response is attached below.</p> <p>MWHC recommends a time increase of 32-CD to MS02. With this time adjustment Final Completion will be September 1, 2021.</p> |   |



# Shop Drawing Review

|  |   |               |
|--|---|---------------|
|  |   | Date 4/7/2021 |
| To:<br><br>W. M. Lyle Co.<br><br>Attention: Oscar Mendoza                | Project Owner<br>City of Beaumont       |               |
|  | Project Name<br>Beaumont WWTP Expansion |               |
| Reference<br>Submittal 013200-31-Construction Progress Documentation-CPM | Construction Contract No. C18-80        |               |
| Time Impact Analysis – TIA07   | Specification Section 013200            |               |

Subject submittal has been reviewed and review action is as shown below:

| Submittal No. | Subject  | No. of Copies | No Exception Taken | Make Corrections Noted | Amend and Resubmit | Rejected Resubmit |
|---------------|--|---------------|--------------------|------------------------|--------------------|-------------------|
| 13200-31      | Schedule > TIA07<br><hr/> Name<br>COB TIA07 All Activities As Planned<br>COB TIA07 All Activities Impacted<br>COB TIA07 Longest Path As Planned<br>COB TIA07 Longest Path Impacted<br>COB_Schedule Narrative_TIA07 (2)<br>COB_TIA07_IMPACT.xer | e-files       |                    | X                      |                    |                   |
|               |  |               |                    |                        |                    |                   |

## Summary of the Submittal:

- WML submitted TI07 showing impacts to the project milestones as the results of the following unforeseen events:

UFE 07 – SCE Delay Disconnecting Existing Power

This delay impacted the demolition of the existing blower #2 and subsequently the start of construction activities of the SFPS.

- WML's methodology for this TIA is comparing an unimpacted schedule just before the impact became known (September 2020 schedule update- UP21) with the impacted schedule by this UFE07 (TIA07)
- WML utilized UP21 schedule by introducing the UFE07 activities and called it TIA07-IMPACTschedule.
- WML then compared the milestones forecasted dates between the unimpacted and impacted schedule:

**MILESTONE COMPARISON: AS PLANNED VS IMPACTED SCHEDULE**  
 Total impact to the affected Project Milestone(s) resulting from Unforeseen Events:

| Activity ID   | Activity Name   | OD | RD | Start       | Finish     | Total Float |
|---|---|----|----|-------------|------------|-------------|
| <b>COB WWTP Salt Mitigation Upgrade Project_SEPT 2020_TIA 07 AS PLANNED</b> |   |    |    |             |            |             |
| <b>MILESTONES</b>   |   |    |    |             |            |             |
| MS00  | NOTICE TO PROCEED (10/29/18)                                | 0  | 0  | 29-Oct-18 A |            |             |
| MS01  | PHASE 1 COMPLETION (450 CD AFTER NTP = 02/06/20 - 04/26/20) | 0  | 0  |             | 06-Feb-21* | -141        |
| MS01.1  | PROJECT SUBSTANTIAL COMPLETION (4 WKS PRIOR TO MS02)        | 0  | 0  |             | 28-Jun-21  | 3           |
| MS02  | PHASE 2 COMPLETION (820 CD AFTER NTP = 02/13/21 - 05/01/21) | 0  | 0  |             | 27-Jul-21* | 4           |
| <b>COB WWTP Salt Mitigation Upgrade Project_SEPT 2020_TIA 07 IMPACTED</b>   |   |    |    |             |            |             |
| <b>MILESTONES</b>   |   |    |    |             |            |             |
| MS00  | NOTICE TO PROCEED (10/29/18)                                | 0  | 0  | 29-Oct-18 A |            |             |
| MS01  | PHASE 1 COMPLETION (450 CD AFTER NTP = 02/06/20 - 04/26/20) | 0  | 0  |             | 06-Feb-21* | -141        |
| MS01.1  | PROJECT SUBSTANTIAL COMPLETION (4 WKS PRIOR TO MS02)        | 0  | 0  |             | 04-Aug-21  | -34         |
| MS02  | PHASE 2 COMPLETION (820 CD AFTER NTP = 02/13/21 - 05/01/21) | 0  | 0  |             | 01-Sep-21* | -32         |

Project Completion – As Planned Schedule: July 27, 2021  
 Project Completion – Impacted Schedule: September 1, 2021

Impact resulting from SCE caused Unforeseen Events this Period:

|              | MS01 | MS02  |
|--------------|------|-------|
| Total Impact | 0 CD | 32 CD |

**Review Process:**

The unimpacted schedule (UP01) reflects different milestone dates than what is shown on WML's unimpacted schedule.

| COB WWTP Salt Mitigation Upgrade Project_SEPT 2020        |   | Classic WBS Layout |           |            |             | 07-Apr-21 22:05 |   |   |   |   |   |   |   |   |   |   |  |
|---|---|--------------------|-----------|------------|-------------|-----------------|---|---|---|---|---|---|---|---|---|---|--|
| Activity ID   | Activity Name   | Original Duration  | Start     | Finish     | Total Float | O               | N | D | J | F | M | A | M | J | J | A |  |
| <b>COB WWTP Salt Mitigation Upgrade Project_SEPT 2020</b> |   | 255                | 06-Nov-20 | 19-Jul-21  | -79         |                 |   |   |   |   |   |   |   |   |   |   |  |
| <b>MILESTONES</b>   |   | 255                | 06-Nov-20 | 19-Jul-21  | -79         |                 |   |   |   |   |   |   |   |   |   |   |  |
| MS01  | PHASE 1 COMPLETION (450 CD AFTER NTP = 02/06/20 - 04/26/20) | 0                  |           | 06-Nov-20* | -194        |                 |   |   |   |   |   |   |   |   |   |   |  |
| MS01.1  | PROJECT SUBSTANTIAL COMPLETION (4 WKS PRIOR TO MS02)        | 0                  |           | 18-Jun-21  | -75         |                 |   |   |   |   |   |   |   |   |   |   |  |
| MS02  | PHASE 2 COMPLETION (820 CD AFTER NTP = 02/13/21 - 05/01/21) | 0                  |           | 19-Jul-21* | -79         |                 |   |   |   |   |   |   |   |   |   |   |  |

| COB WWTP Salt Mitigation Upgrade Project_SEPT 2020_TIA        |   | Classic WBS Layout |           |            |             | 07-Apr-21 22:02 |   |   |   |   |   |   |   |   |   |   |   |
|---|---|--------------------|-----------|------------|-------------|-----------------|---|---|---|---|---|---|---|---|---|---|---|
| Activity ID   | Activity Name   | Original Duration  | Start     | Finish     | Total Float | O               | N | D | J | F | M | A | M | J | J | A | S |
| <b>COB WWTP Salt Mitigation Upgrade Project_SEPT 2020_TIA</b> |   | 207                | 06-Feb-21 | 01-Sep-21  | -32         |                 |   |   |   |   |   |   |   |   |   |   |   |
| <b>MILESTONES</b>   |   | 207                | 06-Feb-21 | 01-Sep-21  | -32         |                 |   |   |   |   |   |   |   |   |   |   |   |
| MS01  | PHASE 1 COMPLETION (450 CD AFTER NTP = 02/06/20 - 04/26/20) | 0                  |           | 06-Feb-21* | -141        |                 |   |   |   |   |   |   |   |   |   |   |   |
| MS01.1  | PROJECT SUBSTANTIAL COMPLETION (4 WKS PRIOR TO MS02)        | 0                  |           | 04-Aug-21  | -34         |                 |   |   |   |   |   |   |   |   |   |   |   |
| MS02  | PHASE 2 COMPLETION (820 CD AFTER NTP = 02/13/21 - 05/01/21) | 0                  |           | 01-Sep-21* | -32         |                 |   |   |   |   |   |   |   |   |   |   |   |

Revised MS02 date per CO 18: July 31, 2021

TIA07 IMPACT MS02 date: September 1, 2021

Ultimate impact to MS02: 32 days

**Conclusion:**

MWH agrees with the resulting impact UFE07 submitted by WML. Final time extension will be based on actual date of achieving MS02 with the understanding that WML is working diligently to improve the schedule.

It is important to note that MS01 date has not been impacted by UFE07 as shown in the schedule printouts above. MS01 continues to fall behind due to MBR commissioning issues.

Corrections or comments made relative to submittals during this review do not relieve the contractor from compliance with the requirements of the drawings and specifications. This check is only for review of general conformance with the design concept of the project and general compliance with the information given in the contract documents. The contractor is responsible for confirming and correlating all qualities and dimensions; selecting fabrication processes and techniques of construction; coordinating work with other trades; and performing work in a safe and satisfactory manner.

Very truly yours,

*Edmond Sayegh*

EDMOND SAYEGH, P. E.

Sr. Construction Manager

---

City of Beaumont Waste Water Treatment Plant  
Salt Mitigation Upgrade Project



Time Impact Analysis 07



WM Lyles Co.

## INTRODUCTION

The following narrative outlines the Time Impact Analysis procedure and findings relating to the following Unforeseen Events (UFEs):

Unforeseen Event 07 – SCE delay in disconnecting existing power.

## IDENTIFICATION OF SCHEDULE:

**Schedule Update Base File:**  
COB\_UP21

**Schedule Analysis File:**  
COB\_TIA07

## TIME IMPACT ANALYSIS METHODOLOGY

The methodology used in this analysis follows a retroactive, “forward-looking” Time Impact Analysis (TIA) procedure. It compares the last approved schedule prior to the first impact event being analyzed to a copy of the same schedule with the addition of modeled schedule impact(s).

The modeled schedule impact events used in the analysis, herein are referred to as “Unforeseen Events” (UFEs), represent events that are believed to have impacted the schedule and could not have been reasonably foreseen at the time of submitting the original bid for construction. These events are beyond the control, and without fault or negligence of the General Contractor.

Change Orders 17 and 18 were incorporated into the schedule in the December 2020 update. These Change Orders included a time extension. In order to determine the non-concurrent impact due to the delay in SCE disconnecting the existing power, the finish constraint for MS01 Phase 1 Completion was adjusted to 9/18/20 and the finish constraint for Phase 2 Completion was adjusted to 7/31/21.

### Analysis procedure for TIA07:

1. The last approved schedule (As-Planned Schedule) prior to first UFE being analyzed in TIA07 is the approved September 2020 Update, UP21.
2. The As-Planned schedule was copied to create the Impacted Schedule of comparison (TIA07)
3. UFE(s) being analyzed were logically inserted into the Impacted Schedule of comparison.
4. The affected Project Milestone(s) in the As-Planned schedule were compared to the affected Project Milestone(s) in the Impacted Schedule to quantify any impacts resulting from UFE(s).
5. The resulting delay is summarized in the Conclusion section of the narrative.

**UNFORESEEN EVENTS**

An Unforeseen Event (UFE) is defined herein as an impact to the project schedule that could not have been reasonably foreseen at the time of submitting a bid for construction and which is beyond the control and without fault or negligence of the General Contractor.


The following impact events have been analyzed in TIA07:

**UFE 07 – SCE DELAY DISCONNECTING EXISTING POWER**

A delay occurred in regard to SCE disconnecting the existing power. A request to terminate the SCE meters was submitted beginning of October 2020, SCE came out to the site on December 30, 2020 to disconnect power and remove the existing meters. This delay in disconnecting the power caused a delay to all the work that follows as construction could not begin in this area until these SCE meters were terminated.

**LONGEST PATH**

Below is a snippet of the impacted Longest Path.





**MILESTONE COMPARISON: AS PLANNED VS IMPACTED SCHEDULE**

Total impact to the affected Project Milestone(s) resulting from Unforeseen Events:

| Activity ID   | Activity Name   | CO | RD | Start       | Finish     | Total Float |
|---|---|----|----|-------------|------------|-------------|
| <b>COB WWTP Salt Mitigation Upgrade Project_SEPT 2020_TIA 07 AS PLANNED</b> |   |    |    |             |            |             |
| <b>MILESTONES</b>   |   |    |    |             |            |             |
| MS00  | NOTICE TO PROCEED (10/29/18)                                | 0  | 0  | 29-Oct-18 A |            |             |
| MS01  | PHASE 1 COMPLETION (450 CD AFTER NTP = 02/06/20 - 04/26/20) | 0  | 0  |             | 06-Feb-21* | -141        |
| MS01.1  | PROJECT SUBSTANTIAL COMPLETION (4 WKS PRIOR TO MS02)        | 0  | 0  |             | 26-Jun-21  | 3           |
| MS02  | PHASE 2 COMPLETION (320 CD AFTER NTP = 02/13/21 - 05/01/21) | 0  | 0  |             | 27-Jul-21* | 4           |
| Activity ID   | Activity Name   | CO | RD | Start       | Finish     | Total Float |
| <b>COB WWTP Salt Mitigation Upgrade Project_SEPT 2020_TIA 07 IMPACTED</b>   |   |    |    |             |            |             |
| <b>MILESTONES</b>   |   |    |    |             |            |             |
| MS00  | NOTICE TO PROCEED (10/29/18)                                | 0  | 0  | 29-Oct-18 A |            |             |
| MS01  | PHASE 1 COMPLETION (450 CD AFTER NTP = 02/06/20 - 04/26/20) | 0  | 0  |             | 06-Feb-21* | -141        |
| MS01.1  | PROJECT SUBSTANTIAL COMPLETION (4 WKS PRIOR TO MS02)        | 0  | 0  |             | 04-Aug-21  | -34         |
| MS02  | PHASE 2 COMPLETION (320 CD AFTER NTP = 02/13/21 - 05/01/21) | 0  | 0  |             | 01-Sep-21* | -32         |

Project Completion – As Planned Schedule:

July 27, 2021

Project Completion – Impacted Schedule:

September 1, 2021

Impact resulting from SCE caused Unforeseen Events this Period:

|                     | MS01 | MS02  |
|---------------------|------|-------|
| <b>Total Impact</b> | 0 CD | 32 CD |

**CONCLUSION**

WML is requesting that the Phase 2 Completion Milestone be extended an additional 32 calendar days to compensate for the delay caused by SCE disconnecting existing power from October 2020 – December 2020.

**ATTACHMENTS**

P6 Schedule Analysis File:

COB\_TIA07- Impacted Schedule (September 20)



Technical Justification:

|                                |  |
|--------------------------------|--|
| PCO-60                         |  |
| Time Adjustment:<br>WML TIA-08 | TIA-08 Inclement Weather Impact Dec-2020 thru April-2021 |

Reason for Design Changes:

Inclement weather due to rain and high winds impact to the construction schedule from Dec, 3<sup>rd</sup> 2019 to April 26, 2021.

Cost Impact:

MWHC has performed a P6 review of the attached contractor's Time Impact Analysis, TIA, for the five relevant periods requested. The contractor's narrative along with MWHC's summary response is attached below.

MWHC recommends a non-compensable time increase of 23-CD to Final Project Completion, MS02. With no time adjustment for Phase 1 completion. A new Final Project Completion date of September 24, 2021.



# Shop Drawing Review

|  |                                   |   |
|--|-----------------------------------|---|
|  |                                   | Date 8/25/2021                          |
| To:<br>W. M. Lyle Co.<br>Attention: Oscar Mendoza                        | Project Owner<br>City of Beaumont | Project Name<br>Beaumont WWTP Expansion |
| Reference<br>Submittal 013200-36-Construction Progress Documentation-CPM | Construction Contract No. C18-80  |   |
| Time Impact Analysis – TIA08   | Specification Section 013200      |   |

Subject submittal has been reviewed and review action is as shown below:

| Submittal No. | Subject  | No. of Copies | No Exception Taken | Make Corrections Noted | Amend and Resubmit | Rejected Resubmit |
|---------------|--|---------------|--------------------|------------------------|--------------------|-------------------|
| 13200-36      | Inclement Weather Impact TIA 8 including the following files:<br><br><a href="#">COB Schedule Narrative TIA08.pdf</a><br><a href="#">COB TIA08.1.xer</a><br><a href="#">COB TIA08.2.xer</a><br><a href="#">COB TIA08.3.xer</a><br><a href="#">COB TIA08.4.xer</a><br><a href="#">COB TIA08.5.xer</a> | e-files       |                    | X                      |                    |                   |
|               |  |               |                    |                        |                    |                   |

### Summary of the Submittal:

WML submitted TIO8 showing impacts to the project milestones as the results of inclement weather impact from December 2020 through April 2021. Th methodology is similar to the previous TIAs related to inclement weather delay impact.

For each month included in this TIA, WML compared the unimpacted monthly schedule update (no rain days) with the impacted schedule update (with rain days) and calculated the impact to the project milestones. The following table is a summary of this analysis:

| Milestone | Period   | Calendar Day Impact | Cumulative Impact |
|-----------|----------|---------------------|-------------------|
| MS02      | Dec 2020 | -7                  | -7                |
|           | Jan 2021 | -6                  | -13               |
|           | Feb 2021 | -1                  | -14               |
|           | Mar 2021 | -8                  | -22               |
|           | Apr 2021 | -1                  | -23               |

Total cumulative impact to MS02 is 23 calendar days.

**Review Process:**

1. December 2020 has 4 rain days (on 12/3/20, 12/8/20, 12/28/20, and 12/29/20) that when applied to the unimpacted schedule shows the following impact:

| Activity ID   | Activity Name   | Start | Finish     | Total Float |
|---|---|-------|------------|-------------|
| <b>COB WWTP Salt Mitigation Upgrade Project_NOV 2020</b>                  |   |       |            |             |
| <b>MILESTONES</b>   |   |       |            |             |
| MS01  | PHASE 1 COMPLETION (450 CD AFTER NTP = 02/06/20 - 04/26/20) |       | 06-Jan-21* | -255        |
| MS01.1  | PROJECT SUBSTANTIAL COMPLETION (4 WKS PRIOR TO MS02)        |       | 07-Jul-21  | -94         |
| MS02  | PHASE 2 COMPLETION (820 CD AFTER NTP = 02/13/21 - 05/01/21) |       | 04-Aug-21* | -95         |
| <b>COB WWTP Salt Mitigation Upgrade Project_Time Impact Analysis 08.1</b> |   |       |            |             |
| <b>MILESTONES</b>   |   |       |            |             |
| MS01  | PHASE 1 COMPLETION (450 CD AFTER NTP = 02/06/20 - 04/26/20) |       | 06-Jan-21* | -255        |
| MS01.1  | PROJECT SUBSTANTIAL COMPLETION (4 WKS PRIOR TO MS02)        |       | 14-Jul-21  | -101        |
| MS02  | PHASE 2 COMPLETION (820 CD AFTER NTP = 02/13/21 - 05/01/21) |       | 11-Aug-21* | -102        |

MS01= 0 days / MS02 = -7 days

2. January 2021 has 3 rain days (on 1/25/21, 1/26/21, and 1/29/21) that when applied to the unimpacted schedule shows the following impact:

| Activity ID   | Activity Name   | Start | Finish     | Total Float |
|---|---|-------|------------|-------------|
| <b>COB WWTP Salt Mitigation Upgrade Project_DEC 2020</b>                  |   |       |            |             |
| <b>MILESTONES</b>   |   |       |            |             |
| MS01  | PHASE 1 COMPLETION (450 CD AFTER NTP = 02/06/20 - 04/26/20 - 5/20/20 - 9/18/20) |       | 06-Feb-21* | -141        |
| MS01.1  | PROJECT SUBSTANTIAL COMPLETION (4 WKS PRIOR TO MS02)                            |       | 04-Aug-21  | -34         |
| MS02  | PHASE 2 COMPLETION (820 CD AFTER NTP = 02/13/21 - 05/01/21 - 5/30/21 - 7/31/21) |       | 01-Sep-21* | -32         |
| <b>COB WWTP Salt Mitigation Upgrade Project_Time Impact Analysis 08.2</b> |   |       |            |             |
| <b>MILESTONES</b>   |   |       |            |             |
| MS01  | PHASE 1 COMPLETION (450 CD AFTER NTP = 02/06/20 - 04/26/20 - 5/20/20 - 9/18/20) |       | 06-Feb-21* | -141        |
| MS01.1  | PROJECT SUBSTANTIAL COMPLETION (4 WKS PRIOR TO MS02)                            |       | 09-Aug-21  | -39         |
| MS02  | PHASE 2 COMPLETION (820 CD AFTER NTP = 02/13/21 - 05/01/21 - 5/30/21 - 7/31/21) |       | 07-Sep-21* | -38         |

MS01= 0 days / MS02 = -6 days

3. February 2021 has 1 rain day (on 2/12/21) that when applied to the unimpacted schedule shows the following impact:

| Activity ID   | Activity Name   | Start | Finish     | Total Float |
|---|---|-------|------------|-------------|
| <b>COB WWTP Salt Mitigation Upgrade Project_JAN 2021</b>                  |   |       |            |             |
| <b>MILESTONES</b>   |   |       |            |             |
| MS01  | PHASE 1 COMPLETION (450 CD AFTER NTP = 02/06/20 - 04/26/20 - 5/20/20 - 9/18/20) |       | 09-Mar-21* | -172        |
| MS01.1  | PROJECT SUBSTANTIAL COMPLETION (4 WKS PRIOR TO MS02)                            |       | 02-Aug-21  | -32         |
| MS02  | PHASE 2 COMPLETION (820 CD AFTER NTP = 02/13/21 - 05/01/21 - 5/30/21 - 7/31/21) |       | 30-Aug-21* | -30         |
| <b>COB WWTP Salt Mitigation Upgrade Project_Time Impact Analysis 08.3</b> |   |       |            |             |
| <b>MILESTONES</b>   |   |       |            |             |
| MS01  | PHASE 1 COMPLETION (450 CD AFTER NTP = 02/06/20 - 04/26/20 - 5/20/20 - 9/18/20) |       | 09-Mar-21* | -172        |
| MS01.1  | PROJECT SUBSTANTIAL COMPLETION (4 WKS PRIOR TO MS02)                            |       | 03-Aug-21  | -33         |
| MS02  | PHASE 2 COMPLETION (820 CD AFTER NTP = 02/13/21 - 05/01/21 - 5/30/21 - 7/31/21) |       | 31-Aug-21* | -31         |

MS01= 0 days / MS02 = -1 day

4. March 2021 has 5 rain days (on 3/10/21, 3/11/21, 3/12/21, 3/15/21, and 3/31/21) that when applied to the unimpacted schedule shows the following impact:

| Activity ID   | Activity Name   | Start | Finish     | Total Float |
|---|---|-------|------------|-------------|
| <b>COB WWTP Salt Mitigation Upgrade Project_FEB 2021</b>                  |   |       |            |             |
| <b>MILESTONES</b>   |   |       |            |             |
| MS01  | PHASE 1 COMPLETION (450 CD AFTER NTP = 02/06/20 - 04/26/20 - 5/20/20 - 9/18/20) |       | 06-Apr-21* | -200        |
| MS01.1  | PROJECT SUBSTANTIAL COMPLETION (4 WKS PRIOR TO MS02)                            |       | 29-Jul-21  | -28         |
| MS02  | PHASE 2 COMPLETION (820 CD AFTER NTP = 02/13/21 - 05/01/21 - 5/30/21 - 7/31/21) |       | 01-Sep-21* | -32         |
| <b>COB WWTP Salt Mitigation Upgrade Project_Time Impact Analysis 08.4</b> |   |       |            |             |
| <b>MILESTONES</b>   |   |       |            |             |
| MS01  | PHASE 1 COMPLETION (450 CD AFTER NTP = 02/06/20 - 04/26/20 - 5/20/20 - 9/18/20) |       | 06-Apr-21* | -200        |
| MS01.1  | PROJECT SUBSTANTIAL COMPLETION (4 WKS PRIOR TO MS02)                            |       | 05-Aug-21  | -35         |
| MS02  | PHASE 2 COMPLETION (820 CD AFTER NTP = 02/13/21 - 05/01/21 - 5/30/21 - 7/31/21) |       | 09-Sep-21* | -40         |

MS01= 0 days / MS02 = -8 days

5. April 2021 has 1 rain day (on 4/26/21) that when applied to the unimpacted schedule shows the following impact:

| Activity ID   | Activity Name   | Start | Finish     | Total Float |
|---|---|-------|------------|-------------|
| <b>COB WWTP Salt Mitigation Upgrade Project_MAR 2021</b>                  |   |       |            |             |
| <b>MILESTONES</b>   |   |       |            |             |
| MS01  | PHASE 1 COMPLETION (450 CD AFTER NTP = 02/06/20 - 04/26/20 - 5/20/20 - 9/18/20) |       | 07-May-21* | -231        |
| MS01.1  | PROJECT SUBSTANTIAL COMPLETION (4 WKS PRIOR TO MS02)                            |       | 30-Jul-21  | -29         |
| MS02  | PHASE 2 COMPLETION (820 CD AFTER NTP = 02/13/21 - 05/01/21 - 5/30/21 - 7/31/21) |       | 01-Sep-21* | -32         |
| <b>COB WWTP Salt Mitigation Upgrade Project_Time Impact Analysis 08.5</b> |   |       |            |             |
| <b>MILESTONES</b>   |   |       |            |             |
| MS01  | PHASE 1 COMPLETION (450 CD AFTER NTP = 02/06/20 - 04/26/20 - 5/20/20 - 9/18/20) |       | 07-May-21* | -231        |
| MS01.1  | PROJECT SUBSTANTIAL COMPLETION (4 WKS PRIOR TO MS02)                            |       | 02-Aug-21  | -32         |
| MS02  | PHASE 2 COMPLETION (820 CD AFTER NTP = 02/13/21 - 05/01/21 - 5/30/21 - 7/31/21) |       | 02-Sep-21* | -33         |

MS01= 0 days / MS02 = -1 day

Summary inclement weather delay impact:

| Milestone | Period    | Calendar Day Impact | Cumulative Impact |
|-----------|-----------|---------------------|-------------------|
| MS01      | Dec. 2020 | 0                   | 0                 |
|           | Jan. 2021 | 0                   | 0                 |
|           | Feb. 2021 | 0                   | 0                 |
|           | Mar. 2021 | 0                   | 0                 |
|           | Apr. 2021 | 0                   | 0                 |
| MS02      | Dec. 2020 | -7                  | -7                |
|           | Jan. 2021 | -6                  | -13               |
|           | Feb. 2021 | -1                  | -14               |
|           | Mar. 2021 | -8                  | -22               |
|           | Apr. 2021 | -1                  | -23               |

Conclusion:

MWH concludes that the increment weather delay impact to MS02 milestone is 23 days. It is important to note that MS01 date has not been impacted by the inclement weather analyzed in this TIA08.

Corrections or comments made relative to submittals during this review do not relieve the contractor from compliance with the requirements of the drawings and specifications. This check is only for review of general conformance with the design concept of the project and general compliance with the information given in the contract documents. The contractor is responsible for confirming and correlating all qualities and dimensions; selecting fabrication processes and techniques of construction; coordinating work with other trades; an performing work in a safe and satisfactory manner.

Very truly yours,



EDMOND SAYEGH, P. E.

Sr. Construction Manager

---

City of Beaumont Waste Water Treatment Plant  
Salt Mitigation Upgrade Project



Time Impact Analysis 08



WM Lyles Co.

## INTRODUCTION

The following narrative outlines the Time Impact Analysis procedure and findings relating to Unforeseen Event 08 – Inclement Weather Delays from December 2020 through April 2021. After performing the month-by-month windows analysis for the 14 weather days that occurred in this period, the total impact to the schedule was found to be 23 calendar days.

## IDENTIFICATION OF SCHEDULE:

### Schedule Update Base File:

COB\_UP23  
COB\_UP24  
COB\_UP25  
COB\_UP26  
COB\_UP27

### Schedule Analysis File:

COB\_TIA08.1  
COB\_TIA08.2  
COB\_TIA08.3  
COB\_TIA08.4  
COB\_TIA08.5

## TIME IMPACT ANALYSIS METHODOLOGY

The methodology used in this analysis follows a retroactive, “forward-looking” Time Impact Analysis (TIA) procedure. It compares the last approved schedule prior to the first impact event being analyzed to a copy of the same schedule with the addition of modeled schedule impact(s).

The modeled schedule impact events used in the analysis, herein are referred to as “Unforeseen Events” (UFEs), represent events that may impact the schedule and could not have been reasonably foreseen at the time of submitting the original bid for construction. These events are beyond the control, and without fault or negligence of the General Contractor.

### Analysis procedure for TIA08:

1. The last approved schedule (As-Planned Schedule) prior to first weather day being analyzed in TIA08 is the approved November 2020 Update, UP23.
2. The As-Planned schedule was copied to create the Impacted Schedule(s) of comparison (TIA08.1 – 5)
3. UFE(s) being analyzed were logically inserted into the Impacted Schedule of comparison. In this instance, original durations for specific activities were updated to reflect the additional time required to complete each impacted activity.
4. The affected Project Milestone(s) in the As-Planned schedule were compared to the affected Project Milestone(s) in the Impacted Schedule to quantify any impacts resulting from UFE(s).
5. This process was repeated for each subsequent update period impacted by inclement weather through the end of April 2021.



6. The resulting delay is broken down by impacted period and summarized by cumulative total in the Conclusion section of the narrative.

**UNFORESEEN EVENTS**

An Unforeseen Event (UFE) is defined herein as an impact to the project schedule that could not have been reasonably foreseen at the time of submitting a bid for construction and which is beyond the control and without fault or negligence of the General Contractor.

There have been a total of 67 unforeseen inclement (working) weather days which have directly impacted the critical path of the project schedule from the start of the project through the end of April 2021. 53 of these days have already been analyzed in a previous TIA. The remaining 14 weather days are broken down by period as shown below:

|   |     |
|---|-----|
| 12/3/20, 12/8/20, 12/28/20, 12/29/20        | (4) |
| 1/25/21, 1/26/21, 1/29/21                   | (3) |
| 2/12/21                                     | (1) |
| 3/10/21, 3/11/21, 3/12/21, 3/15/21, 3/31/21 | (5) |
| 4/26/21                                     | (1) |

**UFE 08.1: INCLEMENT WEATHER DELAYS DEC 2020**

During December 2020, 4 inclement weather days were recorded. Below is a screenshot comparing the as-planned schedule vs the weather impacted schedule for the analyzation period:

**Milestone Comparison**

| Activity ID   | Activity Name   | Start | Finish     | Total Float |
|---|---|-------|------------|-------------|
| <b>COB WWTP Salt Mitigation Upgrade Project_NOV 2020</b>                  |   |       |            |             |
| <b>MILESTONES</b>   |   |       |            |             |
| MS01  | PHASE 1 COMPLETION (450 CD AFTER NTP = 02/06/20 - 04/26/20) |       | 06-Jan-21* | -255        |
| MS01.1  | PROJECT SUBSTANTIAL COMPLETION (4 WKS PRIOR TO MS02)        |       | 07-Jul-21  | -94         |
| MS02  | PHASE 2 COMPLETION (820 CD AFTER NTP = 02/13/21 - 05/01/21) |       | 04-Aug-21* | -95         |
| <b>COB WWTP Salt Mitigation Upgrade Project_Time Impact Analysis 08.1</b> |   |       |            |             |
| <b>MILESTONES</b>   |   |       |            |             |
| MS01  | PHASE 1 COMPLETION (450 CD AFTER NTP = 02/06/20 - 04/26/20) |       | 06-Jan-21* | -255        |
| MS01.1  | PROJECT SUBSTANTIAL COMPLETION (4 WKS PRIOR TO MS02)        |       | 14-Jul-21  | -101        |
| MS02  | PHASE 2 COMPLETION (820 CD AFTER NTP = 02/13/21 - 05/01/21) |       | 11-Aug-21* | -102        |

MS02: -7 Calendar Days

**UFE 08.2: INCLEMENT WEATHER DELAYS JAN 2021**

During January 2021, 3 inclement weather days were recorded. Below is a screenshot comparing the as-planned schedule vs the weather impacted schedule for the analyzation period:

**Milestone Comparison**

| Activity ID   | Activity Name   | Start | Finish     | Total Float |
|---|---|-------|------------|-------------|
| <b>COB WWTP Salt Mitigation Upgrade Project_DEC 2020</b>                  |   |       |            |             |
| <b>MILESTONES</b>   |   |       |            |             |
| MS01  | PHASE 1 COMPLETION (450 CD AFTER NTP = 02/06/20 - 04/26/20 - 5/20/20 - 9/18/20) |       | 06-Feb-21* | -141        |
| MS01.1  | PROJECT SUBSTANTIAL COMPLETION (4 WKS PRIOR TO MS02)                            |       | 04-Aug-21  | -34         |
| MS02  | PHASE 2 COMPLETION (820 CD AFTER NTP = 02/13/21 - 05/01/21 - 5/30/21 - 7/31/21) |       | 01-Sep-21* | -32         |
| <b>COB WWTP Salt Mitigation Upgrade Project_Time Impact Analysis 08.2</b> |   |       |            |             |
| <b>MILESTONES</b>   |   |       |            |             |
| MS01  | PHASE 1 COMPLETION (450 CD AFTER NTP = 02/06/20 - 04/26/20 - 5/20/20 - 9/18/20) |       | 06-Feb-21* | -141        |
| MS01.1  | PROJECT SUBSTANTIAL COMPLETION (4 WKS PRIOR TO MS02)                            |       | 09-Aug-21  | -39         |
| MS02  | PHASE 2 COMPLETION (820 CD AFTER NTP = 02/13/21 - 05/01/21 - 5/30/21 - 7/31/21) |       | 07-Sep-21* | -38         |

MS02: -6 Calendar Days

**UFE 08.3: INCLEMENT WEATHER DELAYS FEB 2021**

During February 2021, 1 inclement weather day was recorded. Below is a screenshot comparing the as-planned schedule vs the weather impacted schedule for the analyzation period:

**Milestone Comparison**

| Activity ID   | Activity Name   | Start | Finish     | Total Float |
|---|---|-------|------------|-------------|
| <b>COB WWTP Salt Mitigation Upgrade Project_JAN 2021</b>                  |   |       |            |             |
| <b>MILESTONES</b>   |   |       |            |             |
| MS01  | PHASE 1 COMPLETION (450 CD AFTER NTP = 02/06/20 - 04/26/20 - 5/20/20 - 9/18/20) |       | 09-Mar-21* | -172        |
| MS01.1  | PROJECT SUBSTANTIAL COMPLETION (4 WKS PRIOR TO MS02)                            |       | 02-Aug-21  | -32         |
| MS02  | PHASE 2 COMPLETION (820 CD AFTER NTP = 02/13/21 - 05/01/21 - 5/30/21 - 7/31/21) |       | 30-Aug-21* | -30         |
| <b>COB WWTP Salt Mitigation Upgrade Project_Time Impact Analysis 08.3</b> |   |       |            |             |
| <b>MILESTONES</b>   |   |       |            |             |
| MS01  | PHASE 1 COMPLETION (450 CD AFTER NTP = 02/06/20 - 04/26/20 - 5/20/20 - 9/18/20) |       | 09-Mar-21* | -172        |
| MS01.1  | PROJECT SUBSTANTIAL COMPLETION (4 WKS PRIOR TO MS02)                            |       | 03-Aug-21  | -33         |
| MS02  | PHASE 2 COMPLETION (820 CD AFTER NTP = 02/13/21 - 05/01/21 - 5/30/21 - 7/31/21) |       | 31-Aug-21* | -31         |

MS02: -1 Calendar Day

**UFE 08.4: INCLEMENT WEATHER DELAYS MAR 2021**

During March 2021, 5 inclement weather days were recorded. Below is a screenshot comparing the as-planned schedule vs the weather impacted schedule for the analyzation period:

**Milestone Comparison**

| Activity ID   | Activity Name   | Start | Finish     | Total Float |
|---|---|-------|------------|-------------|
| <b>COB WWTP Salt Mitigation Upgrade Project_FEB 2021</b>                  |   |       |            |             |
| <b>MILESTONES</b>   |   |       |            |             |
| MS01  | PHASE 1 COMPLETION (450 CD AFTER NTP = 02/06/20 - 04/26/20 - 5/20/20 - 9/18/20) |       | 06-Apr-21* | -200        |
| MS01.1  | PROJECT SUBSTANTIAL COMPLETION (4 WKS PRIOR TO MS02)                            |       | 29-Jul-21  | -28         |
| MS02  | PHASE 2 COMPLETION (820 CD AFTER NTP = 02/13/21 - 05/01/21 - 5/30/21 - 7/31/21) |       | 01-Sep-21* | -32         |
| <b>COB WWTP Salt Mitigation Upgrade Project_Time Impact Analysis 08.4</b> |   |       |            |             |
| <b>MILESTONES</b>   |   |       |            |             |
| MS01  | PHASE 1 COMPLETION (450 CD AFTER NTP = 02/06/20 - 04/26/20 - 5/20/20 - 9/18/20) |       | 06-Apr-21* | -200        |
| MS01.1  | PROJECT SUBSTANTIAL COMPLETION (4 WKS PRIOR TO MS02)                            |       | 05-Aug-21  | -35         |
| MS02  | PHASE 2 COMPLETION (820 CD AFTER NTP = 02/13/21 - 05/01/21 - 5/30/21 - 7/31/21) |       | 09-Sep-21* | -40         |

MS02: -8 Calendar Days

**UFE 08.5: INCLEMENT WEATHER DELAYS APR 2021**

During April 2021, 1 inclement weather day was recorded. Below is a screenshot comparing the as-planned schedule vs the weather impacted schedule for the analyzation period:

**Milestone Comparison**

| Activity ID   | Activity Name   | Start | Finish     | Total Float |
|---|---|-------|------------|-------------|
| <b>COB WWTP Salt Mitigation Upgrade Project_MAR 2021</b>                  |   |       |            |             |
| <b>MILESTONES</b>   |   |       |            |             |
| MS01  | PHASE 1 COMPLETION (450 CD AFTER NTP = 02/06/20 - 04/26/20 - 5/20/20 - 9/18/20) |       | 07-May-21* | -231        |
| MS01.1  | PROJECT SUBSTANTIAL COMPLETION (4 WKS PRIOR TO MS02)                            |       | 30-Jul-21  | -29         |
| MS02  | PHASE 2 COMPLETION (820 CD AFTER NTP = 02/13/21 - 05/01/21 - 5/30/21 - 7/31/21) |       | 01-Sep-21* | -32         |
| <b>COB WWTP Salt Mitigation Upgrade Project_Time Impact Analysis 08.5</b> |   |       |            |             |
| <b>MILESTONES</b>   |   |       |            |             |
| MS01  | PHASE 1 COMPLETION (450 CD AFTER NTP = 02/06/20 - 04/26/20 - 5/20/20 - 9/18/20) |       | 07-May-21* | -231        |
| MS01.1  | PROJECT SUBSTANTIAL COMPLETION (4 WKS PRIOR TO MS02)                            |       | 02-Aug-21  | -32         |
| MS02  | PHASE 2 COMPLETION (820 CD AFTER NTP = 02/13/21 - 05/01/21 - 5/30/21 - 7/31/21) |       | 02-Sep-21* | -33         |

MS02: -1 Calendar Day

**CONCLUSION**

WML is requesting that the Phase 2 Completion Milestone be extended an additional 23 calendar days to compensate for inclement weather delays from Dec 2020 – April 2021.

| Milestone   | Period   | Calendar Day Impact | Cumulative Impact |
|-------------|----------|---------------------|-------------------|
| <b>MS02</b> | Dec 2020 | -7                  | -7                |
|             | Jan 2021 | -6                  | -13               |
|             | Feb 2021 | -1                  | -14               |
|             | Mar 2021 | -8                  | -22               |
|             | Apr 2021 | -1                  | <b>-23</b>        |

**ATTACHMENTS**

- P6 Schedule Analysis File: COB\_TIA08.1- Impacted Schedule (Nov 20)
- P6 Schedule Analysis File: COB\_TIA08.2- Impacted Schedule (Dec 20)
- P6 Schedule Analysis File: COB\_TIA08.3 – Impacted Schedule (Jan 21)
- P6 Schedule Analysis File: COB\_TIA08.4 – Impacted Schedule (Feb 21)
- P6 Schedule Analysis File: COB\_TIA08.5 – Impacted Schedule (Mar 21)