

#### New City Hall Project Change Order #4 Explanations

- Pieper, cable drops - \$2,118
  - All offices had one data drop (some with maybe one more). All were in need of more network drops. This was not addressed in the original plans.
- Pertzborn, piping repair room 124 - \$1,465
  - Room 124 is the front office/conference room
  - The floor drain piping for the room upstairs was failing.
  - Forgot to update description in quote. Itemized sheet is accurate
- Ahern, VAV 3 repair – \$440
  - Repair coil leak at the bottom of VAV 3
  - This impacted testing and balancing report for HVAC
- Midwest roof, roof drain - \$5,780
  - Originally wasn't accounted for in project scope.
  - The way it was drawn did not create a feasible way for water to drain. Would have to go over a wall and gutter.
  - Increased to 6" drain because there was no overflow. Connected to 3" outlet.