

## MEMORANDUM

TO: Danielle Carver, Slade Helmly, and David Scott

FROM: Thomas Keane and Robert Armstrong

RE: CEM Gym Addition - Proposed Change Order #1

DATE: July 12, 2024

CC: Bryan Rountree, Kathy Yawn, and John Lavender

Attached is a proposed change order from Lavender to tie in the sewer on the REC wing of the addition to the manhole near the batting cages. The existing sewer main at the rear of the REC wing is much deeper (16 ft) than was indicated by the survey. This discrepancy prohibits a simple wye connection between the lateral exiting the REC wing and the sewer main. Our civil engineer has approved Lavender's proposal to instead run a 6" lateral with cleanouts parallel to the main (offset by at least 5') until it discharges at the manhole near the batting cages. We have reviewed this change order and recommend its approval.



July 11, 2024

Thomas Keane Hussey Gay Bell 329 Commercial Drive, Suite 200 Savannah, GA 31406

RE: Effingham Recreation Complex PCO #1

Description: Sewer Tap tie-in at manhole near batting cages per RFI #7.

I. Subcontract

Cartee Construction \$13,750.00

7.5% on Subcontract: \$ 1,031.00

Subtotal: \$14,781.00

1% Bond: \$ 148.00

Total This Change: \$14,929.00

If you have any questions, please don't hesitate to contact me.

Sincerely,

Bryan Rountree

Bryan Rountree

Project Manager

Cartee Construction & Utilities 376 Metts Road Statesboro, GA 30461

Phone: 912-682-9937



July 9, 2024

Re: Effingham Gym Expansion 6" Sewer Lateral in Springfield, GA

## Dear Sir or Madam:

We propose the following for Utility installation to include the following:

• Installation of 6" Sewer Lateral

Our price for performing this work is stated below:

- Core to Manhole (6-8') deep
- 230' of 6" Sanitary Sewer
- 3-6" Cleanouts
- Total: \$13,750.00
  - o Hopefully the sewer will go over the storm drainage on site.

## Please review the following notes:

- 1. Cartee Construction cannot be held responsible for unforeseen conditions.
- 2. No permits, fees or any kind of testing included.
- 3. No removal of unsuitable soil and no compaction test.
- 4. No Layouts/ as-builts included.
- 5. No cut and patch of asphalt included.
- 6. No removal or relocating existing utilities.
- 7. Quote to expire in 30 days.

Sincerely,

Clay Cartee Project Manager/ Estimator

## REQUEST FOR INTERPRETATION

Project:	Effingham CO. Gym Addition		RFI#:		007	
			From:	Lavender & As	sociates, Inc.	
To:	Hussey Gay Bell		Data	0/40/0004		
	Robert Armstrong/1	homas Keane	Date:	6/10/2024	·	
Re:	Sewer		A / E Project # :			
	-		Contract For:		Effingham Co. Gym Addi	
Specification	Section: Dra	awing Reference:	Detail R	eference:		
Request:						
Please se	e proposed sewe	<mark>r tie in location on R</mark>	EC wing			
singed by: Bry	an Rountree		cc:	Matt Rowe		
gou wy. 2.7						
Respons	se.					
It is our preference that the 6" sewer lateral be tied directly to the sewer main via a wye/sweep,						
however, it appears that the gravity sewer line here is much deeper than indicated by the						
upstream invert on the survey (appears to only show invert of lateral coming in - labeled as						
"invert out", which would only be about 7' deep, rather than bottom invert). In such case that the						
sewer main is approx. 15' deep in this location close to the building, we are not opposed to						
running a 6" lateral with cleanouts parallel to the main (offset at least 5') down to the manhole						
near the batting cages. We recommend discussing this with the local authorities to make sure						
that there are no other future developments planned in this area or that there are no other						
objection	ns from them.				_	
□ Attachments						
Response	From:	Today's Date:	Recei	ved: Da	ate Returned:	
Signed By:				Date:		

