

Service is Our Nature

500 SE Fourth Street • Grand Rapids, Minnesota 55744

WATER & WASTEWATER DEPARTMENT MONTHLY REPORT April 2022 Commission Meeting


Safety

There were no OSHA recordable accidents in the Water-Wastewater Department last month.


WTP Operations


The water plant pumped an average of 0.93 million gallons of water per day (MGD) with a peak of 1.07 million gallons during last month.


181 customers on the water run list. 33 water thaws last month.




Phone: 218-326-7024 • Fax: 218-326-7499 • www.grpuc.org











WWTP Operations


The Wastewater Treatment Plant (WWTP) met all National Pollutant Discharge Elimination System (NPDES) permit requirements last month. We treated 165 million gallons of water removing 99.1% of the Total Suspended Solids (TSS) and 97.3% Biochemical Oxygen Demand (cBOD).




	Design Limits (monthly AVG)	Actual Results
Primary Plant		
Flow (MGD)	13.25	4.1
TSS (Tons/day)	162	19.6
TSS Peak (Tons/Day)	284	30.1





	Design Limits (monthly AVG)	Actual Results
Secondary Plant		
Flow (MGD)	15.25	5.3
cBOD (lbs/Day)	41,300	33,405
Peak cBOD (lbs/Day)	57,350	50,356
Zinc-weekly (ug/L)	418	250
% GRPUC		22.6%






	Permit Limits (monthly AVG)	Actual Results
<u>Effluent</u>		
TSS (mg/L) – monthly average	30	6.3
cBOD (mg/L) – monthly average	25	13.5
Dissolved Oxygen (mg/L)	>1.0	3.0






Sludge Landfill Operations

- 0.48 million gallons of leachate were hauled last month
- 4,200 cubic yards of sludge solids were hauled to the landfill



AMI Water Install Last Month

We installed 0 water nodes and/or meters in residential routes. We currently have 3487 (99%) active water nodes installed in the system. We are still awaiting delivery on nodes ordered in December 2020.



Projects Performed Last Month

- Changed out motor on ejector pump at WTP
- Rebuild blower for aerator at WTP
- Rebuild WAS transfer pump no 2 in secondary plant at WWT

Projects Scheduled for This Month

- Clean out grit chambers at screen house
- Build hatch cover for WTP
- RST and screw press annual inspection and oil change