

Service is Our Nature

500 SE Fourth Street • Grand Rapids, Minnesota 55744


WATER & WASTEWATER DEPARTMENT MONTHLY REPORT June 2022 Commission Meeting

Safety


There were no OSHA recordable accidents last month.


WTP Operations


The water plant pumped an average of 0.97 million gallons of water per day (MGD) with a peak of 1.16 million gallons during last month.




Phone: 218-326-7024 • Fax: 218-326-7499 • www.grpuc.org











WWTP Operations


The Wastewater Treatment Plant (WWTP) met all National Pollutant Discharge Elimination System (NPDES) permit requirements last month. We treated 185 million gallons of water removing 99.8% of the Total Suspended Solids (TSS) and 99.4% Biochemical Oxygen Demand (cBOD).




	Design Limits (monthly AVG)	Actual Results
Primary Plant		
Flow (MGD)	13.25	4.2
TSS (Tons/day)	162	31.9
TSS Peak (Tons/Day)	284	86.9





	Design Limits (monthly AVG)	Actual Results
Secondary Plant		
Flow (MGD)	15.25	6.0
cBOD (lbs/Day)	41,300	30,243
Peak cBOD (lbs/Day)	57,350	43,885
Zinc-weekly (ug/L)	418	260
% GRPUC		26.0%






	Permit Limits (monthly AVG)	Actual Results
<u>Effluent</u>		
TSS (mg/L) - monthly average	30	2.5
cBOD (mg/L) – monthly average	25	5.4
Dissolved Oxygen (mg/L)	>1.0	6.7






Sludge Landfill Operations

- 2.32 million gallons of leachate were hauled last month
- 4,428 cubic yards of sludge solids were hauled to the landfill



AMI Water Install Last Month

We installed 0 water nodes and/or meters in residential routes. We currently have 3487 (99%) active water nodes installed in the system. We are still awaiting delivery on nodes ordered in December 2020.



Projects Performed Last Month

- Jetting and televising the collection system. Category 1 and SW part of Grand Rapids
- Installation of sump pump in WAS transfer building.
- Landfill surface water pump installed and landfill phase 1-4, Kettle D cover evaluation project planning.

Projects Scheduled for This Month

- Jetting and televising the collection system in SW.
- WWTP Annual Acute Whole Effluent Toxicity testing.
- Landfill Phase 1-4, Kettle D cover evaluation project work.

Sanitary Televising Project Update

- Bid opening was on 5/25, 3 bidders. Budget was \$501,000. Engineer's estimate was \$501,146.
- Low bid was \$642,925 and high bid was \$1,383,917.
- Based on preliminary data it is possible to complete internally by end of year 2024.
- We will gather more data as the year progresses and take a closer look at projected completion in the fall. If the data suggests it will take much longer then what it suggests now then we will look to re-bid for 2023.