

Service is Our Nature

500 SE Fourth Street • Grand Rapids, Minnesota 55744

WATER & WASTEWATER DEPARTMENT MONTHLY REPORT November 2021 Commission Meeting

Safety


There were no OSHA recordable accidents last month.

Topic of the Month


Strategy for long-term leachate generation at the landfills.


WTP Operations


The water plant pumped an average of 0.91 million gallons of water per day (MGD) with a peak of 1.18 million gallons during last month.




Phone: 218-326-7024 • Fax: 218-326-7499 • www.grpuc.org











WWTP Operations


The Wastewater Treatment Plant (WWTP) met all National Pollutant Discharge Elimination System (NPDES) permit requirements last month. We treated 173 million gallons of water removing 99.7% of the Total Suspended Solids (TSS) and 98.8% Biochemical Oxygen Demand (cBOD).




	Design Limits (monthly AVG)	Actual Results
Primary Plant		
Flow (MGD)	13.25	4.4
TSS (Tons/day)	162	23.9
TSS Peak (Tons/Day)	284	50.3





	Design Limits (monthly AVG)	Actual Results
Secondary Plant		
Flow (MGD)	15.25	5.6
cBOD (lbs/Day)	41,300	30,164
Peak cBOD (lbs/Day)	57,350	38,677
Zinc-weekly (ug/L)	418	240
% GRPUC		26.1%






	Permit Limits (monthly AVG)	Actual Results
<u>Effluent</u>		
TSS (mg/L) – monthly average	30	1.9
cBOD (mg/L) – monthly average	25	1.8
Dissolved Oxygen (mg/L)	>1.0	5.6






Sludge Landfill Operations

- 0.75 million gallons of leachate were hauled last month
- 4,056 cubic yards of sludge solids were hauled to the landfill



AMI Water Install Last Month

We installed 2 water nodes and/or meters in residential routes. We currently have 3484 (99%) active water nodes installed in the system.



Projects Performed Last Month

- Completed outfall pipe improvements capital project
- Completed WAS 7b pump improvements capital project
- Completed internal shelter project for south water tower.

Projects Scheduled for This Month

- Rebuild KSB 5 Hp lift station pump
- Install new lift pump in number 1 lift station.
- Rebuild screen house pump