

District Two Local Agency Change Order Request

Change Order Number 4

Financial Project Number: 435677-1-58-01

Contract Number: G2390

Project Description: Palmetto Avenue Sidewalk

Local Agency: City of Green Cove Springs

Contractor: Elton Alan

Original Contract Amount: \$1,544,374.81

Change in Contract Amount CO #1: \$633.19
Change in Contract Amount CO #2: \$1,328.05
Change in Contract Amount CO #3: \$1,375.00
Change in Contract Amount C.O.#4: \$3,949.87
Present Contract Amount: \$1,551,660.92

Original Contract Days: 296 days
Change in Contract Days-CO #1: Twelve (12) days
Change in Contract Days- CO #2: Twelve (12) days
Change in Contract Days- CO #3: Three (3) days
Change in Contract Days- CO #4: Two (2) days
Current Contract Days: 325 days
Change due to Design Error or Omission Yes No X

Description of Changes:

1. Compensates the contractor for flowable filling around drainage Structure S-8 to S-9, S-11, S-12, and the ERCP at approx. stations 67+80 to 68+20.
2. Compensates the contractor for adding additional 6" concrete and deducts 4" concrete sidewalk for the added driveways at station 113+00 and 114+00.
3. Adds 2 Non-Compensable Contract Days for the added work.

Justification for Changes

1. The addition of flowable fill is needed to help protect the existing asbestos concrete watermain from damage. Flowable filling around the structures and ERCP will help protect the water main by eliminating vibration near the water main during compaction of the backfill.
2. At station 113+00 and 114+00 the plans only call to place 4" concrete sidewalk. After review, these areas are being used as driveways for both light and heavy vehicles. Changing the sidewalk from 4" to 6" concrete and adding concrete aprons will prevent future maintenance due to the additional load provided by the vehicle traffic.

Resources/ Materials

Item No.	Item Description	Quantity	Unit Price	Total Additional Cost
522-2	6" Concrete Sidewalk and Driveways	50 SY	\$59.19	\$2,959.50
522-1	4" Concrete Sidewalk (Deduction)	21.3 SY	\$45.56	(\$970.43)
	Flowable Fill	12 CY	\$163.40	\$1,960.80
Estimated Total Change Cost				\$3,949.87

Local Agency Representative

Date

District Two Program Administrator

Date

Contractor

Date