

# Daily Trip Report

<b>Customer Name:</b>	Baxter, MN	<b>Project/SLSO #:</b>	772294
<b>NES:</b>	Mike Putzier	<b>Date:</b>	Tue 4.14.26

<b>Daily Objective:</b>	Travel		
<b>Equipment Condition Upon Arrival:</b>	N/A		
<b>Equipment Status Upon Departure:</b>	N/A		
<b>Key Performance Results:</b>	N/A		
<b>Travel Hours:</b>	4	<b>Site Hours:</b>	0

Time	Task	Notes
12:00	Travel	
4:00	Arrived in Baxter	

### Action Items & Recommendations

### Owner

- N/A

# Daily Trip Report

<b>Customer Name:</b>	Baxter, MN	<b>Project/SLSO #:</b>	772294
<b>NES:</b>	Mike Putzier	<b>Date:</b>	Wed 4.15.26

<b>Daily Objective:</b>	Inspect the aerators and work with the blower service technician		
<b>Equipment Condition Upon Arrival:</b>	All systems are online		
<b>Equipment Status Upon Departure:</b>	Blower and the two aerators have been serviced		
<b>Key Performance Results:</b>	N/A		
<b>Travel Hours:</b>	2	<b>Site Hours:</b>	5.5

Time	Task	Notes
7:00	Travel	
8:00	Arrived	
	Met with Scott and Cory or Baxter	Met up with Scott and Cory as well as Pete and Tom of C.E. Nelson. Pete and Tom worked on the blower.
	Aerator	Cleaned the belt dust and old grease from the blower "A" frame and the shield shroud. Removed and installed new belts and greased the motor and the carrier bearings of both blowers. Ran the blowers for five minutes to confirm belt tension and all is good.
	Aerator spray bars and lower collection pan.	Removed the upper and lower inspection panels of both aerators. Aerator 1 lower has a small number of solids in the pan, and the contact bars have a small amount of buildup. Nothing of any major issues. The upper area has some iron build up and the wands appear to be producing a good spray cone. Aerator 2 lower is fairly clean with very little residual oxidized iron in the pan. The contact bars have some oxidized manganese (black mineral) build up. The upper wands also have a good cone spray pattern. Both aerators are in normal condition.
	Went over the blowers with technician	Blower technician's recommendation is to rebuild the blower as it has some end play that needs to be addressed. Scott would also like a bid for a new blower plus rebuild the existing blower. Would put rebuild on the shelf.
1:30	Left the site	

### Action Items & Recommendations

- Quote a new blower and a rebuild of the existing blower
- N/A

### Owner

Aftermarket