

## 145 High St. Demo Description

Demo regarding the existing 10-car garage, we will be removing the roof and fallen debris that has completely caved in. While our intent is to retain the exterior masonry walls, several have been compromised. We will evaluate their structural integrity once the roof and debris are cleared; any walls deemed unsafe will be removed and rebuilt during the reconstruction phase.

As for the main house, the rear portion has collapsed and is currently unsafe. We will proceed with the demolition of that section while maintaining the main portion of the house, which appears stable. Following the demolition, we will protect the remaining structure from further damage and secure the open foundation with fencing.