



To: Town of Bristol, Warren, and Barrington: DPW Superintendent, Fire Chief, Police Chief, Town Manager/Administrator

FROM: Susan Rabideau, PE, BCWA Engineering Project Manager

DATE: July 8, 2022

Re: Construction Update: BCWA Water Main Projects

1. Water main work in Metacom Avenue (2021 Contract) is complete.
"Mill and overlay" road restoration will begin July 18th.

Monday July 18 and Tuesday July 19, 7am – 3pm

The road will be milled 2" deep, curb to curb, from Fatima Dr to Tupelo Street and from Gooding Ave to Chestnut St. The roadway is three lanes wide, and each lane will be milled separately. The contractor anticipates that two lanes of traffic will be maintained throughout most of the work.

Tuesday, July 19 and Wednesday July 20, 9pm – 6am

Final road resurfacing will be done at night. These roads will be resurfaced, curb to curb.

2. 2022 Water main Rehabilitation Contract

Bristol:

Coggeshall Avenue. Water main installation is ongoing. Final mill and overlay of the roadway will be scheduled for fall 2022 or spring 2023.

East Bay Bike Path right-of-way, south of Aaron Avenue: This work is scheduled to begin late July. The work will be coordinated through the DEM, as they oversee the daily management of bike path. Disruption to bike path traffic will be minimized.

Warren:

Kickemuit Road to Serpentine Road: The work is complete except for final road restoration.

Barrington:

Riverview Drive: All water main work is complete. Final mill and overlay of the roadway will be done fall 2022 or spring 2023.

Wampanoag Trail/County Road/Old River Road: All water main rehabilitation work is complete and the mains are being tested prior to being returned to service. All work within the Wampanoag Trail is complete. We anticipate all work, except for final paving, to be complete by the end of the month.

