

Proposed contractor jobs

These areas were evaluated and deemed in need of repair. Estimates are still unavailable at this time as I am waiting to hear back from multiple contractors.

- Johnson Hill Rd
 - Starting from Rte. 11 going up the hill, both up sides road will be reshaped, ditched and water relieved just before the slow children sign.
 - Estimated length for work on each side listed above is approximately 500 ft.
 - Just after mailbox #30, stabilize steep bank with rip rap. Shape both sides to the guard rail.
 - Estimated length for work on each side listed above is approximately 500 ft.
 - At guard rail, reshape and stabilize with rip rap to sharp corner on the brook side of road.
 - Estimated length for work listed above is approximately 500 ft.
 - From mailbox #139 to swale, ditching, cleaning culvert and adding rip rap.
 - Estimated length for work listed above is approximately 135 ft.
- Heath Rd.
 - Starting at mailbox 199, reshaping and ditching, cleaning and reshaping to the cross-culvert outlet at Azwelikit Rd
 - Estimated length for work listed above is approximately 1000 ft.
 - From Azwelikit rd. to North Pine Hill rd., reshaping, stabilizing washout areas and fixing plow damage on both sides of road.
 - Estimated length for work on each side listed above is approximately 1000 ft.
- Burgess Rd.
 - From Rte. 11 by Camp cedar rd. to intersection of Jim Small rd, both sides will need ditching, shouldering, stabilizing washouts, cleaning of cross culverts.
 - Estimated length for work on each side listed above is approximately 1000 ft.
- Mayberry Hill Rd.
 - Starting at top of hill, ditch from first culvert, reestablish shoulder, fix ditch with rip rap and fabric

- Estimated length for work listed above is approximately 800 ft
- Clean both ends of cross culvert just past Hoop Camp rd. going up hill
- Replace relief culvert next to cross culvert
- Stabilize cross culvert and relief culvert with rip rap