

Public Works Monthly Executive Summary July 2022



Street Department

During the month of July, The Street Department has been busy throughout the City. Additional activities included:

- Trim back limbs and vegetation on the city rights-of-way.
- Setup for Food Truck Friday July 8th.
- Palmetto Ave Welcome Wall improvements.
- City Wide Street Sign Maintenance.
- 2 Silt Fence inspection.

The Street Department completed 23 additional work orders that pertained to street and stormwater issues.

Parks Department

During the month of July, the Parks Department mowed, trimmed, and edged all areas one time including the DOT rights-of-way, City Parks, and FCT property. Additional activities included:

- Monthly playground equipment inspection and necessary repairs.
- Clean the City Pool 4 times.
- Clean storm drains City Wide.
- Prepped Spring Park for Food Truck Friday July 8th.

The Parks Department completed 1 additional work orders outside of their normal daily work schedules.

Equipment Maintenance

The Equipment Maintenance Shop, as always, works hard to keep the equipment and vehicles going so the city can continue to provide our citizens with the exceptional service they are accustomed to. During the month of July, Danny, John and Donald completed **53** work orders.

Tradesworker

During the month of July, **30** work orders were completed.

Solid Waste Department

Cove Life, Litter Cleanup Program & New Services:

- Picked up everything around the rollout cans.
- Picked up as much loose trash, palm fronds, and sticks as possible on the streets, along the R.O.W. and ditches regardless of if it is near a container or not.
- Delivered 2 trash cans and 2 recycle bins to new customers.
- Delivered 4 blue recycle bins to current customers.
- Repaired 6 trash cans.
- Replaced 6 trash cans.

This month, the city collected:

- **424.05** tons of Class I garbage (16% increase)
- **17.21** tons of recycling (4% decrease)
- **96.89** tons of yard waste (7% decrease)
- **Sweeping** for month July **17.61 tons**
- **17.64** tons of white goods and other junk

For comparison during July 2021, the city collected:

- **365.19** tons of Class I garbage
- **17.89** tons of recycling
- **103.37** tons of yard waste

Water/Wastewater

- W/WW crews/management had personal interaction with several citizens regarding water/sewer issues.
- Contacted all customers on water and irrigation “Highest Users” report that had unusual consumption (not usually on report)
- Staff continues to refine the scope and financials of the consolidated AWWTP, expanded reclaimed water system, wastewater collection system improvements and water system capital improvements to obtain maximum grant potential, optimize loan conditions and minimize impact to customers.
- W/WW/RW Projects;
 - Design of the improvements to the city’s wastewater treatment system (all phases) is complete. In order to maximize grant opportunities, the initial construction phase was split into two pieces, for a total of four phases;
 - Phase I is construction of the on-site reclaimed water system (storage tanks, high service pumps, electrical) at the existing Harbor Road Facility, and rehabilitation of Master Lift Stations #2 and #4. This phase went out to bid in January in two parts – plant reclaimed water improvements & lift station #2 & #4. **Construction was completed in June 2020.** The total Phase I cost is \$6,120,600. Staff received \$4,063,425.00 in “Principal Forgiveness” (grant) from FDEP (SRF).
 - Phase II:
 - Construction of the new 1.25 million gallon per day (MGD) advanced wastewater treatment plant (AWWTP) at the Harbor Road site.
Construction approximately 45% complete

- Phase III:
 - A new force main from Lift Station #2 diverting the sewage from the South Plant to Harbor Road (all sewage generated in the City will be treated at the new Harbor Road AWWTP).
 - Decommissioning and “mothballing” of the South Wastewater Treatment Plant. The permit will remain in place and the plant could be re-commissioned at a later date depending on future activities at the Reynolds site.
- Phase IV (future – determined by growth) is a second identical 1.25 MGD AWWTP built at the Harbor Road site. An alternative would be construction of this train at the South Plant site in Reynolds Park if the southern /Reynolds portion of our service territory is where significant growth occurs
- Phase V (future – determined by growth) is a third identical 1.25 MGD AWWTP built at the Harbor Road or Reynolds site.
- Sanitary Sewer Evaluation Survey (SSES) of the Core City wastewater collection system is **complete**, including Mittauer final report. Staff utilizes this data daily in evaluating collection system repairs and requests for sewer connections.
- Continuing to work with FDOT and Clay County on utility relocations associated with the First Coast Expressway and Clay County road expansions (CR 315 & CR 209 / Russel Road).
- **Senate Bill 64:** In 2021 the Florida Senate approved SB 64, which requires wastewater treatment plants to eliminate surface water discharges by 2035, which has become a significant financial burden to utilities. This requires the city to eliminate effluent discharge from the Harbor Road and South wastewater treatment plants to the St. Johns River. While the city has been implementing reclaimed water projects for several years, there are not enough uses to take all of the city’s treated wastewater. In November 2021 the city submitted to FDEP a plan as to how surface water discharges will be eliminated.

Potable Water:

- Staff and Mittauer have completed a full review of the future capital needs of the water system. A comprehensive capital improvement program (CIP) has been developed as part of the Water Master Plan. As in the past, the timing of many of these improvements is driven by future activities in Reynolds Industrial Park and other areas of our service territory. The city has received an FDEP – SRF loan for Planning and Engineering of several of the CIP improvements so that as the need for the improvements occur, the City is ahead of the game and can apply very quickly to SRF for actual construction dollars as “shovel-ready” projects. The total design project cost is \$356,800.00, with a \$178,400.00 (50%) principal forgiveness (grant), leaving an actual loan of \$180,100.00.
- Reynolds Water System Improvements:
 - New water mains along two primary streets to remedy fire hydrants that were inadequate.
 - New 12” water main crossing under SR 16 to replace aging mains that endanger the integrity of the road. This eliminated four existing crossings.
 - New water main along Red Bay Road eliminating existing aging and leaking pipes. In addition remediating fire hydrants that were inadequate.
 - New water main and sewer force main extension from Reynolds Park to and across the MOBRO complex. This extension is designed to supply water, fire protection & sewer needs to MOBRO and future developments to the east.
 - **Completed September 2021**

South Service Territory Improvements:

- New 12" water main loop from US17 along CR 209 S to the existing 12" water main that terminated at 4600 CR 209 S. This also included a new 4" sewer force main from US 17 along CR 209 S to the First Coast Expressway crossing. **Completed September 2021**
- The City has received grants from the State of Florida Hazard Mitigation Grant Program (HMGP) to install auxiliary generators at 17 sewage lift stations, and install generators / raise infrastructure at four additional stations. The grant funds 75% of the improvements. **Approximately 90% complete**
- Continued remediation of malfunctioning or out-of-service hydrants.
- Operated and maintained the Harbor Rd. and South Wastewater Treatment Plants as well as the Harbor Rd. and Reynolds Water Treatment Plants to meet the requirements of Regulatory Agencies.
- Continued to make process control adjustments at the Harbor Rd. and South WWTP in efforts to further lower Total Nitrogen and Total Phosphorus levels being discharged to the St. Johns River.
- Continued landscape maintenance at Water and Wastewater Treatment Facilities as well as lift stations.
- Continued preventative maintenance on all treatment facility generators.
- Completed 5 new services.
- Completed 55 water related work orders.
- Completed 28 sewer related work orders.
- Responded to 164 utilities locate requests.

TOP 10 WATER CUSTOMERS JULY 2022

Largest (By Consumption)		Largest (By Dollar Amount)	
Rank	CONSUMER	Rank	CONSUMER
1	Sheriff's Department	1	Sheriff's Department
2	Governor Creek#436	2	Clay High
3	Clay High	3	Governors Creek#436
4	Kindred Health	4	Clay Court House
5	Clay County Court House	5	Diamond Assisted Living
6	A-1 Stone World INC	6	Kindred Health
7	Diamond Assisted Living	7	Premier Surface Design LLC
8	Premier Surface Design	8	A-1 Stone World INC
9	Hut American Group LLC	9	Hut American Group LLC
10	Leanore Fico	10	Clay Port INC

TOP 10 IRRIGATION CUSTOMERS JULY 2022

Largest (By Consumption)		Largest (By Dollar Amount)	
Rank	CONSUMER	Rank	CONSUMER
1	Magnolia Point Investments	1	Magnolia Point Investments
2	Magnolia Point Association	2	Magnolia Point Association
3	Walgreen's #10469	3	Walgreen's #10469
4	Permabase Building Products	4	Permabase Building Products
5	Dunkin Donuts	5	Dunkin Donuts
6	Stephen & Rebecca Bielejeski	6	Stephen & Rebecca Bielejeski
7	Offerpad LLC	7	Rosewood Homes by R Day LLC
8	County BOCC overflow parking	8	Offerpad LLC
9	Vallencourt Construction	9	County BOCC Overflow parking
10	Rosewood Homes by R Day LLC	10	Mobro Marine INC

TOP 10 SEWER CUSTOMERS JULY 2022

Largest (By Consumption)		Largest (By Dollar Amount)	
Rank	CONSUMER	Rank	CONSUMER
1	St. John's Landing	1	St John's Landing
2	Sheriff's Department	2	Sheriff's Department
3	Governors Creek#436	3	Clay High
4	Clay High	4	Governors Creek #436
5	Kindred Health	5	Clay County Court House
6	Clay County Court	6	Diamond Assisted Living
7	A-1 Stone World	7	Kindred Health
8	Diamond Assisted Living	8	Premier Surface Design LLC
9	Premier Surface Design LLC	9	A-1 Stone World INC
10	Hut American Group LLC	10	Hut America Group LLC

Wastewater Plant Capacity Status

South Plant: TMDL Capacity 0.350 MGD*,

- Current Loading 0.266 MGD*, 79% Capacity (May 2022 Annual Average)
- Current & Committed (.331) Loading 0.606 MGD*, 175% Capacity
- Current, Committed (.331) & Requested (0.50) Loading 0.656 MGD*, 189% Capacity

Harbor Road: TMDL Capacity 0.650 MGD*

- Current Loading 0.479 MGD*, 74% Capacity (May 2022 Annual Average)
- Current & Committed (.092) Loading 0.570 MGD*, 88% Capacity
- Current, Committed & Requested (0) Loading 0.570 MGD*, 88% Capacity

*MGD = Million Gallons per Day

Note: No Reynolds growth or loading projections included in above.