

Activities Report
City of Hartford Wastewater Treatment Plant
May 2023

The effluent meter was replaced after being hit by lightning

A meeting was held with Regi Kurien of AM Hawk. Further sampling will be performed at AM Hawk. A follow up meeting will occur

Bulbs and sleeves were changed on the UV unit

The UV unit was put into operation. Results were not satisfactory. We will give it another try when the flow EQ tank goes on line

Ferric was delivered, and the ferric tank is full.

The crew has a new weekly task. They pull the UV banks out of the channel and clean the glass with CLR.

One of the sludge transfer pumps was laser leveled.

Wiring going to the plant lift station was buried

The crew is continuing to work on landscaping

The crew is slowly going through the maintenance room getting rid of things and cleaning

All monthly maintenance was completed

The construction crew fixed the cracking concrete on the final clarifiers