



Cheri Chamberlain <cchamberlain@huerfano.us>

Fwd: Inspection Report for Permit: 1005803

1 message

Ryan Sablich <Rsablich@huerfano.us>
To: Cheri Cannon Chamberlain <cchamberlain@huerfano.us>

Wed, Jul 31, 2024 at 4:19 PM

----- Forwarded message -----
From: <dora_no-reply_ep_permits@state.co.us>
Date: Wed, Jul 24, 2024 at 12:28 AM
Subject: Inspection Report for Permit: 1005803
To: <RSABLICH@huerfano.us>

COLORADO STATE ELECTRICAL BOARD
1560 Broadway, Suite 1350
Denver, Colorado 80202

Automatic email - Do not reply to this email.

Inspection Report

Permit #: 1005803 **Date Inspected:** 23-JUL-24
Permit Holder: HUERFANO COUNTY BUILDING AND CODE ENFORC HUERFANO COUNTY BUILDING AND CODE ENFORC
401 MAIN STREET, SUITE 304 WALSENBURG 81089
Phone: (719) 738-1220 **Fax:**
Email: RSABLICH@HUERFANO.US
Site: 42 RIVER LANE Cuchara **County:** Huerfano
Owner: UNKNOWN **Phone:** (719) 738-1220
Status: ACCEPTED
Inspection Type: Administrative Note **Trim Permit:** N
Constuction Type: NEW **Building Type:** OTHER

Inspector: Luke Hanson 303-869-3475

Corrections: 1) NM cable is being smashed in a couple places, between contractors new installed framing members. Customer needs to remove smashed wire and splice in listed box with proper cover, or re install new cable. Integrity of wire is in question, and installation requires protection from physical damage. 300.4 2) NM wire in crawl space has been damaged and outer jacket insulation of conductors has been damaged in multiple locations in crawl space. Customer needs to splice and install damaged portion of cable in a listed j box, wiring needs to strapped, stapled 12 inches from a box and then every 4-1/2 ft. Or reinstall new cable. 300.4, 334.30 3) Floating splice box located needs to be installed per listing installation, and installed correctly. NM cable needs to be stapled and strapped 12" inches from a box and every 4-1/2 Ft. 334.30, 110.3 4) Customer will need to submit documentation data/ submittal sheet to Luke.c.hanson@state.co.us that exhaust fan installed in crawlspace is listed to be installed in this location or remove exhaust fan. 110.3 5) NM cable throughout work area needs to be installed per NEC 2023 article 334. 6) Light fixture is hanging down and needs to be reinstalled properly to light fixture j box. 110.12 7) Receptacle in crawl space needs to WR stamped it is a damp location and required to be GFCI protected. 210.8 (A) (12), 210.8 (4) 8) Customer has different guage of wire feeding receptacles 14-2 to 12-2, needs to be protected properly by a 15 amp OCPD (overcurrent protection device). 310.16

Comments: Huerfano County Building Department is requesting a safety inspection. Address is 32 River Lane (See corrections)