

# **Entitlement Analysis**

Financial Project ID: 442030-1-54-01  
Contract No.: G-1753  
County: Palm Beach  
Description: Pahokee, Barfield Highway Reconstruction

Re: Pelican Canal Concrete Slope Pavement

## **Description & Analysis:**

This Change Order is written to compensate the contractor for building a concrete slope pavement at the Pelican Canal Culvert

### **Issue: RFI #30 Concrete Slope Pavement**

The contract plan was to use miscellaneous asphalt as the finished surface on the sloped areas along the culvert retaining wall at Pelican Canal. The contractor stated that it was not possible to compact on sloped surface. The EOR agreed to use 4" concrete slope pavement instead. There is no pay item in the contract for concrete slope pavement.

The contractor agreed to perform the work using Statewide Average unit price for pay item 524-2-2, Concrete Slope Pavement, Non-Reinforced 4" as a negotiated settlement for compensation.

4 days are granted with this Change Order per the contractor's proposal.

The Contractor is 100% entitled to a unit price of \$144.56 per square yard of Slope Pavement. The estimated quantity is 160 SY for a total amount \$23,129.60 to perform the work. Miscellaneous asphalt will be underrun.



---

Robert Audette, P.E.  
Sr. Project Engineer