

Palmer Lake Water Department

March 2026 Operations

- Filter 2 underdrains and stainless steel support rail have been installed at GWTP. We are waiting on Filtronics, Inc. to coordinate a time for media installation, and we expect that to take place before the end of April.
- 2nd quarter regulatory samples for disinfection by-products and chlorite have been collected and submitted to the laboratory. It usually takes 2-3 weeks to receive our results; no word yet.
- The crew has been carrying out quarterly main line valve exercising and hydrant flushing around town, as well as leak detection. No leaks have been discovered, but we've only covered the south end of town so far.
- Our annual runoff to Glen Park Reservoir/Monument Creek has been very low volume, and is already tapering off at the end of March. Run-off is complete for all intents and purposes. We're going to be heavily dependent on non-tributary water much earlier in the year than normal without more precipitation.