

Palmer Lake Water Dept.
Operations Report
May 2025

- SWTP Production - 2,376,000 gal/7.29 acre feet
- GWTP Production - 1,623,000 gal/4.98 acre feet
- Avg daily demand 129,000 gpd/
90 gpm

Tank crew started work to sealcoat High Zone Tank #1 on 5/30. This project is anticipated to take approximately one month to complete.

Filter vessel #1 at GWTP has had the old underdrains removed and the vessel has been cleaned and prepped. A new epoxy seal will be applied around the edges of the interior floor prior to installation of new underdrains and media. The media delivery is expected during the first week of June. Anticipated return to service is mid to late June.

On 5/21, we had a visit from Mr. McCormick of Colorado DNR for our annual Glen Park Reservoir dam inspection. The dam passed inspection, but there are a few minor maintenance items that need to be addressed.

Seepage from the dam is minimal, and the volume of seepage hasn't increased from the previous inspection.

The Canon City Crest water main replacement project area has been fully located and all necessary parts are on hand at the Town yard. The project will commence once the excavation crew deploys to PL, possibly the first week of June.