





Pumping Services, Inc.  
201 Lincoln Blvd.  
Middlesex, NJ 08846  
Electrical Lic. #01079400  
Telephone: (732) 469-4540

Field Service Ticket 72490

SRO: 575128 Seg: A  
Job #:

Customer & Billing Address: 1236		Job Location:		Date: 4/25/22	
BOROUGH OF PANNINGTON		CURLISS PS		Contact: RICK SMITH	
30 NORTH MAIN ST		CURLISS AVE		Cell #: 609 647 3069	
PANNINGTON NJ 08534		PANNINGTON NJ 08534		Taken by:	
Phone:		Phone:		PO#:	
Make	Model	Serial Number	Ph	Volt	Amp
ABS	AFP-15	012407	3	230	
	31530950215 ABS	1840052	3	230	39
Starter Make:	Heater Size:	Min. Cable Length:	Conduit Size:	Seal Fail:	

Qty	Materials Utilized	Price	Problem:
			Remove Damaged Abs Pump for
			Estimate. Install new Flygt w/
			Minicas Relay

Solution: REMOVED ABS PUMP FROM STATION & DISCONNECTED @ SPLIT BOX.  
 Moved to shop for estimate.  
 Disconnected Existing Seal Fail Relay in Control. Mounted & WIRED NEW  
 MINICAS RELAY FOR NEW FLYGT PUMP LISTED ABOVE. WIRED NEW  
 PUMP TO TEST FOUND PUMP & RELAYS OPERATE NORMALLY. Set pump in station  
 & TESTED. FOUND Heavy Turbulance in well & Pump NOT Taking Station Down.  
 Pumped Down w/ 1 pump. Found new Pump Does NOT sit on Best Elbow  
 Properly. Removed new Pump to shop to adjust. old bracket to Flygt Pump.

Additional Work Required:

Scheduled Service?	<input type="checkbox"/>	Confined Space?	<input type="checkbox"/>
Off Hours Service?	<input type="checkbox"/>	Hazmat Site?	<input type="checkbox"/>
Vehicle	49		
Servicemen	A. CARLTON J. VINA		
Shop Start			
Left Shop			
Arrived Job	11:30am		
Left Job	3:00pm		
Arrived Shop	4:00pm		
Total Time			
Billed Time	4.5 hr		
Hourly Rate	LAB 19		

Received by:

Print Name:

Date: 4/25/22

Additional Comments on Attached Sheet? ☐

Labor	
Material	
Sub-total	
Tax	
Total	

Subject to terms & conditions on back of ticket

Customer & Billing Address #		Job Location		Date				
PENNINGTON 30 North Main St. Pennsburg, NY 08854		Cushis St AS.		Contact: Rick Smith Cell #: 609-647-3069				
Phone: 609-787-0276		Phone:		Taken by: [Signature] PO#:				
Make	Model	Serial Number	Ph	Volt	Amp	HP	Imp	Hours
FUYGT	3153.095-0215ABS.	1840058	3	230		15	463	14760
Starter Make:		Heater Size:		Min.Cable Length:		Conduit Size:		Seal Fail:
Qty	Materials Utilized	Price	Problem:					
1	4307051P		Install FUYGT pump -					
Solution: Wired in and checked rotation. Test ran pump pump was spraying at bare elbow WAS able to blow out debris on bare elbow and reduce spraying. Still spraying a little bit but ok. Bare elbow should be inspected during next inspection								
Additional Work Required:								
Scheduled Service?	[X]	Confined Space?	[ ]					
Off Hours Service?	[ ]	Hazmat Site?	[ ]					
Vehicle	17	17						
Servicemen	K Johnson	J Frank						
Shop Start			Additional Comments on Attached Sheet? [ ]					
Left Shop	7:45	7:45	Received by: _____  Print Name: _____  Date: 4-27-22					
Arrived Job	8:45	8:45						
Left Job	12:00	12:00	Labor Material  Sub-total Tax Total					
Arrived Shop	1:00	1:00						
Total Time								
Billed Time	5.25 hr							
Hourly Rate	\$180/hr							
Subject to terms & conditions on back of ticket								

**PSI**  
**PROCESS**  
*Employee Owned*

**Pumping Services, Inc.**

201 Lincoln Boulevard  
Middlesex, NJ 08846  
(732) 469-4540

**www.psiprocess.com**

Electrical Contractor Bus. Permit #34EB01825300

# Invoice Reprint

**INVOICE # 1131383**

DATE 07/14/22

**PAGE** 1 of 1



**BILL TO**

002236

Borough of Pennington  
ATTN: Finance - Accounts Payable  
30 North Main Street  
Pennington, NJ 08534

## SHIP TO

Pennington Borough  
Sked Street Pumping Station  
Sked Street  
Pennington, NJ 08534  
609-737-9440

ORDER NUMBER S76216	PAYMENT TERMS Net 30 Days Pending	CUSTOMER P/O NUMBER RICK SMITH	INSTRUCTIONS
WRITTEN BY Mark D. Trupkiewicz	CONTACT Rick Smith	SHIP VIA OUR TRUCK - PICK-UP REQUIRED	

PRODUCT/DESCRIPTION	QUANTITY OPEN	QUANTITY SHIPPED	QUANTITY BACKORDERED	PRICE	U/M	EXTENSION
---------------------	------------------	---------------------	-------------------------	-------	-----	-----------

-----> Description Of Repair Job A <-----

Customer has a pump #1 fail and can't get the pump to run in hand or auto either.

-----> Solution Of Repair Job A <-----

FST 72482 - 6/6/22

Upon arrival found pump tripped out, pump megged ok. Pump vibrates badly and pulls high amps out of water. Pulled pump for repair. Customer has new pump for this station but volute needs to be drilled out to fit ABS bracket. Brought new pump back to shop to be drilled and tapped for ABS bracket. Will return 6/7/22 to install.

FST 72972 - 6/7/22

Wired in and checked rotation, installed pump and test ran. Running at 240 volts/ 18 amps. Tested station in Auto. All ok.

All labor is proced in accordance with Co-Op contract B279-13.

LAB19	9.8	9.8	0	310.0000 EA	3,038.00
-------	-----	-----	---	-------------	----------

Crew (2) Prevailing Wage

Regular time

Tech	Description	Date	Hours
ST17	Service Truck # 17	06/06/22	5
ST17	Service Truck # 17	06/07/22	4.8

North Jersey  
Coop.

[illegible]





[illegible]