

Swansboro Waterfront  
Project Revisions

1. Removal of four (4) tie piles from project scope.
2. Removal of Class B stone beneath armor stone from project scope.
3. Shift the platform that previously straddled the current bulkhead to directly waterward of the bulkhead.
  - a. Reduce the width of the walkway to 10'.
  - b. Use #2 southern yellow pine lumber beneath the deck.
  - c. Remove the handrail from the landward side of the platform.
  - d. Walkway will be flush to existing bulkhead cap.
    - i. Still working on how to address the ADA issue with the current bulkhead cap.
4. Shorten the gangway from 30' to 20'.