



INFRASTRUCTURE PROJECT UPDATE

April 2, 2024

UNDER CONSTRUCTION

Project	Description	Funding	Status
Otis Street (Urban Systems)	Mill & Overlay, add bike/ped path.	Urban Systems (80/20)	Punchlist item and final change order remain.
DRA: Cypress/Slack Sanitary Sewer Improvements	Replacement of sanitary sewer lines in the vicinity of Cypress Street.	DRA/City	Contractor is to perform additional investigation of final punch list item.
New Kiroli Road Bridge (North)	Replacement of bridge on Kiroli Road with box culverts.	Capital Outlay	Punch list items and permanent striping next week.
Flanagan Street Water Main Replacement	Replacement of existing 4" W.M. along Flanagan with a 6" W.M.	CWEF/City	Construction underway.
Montgomery Ave. Lift Station and Force Main Improvements	Replacement of pumps at the Montgomery Lift Station, and installation of a new force main from the lift station to Mont/Reagan intersection.	City	Contract awarded to McLemore Service Contractors, LLC.
Industrial Park Drainage Improvements (EDA)	Drainage improvements including cross drains, piping, and ditches.	EDA/City	All cross drains, 54" storm drain relief, and roadway repairs completed. Minor work, dress up, and walk-through remain.

Project Classifications

Transportation
Drainage
Water System
Sewer System
Quality-of-Life/Economic/Safety

Prepared by Robert L. George, IV, P.E.



IN DESIGN			
Project	Description	Funding	Status
Kiroli Sidewalk Project	Install new sidewalks along Kiroli Road from Post Oak Apartments to Arkansas Road. Install pedestrian crossing at Kiroli Elementary.	DOTD TAP (80/20)	Pursuing additional funding from DOTDTAP.
Black Bayou Canal - 2016 Flood Damage Repairs	Repair concrete canal near Assembly and Wal Mart.	EDA/FEMA/ City	EDA awarding \$1.7 million.
Black Bayou Canal Improvements (HMGP)	Improvements including cleaning, widening, and armoring portions of the Black Bayou Canal south of I-20.	FEMA/City	Awaiting FEMA Phase I approval. USACE permitting underway.
Crosley Street Rehabilitation	Mill & Overlay with sidewalk replacement, from Trenton St. to N. 7th Street.	Urban Systems (80/20)	Design Phase.
Highland School Area Sidewalks	Construction of sidewalks along Arlene Street to provide a safe pedestrian route to school.	LaDOTD/City	100% Final comment received 3/27/24.
Mane Street Rehabilitation Phase 2 (Urban Systems)	Mill & Overlay Mane Street from Downing Pines Rd to Interchange.	Urban Systems (80/20)	DOTD preparing contract documentation. Construction should begin next month.
New Drago Sanitary Sewer Lift Station	New sanitary sewer lift station to replace Drago LS. Funding from Capital Outlay and La Water Sector Program.	WSP/LaFPC/ City	Plans are complete. Property acquisition underway. Rate study underway.
New Austin Sanitary Sewer Lift Station	New sanitary sewer lift station to replace Austin LS.	EDA/City	Design Phase.
Arkansas Rd. Utility Relocation	Relocation of water and sewer lines ahead of street rehabilitation project.	City	DOTD & DHH permit approved. Final bid set preparation underway.
North 7th Street Bicycle/Pedestrian Path (Arkansas Rd to Otis St)	Construction of 10' wide concrete path along the east side of North 7th Street.	FHWA Rec Trails Prog/City	Design 90%. Final plan with City review underway. Irrigation changes to be incorporated.
McMillan Rd. Sidewalks (LaDOTD Safe Routes to Public Places Program)	New sidewalks along the south side of McMillan Road, from Hilton Street to the library.	LaDOTD/City	95% Preliminary plan review (DOTD), pending retaining wall revision.
Downtown - Trenton/Wood Sewer	Sewer line improvements.	City	Plans complete. Prices to be solicited during April/May with construction to occur during June.
Mid-City Drainage (Fed Approp/FEMA-PDM)	Drainage improvements between Trenton Street and Black Bayou Canal. (\$2.4m Award)	FEMA/City	FEMA consultant performing Environmental Assessment. Survey/Preliminary Design Phase.
Trenton Corridor Bike/Ped and Utilities (Fed Approp/LaDOTD)	Bury utilities and construct bike/ped path along Trenton St, from Otis St to Bridge St. (\$5.0m Award)	FEMA/City	CEA executed. Engineering contract is being prepared.
2023 DOTDTAP: N 6th Street Sidewalks	Construction of sidewalks along N 6th Street, from WMHS to Clayton Street.	LaDOTD/City	Design kickoff meeting was held 3/14/24. Engineering contract is pending.
Drago Sanitary Sewer Force Main (South 11th Street)	Replacement of an aging 16" AC F.M. along S. 11th Street from Coleman Ave. to the Austin Street Lift Station.	LGAP/City	Advertising for bids. Bid opening set for 4/11/24.
McMillan Rd. Lift Station Rehabilitation	Replacement of pumps and piping at the McMillan Rd. sanitary sewer lift station.	LGAP/City	LGAP agreement received. Funding reallocation approved by LGAP. Preparing LDH submittal.
Phillips Street Water Main FY22-23 CWF	Replacement of an aging 6" AC W.M. along Phillips between Cherry Street to the east side of Ned Street.	CWF/City	Permits approved. CWF contract execution underway.
Black Bayou Pump Station - Pump Replacement	Replacement of pumps.	FEMA/City	\$5M application has been endorsed by GOHSEP (State) and forwarded to FEMA for consideration.
Black Bayou Pump Station Improvements	New pumps, housing, and generator. (\$10 million)	LWI/City	City has received conditional letter of award for \$10M. Grant kickoff mtg held 3/19/24.

Project Classifications

Transportation
Drainage
Water System
Sewer System
Quality-of-Life/Economic/Safety

Prepared by Robert L. George, IV, P.E.

