




Manhole #	
WO#	W1122
Status	Completed
Title	Basic Work Order
Description	<p>Water service line leak</p> <p>Parts Used 1- 1"x 1" CTS to CTS fitting 1 New Meter setter 1-1"CTS to thread 1- 1" Valve. 1 Meter pit and lid 6' of 1" CTS</p>
Work Performed	Crew excavated water leak on 6886 Farm rd 124 chasing service line leak. Line was crippled temporarily disrupting water service to one customer for repairs. Repairs were made quickly and old out of service meter sharing the same trench was capped with a new valve and buried. New meter pit was installed and dirt work and clean up was completed.
Type	Basic Work Order
Owner	Greedygrapple@gmail.com[26241]
Assignee	
Date Created	2026-06-15 07:29:38
Date Started	2026-06-15 07:31:48
Date Completed	2026-06-15 07:31:48
Date Planned	2026-06-15
Asset	585535:57
Recurring	
Attachments	 20260612_110315.jpg  20260612_114211.jpg  20260612_114424.jpg







20260612_141043.jpg



20260612_155515.jpg





History

2026-06-15 07:31:48 Greedygrapple@gmail.com
Initial Status is Completed

Manhole #	
WO#	W1121
Status	Completed
Title	Basic Work Order
Description	Install sample ports
Work Performed	Vac truck was used to excavate all sample port installs
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	
Date Created	2026-06-10 14:26:46
Date Started	2026-06-10 14:36:06
Date Completed	2026-06-10 14:36:06
Date Planned	2026-06-10
Asset	591319:1064
Recurring	
Attachments	   
History	

2026-06-10 14:36:06 Robinsonsafewater@gmail.com

Initial Status is Completed

Manhole #	
WO#	W1120
Status	Completed
Title	Basic Work Order
Description	Water service line leak
Work Performed	Crew excavated meter side and water main side and exposed the 2" bore casing for the 1" water service line replacement. All work was done safe and productively. Water crew also installed the 1st of our new sample port install on the meter side of the road. Dirt work and paving with sealer is needed to complete project.
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	
Date Created	2026-06-10 07:54:58
Date Started	2026-06-03
Date Completed	2026-06-09
Date Planned	2026-06-01
Asset	585535:56
Recurring	
Attachments	 <p>20260603_134116.jpg</p>  <p>20260608_095551.jpg</p>  <p>20260608_115157.jpg</p>  <p>20260608_132914.jpg</p>



20260608_133236.jpg



20260609_095303.jpg



20260609_095530.jpg



07442964720260609_095530.jpg



20260609_103259.jpg







20260609_103254.jpg



20260609_104329.jpg

History

2026-06-10 07:59:07 Robinsonsafewater@gmail.com
Initial Status is Completed

Manhole #	
WO#	W1119
Status	Completed
Title	Basic Work Order
Description	Service line water leak
Work Performed	Crew excavated the meter side of road and water main side and exposed the corp for shut off. Crew disrupted 1 water service. Excavated through roadway from meter to water main to install new 1" CTS service line. All work was completed in a timley manner to restore water service. Dirt work and paving is needed to fully complete project.
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	
Date Created	2026-06-04
Date Started	2026-06-04
Date Completed	2026-06-04
Date Planned	2026-06-04
Asset	585535:55
Recurring	
Attachments	 20260604_171542.jpg  20260604_171545.jpg  20260604_171554.jpg  20260604_171602.jpg



20260609_142741.jpg



20260609_142743.jpg




20260609_143521.jpg







20260609_145459.jpg

History

2026-06-10 07:53:49 Robinsonsafewater@gmail.com
Initial Status is Completed

Manhole #	
WO#	W1114
Status	Completed
Title	Basic Work Order
Description	Expose line and confirm water line pipe size for water line upgrade and extension under HWY 160 and continuing on West farm rd.
Work Performed	Dig wise scheduled for 06/1/2026 to pothole along Wiley in ditch way for verification that pipe size is 10" to dead end or where the 10" water line is reduced or where it ends along Wiley st.
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	Derrickbostron@icloud.com Sebournka@gmail.com Wardkramer44@yahoo.com
Date Created	2026-05-06
Date Started	2026-06-02
Date Completed	2026-06-02
Date Planned	2026-06-01
Asset	527601:467
Recurring	
Attachments	 20260602_084646.jpg
History 2026-05-29 08:05:12 Robinsonsafewater@gmail.com Initial Status is Planned	

Manhole #	Willard water well 1 <i>upgrade for willard tower 1</i>
WO#	W1020
Status	Completed
Title	Water Department Work order
Description	Crew excavated on 6" line at water tower to install a 4" tap for a flush point to drain tower more productively in the future for repairs on tower.
Work Performed	Excavated and benched sides for crew to tap in the future. Win water installed 4" tap. 4" flush hydrant was installed 5/27/26 and project was completed for future water tower drain for maintenance.
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	Derrickbostron@icloud.com Sebournka@gmail.com Wardkramer44@yahoo.com
Date Created	2026-03-18 15:14:27
Date Started	2026-03-18 15:17:29
Date Completed	2026-03-18 15:17:31
Date Planned	2026-03-18
Asset	
Recurring	
Attachments	 1000004557.jpg  1000004558.jpg  1000004560.jpg  20260527_110034.jpg







20260527_095129.jpg



20260527_095056.jpg

History

2026-03-18 15:17:37 Robinsonsafewater@gmail.com
Initial Status is Completed

Manhole #	leak
WO#	W1112
Status	Completed
Title	Basic Work Order
Description	Water service line repair/Leak
Work Performed	Crew excavated and exposed water line and meter pit side for 2" bore. All work was completed in a quick and safe manner.
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	
Date Created	2026-05-22 08:21:47
Date Started	2026-05-21
Date Completed	2026-05-21
Date Planned	2026-04-16
Asset	585535:54
Recurring	
Attachments	 20260521_100242.jpg  20260521_100249.jpg  20260521_100350.jpg  20260521_100403.jpg



20260521_110606.jpg



20260521_110617.jpg





20260521_110620.jpg






20260521_110622.jpg


History



2026-05-22 08:23:18 Robinsonsafewater@gmail.com
Initial Status is Planned


Description	Water line repair hit by bore strike
Location	3 feet in road off edge of road
Line Size	3"
Line Material	PVC
Cause Of Leak	Bore hit/Miss mapped line
Repaired By	Kevin, Derek, Ray, Shane
Repaired Date	5/14/2026
Coordinates	37.2056566 -93.4320730
Created By	Robinsonsafewater@gmail.com
Created Date	2026-05-20 07:21:45
History	
Attachments	 20260514_122139.jpg  20260514_132151.jpg
Ftr ID	52




Address	New home <i>TAP</i>
Name	Turner Taps
Type	Residential
Position	Closed
Locked	No
Description	
Attachments	 20260512_102655.jpg
History	
Coordinates	37.2280948 -93.4608338
Created By	Greedygrapple@gmail.com
Created Date	2026-05-13 08:05:48
Ftr ID	2

Manhole #	/caK
WO#	W1110
Status	Completed
Title	Basic Work Order
Description	Meter setter leak
Work Performed	Excavated and installed new meter setter and meter pit
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	Derrickbostron@icloud.com Sebournka@gmail.com Wardkramer44@yahoo.com
Date Created	2026-05-20 07:59:06
Date Started	2026-05-13
Date Completed	2026-05-13
Date Planned	2026-05-07
Asset	591319:360
Recurring	
Attachments	 20260513_112815.jpg  20260513_131150.jpg
History	
2026-05-20 08:00:46 Robinsonsafewater@gmail.com Initial Status is Completed	

Description	4" waterline line hit by bore
Location	Farm rd 97
Line Size	4
Line Material	Pvc
Cause Of Leak	Bore strike out of date locate
Repaired By	Kevin, Ray, Derek
Repaired Date	5/07/2026
Coordinates	37.2172601 -93.4405969
Created By	Greedygrapple@gmail.com
Created Date	2026-05-13 08:09:35
History	
Attachments	 20260506_154140.jpg
Ftr ID	51

Address	
Name	Turner taps
Type	Residential
Position	Closed
Locked	No
Description	Water tap done for new home
Attachments	 20260511_122948.jpg  20260511_132944.jpg
History	
Coordinates	37.2281047 -93.4624318
Created By	Greedygrapple@gmail.com
Created Date	2026-05-13 08:07:13
Ftr ID	3

Manhole #	
WO#	W1107
Status	Completed
Title	Basic Work Order
Description	Install new valve box
Work Performed	Excavated and installed new valve box.
Type	Basic Work Order
Owner	Greedygrapple@gmail.com[26241]
Assignee	
Date Created	2026-05-05 12:58:25
Date Started	2026-05-05 12:58:26
Date Completed	2026-05-05 12:58:27
Date Planned	2026-12-04
Asset	527598:714
Recurring	
Attachments	 20260505_120047.jpg
History 2026-05-05 12:58:48 Greedygrapple@gmail.com Initial Status is Completed	

Manhole #	
WO#	W1088
Status	Completed
Title	Install fire hydrant
Description	Install new fire hydrant
Work Performed	Excavated and installed new fire hydrant. Old fire hydrant wasn't accessible by emergency services. New hydrant keeps meadows water system up on fire suppression capabilities. Parts Used 2-6" Romac couplers 1-6" Ductile T 2-6" Anchor couplers 18" Length 1-6" Valve 2-6" Mega lugs 6-6" MJ Gaskets 3' of C900 Pipe
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	Derrickbostron@icloud.com Sebournka@gmail.com Wardkramer44@yahoo.com
Date Created	2026-04-20 16:00:28
Date Started	2026-04-30 14:36:18
Date Completed	2026-05-04 14:25:18
Date Planned	2026-04-23
Asset	527601:432
Recurring	
Attachments	 20260430_125858.jpg  20260430_130936.jpg  20260501_103748.jpg



11501167620260501_103748.jpg



20260504_103257.jpg



20260504_105350.jpg



14231996420260504_103257.jpg



20260504_111702.jpg



20260504_131648.jpg



20260504_131656.jpg

History

2026-04-20 16:00:53 Robinsonsafewater@gmail.com
Initial Status is Planned





2026-04-30 14:36:18 Greedygrapple@gmail.com
Status changed to Started

2026-05-04 14:23:50 Greedygrapple@gmail.com
Status changed to Completed

2026-05-04 14:31:27 Robinsonsafewater@gmail.com

Assignees Changed from to

Derrickbostron@icloud.com[34943],Sebournka@gmail.com[26251],Wardkramer44@yahoo.com[26250]

Manhole #	
WO#	W1104
Status	Completed
Title	Basic Work Order
Description	Service line water leak
Work Performed	Excavated water line and service tap and meter side of the road. 2" bore was shot after all utilities were exposed. New service line and 2-meter setters and pits were installed old service line left abandoned.
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	
Date Created	2026-04-20
Date Started	2026-04-28
Date Completed	2026-04-29
Date Planned	2026-04-30
Asset	585535:50
Recurring	
Attachments	 <p>20260428_113107.jpg</p>  <p>09264176320260428_113107.jpg</p>  <p>20260429_092408.jpg</p>  <p>20260429_092410.jpg</p>



20260429_115926.jpg






20260429_115951.jpg



20260429_120008.jpg

History

2026-04-30 14:48:35 Robinsonsafewater@gmail.com
Initial Status is Completed

Manhole #	
WO#	W1100
Status	Started
Title	Basic Work Order
Description	New valve install and removal of existing valve
Work Performed	<p>Crew installed and removed old 2"-wheel valve. New valve was installed off the west side of Pershing Street. Existing valve location was repaired with 2" PVC Pipe and 2 Hymax couplers</p> <p>Parts</p> <ul style="list-style-type: none"> * 1-2" gate valve * 2-Insert wedges * 2-Hymax couplers * 6' of 2" PVC
Type	Basic Work Order
Owner	Greedygrapple@gmail.com[26241]
Assignee	Derrickbostron@icloud.com Sebournka@gmail.com Wardkramer44@yahoo.com
Date Created	2026-04-23 11:42:45
Date Started	2026-04-23 11:46:01
Date Completed	2026-04-23 11:46:03
Date Planned	2026-03-16
Asset	527598:120
Recurring	
Attachments	 11444230520260423_093901.jpg  11445630920260423_093920.jpg  11451335520260423_111216.jpg



20260423_111203.jpg



11454635620260423_112447.jpg

History




2026-04-23 11:46:18 Greedygrapple@gmail.com
Initial Status is Started

Description	Water service improperly located hit by Twin lakes underground
Location	Farm rd 128 (Meadows Water system)
Line Size	2"
Line Material	PVC
Cause Of Leak	Bore strike
Repaired By	Kevin, Kramer, Derek, Shane
Repaired Date	4/22/26
Coordinates	37.2206344 -93.4432914
Created By	Robinsonsafewater@gmail.com
Created Date	2026-04-23 08:21:44

History

Attachments	 <p>20260422_105908.jpg</p>
	 <p>20260422_121745.jpg</p>
	 <p>20260422_121742.jpg</p>
	 <p>20260422_105904.jpg</p>

Ftr ID	49
--------	----

Manhole #	
WO#	W1086
Status	Completed
Title	Basic Work Order
Description	Excavate and replace fire hydrant
Work Performed	Started excavation on 4/20/2026 with mini excavator and a vac truck. Removed fire hydrant and installed a new fire hydrant and valve. Parts used * 1-6"-24" anchor coupler * 1- 6"-18" anchor coupler * 2 6" MJ Gaskets New Hydrant and T bolts
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	Derrickbostron@icloud.com Sebournka@gmail.com Wardkramer44@yahoo.com
Date Created	2026-04-20 15:10:02
Date Started	2026-04-20 15:35:15
Date Completed	2026-04-21 14:47:10
Date Planned	2026-03-02
Asset	574173:170
Recurring	
Attachments	 1000004884.jpg  1000004886.jpg  1000004887.jpg



1000004889.jpg



20260421_104547.jpg



20260421_104556.jpg



20260421_104942.jpg



20260421_140256.jpg





20260421_140313.jpg



20260421_141328.jpg

History

2026-04-20 15:35:38 Robinsonsafewater@gmail.com
Initial Status is Started

WO#	W1076
Status	Completed
Title	Water leak Work order
Description	8891 State Hwy EE
Work Performed	Water department responded to a leak on a customers meter service. Repairs were made with the following parts New meter pit 1x1 PVC compression Meter valve 1" male thread PVC 1' of 1" PVC Pipe
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	Derrickbostron@icloud.com Sebournka@gmail.com Wardkramer44@yahoo.com
Date Created	2026-04-10 12:01:33
Date Started	2026-04-08
Date Completed	2026-04-08
Date Planned	2026-04-10
Asset	591319:700
Recurring	
Attachments	 <p>1000004792.jpg</p>  <p>1000004793.jpg</p>



1000004794.jpg



1000004795.jpg




History

2026-04-10 12:08:59 Robinsonsafewater@gmail.com
Initial Status is Completed

2026-04-10 12:09:26 Robinsonsafewater@gmail.com
Assignees Changed from to
Derrickbostron@icloud.com[34943],Sebournka@gmail.com[26251],Wardkramer44@yahoo.com[26250]

Manhole #

WO#	W1064
Status	Completed
Title	Fire hydrant removal
Description	Remove fire hydrant that is out of service.
Work Performed	Removed Fire hydrant
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	Derrickbostron@icloud.com Sebournka@gmail.com Wardkramer44@yahoo.com
Date Created	2026-03-30 11:04:37
Date Started	2026-04-07
Date Completed	2026-04-07
Date Planned	2026-03-02
Asset	
Recurring	
Attachments	 1000004777.jpg  1000004778.jpg
History 2026-03-30 11:05:30 Robinsonsafewater@gmail.com Initial Status is Planned 2026-04-10 12:15:30 Robinsonsafewater@gmail.com Status changed to Completed	
Manhole #	

WO#	W1071
Status	Completed
Title	Water Valve repair
Description	Valve failed and needed repaired (installed in the early 1970s)
Work Performed	<p>Crew excavated valve and T all fittings and valves were years under infrastructure specs. Old valved was removed and replaced with new valve on the east side for isolation. Another valve was installed on the south side to keep future isolation residents to a minimum.</p> <p>Parts used 6' of C900 2 6" valves 1 6" T 1 6" hymax 1 6" romac 7 6" Mega Lug wedges 1 6" trans gasket 6 6" MJ Gaskets T bolts</p>
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	Derrickbostron@icloud.com Sebournka@gmail.com
Date Created	2026-04-01 08:24:46
Date Started	2026-03-31
Date Completed	2026-03-31
Date Planned	2026-03-31
Asset	585535:47
Recurring	
Attachments	 1000003170.jpg  1000004707.jpg  1000004709.jpg



1000004721.jpg



1000004722.jpg



1000004723.jpg







1000004724.jpg

History

2026-04-01 08:29:30 Robinsonsafewater@gmail.com
Initial Status is Planned

2026-04-01 08:35:15 Robinsonsafewater@gmail.com
Status changed to Completed

Manhole #

WO#	W1071
Status	Completed
Title	Water Valve repair
Description	Valve failed and needed repaired (installed in the early 1970s)
Work Performed	Crew excavated valve and T all fittings and valves were years under infrastructure specs. Old valved was removed and replaced with new valve on the east side for isolation. Another valve was installed on the south side to keep future isolation residents to a minimum.
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	Derrickbostron@icloud.com Sebournka@gmail.com
Date Created	2026-04-01 08:24:46
Date Started	2026-03-31
Date Completed	2026-03-31
Date Planned	2026-03-31
Asset	585535:47
Recurring	
Attachments	 1000003170.jpg  1000004707.jpg  1000004709.jpg  1000004721.jpg



1000004722.jpg



1000004723.jpg



1000004724.jpg

History



2026-04-01 08:29:30 Robinsonsafewater@gmail.com
Initial Status is Planned




2026-04-01 08:35:15 Robinsonsafewater@gmail.com
Status changed to Completed

Manhole #

--

WO#	W1065
Status	Completed
Title	Basic Work Order
Description	Repair water leak in driveway
Work Performed	Crew excavated and repaired 4" failed glued copper.
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	Derrickbostron@icloud.com Sebournka@gmail.com Wardkramer44@yahoo.com
Date Created	2026-03-30 11:16:13
Date Started	2026-03-26
Date Completed	2026-03-30 11:16:05
Date Planned	2026-03-26
Asset	585535:46
Recurring	
Attachments	 1000004667.jpg  1000004668.jpg
History	
2026-03-30 11:16:05 Robinsonsafewater@gmail.com Initial Status is Completed	
Manhole #	

WO#	W1045
Status	Completed
Title	Basic Work Order
Description	Water leak
Work Performed	Crew excavated around valve and identified a flush valved that was not needed and leaking . Valve was removed and replaced with a 2" Plug.
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	Derrickbostron@icloud.com Sebournka@gmail.com Wardkramer44@yahoo.com
Date Created	2026-03-25 17:13:07
Date Started	2026-03-25 17:14:39
Date Completed	2026-03-25 17:14:39
Date Planned	2026-03-25
Asset	585535:45
Recurring	
Attachments	 1000004601.jpg  1000004602.jpg
History	
2026-03-25 17:14:39 Robinsonsafewater@gmail.com Initial Status is Completed	
Manhole #	

WO#	W1035
Status	Completed
Title	Basic Work Order
Description	Rebuild and upgrade valve cluster and re locate south side 4" water main away from valve cluster further south. Original 4" water line tied in through the bottom of valve cluster in a T glued fitting.
Work Performed	Water department upgraded 3 valve cluster from wheel valves to curb stop. Will be moving the 4" waterline coming across Barwick further south and tie in. Parts used 3- 2" ball valves, 1-2" Brass T 3- 2" brass nipples, 4x2" ductile plug cap, 4-4" mega lug, 4- 4" gaskets, 5' of 2" CTS, 3-2" compressions with male thread, 2-2" CTSxPVC compressions couplers. Relocation parts 25' of 4" PVC 6-4" Mega Lug, 6-4" Trans gaskets, 1-4" Ductile T, 2-4" 45s, 1-4" HYMAX and 25' of tracer wire
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	Derrickbostron@icloud.com Sebournka@gmail.com Wardkramer44@yahoo.com
Date Created	2026-03-13
Date Started	2026-03-19
Date Completed	2026-03-19
Date Planned	2026-03-19
Asset	
Recurring	
Attachments	 1000004571.jpg  1000004573.jpg 1000004576.jpg  1000004642.jpg



1000004643.jpg



1000004646.jpg

1000004649.jpg



1000004636.jpg






1000004640.jpg





History

2026-03-20 12:45:56 Robinsonsafewater@gmail.com
Initial Status is Completed

Manhole #

WO#	W1019
Status	Completed
Title	Basic Work Order
Description	Remove Abandoned fire hydrant and dirt work
Work Performed	Crew excavated and removed out of service fire hydrant to rebuild and put back into service elsewhere. New hydrant was installed in its place in 2008. Dirt work was completed.
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	Derrickbostron@icloud.com Sebournka@gmail.com Wardkramer44@yahoo.com
Date Created	2026-03-18 15:10:40
Date Started	2026-03-18 15:13:45
Date Completed	2026-03-18 15:13:45
Date Planned	2026-03-18
Asset	
Recurring	
Attachments	 1000004561.jpg  1000004564.jpg
History 2026-03-18 15:13:45 Robinsonsafewater@gmail.com Initial Status is Completed 2026-03-18 15:18:24 Robinsonsafewater@gmail.com Assignees Changed from Derrickbostron@icloud.com[34943], Wardkramer44@yahoo.com[26250], willardmo123@gmail.com[28697] to Derrickbostron@icloud.com[34943], Sebournka@gmail.com[26251], Wardkramer44@yahoo.com[26250]	
Manhole #	



WO#	W1018
Status	Completed
Title	Basic Work Order
Description	Water leak repair on meter setter and dirt work
Work Performed	Dug up and repaired meter setter and leak on other resident service line by setter after exposing. Streets Completed dirt work on repair
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	Derrickbostron@icloud.com Sebournka@gmail.com Wardkramer44@yahoo.com
Date Created	2026-03-16 10:36:24
Date Started	2026-03-13
Date Completed	2026-03-13
Date Planned	2026-03-11
Asset	591319:1689
Recurring	
Attachments	 20260313_105909.jpg
History 2026-03-16 10:35:32 Robinsonsafewater@gmail.com Initial Status is Completed	
Manhole #	

WO#	W1014
Status	Completed
Title	Hydrant removal
Description	Crew will remove fire hydrant for relocation for emergency services.
Work Performed	Hydrant removed and water line repaired with updated C900 pipe and 2 romac couplers.
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	
Date Created	2026-03-05 14:18:21
Date Started	2026-03-05 14:19:39
Date Completed	2026-03-05 14:19:39
Date Planned	2026-03-05
Asset	585535:42
Recurring	
Attachments	 <p>1000004504.jpg</p>  <p>1000004502.jpg</p>  <p>1000004497.jpg</p>  <p>1000004496.jpg</p>

History

2026-03-05 14:19:39 Robinsonsafewater@gmail.com
Initial Status is Completed

Manhole #	
-----------	--

Description	Service line leak
Location	102 Emily LN
Line Size	3/4
Line Material	Black poly
Cause Of Leak	Fitting leak at Y IN
Repaired By	Kevin, Dave , Derek, Shane
Repaired Date	3/09/2026
Coordinates	37.2928986 -93.4363704
Created By	Greedygrapple@gmail.com
Created Date	2026-03-09 14:49:05
History	
2026-03-09 14:55:35 Greedygrapple@gmail.com Emily we used a 2' piece of cts and 2 thimbles	
Attachments	 20260309_123454.jpg  20260309_123456.jpg
Ftr ID	44

Description	Service line repair
Location	200 Lynn Dr
Line Size	3/4
Line Material	Copper
Cause Of Leak	Setter valve failed
Repaired By	Kevin, Dave, Derek shane
Repaired Date	3/09/2026
Coordinates	37.3066654 -93.4358106
Created By	Greedygrapple@gmail.com
Created Date	2026-03-09 14:45:48
History	
2026-03-09 14:54:51 Greedygrapple@gmail.com Lynne we used a meter valve, meter pit ring and lid.	
Attachments	 20260309_094359.jpg  20260309_123441.jpg  20260309_094402.jpg
Ftr ID	43