

10/03/2025 Cardinal Cage Phase 2 - Proposal/Bid Tabulation

Contractor Name	Proposal Requirements			Proposed Bid Amount
	Received at or before 2:30pm on October 3, 2025	5% Bid Security	Explanation of Proposal Including Estimated Dates for Construction, Delivery, and Erection	
Choyeski Steel Buildings	Yes	Yes	Upon order and delivery	\$123,921.60

The work is generally described as follows: ***Design – including footing specifications, construction, and erection of an insulated 100' x 60' pre-engineered metal building to be integrated to the west end the existing 100'x60' Phase 1 building. Design shall include one (1) 8'h x 8'w insulated overhead door and one (1) 80" x 36" insulated entry doors with dead bolt locks. Sidewall height shall be 20' and roof slope shall be 2.0:12. Roof color and 3'8" wainscot should be red color with steel color being white. Insulation package shall be R13 walls and R19 roof insulation.***