

CHANGE ORDER REQUEST (COR)

Distribution: OWNER ☐ ARCHITECT ☐ CONSULTANT ☐ CONTRACTOR ☒ FIELD ☐ OTHER ☐

PROJECT: **Freedom Park Baseball Field**

**ARCHITECT'S
SUPPLEMENTAL
INSTRUCTION
NUMBER:** **004**

OWNER: City of Angleton
121 Velasco St.
Angleton, Texas 77515

TO: Frost Construction Company, Inc.
16850 Saturn Lane Suite 205
Houston, TX 77058

INITIATION DATE: 08/31/2026

**PROJECT
NO.:** 1514.002

CONTRACT FOR: General Construction

CONTRACT DATE: March 2026

Prior to proceeding in accordance with any changes, indicate your acceptance of these instructions for change to the Work as consistent with the Contract Documents and return a copy to the Architect. Eligible changes to the Contract Sum or Contract Time are to follow the change proposal requirements.

DESCRIPTION:

Item No. 1. Swales –

- Regrade the southern swale (the swale south of the proposed baseball field) starting at the existing grate inlet (elev 28.35') and continue eastward for approx. 300 lf (elev 28.60'). Continue to regrade the swale northward until it daylight.
- Regrade the northern swale (the swale north of the proposed baseball field) starting at the existing grate inlet (elev 28.50') and continue eastward until it daylight.
- Both swales should have 1:4 side slopes.
- It is recommended that the land adjacent to the swales be graded to slope towards the swales. The contractor is to use their judgement in the field to determine areas that need to be graded to create proper direction of flow towards the swale.
- Spoils from ditch excavation can be placed on site in the area immediately west of the proposed field, up to elevation 29.90', keeping the drainage towards the south swale.

Contractor to Provide a Proposal to make above requested changes for review and approval.

Attachments: None

ISSUED: BURDITT CONSULTANTS, LLC

ACCEPTED: CONTRACTOR

By: Claudia T. Walker 06/16/2026

By:

ARCHITECT

DATE

CONTRACTOR

DATE