



Industrial / Commercial Contracting  
Air Field Construction  
Sports Lighting · Electrical Utilities

**Chad Hutchinson**

## Change Order

Date: November 19, 2025

Project: Augusta Airport

### Scope of Work & Price Includes:

- Install 5' section on the existing 45' tower. The top section with the antenna has to come down, install the 5' section, and then reinstall the top section with the antenna.
- Additional grounding per plans.
- Extended conduit for obstruction light and re-install. If we don't have enough slack, we will need to re-pull this circuit.
- Extended 3" conduit. **Note: 14 says upper antenna weather head shall be mounted maximum of 40' above ground. Please verify.**
- New ladder section. Part Number per plan: MSA 506390
- Additional equipment: 60' man lift, boom truck, and light plants for this work to be performed at night.

Total Price: \$17,740.00