


**Site Meeting Notes: 3/2/17**



**TREES**  
 Austrian Pine (3), min. 6' tree, protection included

**SHRUBS**  
 Three Leaf Sumac (5)

-CSU Temp Irrigation System

**SHRUBS**  
 Three Leaf Sumac (9)

Assumed for budgeting; once the outlet structure and wing walls are built, we will have another site meeting to determine if this is appropriate.

-CSU Temp Irrigation System

**Delete this zone:** discussed that this area was not conducive to planting currently with heavily compacted soil from drive access

**Delete this zone:** screening for pond is already provided to the south and west with existing vegetation and trees

**TREES**  
 Cottonwood (3), protection included

River Birch 2 sets of (3) with 10' spacing

-CSU Temp Irrigation System

**TREES**  
 Lanceleaf Cottonwood (4), protection included

-COFC Irrigation System

**TREES**  
 Ponderosa Pine (3) with 2'-spacing, min.6' tree, protection included

Choke Cherry (3), min. 5 gallon, protection included

-CSU Temp Irrigation System

**Street Trees on Centre**  
 Chinquapin Oak (3 or 4)  
 COFC to confirm which ones need to be replaced

-CSU Irrigation existing

**TREES**  
 River Birch (3), 10' spacing, protection included

-CSU Temp Irrigation System

**TREES**  
 River Birch (3) with 10' spacing, protection included

**SHRUBS**  
 Rabbit Brush 1 set of (3), min. 5 gallon, 8' spacing  
 Apache Plume 1 set of (5), 8' spacing, min. 5 gallon

-CSI Temp Irrigation System

**TREES**  
 Choke Cherry 2 sets of (3), min. 5 gallon, protection included

-CSU Temp Irrigation System

**TREES**  
 Plains Cottonwood (3), protection included

**SHRUBS**  
 Rabbit Brush 1 set of (3), min. 5 gallon, 8' spacing  
 Rabbit Brush 1 set of (5), min 5 gallon, 8' spacing  
 Apache Plume 1 set of (3), min. 5 gallon, 8' spacing

-CSU Temp Irrigation System

**Legend**

**TREES**

- Austrian Pine ●
- Ponderosa Pine ●
- River Birch ●
- Plains Cottonwood ●
- Lanceleaf Cottonwood ●
- Choke Cherry ●

**SHRUBS**

- Three Leaf Sumac ●●●●●
- Rabbit Brush ●●●●●
- Apache Plume ●●●●●

**NOTES:**

- Plant quantities in each zone to be verified with CSU, Bath Nursery, and COFC Park Plantery on Thursday March 2nd. Further discussion on responsibility TBD meeting.
- Trees to be 2" caliper min., balled and burlap wrapped, to be 5 gallon containers.

REV. NO.	DATE	REVISIONS DESCRIPTION
1	07/20/2016	ISSUED FOR BID
2	08/22/2016	FOR CORRECTIVE ACTION
3	09/02/2016	FOR CORRECTIVE ACTION
4	10/20/2016	CHANGE ORDER #2

D:\Projects\015-2343\40-Design\AutoCAD\Final Plans\Sheets\LDVP\C SITE\_52343.dwg USER: mharrill  
 DATE: Feb 24, 2017 7:45am XREFS: V\_TPO\_52343 C\_PBASE\_52343 C\_TELK\_52343 C\_PSTM\_52343



PROJECT # 15-003	CEN	FORT C
drawn by: CH	checked by: AK	approved by: AK
QA/QC by: ENTER GAQC	project no.: 015-2343	drawing no.: C SITE_52343.dwg
date: 12/22/2016	SHEET 4	