



Aleck Plumbing Inc
18027 Crawford Ave, Homewood, Illinois
60430 United States
(708) 799-4670

BILL TO

Village of Homewood
2020 Chestnut Road
Homewood, IL 60430 USA

INVOICE
54251161

INVOICE DATE
8/19/2026

JOB ADDRESS

Sewer Repair
18406 & 18408 Western Avenue
Homewood, IL 60430 USA

Completed Date 8/19/2026

Customer PO #

Payment Term Due Upon Receipt

Due Date 8/19/2026

TASK	DESCRIPTION	QTY	PRICE	TOTAL
ROD16	Televised Line at 19411 Dundee ave. 4" cleanout underneath deck. Could not make 1.00 turn into main.		\$0.00	\$0.00
SEW4	Dig down 12' to top of sanitary main. Broke open main and found jetter hose. Tried pulling but wouldn't move. Camera up line. Could get 39' and stopped against something. Fenced off hole and covered excavation.	1.00	\$0.00	\$0.00
SEW4	Pull out jetter hose going to North. Run fish tape up jetter hose to south and locate end 42' south. Make repair on 8" sewer main. Stone around pipe and backfill with spoil from dig. Move everything over and dig 11' down to 8" sewer. Break top off and remove jetter hose and head. Cover hole and fence off	1.00	\$0.00	\$0.00
SEW4	Homewood jetted from manhole to past break to help clear line. Cut clay and installed 36" of sdr26 with no shears. Bedded and covered in 3/4" stone. Backfilled with spoil from excavation. Cleaned up mats and box.	1.00	\$29,888.00	\$29,888.00

SUB-TOTAL \$29,888.00

TAX \$0.00

TOTAL DUE \$29,888.00

PAYMENT \$0.00

BALANCE DUE \$29,888.00

Thank you for choosing Aleck Plumbing Inc