2022 Public Works/WWTP Tracking	2022		<u>2021</u>	
	January	Year-to-Date	January	Year-to-Date
ENGINEERING 2022				
Landfill Leachate Pumpage (gallons)	592,084	592,084	573,075	573,075
Precipitation	0.20	0.20	1.60	1.60
Number of Encumbrance property checks	18	18	20	20
Number of Effectiveness property checks	10	10	20	
STREET DIVISION 2022 (Manhours)	January	Year-to-Date	January	Year-to-Date
Work for Engineering				
Shop/Vehicle Maintenance	911	911	476	476
Street Maintenance	4	4	38	38
Street Cleaning				
Street Signs/Painting	51	51	63	63
Snow & Ice	215	215	227	227
PT Snowplowers	210	210	219	219
Bridge - maintenance	1	1		
Old Dump/Landfill/River Sediment	-			
17th Street Bridge opening	18		13	13
Storm Sewers	10		10	10
Refuse/Garbage				
Recycling/Leaf Collection	10	10	27	27
	10	10	E.	
Weed Cutting Work for Others	31	31	146	146
	31	01	140	140
Special Events Landfill Maintenance	1			
	1			
Landfill Sampling	7	7	8	8
PBS Sewers	8	8	need #	
Salted Streets	1	1	need #	
Plowed all city streets	46	46	25	25
Open 17th Street Bridge	40	40	CONTRACTOR OF THE PARTY OF THE	
WASTEWATER UTILITY 2022	<u>January</u>	<u>Year-to-Date</u>	<u>January</u>	Year-to-Date
Wastewater Treated, Gallons	57,741,000		60,233,300	60,233,300
MONTHLY AVERAGE: Daily Flow, Gallons	1,863,000		1,943,010	2,320,301
MONTHLY AVERAGE: Daily BOD, Lbs.	4,466	4,466	4,273	4,156
Plant Discharges (MONTHLY AVERAGE)				
Biological Oxygen Demand (BOD), mg/l	9.4	9.40	8.90	8.90
Suspended Solids, mg/l	6.7	6.70	8.00	8.00
Ammonia, mg/l	0.28	0.28	0.26	0.26
Phosphorus, mg/l	0.24	0.24	0.46	0.46
Fecal Coliform, per 100ml	30	30	19	19.00
pH, Min (6.0)	6.7	6.7	6.8	6.80
pH, Max (9.0)	7.0	7.0	7	7.00
Chemicals				
Polymer, Gallons	88	88	88	88
Ferric Chloride, Gallons	2,620	2,620	2,077	2,077
Chemical Costs for the month	\$ 10,717.20	\$ 10,717.20	\$ -	\$ -
Mishicot Payment	\$ 5,439.42	\$ 5,439.42	\$ 5,773.03	\$ 5,773.03
Emergency call-ins	4	4	3	3

_	NEERING 2022
	Lead water services and Sanitary Sewer lateral Replacement
	- New project being bid with let date scheduled for February 23, 2022
	- Project includes replacement of 50 lead water services, and adjacent sewer laterals
	Eggers Pond, (near 20th St & East River St)
	- City staff and consultant continue to work on project coordination
	- Contract was bid June 2, with Superior Sewer & Water being the low bidder.
	- Contractor began excavation work in mid January
	- Expect excavation work to continut through Februaray, weather dependent
	- Restoration and storm sewer to be installed as weather permits
	Pine Tree Drive Lift Station
T	- Project to rehabilitate existing sanitary lift station at 23rd & Pine Tree Drive
	- Contract was bid April 29, with Advance Construction being the low bidder
	- Contract work scheduled for late February, with about 3 week duration expected.
	17th Street Reconstruction
7	- Limits from East Street to Zlatnik Drive, and East Park Street to Jefferson Street
7	- Project is being bid out, with let date of February 23, 2022
1	- Project includes reconstruction of street and underground utilities (excluding sewer main from east
7	Street to Zlatnik, as this is lined),
\dashv	- Electric Dept is looking at costs to convert overhead power to underground facilities
7	Pierce Court Drainage
\forall	- Staff is coordinating with consultant on cleaning drainage ditch which drains the Pierce Court area
\forall	- Work is planned based on drainage channel siltation, causing water in the channel.
+	Shoreline Protection
+	- Staff and consultant submitted the permit application for shoreline protection placed at DPW/WWTP
\dashv	area, Eggers Pond Site, Lot F, and Neshotah Pond area, as required by DNR.
\rightarrow	Sidewalk Repair
+	- Future contract(s) to be bid for additional sidewalk complaint areas, as marked in 2020.
+	- Staff is responding to additional complaints, for which notices have been sent to affected residents.
=	
4	- Storm Lateral, and mini storm sewer work continues to be considered to help provide location for sump
_	pump discharge, and reduce inflow into sanitary sewer.
RE	ET DIVISION 2022
-	17th St. Bridge Openings (46)
$\overline{}$	Christmas Tree Curbside Pickup
4	Sanitary Sewer Root Cutting
-	Biweekly/Monthly Sewers
$\overline{}$	PBS Sewers (7) (6-City Main Was Open /1-City Main Was Blocked)
	Sanitary Sewer Inspections
\rightarrow	Fill Sand Barrels
	Salt Red & Blue Routes (8 times)
-	Plow City Streets (1 time)
	Remove Snow From Curb Lines On Windrow Streets / Corners
	Remove Snow /Salt City Walks/City Lots
	HydroVac For Electric Dept. (2 times)
	Remove/Replace Broken Floor Tiles In DPW Lunchroom
1	Wash/Wax Equipment
-	Repair Barricades
_	Prep Equipment For Tree Trimming
	Receive Salt Brine From Co. HWY Dept.
	Repair/Replace Traffic Signal Light @ 18th & Washington From Accident
T	Repair/Replace Street signs
_	Make Specialty Signs For Other Depts.