Advanced Testing & Inspections LLC (ATI)
Div MV Service
4575 CTH C Spring Green, WI 53588
1-877-268-2402
atinspections2@gmail.com

PRE- REMODEL INSPECTION FOR ASBESTOS

October 26, 2026

Dylan Wadzinski
Director of Public Works
City of Dodgeville
(608)-930-1011

RE:
Spring & Johnson Street
Dodgeville, WI

Quick Summary: The following areas are positive for asbestos

1. All ceiling Transite
2. C/D floor tile area
3. Back entry flashing

The following is a result of the asbestos inspection / samples:

Project: **Lab Code:** 798575-1
261026B, Well Pump House DG Spring + Johnson St.

Method: EPA 600 / R93 / 116 and EPA 40 CFR Appendix E to Subpart E of Part 763

Client ID	Lab ID	Layer	Sample Description	Asbestos %
B1	4966161		Black shingle	None Detected
B2	4966162		Black flashing	None Detected
B3	4966163	Layer A	Black/gray flashing	Chrysotile 7%
		Layer B	Silver paint	Chrysotile 2%
B4	4966164		Gray cementitious material	None Detected
B5	4966165		Beige floor tile	Chrysotile 3%
B5 (2)	4970622		Yellow mastic	None Detected
B6	4966166		Gray grout	None Detected
B7	4966167		Gray/red cementitious material	None Detected

Summary

Have licensed asbestos contractor file a DNR abatement and Demolition Notice and abate the following:

1. All ceiling Transite Approx 3400 sq ft
2. C/D floor tile area Approx 736 Sq ft
3. Back entry flashing 4 Sq Ft

Lead based paint sample confirmation are not back yet, but expected to be negative. Positive Pb results would only affect the deposal options of the building material.

Please call with any questions,



Marty Limmex WI-AI & LRA 16789
SR Safety Consultant
ATI – Div MV Service
608-588-4831 (cell)

MV Service companies are a complete portfolio of Industrial & Residential Health & Safety Inspection Services specializing in Industrial Hygiene, Indoor & Worker Air Quality, Mold, Thermal imaging, Radon, LB Paint, Asbestos, Asbestos & Mold abatements and general Process Audits. For further information on how we may be able to help you, call toll free @ 1-877-268-2402.