Projects Update – October 8, 2025

Under Construction

- Judson 9th (Phase 2) – Finalizing landscaping at Strengholt Apartments (9th and Judson).
- Vossbeck School Sidewalk Handrail: School District is looking at moving away from a crosswalk on Bridgeview to installing a handrail on the sidewalk from the school entrance going east to Eastwood. The goal is to force the pickup to Eastwood. This is similar to what is in front of the Lynden Christian Elementary School on Drayton.
- Depot-Homestead Flashing Light Crosswalk Petition: A petition was received from approximately 15 citizens inquiring about installing a pedestrian actuated crosswalk across Depot Road at Homestead. Evaluating costs to install (approximately $16,000) vs budget.
- WWTP Demolition Work – On schedule to fill the south oxidation ditch during the week of October 13th in prep for winter and November 10th mob for big retrofit project.
- Guide Watermain – Latecomer information has been filed on the parcels in the service area. Letters to the individual property owners including a copy of the recorded document are being sent out.
- Bradley Road – A thin section of asphalt from approximately Tim Holleman's house east around to Line Road has been discovered. If the area is ground per plan, there will be too little asphalt left and road section will be sub-par. Proposal is to remove all of the asphalt and place 5 inches of new asphalt. Change Order forthcoming.
- Pepin-Pine Bridge: Girder delivery scheduled for October 3rd.
- Managed Aquifer Recharge (MAR): Water Week tour occurred on September 19th County citizens, county staff, Department of Ecology and Department of Natural Resources attended.
- Benson and Badger Road Roundabout: The project is scheduled for 10 working days in late spring/summer next year. A full 6-day closure will occur. The regional detour route will use Pole Road. Local traffic will use Depot to Main. A pre-project route drive will occur. WSDOT is required to replace any damaged City facilities.
- Benson Road: Federal Stormwater requirements to treat 6 PPD-Quinone may require a 2-to-5-year Federal consultation on impacts to the environment. 6PPD-Q is used in tires to prevent tire breakdown from reactions with ozone and other reactive oxygen in air. It can be harmful to people and fish. Construction funding is presently uncertain.
- Kamm Road Street Lights (Line to Northwood): The cost to install 11 lights is approximately $4,000, additional $2,000 may be required for shields.
- 1st Street Signal Timing: Adjustments to aid north/south traffic are pending.
- Striping: Striping of snow routes scheduled for October 20, 21, weather dependent.